

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-10) (Ch. 292.950 to Ch. 319.400) [End of Interchange on NH-166 near village Mui to Hardeoganj village near Indergarh]	148N	26.45	30-06-2020	22-05-2021	905.32	EPC	8L	Dhaya Maju Infrastructure (Asia) Sdn. Berhad - Crescent EPC Projects & Technical Services Ltd.	Rajasthan
2	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-15) (Ch. 419.000 to Ch.427.300) [Junction with NH-12 near village Ummedpura to Major bridge over Takli river near Nayagaon Jageer village]	148N	8.3	22-12-2020	05-07-2021	1000.08	EPC	8L	Dilip Buildcon Limited - Altis - Holding Corporation (DBL AHC JV)	Rajasthan
3	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-26) (Ch.696+890 to Ch.726+390)	NE-4	32.835	11-11-2021	01-12-2022	1038.99	EPC	8L	Atlas Construction Pvt. Ltd. - NKC (JV)	Gujarat
4	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-27) (Ch.729.700 to Ch.756.052)	NE-4	26.352	30-07-2021	14-02-2022	719.35	EPC	8L	GHV (India) Pvt Ltd.	Gujarat
5	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-31) (Ch.824+920 to Ch.844+382) [Junction near Pratap nagar Village - Junction near Dodka Village]	NE-4	19.462	23-07-2020	18-05-2021	789.40	EPC	8L	PNC Infratech Pvt. Ltd.	Gujarat

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
6	Vadodara Mumbai Expressway (Talsari to Karvad) (Phase IB - Pkg X) [Km 103.400 to Km 128.000]	NE-4	24.6	30-03-2021	22-03-2022	1259.00	HAM	8L	Roadway Solutions India Infra Ltd.	Gujarat, Maharashtra, The Dadra And Nagar Haveli And Daman And Diu
7	Vadodara Mumbai Expressway (Karvad - Jujuwa) from Km. 128.000 to Km. 154.600 (Phase-I Package-IX)	NE-4	26.6	23-11-2023	13-04-2024	821.00	EPC	8L	Roadway Solutions India Infra Ltd.	Gujarat
8	Vadodara Mumbai Expressway (Phase II - Pkg XII) [Km. 50.700 to Km. 77.000] (Masvan - Ganjad)	NE 4	26.3	15-10-2020	23-03-2022	1549.02	HAM	8L	Montecarlo Vadodara Mumbai Expressway P2P1 Private Limited	Maharashtra
9	Vadodara Mumbai Expressway (Phase II - Pkg XIV) [Km. 3.000 to Km. 20.200 of Spur] (Shirsad - Akkoli)	NE 4	17.2	30-11-2021	10-11-2022	1124.00	HAM	8L	IRCON International Limited	Maharashtra
10	Vadodara Mumbai Expressway (Phase II - Pkg XVII) [Km. 69.800 to Km. 79.783 of Spur] (Bhoj - Morbe)	NE 4	9.98	24-12-2021	19-01-2023	1436.00	HAM	8L	IRCON International Limited	Maharashtra

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
11	Construction of VME Spur of 7.00 KM length (from Borivali KM 38.200 to Kirawali KM 45.200) for connecting Samruddhi Mahamarg of MSRDC	NE 4	7	01-08-2023	01-08-2023	264.23	EPC	8L	MSRDC	Maharashtra
12	Strengthening of Mulbagal-Tayalur-Sundarpalya Road connecting between Bangalore-Chennai Expressway and NH-75 in Mulbagal Taluk	NE-7	17.5	26-09-2025	05-09-2025	11.64	Item Rate	Intermediate Lane (IL)	BMC Gowda Constructions,	Karnataka
13	Bangalore Chennai Expressway Phase-III – Package III (Arakkonam to Kancheepuram) from Km 204.500 to Km 230.000	NE-7	25.5	16-09-2021	08-08-2022	1057.00	HAM	4L/6L	D P Jain and Company	Tamil Nadu
14	Construction of Trumpet Interchange Connecting Bangalore – Chennai Expressway (km.261+705 to km. 262+800) with Maduravoyal to Walajapet Section of NH 48 near Sriperumbudur Toll Plaza at km. 35+700	NE-7 & NH-48	1.1	10-01-2024	26-02-2024	112.46	EPC	4L	Ramalingam Construction Company Pvt. Ltd	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
15	4L Bangalore-Chennai Expressway from Km. 230.000 to Km. 261.705 of Kanchepuram to Sriperumbudur Section (Phase-III/Package-IV)	NE-7	31.705	16-09-2021	11-07-2022	1580.00	HAM	4L	Ramalingam Construction Company Pvt. Ltd	Tamil Nadu
16	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-IX) from Junction with Ludhiana-Moga road (NH-5) near Mullanpur Dakha to Junction with Jalandhar - Moga road (NH-703) near Kang Sahibu village (Km 260+860 to km 303+900)	5	43.04	20-04-2021	18-07-2022	1234.40	EPC	4L	OJSC Euro-Asian Construction Corporation Evrascon - MKC Infrastructure Ltd. (JV)	Punjab
17	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-XII) from Junction with Amritsar-Mehta-SriHargobindpur-Tanda road (NH-503A) near SriHargobindpur to Junction with Pathankot-Gurdaspur road (NH-54) near Gurdaspur (Km 362+420 to km 397+700)	503A , 54	35.28	23-04-2021	20-02-2025	853.66	EPC	4L	OJSC Euro-Asian Construction Corporation Evrascon - MKC Infrastructure Ltd. (JV)	Punjab

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
18	Delhi-Amritsar-Katra Expressway (Phase-I Spur-I) from Jn. with Kapurthala - Sultanpur Lodhi Road (NH-703A) near Isharwal village to Jn. with Kapurthala - Tarn Taran road (NH-703AA) near Goinwal Sahib [Km 24+000 to Km 41+000 of Amritsar connectivity]	3	17	25-03-2022	17-04-2023	973.77	EPC	4L	S.P. Singla Construction Pvt. Ltd	Punjab
19	Delhi-Amritsar-Katra Expressway (Phase-I Spur-III) from Junction with Amritsar-Jalandhar road (NH-3) near Bhishambarpura to Junction with Amritsar-Anjala road (NH-354) near Amritsar Airport [Km 71+000 to Km 99+000 of Amritsar connectivity]	54	28	12-08-2021	09-11-2022	925.03	EPC	4L	Joint Stock Company Industrial Association Vozrozhdenie	Punjab
20	Delhi-Amritsar-Katra Expressway (Phase-II Pkg-XIV) from Junction with Pathankot-Gurdaspur road (NH-54) near Balsua to Junction with Hiranagar Road near village Gurha Baildaran (km 423+500 to km 468+100)	54	44.6	13-12-2021	26-09-2022	1939.00	HAM	4L	Megha Engineering and Infrastructure Ltd.	Jammu And Kashmir, Punjab

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
21	Delhi-Amritsar-Katra Expressway (Phase-II Pkg-XV) [Junction with Hiranagar Road near village Gurha Baidaran to Junction with Jammu Ring Road (NH-244A) near Jakh village from Km 468+100 to Km 503+250]	44	35.15	15-12-2021	26-09-2022	1870.00	HAM	4L	Vishwa Samudra Engineering Pvt. Ltd.	Jammu And Kashmir
22	4/6L Access Control Expressway from Design Chainage Km 515.000 to 528.300 (Kunjwani to Sidhra Section of NH-44) and from Design Chainage Km 550.900 to Km 566.520 (Domel to Katra Section) (Phase II-Package XVII)	144	28.92	01-08-2022	15-06-2023	1480.08	HAM	4L	APCO Maa Vaishno Expressway Private Limited	Jammu And Kashmir
23	Delhi-Amritsar-Katra Expressway (Phase-II Pkg-XVI) Existing Jakh (Vijaypur)-Kunjwani section of NH-44 including spur Connectivity to Jammu Airport (NH-144A) [Km 503+500 to km 514+500]	44 , 144A	21	06-10-2021	27-09-2022	1765.00	HAM	4L	Shivalaya Construction Co. Pvt. Ltd.	Jammu And Kashmir

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
24	Delhi Amritsar Katra Expressway (Phase-II Pkg XVIII) Development and Upgradation of Four lane Access Control Expressway from Design Chainage KM 530.00 to KM 545.300 (Sidhra to Domel Section of NH-44)	44	15.3	21-03-2023	21-11-2023	650.99	EPC	4L	Gawar Construction Ltd	Jammu and Kashmir
25	Construction of 4L Connector from Delhi Meerut Expressway (Km 50.000 of Pkg IV) to Km 8.520 of NH-235 (Pkg-5)	03	14.6	15-11-2021	30-03-2022	309.77	EPC	4L	APS Hydro Pvt. Ltd. - Mathiyan Construction Pvt. Ltd. (JV)	Uttar Pradesh
26	Construction of 20.56 km long Connecting road from Ch.0.000 to Ch.20.560 parallel and LHS to Dholera – Bavaliyari section of Ahmedabad – Dholera Expressway (NH-751) in the state of Gujarat on EPC Mode	NE-8	20.56	06-11-2024	20-02-2025	66.79	EPC	2L	Khurana Engineering Ltd	Gujarat
27	One Time Improvement of Junction including widening of roads near Dhaula Kuan Metro Station in the state of Delhi	48	1.8	07-03-2024	13-03-2024	22.67	Item Rate	8L	Mahavir Prasad Gupta & Sons	Delhi
28	Strengthening/Overlaying on 6L Gurgaon–Kotputli–Jaipur section from Km 42.700 to Km 107.100 of NH-48 (Old NH-8)	48	64.4	12-05-2022	17-10-2022	238.17	Item Rate	6L	Winner Construction Private Limited	Haryana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
29	Additional Structures on 6LGurgaon-Jaipur Section of NH-48 between KM 42.700 to KM 273.00	48	11.865	03-08-2022	23-12-2022	264.64	EPC	6L	OJSC Euro-Asian Construction Corporation (Evrasccon) JV with Pawan Kumar	Haryana, Rajasthan
30	Construction of Additional Structures, Improvement of Service Road & Maintenance of Six Lane Gurgaon-Jaipur Section of NH-48 (old NH-8) between km 42+700 to km 107+100 in the State of Haryana	48	3.6	20-01-2025	05-05-2025	193.80	EPC	6L	Sarvodaya Infracon Private Limited	Haryana
31	CONSTRUCTION OF FOOT OVER BRIDGES (FOB'S) AT 9 LOCATIONS ON GURGAON – KOTPUTLI - JAIPUR SECTION OF NH-48 FROM KM.42.700 TO KM.107.100 IN THE STATE OF HARYANA	48	1.934	07-11-2024	12-02-2025	12.02	EPC	6L	Sudharma InfraTech Pvt . Ltd.	Haryana
32	Construction of 04 no. of Additional Structures on six lane Gurgaon - Jaipur section of NH-48 between km 42+700 to km 107+100 in the State of Haryana on EPC Mode	48	2.5	29-05-2025	22-09-2025	84.20	EPC	6L	TRG - DNC (JV)	Haryana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
33	Construction grade separated structure at Km 151+120 (Sangteda), at Km 225+70 (Manpura-Machedi) and Km 217+250 (Lakher) and white topping of service road at 05 nos. locations on 6 Lane Gurgaon-Kotputli-Jaipur Section of NH-48 in the state of Rajasthan on EPC Mode	NH-48	3.09	01-08-2025	14-01-2026	71.00	EPC	6L	Himalayan Infracorp Private Limited	Rajasthan
34	Construction of Foot Over Bridges with Lift facility at 04 Nos of locations between Km 107.100 to Km 268.300 on Gurgaon-Kotputli-Jaipur section of NH-48 in state of Rajasthan on EPC Mode	48	0.24	13-11-2025	19-12-2025	8.11	EPC	6L	Classic Enterprises	Rajasthan
35	Construction of Balance Works of Two Number of Interchanges at Jaipur Ring Road (NH-148C) from Tonk Road (NH-52) to Ajmer Road Section (NH-48) in the State of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	NH-148C	6.872	04-03-2024	23-06-2024	107.29	EPC	6L	Sheeraj Project Pvt Ltd in JV with KCC Buildcon Pvt. Ltd.	Rajasthan

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
36	Overlay on six lane Jaipur-Kishangarh highway from km. 273.500 to km. 363.885 section of NH- 48 (length 90.385 km) in the state of Rajasthan	48	90.385	07-04-2025	17-04-2025	25.81	Item Rate	6L	Ayagi Projects Pvt. Ltd.	Rajasthan
37	Upgradation of 6 laned Jaipur-Kishangarh section of NH-48 from km 274+100 to 363+885 involving construction of flyovers and Service road in Rajasthan On Engineering, Procurement & Construction (EPC) Mode	NH	89.79	30-03-2026	09-07-2026	594.51	EPC	6L	JSI-JAPL(JV)	Rajasthan
38	Rectification of 01 No. Blackspot identified by MORTH under Jurisdiction of PIU Chittorgarh at Km. 485+920 (Gangrar) on Six Lane of Gulabpura-Chittorgarh section of NH-79 (Km. 90.000 to Km. 214.870)	NH-79	1.31	03-02-2023	06-12-2023	27.00	EPC	6L	Vishesh Infrastructure Pvt. Ltd.	Rajasthan

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
39	Construction of Additional Spans (30 meter each) at Km. 185+920 (Gangrar) on Six lane of Gulabpura – Chittorgarh section of NH-48 (Km. 90.00 to Km. 214.870) for Rectification of 01 nos. Blackspot identified by MORT&H in the state of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	NH-79	0.3	29-01-2025	21-03-2025	16.40	EPC	6L	K K Gupta Construction Pvt.	Rajasthan
40	Rectification of 05 nos. MoRTH identified Blackspots on Gulabpura Chittorgarh section of NH 48 and Rajsamand Bhilwara and Bhilwara Ladpura section of NH 758 along with rectification of 01 nos. Accident Spots on Gulabpura Chittorgarh section of NH 48 in the state of Rajasthan on EPC Mode	#####	7.334	19-03-2026	10-06-2026	83.83	EPC	6L	Kalyan Toll Infrastructure - Malay Chatterjee & Co. (JV)	Rajasthan

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
41	Six Laning of de-scoped work of Chittorgarh- Udaipur section of NH-27 (Old NH-76) from km. 269+650 to km. 270+900 near Village Vana, in the state of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	48	1.25	01-10-2024	30-01-2025	19.18	EPC	6L	EIMSIM Babas Infrastructure Pvt. Ltd.	Rajasthan
42	Rectification of 01 nos. Blackspots (Bhutpura) on Chittorgarh- Udaipur section of NH- 48 and Construction of New 2-Lane Elevated Ramp at Debari Interchange on Chittorgarh- Udaipur Road section of NH-48 to provide connection from Chittorgarh to Pindwara in the State of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	48	1.4	31-10-2025	09-03-2026	28.20	EPC	6L	K K Gupta Construction Pvt.	Rajasthan
43	Construction of Elevated Corridor at Kherwara Town on Udaipur Ratanpur Shamlaji Section of NH- 48 in Udaipur District in the State of Rajasthan on EPC mode	NH-48	3.24	30-03-2026	09-07-2026	209.91	EPC	6L	Shree Girrajjee Infra Height Pvt. Ltd	Rajasthan

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
44	Balance work of Six Laning of Shamlaji-Motachiloda from Km. 401.200 to Km.494.410 section (Design Chainage Km.447.385 to Km 540.595, Length- 93.210 Km) of old NH-8 (NH-48) in the state of Gujarat on single Percentage Item Rate Contract	48	93.21	28-06-2024	06-08-2024	415.00	Item Rate	6L	Apex Tarmac Pvt. Ltd.	Gujarat
45	Capacity Augmentation by construction of PQC Service Roads and other miscellaneous works at various locations of 6 lane Motachiloda (km 494+410/design ch 540.595) to Nanachiloda (km 509+550/design ch 555. 905) section of NH-48 in the State of Gujarat on Single Percentage Item Rate Basis [Tender ID: 2026_NHAI_264290_ 1]	NH-48	15.31	09-03-2026	23-04-2026	21.40	Item Rate	Others	Rachana Infrastructure Ltd	Gujarat

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
46	Long term measures for rectification of Accident Blackspots at various locations of Ahmedabad -Vadodara section of NH-48 in the state of Gujarat on EPC Basis for Blackspots ID 1.Aslali Bypass GJ-02-151 2.Bidaj Patiya GJ-02-219 3.Vadala Junction GJ-02-214	48	2.744	23-06-2022	15-04-2023	41.44	EPC	6L	Apex Tarmac Pvt. Ltd.	Gujarat
47	Long Term Measures for Rectification of MoRTH Identified Blackspots at various locations (1) Lambha Junction at ch. 9+568, (2) Bhudel at ch. 66+150 (3) Channi at ch. 108+160 on Ahmedabad-Vadodara Section of NH-48 in the state of Gujarat on EPC Mode	48	2.145	29-03-2025	29-07-2025	63.95	EPC	6L	Shiwalay Infra Projects Pvt Ltd	Gujarat
48	Construction of 2 VUPs at km 223.950 to 226.200 and one side storage lane in Bharuch Surat Section (Stand Alone EPC Contract)	48	2.25	11-06-2019	16-09-2019	34.55	EPC	6L	E5 Infrastructure Pvt. Ltd.	Gujarat

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
49	Elimination of Blackspot between Vadodara to surat section from Km 108.700 to Km 263.000 of NH-48	48	3	03-12-2021	18-05-2022	14.09	EPC	4L/6L	Shiwalay Infra Projects Pvt Ltd	Gujarat
50	Strengthening under one time improvement Vadodara-Surat on NH-48	48	42	16-01-2023	13-02-2023	147.40	Item Rate	6L	Shiwalay Infra Projects Pvt Ltd	Gujarat
51	Construction of Additional Structures including Approaches in Vadodara Surat Section of NH48 between existing Km. 108.000 to Km. 250.000	48	15.148	16-03-2024	29-01-2025	598.50	EPC	6L	Jandu Construction India Pvt. Ltd.	Gujarat
52	Construction of Six Lane Flyover at the Junction of Kandari Chokdi (Ch. 149+440) and Luvara Patiya (Ch. 186+640) for Rectification of Blackspots on Vadodara - Surat Section of NH-8 (New NH-48)	48	2.48	09-02-2024	15-03-2024	59.90	EPC	6L	Shiwalay Infra Projects Pvt Ltd	Gujarat
53	Construction of 6L Flyover at the Jn. of Nilam Hotel Km. 261.500 Chalthan Chokdi Km..263.400 and service road at Palod Km. 235.600 on Vadodara-Surat Section of NH-48	48	3.1	29-12-2023	09-03-2024	67.00	EPC	6L	Apex Tarmac Pvt. Ltd.	Gujarat

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
54	Elimination of Blackspot from Km 263.000 to Km 502.000 of Surat to Dahisar Section of NH-48	48	1.5	17-06-2022	22-11-2022	14.91	EPC	6L	Avadhoot projects Pvt Ltd.	Gujarat, Maharashtra
55	6L VUP at Karan (Ch.263.350) [GJ-(02)-24] and Sarodhi (Ch.330.500) [GJ-(02)-29] for Rectification of Blackspots on Surat-Dahisar Section of NH-48	48	4.15	02-09-2023	09-03-2024	54.11	EPC	6L	Apex Tarmac Pvt. Ltd.	Gujarat
56	Construction of (i) RUB with service road at km. 357.450 (Tukwada) (ii) PUP at km. 362.864 (Chharwada) on Surat-Dahisar Section of NH-48	48	0.81	17-06-2022	22-11-2022	14.91	EPC	6L	Avadhoot projects Pvt Ltd.	Gujarat
57	Construction of (i) VUP at km. 334.675 (Dhamdachi) [BKS ID: GH-(02)-84] (ii) Service Road with Box Culvert on LHS at km. 360.400 (Balitha Brahmadev Temple) [BKS ID: GH-(02)-83] and (iii) VUP with Service Road at km. 379.080 (Talvada) [BKS ID: GH-(02)-128] on Surat-Dahisar Section of NH-48	48	2.1	23-02-2023	06-06-2023	45.17	EPC	6L	Radhe Associate	Gujarat

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
58	Construction of (i) VUP with service road at km. 291.200 (Unn Patiya) ID-GJ-02-56 (ii) LVUP at km. 277.600 (Parthan Patiya) ID-GJ-02-164 on Surat-Dahisar Section of NH-48	48	1.2	17-06-2022	02-01-2023	30.60	EPC	6L	Apex Tarmac Pvt. Ltd.	Gujarat
59	Construction of Seven FoBs between Km. 307.700 and 364.000 along with RCC Crash Barrier of 600m length at km. 336.550 on Surat-Dahisar Section of NH-48 in the state of Gujarat on EPC Mode	48	0.95	18-08-2023	09-03-2024	10.80	EPC	6L	RR Constructions and Infrastructure Pvt Ltd.	Gujarat
60	Additional safety measure and drainage works of NH-48 from long term perspective on Surat-Dahisar section of NH-48 (from Km. 381.00 to Km. 502.00) in the state of Maharashtra on EPC Mode	48	121	16-04-2025	23-05-2025	67.10	EPC	6L	Sunny Infraprojects Pvt. Ltd	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
61	Acchad-Dahisar section of NH-48 (Km 381+000 to Km 502+000) in the State of Maharashtra- Proposal for additional safety measures with Short-Term Measures of Accident-prone locations and Incident Management, Routine O&M works	48	121	13-02-2026	02-04-2026	97.97	EPC	6L	J Infratech Limited	Maharashtra
62	Repair/Rehabilitation of various Structures/Bridges and installation of MBCBs at accident prone locations on Acchad - Dahisar (Km 381+000 to Km 502+000) Section of NH-48 in the state of Maharashtra	48	2.4434	29-12-2025	06-02-2026	11.73	Item Rate	6L	Shiv Sai Construction	Maharashtra
63	Development of 6L UER II [Package - I] (NH-1 Near Bakoli till Karala Kanjhawala Road) from km. 0.70 to km.15.00	344M	15.7	23-07-2021	28-10-2021	1393.11	EPC	6L	H.G. Infra Engineering Limited	Delhi
64	Construction of Greenfield Connectivity to Jewar International Airport from DND- Faridabad-Ballabhgarh Bypass KMP Link - Spur to Delhi Mumbai Expressway	148NA	31.42	01-08-2022	22-06-2023	1660.50	HAM	6L	APCO Infratech Pvt. Ltd.	Haryana, Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
65	Construction of secondary access road (0.75 Km) for emergencies and VIP exit for Noida International Airport, YEIDA & Construction of 30m wide peripheral road from point H-E-D1-C, (8.00 Km) along Northern and Eastern side boundary wall of Airport on item rate (percentage) basis	NH-148NA	8.75	30-04-2025	13-05-2025	239.84	Item Rate	4L	APCO Infratech Pvt. Ltd.	Uttar Pradesh
66	Design and construction of crossing facility of VUP at 4 locations viz. (i) Kikvi Village (Km 801+080) (ii) Harischandri (Km 806+020) (iii) Shivare (km 817+360) (iv) Khedshivapur (km 820+340) and FOB at 863+200 and other miscellaneous works on Pune-Satara Section of NH-4 from km 725.000 to 865+350 (length km 140.350) in the State of Maharashtra on EPC Mode	48	3.29	29-08-2023	18-12-2023	34.88	EPC	4L/6L	Nikhil Construction Group Private Limited	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
67	Long-term rectification work at 4 Nos. of MoRTH Blackspots i.e. (i) Bhumkar Pull (MH-04-27) (ii) Navale Bridge (MH-04-26) (iii) Bavdhan (MH-04-42) (iv) Wakad (MH-04-41) and Design and Construction of FOB at Km 842+680 near NDA Chowk on Pune-Satara Section of NH-48 in the State of Maharashtra on EPC Mode	48	2	07-03-2024	01-09-2024	27.53	EPC	6L	MD-Infra India Pvt. Ltd.	Maharashtra
68	Construction of Major Bridges (Service Road Bridges) at Krishna River including approaches for Rectification of Black Spot (MH-04-218) on both sides at Km 756+395 (Krishna River Bridge) and Construction of Flyover including a LVUP and Approaches for Rectification of Black Spot (MH-04-216) on both sides at Km 770+550 (Vele Village) of Pune-Satara Section of NH-48 in the State of Maharashtra on EPC Mode	48	2.05	06-03-2024	01-09-2024	42.69	EPC	6L	MD-Infra India Pvt. Ltd.	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
69	Design and Construction of Minor Bridges And New Major Bridges on Both sides Service Road on Mutha River Ch.837+063 along with its approaches for NH-4 (Pune-Satara Section Km.725.000 to Km. 865.000) along with New Service Road from Ch. Km. 835.780 to Km. 836.600 (Linear length km 1.605) including in the State of Maharashtra on EPC Mode	48	1.6	30-08-2024	01-10-2024	52.68	EPC	4L/6L	Nikhil Construction Group Private Limited	Maharashtra
70	Design and Construction of Small Vehicular Underpass at Ch. 863.200 on Pune Satara Section of NH-48 in the State of Maharashtra as Standalone Project of EPC Mode	48	1.8	17-02-2025	25-04-2025	18.03	EPC	6L	DMR Builders Pvt. Ltd.	Maharashtra
71	Upgradation & rehabilitation of Service Roads on both sides in urban areas of Pune City on Pune-Satara section of NH-48	48	32.28	29-03-2025	16-06-2025	321.00	EPC	4L/6L	DMR Builders Pvt. Ltd.	Maharashtra

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
72	Preventive long term safety measures for slope protection at Dukkhar Khind/Chandani chowk and provision of street lighting at accident spots on Pune-Satara section of NH48 (Old NH-4) from Km. 725+000 to Km. 865+350 in the state of Maharashtra	48	12.21	14-07-2025	08-09-2025	8.86	EPC	6L	Pioneer Foundation Engineers Pvt. Ltd.	Maharashtra
73	Tunnel at Khambataki Ghat Section and its approaches from existing Km. 771.730 to existing Km. 782.000	48	6.46	13-12-2018	28-02-2019	493.00	EPC	6L	Crescent EPC Projects & Technical Services Ltd.	Maharashtra
74	6L of Kagal-Satara section from Km 592.500 to Km 658.000 of NH-48 (Pkg-I)	48	61.685	26-08-2022	13-01-2023	1025.20	EPC	6L	Roadway Solutions India Infra Ltd.	Maharashtra
75	6L of Kagal-Satara section from Km 658.000 to Km 725.000 of NH-48 (Pkg-II)	48	67	30-03-2022	16-12-2022	2008.47	BOT Toll	6L	Adani Road Transport Ltd.	Maharashtra
76	6L from Sankeshwar Bypass to MH-KNT Border from Km. 555.017 to Km. 592.853 of NH-48 (Pkg-II)	48	37.836	27-01-2022	25-10-2022	793.00	EPC	6L	S M Autade Pvt Ltd	Karnataka, Maharashtra
77	4/6L of Bangalore - Pune Section of bypass connecting Dharwad - Hubli from km. 403.80 to km. 433.20	4	30.6	29-07-2022	25-03-2023	579.95	EPC	4L/6L	APS Hydro Private Limited - R&C Infra engineers Private Limited (JV)	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
78	Six Laning and Strengthening of km 340+000 to km 403+400 of Hubli-Haveri section of NH-48 (Old NH-4) in the State of Karnataka to execute on EPC (Standalone) mode –Construction of LVUP at Kursapur (Km.361+900), Service road at Varur (Km.391+760) and Structure of VOP at Chabbi (Km.392+600)	48	0.795	30-11-2023	09-03-2024	18.62	EPC	6L	MD-Infra India Pvt. Ltd.	Karnataka
79	Construction of LVUP at Noolvi cross (at Km 397+ 540) of Six Laning of Hubli-Haveri section from km 340+000 to km 403+400 of NH-48 (Old NH-4) in the State of Karnataka under Standalone mode in the Annual road safety Plan under EPC mode	48	0.7	28-11-2024	12-05-2025	12.44	EPC	6L	M G Arunkumar	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
80	Construction of VUP at Km.255+770 near Bada Cross of NH-48 (Old NH-4) at the entrance to Davangere city for Six-Laning of Chitradurga – Davanagere including Chitradurga bypass (Km.189+000 to km.260+000) in the state of Karnataka	NH48	0.62	28-12-2024	18-06-2025	13.99	EPC	6L	Ibha constructions Pvt. Ltd	Karnataka
81	Construction of of LVUP at Kasturi Rangappana Halli at grade junction Ch.147+500 (KA-02-044) and Giddobanahalli at grade junction Ch.171+400(KA-02-265) Under road safety for rectification of Blackspot in the stretch of Tumkur-Chitradurga section from Km 75+000 to 189+000 of NH-48 (Old NH-4) in the state of Karnataka Under EPC Mode	48	0.5	11-05-2022	24-10-2022	32.41	EPC	6L	Paidala Thirupathi Reddy & Bros.	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
82	Construction of of LVUP at Ajjagonadanahalli at grade junction Ch.82+410 (KA-02-466) and Nelahal at grade junction Ch.91+000(KA-02-175) Under safety for rectification of Blackspot in the stretch of Tumkur-Chitradurga section from Km 75+000 to 189+000 of NH-48 (Old NH-4) in the state of Karnakataka Under EPC Mode	48	0.5	11-05-2022	15-05-2023	33.20	EPC	6L	KGK Engineers Pvt Ltd.	Karnataka
83	Construction of of LVUP at Javanagondanahalli at grade junction Ch.141+150 (KA-02-005) and Gorladaku at grade junction Ch.144+500(KA-02-099) Under road safety for rectification of Blackspot in the stretch of Tumkur-Chitradurga section from Km 75+000 to 189+000 of NH-48 (Old NH-4) in the state of Karnataka Under EPC Mode	48	0.5	11-05-2022	15-05-2023	33.60	EPC	6L	KGK Engineers Pvt Ltd.	Karnataka
84	Tumkur - Nelamangala (6L)	4	44.73	31-01-2022	25-08-2022	844.11	EPC	6L	H.G. Infra Engineering Limited	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
85	Repair and Retrofitting Measures for Distressed Bangalore to Nelamangala Viaduct in Bangalore on Bangalore-Nelamangala section of NH-48 in the state of Karnataka	48	19	03-03-2023	15-05-2023	37.58	Item Rate	6L	Freyssinet Prestressed Concrete Co. Ltd	Karnataka
86	Strengthening and ancillary works of Access Controlled Highway of Bengaluru Nelamangala Section of NH48 from Km.10.000 to Km.29.500 in the State of Karnataka	48	19.5	28-07-2025	10-11-2025	95.45	Item Rate	6L	S M Autade Pvt Ltd	Karnataka
87	Bangalore/TN border to Hoskote	648	21	31-03-2022	15-02-2023	387.22	EPC	4L/6L	S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt. Ltd. (JV)	Karnataka
88	Bangalore Ring Road (STRR)-NH-948A- Package-I of Phase-III from Belagondapalli (TN) to TN/KNT border from km 144.480 to 179.969	948A	35.766	07-04-2022	18-05-2023	972.00	HAM	4L	Montecarlo Balagondapalli Highway Private Ltd	Karnataka, Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
89	Construction of 17 No's of FOB on Four laning from Km 0.00 to Km 42.00 of Dobbaspeta to Doddaballapur Bypass section of NH-648 (old NH-207) and 4L of Km 42.00 to Km 80.00 of Doddaballapura Bypass to Hoskote section of NH-648 (old NH-207) in the State of Karnataka on standalone basis on EPC mode.	648	80	12-03-2025	22-05-2025	21.18	EPC	4L	L Kasi Reddy	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
90	Construction of Grade separators along with Service Roads at (1) Four lane VOPs at Veerasandra Junction at Chainages 19+395 & 19+465 (KA-(02)-115) (2) Four lane VOP at Old Chandapura at Chainage 25+180 (KA-(03)-35) (3) Four lane VOP at Guddahatti gate (Jain Temple) at Chainage 27+940 and (4) Four lane VOP at Guestline circle at Chainage 28+680 (KA-(03)-33)for remedial measures at accident prone locations in the stretch of Silk Board junction to KA/TN Border of NH-44 (Old NH-07) in the State of Karnataka under EPC mode	4,44,444	3.63	03-12-2024	04-04-2025	112.99	EPC	6L	Dhariwal Buildtech Limited	Karnataka
91	Overlay/ Strenthening (DBM+BC) in 6-laned section of Hosur to Krishnagiri section of NH-44 from Km. 33+130 to Km.93+00 in Tamilnadu on item rate contract	44	52.75	28-03-2024	15-04-2024	94.30	Item Rate	4L/6L	SD Infra Private Limited	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
92	Construction of Light Vehicular Underpass (LVUP) (12m X 4m) at Km.72+060 at Samalpallam Junction in the Project of Hosur to Krishnagiri section of NH-44 in the State of Tamil Nadu on EPC mode	44	0.6	18-04-2023	26-06-2023	18.10	EPC	4L/6L	Sri Ranganathar Constructions Private Limited.	Tamil Nadu
93	Six laning of Hosur to Krishnagiri section of NH-44 (old NH-7) from Km. 33/130 to Km.93/000 in the state of Tamilnadu under NHDP Phase V on BOT (Toll) basis under DBFOT pattern in the State of Tamil Nadu — Construction of Flyover at Hosur New Bus Stand Km 43+400 (LHS)- MoRT&H (Black Spot ID:TN-(02)-078)	44	1.1	19-03-2025	27-07-2025	24.23	EPC	4L/6L	VALAR & CO	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
94	Permanent Rectification of Black Spot TN-02-222 by constructing a Light Vehicular Underpass (LVUP) (12.0m x 4.0m) at Km.73+610 (Melumalai) in the project of Hosur - Krishnagiri section of NH-7 (New NH-44) in the State of Tamil Nadu on EPC mode.	44	0.6	18-02-2022	03-06-2022	11.08	EPC	4L/6L	Sindhu Muruga Construction Pvt. Ltd.	Tamil Nadu
95	Permanent Rectification of Black Spot TN-02-275 by constructing a Light Vehicular Underpass (LVUP) (12.0m x 4.0m) at Km.65+780 (Sundagiri) in the project of Hosur - Krishnagiri section of NH-7 (New NH-44) in the State of Tamil Nadu on EPC mode.	44	0.6	18-02-2022	19-05-2022	13.20	EPC	4L/6L	Sindhu Muruga Construction Pvt. Ltd.	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
96	Permanent Rectification of Black Spot TN-02-067 by constructing a Vehicular Underpass (VUP) (20.0m x 5.5m) at Km.52+270 (Gobachandram) in the project of Hosur - Krishnagiri section of NH-7 (New NH-44) in the State of Tamil Nadu on EPC mode.	44	0.6	18-02-2022	19-05-2022	19.66	EPC	4L/6L	Sindhu Muruga Construction Pvt. Ltd.	Tamil Nadu
97	Permanent Rectification of Black Spot TN-02-115 by constructing a Vehicular Underpass (VUP) (20.0m x 5.5m) at Km.80+200 (Sikkaraimeedu Jn) in the project of Hosur - Krishnagiri section of NH-7 (New NH-44) in the State of Tamil Nadu on EPC mode.	44	0.7	01-06-2022	25-01-2023	25.38	EPC	4L/6L	Sindhu Muruga Construction Pvt. Ltd.	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
98	Permanent Rectification of Black Spot TN-(02)- 404 & TN (02)-156 by constructing a Flyover (2 x 15m x 5.5m & 1 x 20m x 5.5m) at Km 35.230 (Near SIPCOT Junction, Hosur) in the project of Hosur Krishnagiri section of NH-7 (New No. NH-44) in the State of Tamil Nadu on EPC Mode.	44	0.9	05-05-2022	25-01-2023	21.76	EPC	4L/6L	Sindhu Muruga Construction Pvt. Ltd.	Tamil Nadu
99	Permanent Rectification of Blackspot TN-(02)-018 by Construction of Vehicular Underpass of VUP (20m x 5.5m) at Km.61+270 (Minnur Jn.) with Service Road (on BHS) from Km.60+900 to 61+620 on Krishnagiri to Walajahpet section of NH-48 in the State of Tamil Nadu on EPC mode	48	0.6	08-02-2024	27-04-2024	23.95	EPC	4L/6L	Sri Yogalakshmi Bluemetals Industries.	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
100	Permanent Rectification of Black Spot TN-(02)-255 by Constructing a Vehicular Underpass of VUP (20m x 5.5m) at Km. 134/328 (Then Nanthiyalam Junction) in the project of Krishnagiri to Walajahpet section of NH-48 in the state of Tamil Nadu on EPC mode	48	0.6	27-12-2023	27-04-2024	25.70	EPC	4L/6L	Vidya InfraBuilt Pvt. Ltd.	Tamil Nadu
101	Permanent Rectification of Black Spot TN-02-039 by Construction of LVUP (12m X 4m) at km. 130+200 (Poottuthakku Junction) in the project of Krishnagiri-Walajahpet section of NH-48 (New No. NH-46) in the State of Tamil Nadu on EPC mode	48	0.6	24-05-2023	12-09-2023	16.60	EPC	4L/6L	KGK Engineers Pvt Ltd.	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
102	Permanent Rectification of Black Spot TN-(02)-024 by Construction of Light Vehicular Underpass (LVUP) (12m X 4m) at Km.80+525 at Venkili in the Project of Krishnagiri to Walajahpet section of NH-48 from Km.0+000 to Km.148+300 in the State of Tamil Nadu on EPC mode	48	0.6	13-07-2023	21-10-2023	26.21	EPC	4L/6L	KRMS Constructions.	Tamil Nadu
103	Permanent Rectification of Black Spot TN-(02)-189, TN-(02)-406 and TN-(02)-079 by Constructing a Vehicular Underpass (VUP) at Orrappam Junction Km.8+617 with Service Road extended upto Chettipalli Junction at Km. 9+850 & LVUP at Kandhikuppam Junction Km.11+720 on Krishnagiri – Walajahpet section of NH-48 (Old No. NH-46) in the State of Tamil Nadu on EPC mode	48	1.8	17-01-2024	07-05-2024	36.55	EPC	4L/6L	P. Paramasivam	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
104	Permanent Rectification of Black Spot TN-(02)-040 and TN-(02)-034 by Constructing a (VUP) (1 x 12m x 5.5m) at Km 95/190 (Vettuvanam Junction) and (VUP) (1 x 20m x 5.5M) at Km 100/893 (Kandhaneri) in the project of Krishnagiri to Walajahpet section in the state of Tamil Nadu on EPC mode	48	1.2	03-01-2024	06-05-2024	51.77	EPC	4L/6L	KRMS Constructions.	Tamil Nadu
105	Permanent Rectification of Black Spot TN-(02)-089, by Constructing a Light Vehicular Underpass (LVUP) (1x12mx4m) at Km.55+815 Girisamuthiram in the project of Krishnagiri – Walajahpet section of NH-48 (Old No.NH-46) in the State of Tamil Nadu on EPC mode	48	0.6	26-05-2023	12-09-2023	21.23	EPC	4L/6L	Nagarajan Construction Company Pvt Ltd.	Tamil Nadu
106	Karaipettai to Walajapet from Km 71.015 to 107.091	48	36.08	05-10-2018	11-02-2019	533.37	EPC	6L	SPK & CO.	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
107	Balance Works for six laning of Sriperumbudur to karaipettai section of NH-4 (New NH-48) from 37+000 (Existing Km 37+000) to Km 71+015 (Existing Km 71+000) in Tamilnadu on EPC mode underNHDP Phase-V	NH 48	16.82	07-11-2024	27-01-2025	341.50	EPC	6L	P&C projects private Limited	Tamil Nadu
108	Construction of Pedestrian Underpass (PUP), Box Culvert (BC), Minor Bridge (MNB) and other Road Works From Km. 34.510 to Km. 35.100 near Vellora Chawk on Balasore - Kharagpur Section of NH-60(New NH-16)	16	0.59	07-06-2021	05-10-2021	11.11	EPC	4L	K K Narsaria Construction	Odisha
109	Construction of Underpass at Km.116+670 along with approaches from Km.116+330 to Km.117+030 on Chandikhole-Bhadrak section of NH-5 (New NH-16)	16	0.7	10-02-2023	13-03-2023	14.16	EPC	6L	M S Infraengineers Pvt Ltd Nuapada Chhaka, Madhupatana, Khapurja,Cuttaka - 753010 ,Odisha	Odisha
110	Construction of Underpass at Km.80.450 along with approaches from Km.80.280 to Km.80.750 on Chandikhole-Bhadrak section of NH-5 (New NH-16)	16	0.47	10-02-2023	13-03-2023	7.95	EPC	6L	M S Infraengineers Pvt Ltd Nuapada Chhaka, Madhupatana, Khapurja,Cuttaka - 753010 ,Odisha	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
111	Construction of FOB at Km. 112+520 near Pahimahura village on Chandikhole-Bhadrak section of NH-5 (New NH-16) in the state of Odisha on Engineering Procurement and Construction (EPC) Mode.	16	0.005	07-03-2024	06-08-2024	1.77	EPC	6L	Maa Durga Associates	Odisha
112	Construction of FOB at Km. 118+900 in front of District Judge Court, Nalanga on Chandikhole-Bhadrak section of NH-5 (New NH-16) in the state of Odisha on Engineering Procurement and Construction (EPC) Mode.	16	0.005	07-03-2024	02-06-2024	1.76	EPC	6L	Maa Durga Associates	Odisha
113	Construction of Underpass at Km. 131+530 and CUP at Km. 131+700 at Charampa along with approaches on Chandikhole – Bhadrak section of NH-05 (New NH-16) in the state of Odisha on Engineering Procurement and Construction (EPC) Mode.	16	0.17	07-02-2024	20-10-2024	15.93	EPC	6L	Abhipsa Construction, Bhubaneswar.	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
114	Widening of service road near Charampa Flyover, BUS Stand Chaka and Highway Lighting with widening of service near Bonth Chaka on both side of NH-16 in Chandikhole – Bhadrak section of NH-05 (New NH-16) in the state of Odisha	16	1.5	04-07-2024	11-09-2024	2.56	Item Rate	6L	Abhipsa Construction, Bhubaneswar.	Odisha
115	Re-construction of 3-lane damaged major bridge on RHS at Km. 79+614 on Chandikhole- Bhadrak section of NH-16 in the state of Odisha on EPC Mode.	16	0.08	07-08-2024	06-12-2024	2.51	EPC	3L	SBB Constructions Pvt. Ltd.	Odisha
116	Construction of 2 FOB near Cingudipur Kenal Chowk ,Bishnupur or Chandikhole Bhdarak and Oliapatna Balasore of NH 16 in the state of Odisha on EPC mode.	16	0.02	30-07-2025	01-11-2025	2.82	EPC	4L/6L	Maa Durga Associates	Odisha
117	Construction of S-VUP (3x12) at Gandarpur at Km. 23+500 on Chandikhole-Jagatpur- Bhubaneswar Section of NH-16 in the State of Odisha.	16	0.96	29-02-2024	07-11-2024	12.74	EPC	4L	JBCO Infratech Private Limited	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
118	Construction of 4 Nos. of FOB i.e. 1 No of FOB at Baramunda, 1 No of FOB at Palasuni and 2 Nos. of FOB at Manguli on Chandikhole-Jagatpur-Bhubanewar Section of NH-5 (New Nh-16) in the State of Odisha on EPC Mode	16	1	24-06-2024	21-10-2024	7.30	EPC	Others	Dhingra Brothers (India)	Odisha
119	Balance work of 6 lane Flyover at Km 5+680 (Naharakanta) of Chandikhole-Jagatpur-Bhubaneswar section of NH-16	16	0.3	12-07-2024	12-07-2024	4.78	EPC	6L	Abhipsa Construction, Engineer and Contractors	Odisha
120	Construction of Proposed VUP with Service road at Nirgundi Square at Design Ch. 34+600, FOB at Km 35+404 and LVUP at Chhatia at Design Ch. 47+500 on Chandikhole-Jagatpur-Bhubaneswar Section of NH-16 (Km. 413.000 to Km. 418.000 and Km. 0.000 to Km. 62.000) in the State of Odisha.	16	2.1	20-01-2025	01-04-2025	34.11	EPC	6L	SBB Constructions Pvt. Ltd.	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
121	Construction of Foot Over Bridge (FOB) at Phulnakhara at Km. 10+500 on Chandikhole-Jagatpur-Bhubaneswar Section of NH-16 in the state of Odisha.	16	1	21-03-2025	26-05-2025	2.75	EPC	Others	Maa Durga Associates	Odisha
122	Construction of 2-lane New Major Bridge and its approaches between 2 existing Bridge at Palasuni over Gangua Nallah (Km. 3+897) on NH-16 in the State of Odisha on EPC Mode	16	1.2	25-08-2025	15-12-2025	28.41	EPC	2L	Fortune group	Odisha
123	Construction of 6 Lane Flyover at Km 5+680 Naharkanta Flyover including balance work on Chandikhole-Jagatpur-Bhubaneswar Section of NH-5 (NH-16) from Km. 414.00 to Km 419.000 and Km. 0.000 to Km 62.000	16	0.1	11-04-2025	30-04-2025	1.58	EPC	6L	KR.Logistics & Construction Pvt. Ltd	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
124	Construction of Foot Over Bridge (FOB) near Puri Canal at Km. 6+150 on Chandikhole-Jagatpur-Bhubaneswar Section of NH- 16 in the State of Odisha on Engineering Procurement and Construction (EPC) Mode.	16	0.1	23-12-2025	23-02-2026	2.02	EPC	Others	Maa Durga Associates	Odisha
125	Construction of Foot Over Bridge (FOB) near Balikuda at Km. 19+700 on Chandikhole-Jagatpur-Bhubaneswar section of NH-16 in the state of Odisha on Engineering Procurement and Construction (EPC) Mode.	16	0.01	22-02-2026	29-06-2026	2.01	EPC	Others	Maa Durga Associates	Odisha
126	Construction of Foot Over Bridge (FOB) near Khandagiri Bypass Ch. 412+850 on Chandikhole-Jagatpur-Bhubaneswar section of NH-16.	16	0.1	10-04-2025	09-06-2025	1.62	EPC	Others	Maa Durga Associates	Odisha
127	Construction of LVUPs on Tangi to Bhubaneswar (km 355.0 to km 414.0) of NH-5 (New NH-16)	16	1.5	08-03-2024	04-10-2024	38.86	EPC	6L	BEKEM INFRA PROJECTS PVT. LTD	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
128	Construction of Foot Over Bridge (FOB) near DN Regalia at Km.408+360 on Tangi Bhubaneswar Section of NH-16 in the state of Odisha	16	1	12-05-2023	18-12-2023	2.51	EPC	4L/6L	Dhingra Brothers (India)	Odisha
129	Strengthening of Khallikote Ghat section of 2.200 Km (i.e from Km. 307+600 to 309+800) by providing Retaining wall, widening of existing road, Drain and street light, etc of 4/6 laning of Puintola to Tangi (km 284.0-km 355.0) section of NH 5 (New NH-16) in the state of Odisha	16	2.2	11-07-2024	04-09-2024	2.62	EPC	4L/6L	C.P. Arora Engineers Contractors Pvt. Ltd.	Odisha
130	Construction of Foot Over Bridge (FOB) Near Gandapali at Km. 301+560 on Puitola-Tangi Section of NH-16 (New NH-5) in the state of Odisha on Engineering, Procurement & Construction (EPC) Mode	16	0.059	15-10-2024	06-01-2025	1.60	EPC	4L/6L	CMRGS INFRASTRUCTURE PROJECTS LTD	Odisha

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
131	Plantations/Lansscaping of 136.600 Plants between between Main Carriage Way & Services road of Puintola to Tangi to bhubaneswar & under Khandagiri Fly over section of NH-16 1st year Plantation and Landscaping work and subsequent 4 year for maintenance with all relevant post planting operations.	16	0.1	06-03-2025	02-05-2025	3.93	Item Rate	4L	PROCEED	Odisha
132	Construction Of 01 no of LVUP With Approach Road at Km.299.650, in puintola to Tangi Section of NH 5 (New NH-16) in State of Odisha on Engineering Procurement and Construction (EPC) Mode.	16	0.9	10-04-2025	30-06-2025	15.41	EPC	6L	SBB Constructions Pvt. Ltd.	Odisha
133	Re-Construction of 3- lane Minor Bridge at Km. 320+052 on RHS on Puintola- Tangi section of NH-16	16	0.021	01-04-2025	30-06-2025	1.33	EPC	3L	CMRGS INFRASTRUCTURE PROJECTS LTD	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
134	Construction of 05 nos. of VUP i.e. at Km. 434+150, Km. 452+150, Km. 456+000, Km.462+670, Km. 466+270 and 01 no. Flyover at Km. 442+610 with Approach Roads, in Puintola to Icchapuram Section of NH-16 in the State of Odisha & Andhra Pradesh on Engineering Procurement and Construction (EPC) Mode	16	6	30-12-2024	06-03-2025	115.01	EPC	4L	NIRAJ CEMENT STRUCTURE LTD	Odisha
135	Construction of 4 no. FOB at Km.369+200 near village Ratamati at Km.393+355 near PN Collage (Khordha), at Km.435+100 near Haladia Padar and at Km.455+050 near Kanisi in Bhubaneswar-Icchapuram section of NH-16 in the state of Odisha on Engineering Procurement and Construction (EPC) Mode.	16	0.24	12-02-2025	01-05-2025	6.03	EPC	4L/6L	Maa Durga Associates	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
136	Construction of 03 nos of VUP i.e at km. 458.500 km. 460.200, km. 475.200 and 01 nos of Flyover at km. 449.100 with Approach roads in Puintola to Ichapuram section of NH-16 in the state of odisha on EPC mode.	16	4.5	18-03-2025	06-06-2025	77.40	EPC	6L	NIRAJ CEMENT STRUCTURE PVT LTD - Swapneshwar Projects Pvt Ltd - JV	Odisha
137	Construction of 03 nos. of VUPs at Km. 429+570, Km. 429+961, Km. 430+380, along with Approaches & Service Roads near College Square and DRDA square in Puintola to Icchapuram Section of NH-16 in the State of Odisha on EPC Mode.	16	1.965	02-03-2026	13-05-2026	62.94	EPC	6L	AB INFRABUILD LIMITED	Odisha
138	Construction of 6 lane elevated corridor including its approaches from Km. 629+880 to Km. 634+470 (Design Chainage) of NH-16 in Ranastharam Town portion in the state of Andhra Pradesh on EPC Mode under NH(O).	16	4.59	27-12-2024	21-03-2025	137.89	EPC	6L	Srinivasa Edifice Private Limited.	Andhra Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
139	Construction of trumpet interchange at Km. 665+650 of NH-16 (excluding already constructed Vehicular Overpass) for providing connectivity to Bhogapuram international airport in state of Andhra Pradesh on EPC Mode	16	0.952	28-10-2025	15-01-2026	31.59	EPC	4L	Shiva Buildtech Pvt. Ltd.	Andhra Pradesh
140	Solar Highway Lighting at 18 locations from Km 741.255 to Km 1022.494 on Anakapalli – Annavaram – Diwancheruvu section of NH-16 & Diwancheruvu - Siddhantham - Gundagolanu section of NH-216A	16,216A	3.975	14-10-2023	19-12-2023	2.50	Item Rate	Others	Morphing Inovations (OPC) Pvt. Ltd.	Andhra Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
141	Providing Solar Highway Lighting at 104 nos. of locations in the stretch from Km 741.255 to Km 1022.494 on Anakapalli - Annavaram - Diwancheruvu section of NH-16, Diwancheruvu - Siddhantham - Gundugolanu section of NH-216A, Gundugolanu - Devarapalli - Kovvuru from km 15.320 to Km 85.204 section of NH-16 and Kathipudi - Start of Kakinada Bypass from Km. 0.000 to Km. 27.500 section of NH 216 in the State of Andhra Pradesh, as part of rectification of MoRT&H identified Blackspots & Accident spots on item rate (percentage) basis	16,216A,16,216	22.12	01-12-2025	21-01-2026	14.01	Item Rate	4L	Lords Mark Industries Limited	Andhra Pradesh
142	Construction of flyover at Gammon Junction at Km.903.265 on NH16 including vent at Diwancheruvu junction at Km.902.308 (Blackspot ID No.AP(03)299) in Andhra Pradesh on EPC mode under NH(O)	16	2.4	22-07-2025	21-10-2025	188.91	EPC	6L	Kaluwala Construction Private Limited	Andhra Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
143	Construction of Service Roads/Junction Improvements at Madiki @Km.928.430 (Blackspot ID: AP-(02)-136), Chemudulanka @Km.930.030 (Blackspot ID: AP-(02)-328), Choppella @Km. 931.900 (Blackspot ID: AP-(02)-083), Govt. College, Ravulapalem, 941.020 (Blackspot ID: AP-(02)-001), between Diwancheruvu - Siddantham section of NH-216A, and at Old Toll plaza @Km. 964.080 (Blackspot ID: AP-(02)-253), Kamma Kalayanamandapam @Km. 991.850 (Blackspot ID: AP-(02 -374) between Siddantham - Gundugolanu section of NH-216A as part of Rectification of Blackspot location in state of Andhra Pradesh on EPC Mode	216A,216 A,216A,216A,216A	4.995	29-03-2025	18-08-2025	28.55	EPC	Others	Sudharma InfraTech Pvt . Ltd.	Andhra Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
144	Construction of Flyover at Km 936+440 of NH-216A [Jonnada Junction with Black Spot ID: AP – (02)-134], Flyover at Km 967+180 of NH-216A [Undrajavaram Junction with Black Spot ID: AP - (02)-078], Flyover at Km 970+370 of NH-216A (Tetali Junction with Black Spot ID: AP – 005), VUP at Km 1006+525 of NH-216A (Kaikaram Junction with Black Spot ID: AP – 007) for rectification of Blackspots and construction of Flyover at Km 910+760 of NH-216A in Rajahmundry City (Morampudi Junction) in the State of Andhra Pradesh on EPC Mode	216A,216 A,216A,216A,216A	6.425	23-06-2022	19-09-2022	119.15	EPC	4L	Shrushti Contech Pvt. Ltd.	Andhra Pradesh
145	Strengthening & Construction of 3 Lane ROB at Km.431+415 (LHS) of Chilakaluripeta - Vijayawada section of NH-16 in the State of Andhra Pradesh on EPC Mode	16	1.34	27-03-2025	02-07-2025	35.98	EPC	3L	Raghava Project Constructions Privated Limited	Andhra Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
146	Strengthening & Construction of 3 Lane ROB at Km.406+300 (LHS) of Chilakaluripeta - Vijayawada section of NH-16 in the State of Andhra Pradesh on EPC Mode	16	1.3	27-03-2025	02-06-2025	17.25	EPC	3L	Raghava Project Constructions Privated Limited	Andhra Pradesh
147	Construction of Service Road opposite Kaza Village from Km. 421+330 to Km. 421+570 on RHS on Chilakaluripeta - Vijayawada Section of NH-05 - (New No. NH 16) in the state of Andhra Pradesh	16	0.24	10-02-2026	10-04-2026	1.43	Item Rate	2L	Raghava Project Constructions Privated Limited	Andhra Pradesh
148	VUP at Km. 1379.934 of NH-16 [Golagamudi Junction with Blackspot ID: AP-(02)-392], Service Road from Km. 1380.350 to Km. 1380.957 of NH-16 [Sundaraiah Colony Junction with Blackspot ID: AP-(02)-188] & Flyover at Km. 1383.195 of NH-16 Nellore T Junction with Blackspot ID: AP-(02)-189] for rectification of Blackspots	NH-16,NH-16	3.43	15-11-2022	27-03-2023	74.88	EPC	4L/6L	Shrushti Contech Pvt. Ltd.	Andhra Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
149	Strengthening & Construction of (i) VUP including approaches and Service Roads at Rajupalem Cross Road at Km.1185+665 (Black spot ID:AP-(03)-169-BS) & (ii) LVUP including approaches at Jonnathali cross road at km 1191+787 (Black spot ID:AP-(03)170-BS) on Chilakaluripeta - Nellore Section of NH-16 (Old NH-5) in the State of Andhra Pradesh on EPC Mode	16	1.84	16-01-2025	28-05-2025	43.20	EPC	6L	Srinivasa Edifice Private Limited.	Andhra Pradesh
150	Strengthening & Construction of grade separated structures and service roads for rectification of 5 Nos. of blackspot locations from Km.1223+170 to Km.1255+260 of Chilakaluripet – Nellore section of NH-16 (Pkg-1)	16	6.39	18-03-2026	03-06-2026	72.99	EPC	6L	Sudhakara Infratech Private Limited	Andhra Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
151	Strengthening & Construction of grade separated structures and service roads for rectification of 8 Nos. of blackspot locations from Km.1272.600 to Km.1352+740 of Chilakaluripet – Nellore section of NH-16 (Pkg-2)	16	8.6	23-03-2026	03-07-2026	56.29	EPC	6L	PTR Brothers Projects	Andhra Pradesh
152	Construction of VUP at Km. 51.300 (Baghola) on Delhi-Agra section of NH-2	19	1.8	18-04-2023	07-06-2023	21.44	EPC	6L	Chaudhary Construction Company Pvt. Ltd.	Haryana
153	Road Safety Works including construction of Foot Over Bridge, providing and fixing of median guard rail, pedestrian guard rail and widening of existing service road on Delhi-Agra section of NH-2.	19	0.72	25-10-2023	21-02-2024	23.54	EPC	6L	SEC Buildtech Pvt. Ltd.	Haryana
154	construction of 5 nos VUP at Agra-Etawah section on NH-19 in the state of uttar pradesh on epc	19	6	26-03-2025	08-10-2025	95.00	OMT	6L	Hillways construction Company Pvt. Ltd	Uttar Pradesh
155	construction of VUP along with service road at aronj cut on Agra-Etawah section of NH-02 On EPC basis	19	1.2	17-02-2025	28-04-2025	24.19	OMT	6L	SKS Infra Projects Pvt. Ltd.	Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
156	construction of VUP at Km.220.520 and VUP at 292.150 on Agra-etawah section of Nh-19 in the state of uttar pradesh on EPC basis	19	2.4	12-02-2025	02-06-2025	37.96	OMT	6L	H.S. Mehta Infra Private Limited	Uttar Pradesh
157	Varanasi Ring Road (Pkg-II) connecting Sandaha Village (km 11.70 / NH-29) with Revasa Village (km 818.80 / NH-2)	31	27.27	13-02-2018	15-02-2019	949.00	EPC	4L	Gammon Engineers & Contractors Pvt. Ltd.	Uttar Pradesh
158	Six Laning of Varanasi to Aurangabad from km. 786.00 to km. 978.40 of Old NH-2	19	192.4	29-04-2010	12-09-2011	565.00	BOT Toll	6L	Soma - Isolux	Bihar, Uttar Pradesh
159	Construction of Foot Over Bridge at Eleven locations at Six laning of Varanasi-Aurangabad Section of NH-2 from Km. 786.000 to km 978.400	NH19	192.4	03-01-2024	14-01-2025	17.77	EPC	6L	Sudharma InfraTech Pvt . Ltd.	Bihar, Uttar Pradesh
160	6L of Aurangabad to Bihar- Jharkhand border (Chordaha) section from km. 180.000 to km. 209.827 of NH-2 (PKG-01)	19	29.827	07-02-2024	18-12-2024	520.00	EPC	6L	Ashoka Buildcon Limited	Bihar
161	Six Laning of Bihar - Jharkhand Border (Chordaha) - Gorhar section of NH-2 from km 249.525 to km 320.810	19	59.66	31-01-2018	03-06-2019	1231.71	EPC	6L	Reliance Infrastructure Ltd.	Jharkhand

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
162	Barwa Adda (Km. 398.240) to Panagarh (Km. 521.120)	19	122.88	05-04-2013	01-04-2014	1665.00	BOT Toll	6L	Barwa Adda Expressway Limited	Jharkhand, West Bengal
163	Construction of Six lane elevated flyover including reconstruction/rehabilitation of existing pavement from Km 426+230 to Km 430+500 (Length = 4.27 Km) at Nirsa in the Barwa Adda Panagarh section of NH-19 from Km.398.240 to Km.521.120 including Panagarh Bypass in the State of Jharkhand on EPC Mode.	19	4.7	25-03-2025	19-02-2026	225.98	EPC	6L	S & P infrastructure Developers Pvt. Ltd. in JV with Jeet Asia Pvt. Ltd	Jharkhand
164	Construction of Six lane elevated flyover including reconstruction/rehabilitation of existing pavement from Km 406+100 to Km 411+150 (Length = 5.05 Km) at Gobindpur area in the Barwa Adda Panagarh section of NH-19 from Km.398.240 to Km.521.120 including Panagarh Bypass in the State of Jharkhand on EPC Mode.	19	5.05	24-03-2025	24-09-2025	329.00	EPC	6L	S & P infrastructure Developers Pvt. Ltd. in JV with Jeet Asia Pvt. Ltd	Jharkhand

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
165	Construction of Ring Road around Kanpur from Ch.68.650 to Ch.93.209 (Jarkala to Pakari) (Package-IV) in State of Uttar Pradesh.	TBD	24.559	29-03-2023	31-12-2024	547.67	EPC	6L	Raj Corporation Ltd.	Uttar Pradesh
166	Construction of Ring Road around Kanpur from Km.000 to Km. 23.325 (Chachendi Sachendi I to Maharajpur) (Package-I)	TBD	23.325	29-03-2023	09-12-2023	647.42	EPC	6L	RCL - PPIL JV	Uttar Pradesh
167	Construction of Ring Road around kanpur from Ch.51.200 to Ch. 68.650 (Badarka to Harbanch-Ucti Pkg-III)	TBD	18.9	22-08-2024	28-01-2025	612.50	EPC	6L	HILLWAYS CONSTRUCTION COMPANY PVT. LTD.-M/s gour tar Road coat private limited (JV)	Uttar Pradesh
168	Construction of Ring Road Kanpur from Ch. 32.090 to Ch.51.200 (Transganaga to Sathara) (Package-II B)	TBD	19.11	20-11-2024	25-03-2025	321.00	EPC	6L	Ajay Prakash Associates-S.S. Builders (JV)	Uttar Pradesh
169	Construction of Ring Road around Kanpur from Ch.23.325 to Ch.32.090 (Chaudhariya to Transganga) (Package-IIA)	TBD	8.765	05-08-2025	01-11-2025	478.20	EPC	6L	LCC Multi Interregional Company LLC MMK - Anil Associates	Uttar Pradesh
170	4L Ring road/bypass around Srinagar city from km 0.000 to km 42.100 (Phase-I)	44	41.7	30-03-2021	06-08-2021	1206.56	EPC	4L	NKC Projects Private Limited	Jammu And Kashmir

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
171	4L of existing Wayul – Ganderbal – Pandach (Soura) section of old NH-1 as a part of Srinagar Ring Road Phase – IIA	NH-1	11.6	28-03-2025	19-05-2026	290.51	EPC	4L	SGIHPL- PPIL (JV)	Jammu and Kashmir
172	Supply, installation & maintenance of W-Beam Metal Crash Barrier and Anti-glare devices on Srinagar to Banihal section of NH-44 from Km. 220.700 to Km. 286.110 in Union Territory of Jammu and Kashmir (2nd Call)	44	63.29	31-03-2026	31-03-2026	26.77	Item Rate	4L	The Shivam Enterprises	Jammu and Kashmir
173	4L of twin tube tunnel configuration including approaches from Marog to Digdol (from Km.154.210 to Km.158.650 (North Bound) and from Km.155.940 to Km.160.260 (South Bound)) of Ramban to Banihal (Pkg-I) of Old NH-1A (New NH-44)	44	4.38	29-11-2021	12-08-2022	1031.00	EPC	4L	TATA Projects Ltd.	Jammu And Kashmir

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
174	4L twin tube tunnel including approaches from Digdol to Khuni Nallah (North Bound connecting with existing major bridge on NB) and South Bound connecting with Tunnel T4 ,Single tube tunnel of Ramban to Banihal (Pkg-II) of Old NH-1A (New NH-44)	44	3.2	03-09-2021	01-02-2022	846.00	EPC	4L	Ceigall India Limited-Patel Engineering Limited (JV)	Jammu And Kashmir
175	4L of Km.165.092 to Km.171.855 (North Bound) and from Km.166.895 to Km.173.638 (South Bound), excl. certain reaches of North Bound and South Bound of Ramban to Banihal (Pkg-III) of Old NH-1A (New NH-44)	44	6.02	02-09-2021	04-02-2022	369.00	EPC	4L	Ceigall India Ltd.	Jammu And Kashmir
176	Overlay of Ramban to Banihal Section From KM. 151.000 to KM. 187.000 of NH-44	44	36	08-04-2021	16-04-2021	0.00	Item Rate	2L	Gawar Construction Ltd	Jammu and Kashmir
177	Strengthening under one time improvement of Bypassed section of Ramban – Banihal stretch in District Ramban, UT of J&K	NH-44	3.976	10-03-2026	10-03-2026	6.35	Item Rate	2L	Hillcon Infrastructure Pvt. Ltd	Jammu and Kashmir

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
178	Strengthening under one time improvement for Bypassed section from Udhampur to Ramban(Km.131.00 to Km.151.00)	NH-44	6.4	25-08-2023	14-09-2023	10.12	Item Rate	2L	New Chenab Enterprises	Jammu and Kashmir
179	Capacity Augmentation and construction of service road as well as the introduction of grade-separated structures at Specified major for improvement of corridor efficiency of Domel to Udhampur section of NH-44(From chainage 220+500 to 182+200)for a length 14.370 km on LHS and a length 10.890 km on RHS in the Union territory of jammu & Kashmir on EPC Mode	44	12.48	27-03-2025	10-07-2025	148.23	EPC	2L/4L	Ganesh Builders	Jammu and Kashmir
180	2L NH-1 from km 8.660 to km 33.775 (Sumbal to Wayul) to 4L dual carriageway NH standard as part of Srinagar Ring Road Phase-II [Design Ch. 41.907 to Ch. 66.609]	44	25.1	13-01-2023	26-12-2023	477.00	EPC	4L	Rajinder Infrastructure Private Limited - Satish Aggarwal & Co. (JV)	Jammu And Kashmir

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
181	Construction of twin tube tunnels on Jammu Kashmir Ring Road (NH-244A) Between Design Ch. 50+600 to 51+700 and design Ch. 53+535 to 55+700 on EPC mode under residual NHDP component of Bharatmala Pariyojna	244A	3.36	03-03-2023	08-06-2023	598.99	EPC	4L	Bharat constructions (India) pvt. Ltd	Jammu and Kashmir
182	Corridor Efficiency Improvement including removal of black spots in Lakhanpur - Samba section of NH-44 from Chainage Km. 16.300 to Km. 74.100	44	28.485	10-08-2022	19-12-2022	188.00	EPC	4L	Satish Aggarwal & Co	Jammu And Kashmir
183	Greenfield connectivity from Govindsar village on Delhi Amritsar Katra Expressway to Talwara village on NH-44 (Pathankot by-pass)	44	12.35	07-03-2025	16-07-2025	241.69	EPC	4L	New India Contractors and Developers Pvt. Ltd. – Khanday Infrastructure Private Limited (JV)	Punjab
184	Providing highway lighting works (single arm & double arm) on NH-44 in median, structure, bus bay & truck lay and footpath from Chakki Bridge to Madhopur (J&K border)	44	125.87	21-01-2026	10-03-2026	2.50	OMT	4L	Aadyant Buildcon LLP	Punjab

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
185	Development of 6L (Greenfield) Jalandhar Bypass starting from Kahlwan (NH-03) ending at Kang Sahbu (NH-703) via Sarmastpur (NH-44) - Madara (NH-03) - Khajurla (NH-44)	-	46.5	30-09-2021	15-01-2023	1365.00	HAM	6L	Krishna Constructions.	Punjab
186	4L PS of Ambala Ring Road of New NH-44	44	22.524	27-03-2023	11-10-2023	691.00	HAM	4L PS	Ram Kumar Contractor	Haryana
187	Construction of LVUP near Dakoha railway crossing at Jalandhar city at Km. 370.10 including entry/exit on NH-44	44	0	25-10-2021	21-02-2022	12.12	EPC	6L	Bhullar Constructions	Punjab
188	Rectification of 6 nos. of Blackspots in District of Ludhiana, Punjab	NH-1 (New NH-44)	291.1	15-02-2022	27-04-2022	10.49	Item Rate	6L	Satish Aggarwal & Co	Haryana, Punjab
189	Re-Construction of Major Bridge at Km. 160.100 LHS of NH-44 (Panipat-Jalandhar section)	44	0.4	28-09-2022	21-11-2022	5.40	EPC	6L	Krishna Constructions.	Haryana
190	Rectification of 11 nos. of Blackspots on 6L Panipat-Jalandhar Section of NH-1 from KM 96.000 to 387.000	4,444	2	27-12-2022	13-03-2023	8.56	Item Rate	6L	Dhingra Brothers (India)	Haryana, Punjab
191	Installation of Traffic Impact Attenuators in the State of Haryana on Pilot basis.	44	291.1	23-01-2023	13-03-2023	2.43	Item Rate	6L	Dhingra Brothers (India)	Haryana, Punjab

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
192	Construction / Widening of Structures i.e. Major Bridges, Minor Bridges, ROB's etc. and other works on Panipat-Jalandhar section of NH 44 from Km. 96.000 to Km. 387.100	44	291.1	11-07-2023	05-12-2023	485.00	EPC	6L	Ram Kumar Contractor	Haryana, Punjab
193	Construction of Vehicular Underpass at km 229.500 including Widening of New Service road, Exit-Entry, Dismantling, Reconstruction of Drain and Relocating of Highway Lighting on Panipat-Jalandhar section of old NH-1 (new NH 44) in the State of Punjab on EPC Mode	44	0.7	02-07-2024	30-09-2024	18.50	EPC	6L	EIMSIM Babas Infrastructure Pvt. Ltd.	Punjab
194	Six laning of Panipat-Jalandhar section of NH-1 (New NH-44) from Km. 272.000 to Km. 387.100 in the State of Punjab – BC Overlay Works between Km. 272.000 and Km. 387.100.	44	115.1	18-02-2025	17-03-2025	15.66	Item Rate	6L	Kabir infra private limited	Punjab
195	Strengthening of Panipat-Jalandhar section of NH-1 from Km. 96.000 to Km. 387.100 (Balance stretches in Haryana and Punjab sections)	44	115.1	13-08-2025	10-11-2025	15.21	Item Rate	6L	Dhingra Brothers (India)	Punjab

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
196	Construction of Vehicular Underpasses (VUPs) at Ch. 317+520 & Ch. 321+600 along with strengthening & capacity augmentation of NH-44 in the State of Punjab on EPC Mode.	44	1.14	23-07-2025	18-12-2025	23.15	EPC	6L	Tejwant Rai Govt Contractor	Punjab
197	Strengthening of Panipat-Jalandhar Section of NH-1 (new NH-44) from Km. 272.000 to 387.100 in the State of Punjab	44	115.1	12-08-2025	19-11-2025	40.11	Item Rate	6L	Rajinder Infrastructure Private Limited	Punjab
198	Road Safety works with construction of Steel Truss Bridge at Km. 1+700, 2+450, 3+300 and 3+900 over Sidhwan Canal on 4-lane (Partial Access Controlled) Laddowal Bypass from Km 0.000 to Km 17.041	5	0.136	26-09-2023	26-12-2023	16.64	EPC	3L	Bhullar Constructions	Punjab
199	Construction of Bicycle Track along 4-lane (Partial Access Controlled) Laddowal Bypass from km 0.000 to km 17.041 linking NH-95 with NH-1 via Laddowal seed farm at Ludhiana in the State of Punjab	5	17.041	09-09-2024	24-10-2024	10.45	Item Rate	4L	Kabir infra private limited	Punjab

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
200	FOB near Passport Office at design km 4.200 of Elevated Samrala Chowk section of NH-95 (new NH-05)	95	0.1	14-11-2022	25-01-2023	0.89	Item Rate	4L/6L	Preeti Buildcon Pvt. Ltd.	Punjab
201	Construction of Footpath-cum Drain on the edge of service road and widening of Peripheral Road on Both sides between km 86.000 to km 96.000 of old NH-01 (New NH- 44) in Panipat City in the State of Haryana.	44	10	11-10-2024	09-12-2024	12.30	Item Rate	6L	Gaurav Singh	Haryana
202	Karnal ring road (Lot-4/Pkg-1)	44	34.5	29-12-2022	31-08-2023	997.11	HAM	6L	H.G. Infra Engineering Limited	Haryana
203	Long Term measures to the MoRTH identified Blackspot ID JK-02-005 at Barnoti & Additional measures to the other Blackspots on NH44 in the UT of J&K on EPC Mode	NH-44	2.544	22-02-2024	15-03-2024	85.18	EPC	4L	DRB Infrastructure Pvt. Limited	Jammu and Kashmir

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
204	2L/4L Flyover at existing km.6.00 at Bharat Nagar Junction with 4L flyover towards ISBT from km.5.302 and 2L ramp towards railway station from km.5.240 (Back chainage) i/c resurfacing/construction of existing service road of NH-05	05	1.58	06-08-2021	18-11-2021	45.63	EPC	2L/4L	Gaanesh Kartikey Construction Private Limited	Punjab
205	Implementation works of Agra Bypass from Km. 0.000 to Km. 32.800 connecting Km 176.8 of NH-2 to Km 13.03 of NH-3	AB	32.8	27-06-2023	12-10-2023	67.78	TOT	4L	SKS Infra Projects Pvt. Ltd.	Uttar Pradesh
206	Construction of left out portion of Agra Inner Ring Road connecting village Deori to NH-44 village Bad from Km. 0.000 to Km. 7.772	TBD	7.772	30-11-2022	20-03-2023	151.00	EPC	6L	Baba Construction Private Limited in JV with Shree Girrajjee Infra Heights Private Limited	Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
207	Construction of Service Road and Slip In / Slip Out Roads along with allied drain works on the 4-lane stretch of NH-44 Ch 719+800 to 720+100, Ch 722+230 to 722+920, Ch 730+600 to 731+600 and Ch 733+700 to 734+450 from the MP/MH Border covering the Kamptee-Kanhan and Nagpur Bypass in the State of Maharashtra on EPC mode	44	2.74	10-03-2026	16-04-2026	18.50	EPC	2L	Godara Construction Company	Maharashtra
208	Construction of 26 VUPs, Major Bridge, Service Road etc. on Lalitpur-Sagar-Lakhnadon section of NH-44 (NS)	44	24.35	29-12-2023	06-03-2024	434.51	EPC	4L PS	Dhariwal Buildtech Limited	Madhya Pradesh, Uttar Pradesh
209	4L of Indora Chowk to Pachpaoli and Agrasen Chowk - Ashoka Chowk	44	8.9	27-03-2023	01-07-2023	684.89	EPC	4L	NCC Limited	Maharashtra
210	Construction of Flyover at Kalode Square at Hinganghat in Wardha District from Km 74.745 to Km 76.020 including approaches on Borkhed-Jam-Wadner Section of NH-44	44	1.275	28-02-2024	20-07-2024	74.99	EPC	6L	Shri Sai Construction Company	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
211	Rectification of MoRTH-identified blackspots (2020–22) for the project of (i) construction of a single-span VUP at Kohli Shivar at Km 67+700, and (ii) construction of a service road at Rimdoh Shivar from Ch. 69+560 to Ch. 70+320, on Nagpur–Hyderabad section of NH-44 on EPC mode	44	2.12	10-04-2026	10-06-2026	44.85	EPC	4L	Shri Sai Construction Company	Maharashtra
212	Strengthening of Borkhedi – Wadner – Deodhari – Kelapur – Maharashtra / Telangana Border from Km. 36.600 to Km. 175.000 Section of NH 44	NH 44	139	04-07-2023	15-10-2023	319.70	InvIT	4L	GNI Infra JOCPL JV	Maharashtra
213	Strengthening of Service Roads with White Topping from Km 112.500 to Km 113.805, Km 132.030 to Km 134.080 and Km 169.200 to Km 170.270 (BHS) and Construction of New Service Road from Km 81.882 to Km 82.182 (RHS) on NH-44 on NH-44 in the State of Maharashtra under EPC mode.	44	5.4	23-03-2026	11-05-2026	9.41	EPC	Others	PHOENIX Engineering	Maharashtra

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
214	Construction of 6L VUP at Km. 213.350 at Gudihatnoor Village and Minor Bridge at Km.194.480 on Nagpur – Hyderabad section of NH-44	44	1.02	10-01-2023	20-05-2023	19.63	EPC	6L	Shivam Infra Tech Pvt. Ltd.	Telangana
215	Long-term Rectification of MoRTH identified Blackspots by (i) Construction of 6-Lane VUP (1x20mx5.5m) at CMC Junction [TG-04-11] & (ii) Construction of Service Road along with Foot Over Bridge near Govt. Junior College, Sadashiv Nagar [TG-04- 18] on Nagpur-Hyderabad section of NH-44 from Km.338+000 to Km.368+300 in the state of Telangana on EPC mode.	44	3.18	03-09-2025	13-01-2026	30.68	EPC	6L	Sri Balaji Constructions	Telangana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
216	6-lane Light Vehicular Underpass (LVUP) @ km.447+890 (i.e., Golden Dabha Y Junction) along with Slip/ Service Roads under MoRTH Identified Black Spot ID: TG-(02)-229 for the year 2015-18 on Nagpur – Hyderabad section of NH-44 in the state of Telangana on EPC mode	NH-44	1.05	04-04-2022	18-07-2022	16.99	EPC	6L	RP Projects Pvt Ltd	Telangana
217	Implementation of Road Safety Measures on Nagpur – Hyderabad section from km.325+000 to km.450+000 (Length 125.000 km) of NH-44	44	125	10-01-2024	20-02-2024	23.29	Item Rate	4L PS	S B Deshmukh	Telangana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
218	Long-term Rectification of MoRTH identified Blackspots by (i) Improvement of Junction at Komatpally [TG- 03-23] (ii) Improvement of Junction at Valluru Junction [TG-03-26] (iii) Construction of 6-lane VUP along with Slip Roads at Wadiyaram Bypass [TG-04-24] & (iv) Construction of Service Road at Bangaramma Temple [TG- 04-26] on Nagpur-Hyderabad section of NH-44 from Km.412+000 to Km.439+000 in the state of Telangana on EPC mode	44	3.45	18-03-2025	25-08-2025	26.81	EPC	6L	R.K.Chavan Infrastructure Pvt. Ltd.	Telangana
219	Construction of Minor Bridge at Km.419+285 & Construction of Box Culverts at Km.354+872 & Km.354+892 towards Flood Damage repairs on Nagpur-Hyderabad section of NH-44 in the State of Telangana on EPC Mode	44	0.4	25-03-2026	29-04-2026	4.60	EPC	4L	RN Constructions	Telangana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
220	Construction of 6-lane Vehicular Underpass (VUP) (1X30X5.5) @ Km.60+796 (i.e., Balanagar) along with Slip & Service Roads under MoRTH identified Black Spot ID: TG-(02)-058 for the period 2015-18 on Hyderabad-Bangalore section of NH-44 in the state of Telangana on EPC mode	44	1.26	08-03-2024	01-08-2024	21.50	EPC	6L	BB Verma	Telangana
221	Construction of 6-Lane Underpasses (5 No's) and allied works on Existing 4 Lane Hyderabad to Bangalore Section of NH-44 from km 34.144 to km 80.306 in the State of Telangana on EPC Mode, as part of Longterm Rectification of MoRTH Identified Black Spots (TG-03-56, TG-03-59, TG-03-60, TG-03-62 & TG-03-63)	44	8.575	01-03-2025	18-07-2025	118.52	EPC	6L	SVS Mookambika Constructions Private Limited	Telangana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
222	Construction of 6-lane Underpasses (4 No's) and Allied works on Existing 4 Lane Hyderabad-Bangalore Section of NH-44 from Km 89+000 to Km 124+000 in the State of Telangana on EPC Mode, as part of Long-term Rectification of MoRTH Identified Black Spots (TG-02-75, TG-02-97, TG-02-174 & TG-02-59).	44	6.21	07-03-2024	14-06-2024	102.19	EPC	6L	MSR Constructions	Telangana
223	Long term measures estimate for rectification of MoRTH identified Blackspot TG-03-66, TG-03-67, TG-03-71, TG-03-73 & TG-03-75 for the year 2017-19 on Hyderabad – Bangalore section of NH-44, in the state of Telangana	44	5.515	17-12-2024	18-04-2025	73.32	EPC	6L	Sree Bharamara Infrastructures Private Limited	Telangana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
224	Construction of 6-Lane Underpasses (2 No's) and allied works on Existing 4 Lane Hyderabad to Bangalore Section of NH-44 Kanimetta (from km 125.890 to km 127.250) & Thomalapally (from km 149.110 to km 150.760) in the State of Telangana on EPC Mode, as part of Longterm Rectification of MoRTH Identified Black Spot (TG-02-26 & TG-02-418)	44	3.01	26-09-2024	24-01-2025	43.32	EPC	6L	Sree Rama Constructions	Telangana
225	Construction of 6-Lane Underpasses (3 No's) and allied works along with Capacity Augmentation on Existing 4 Lane Hyderabad to Bangalore Section of NH-44 from km 99.700 to km 187.300 in the State of Telangana on EPC Mode, as part of Long-term Rectification of MoRTH Identified Black Spots (TG-03-71, TG-05-39 & TG-05-36)	44	4.525	20-01-2026	03-04-2026	58.04	EPC	6L	Sri Sainath Constructions Private Limited	Telangana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
226	Half Clover Leaf Interchanges cum ROB at Yerramanchi and Gudipalli Villages at Km 416.005 Across NH-44	44	3.17	27-12-2024	02-04-2025	74.19	EPC	6L	SRC Infra Developers Private Limited	Andhra Pradesh
227	Construction of VUPs & Capacity Augmentation on Existing Hyderabad-Bangalore Section from Km. 375.915 to Km. 438.495 of NH 44 in the Andhra Pradesh state (Package –III)	NH 44	4.62	26-02-2026	08-05-2026	109.96	EPC	6L	Lekcon Infrastructure Pvt. Ltd.	Andhra Pradesh
228	Construction of VUPs & capacity augmentation on Existing Hyderabad-Bangalore Section from Km. 212.500 to Km.326.445 of NH 44 in the Andhra Pradesh state (Package – I)	NH 44	4.97	26-02-2026	08-05-2026	151.40	EPC	6L	Lekcon Infrastructure Pvt. Ltd.	Andhra Pradesh
229	Construction of VUPs & Capacity Augmentation on Existing Hyderabad-Bangalore Section from Km. 338.925 to Km. 370.165 of NH 44 in the Andhra Pradesh state (Package –II)	NH 44	6.78	26-02-2026	08-05-2026	160.71	EPC	6L	Lekcon Infrastructure Pvt. Ltd.	Andhra Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
230	Renewal of the project stretch from Km.211.000 to Km.358.000 on Hyderabad-Bangalore section of NH-44 in the state of Andhra Pradesh on item rate (percentage) basis	44	65.415	18-05-2026	10-07-2026	51.68	Item Rate	4L	NSPR Constructions (India) Pvt. Ltd.	Andhra Pradesh
231	Construction of additional VUPs, LVUP, Foot Over Bridge and Service Road under KNT-01 project from Km. 484.800 to Km. 518.300 of NH-44	44	33.5	21-10-2019	06-02-2020	44.91	EPC	4L/6L	Nikhil Infratech	Karnataka
232	Construction of VOP near Sadahalli Gate at Km. 538.832 of Hyderabad – Bengaluru Section of NH-7 and Construction of Foot Over Bridge, bus shelters & bus bay at Km 490+850 and strengthening of (km 531 - km 534.7) and providing NJCB, Street Light in Median, Service Road of AP/Karnataka – Devanahalli section in the State of Karnataka on EPC mode.	44	4.15	27-10-2025	16-01-2026	38.89	EPC	4L/6L	Vidya InfraBuilt Pvt. Ltd.	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
233	Construction of Depressed Service Road with cover portion, IAF Assets and other Allied Works at IAF premises of MoRT&H identified location (Blackspot ID: KA-07-009) in Bengaluru Section of NH-7 from Km. 534.720 to Km. 556.840 in the State of Karnataka on EPC mode.	44	1.12	21-04-2026	19-06-2026	31.55	EPC	6L	The Trinity Group	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
234	Permanent Rectification of Black Spot TN-(02)-468 & TN-(02)-216 by Construction of Vehicular Underpass (VUP) (1 x 12m x 5.5m) at Km.177/880 (Pannapatty Junction) along with Service Road in the Project of Krishnagiri – Thumbipadi section of NH-44 (Old No.NH-07) in the State of Tamil Nadu and Permanent Rectification of Black Spot TN-(02)-183 & TN-(02)-215 by Construction of Service Road from Km 175/080 to Km 176/600 on BHS (Dasasamuthiram & Poosaripatty Junction) in the project of Krishnagiri - Thumbipadi section of NH-44 (Old No.NH-7)	NH-44	3	09-05-2023	30-06-2023	16.83	EPC	4L	P. Paramasivam	Tamil Nadu
235	Improving the Alignment of Thoppur Ghat Section from Km 158.500 to Km 165.100 in Dharmapuri - Salem Section of NH-44	44	6.6	09-03-2024	21-03-2025	548.00	HAM	6L	Dilip Buildcon Ltd.	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
236	Permanent Rectification of Black Spots TN-(03)-243, TN-(03)-244, & TN-(03)-241 by Constructing Vehicular Underpasses at Km 115+760 (Agaram Junction), Km 118+635 (Kerakodahalli Junction) and Km 132+140 (Gundalpatty Junction) & Construction of Foot Over Bridges at Km 119+960 (near Government Women Arts College) & Km 127+335 (near Government Law College) in the Project of Krishnagiri – Thopurghat - Thumbipadi Section of NH-44 (Old NH-7) in the State of Tamil Nadu on EPC mode	44	2.38	29-02-2024	21-09-2024	69.52	EPC	4L/6L	TPC Infra and Green Energies	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
237	Widening of Service Road from Km 103+845 to Km 104+420 (LHS) and Km 103+845 to Km 104+495 (RHS) with improvement for Entry and Exit to Pochampalli Town at Km 104+485 on LHS and Km 104+560 on RHS of Krishnagiri – Thumbipadi section of NH-44 in the State of Tamil Nadu	44	0.65	07-02-2024	09-02-2024	1.53	Item Rate	2L	Sharvaa Associates	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
238	Permanent Rectification of Black Spot TN-(03)-245 by construction of VUP along with Service road at Km.122/490 (Periyampatti), TN-(03)-234 & 233 by construction of VUP along with Service road at Km.145/750 (Periyavettukottai & Puravadai), TN-(03)-232 by construction of Service Road on both sides at Km.139/000 (MGR Complex), TN-(03)-242 by construction of Service Road at Km.130/125 (Nalampatty) and TN-(03)-237 by construction of Service road at Km.153/450 (Thombaragampatti) in Krishnagiri – Thumbipadi section of NH-44 in the State of Tamil Nadu on EPC (Tender ID: 2024_NHAI_219072_1)	44	1.65	03-03-2025	15-07-2025	47.46	EPC	6L	M. Vediappan, Contractor	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
239	Permanent Rectification of Black Spots TN-(02)-244 & TN-(02)-433, TN-(02)-180, TN-(02)-043 and TN-(02)-154 by a Vehicular Underpass (VUP) (12mx5.5m) at Km 197.580 (Mamangam Police Signal), Pedestrian Underpass (PUP) (7mx3m) at Km 197.840, a Vehicular Underpass (VUP) (12m x5.5m) at Km 214.095 (Santhiyur Pirivu), a Vehicular Underpass (VUP) (20m x5.5m) at Km 216.130 (Mallur Pirivu) and service road improvement at Km 234.750 (Puduchatram) in the project of Salem - Namakkal section of NH-44	44	6	10-10-2023	28-12-2023	73.31	EPC	4L/6L	TPC Infra and Green Energies	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
240	Permanent Rectification of Black spot TN-(02)-321 & TN-(02)-572 by Junction improvement & Construction of service road @ Km.181+250 (Naripallam) & Km.195+800 (Dalmia Board) on Thumbipadi – Namakkal section of NH-44 (Old NH-7) in the State of Tamil Nadu	44	1.7	11-03-2024	06-06-2024	2.41	Item Rate	2L	Ashok Construction	Tamil Nadu
241	Permanent Rectification of Blackspot TN-(02)-470, TN-(03)-220, TN-(02)-093 & TN-(02)-691 by construction of service roads at Vetri vikas school, Aaya kovil pirivu, Moonuchavadi Eswaran Temple & Pachal Pirivu in the project of Thumbipadi – Namakkal section (NH-44) in the State of Tamil Nadu on EPC Mode	44	4.6	12-12-2024	22-02-2025	19.11	EPC	4L	Mr. P Sivaperumal	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
242	Construction of Vehicular Underpass (VUP) at Km.288+450 (Manmangalam Village) in the project of Namakkal – Karur section of NH-44 in the State of Tamil Nadu on EPC mode.	44	0.645	10-01-2024	19-02-2024	14.50	EPC	4L/6L	V. Rasappan & Co.	Tamil Nadu
243	Permanent Rectification of Black Spot TN-(02)-269, TN-(02)-595 and TN-(02)-539 by construction of Vehicular Underpass (VUP) (12mx5.5m) at Km 260+820 (Keerambur Junction), Vehicular Underpass (VUP) (12m x5.5m) at Km 268+516 (Oviyampalayam Junction) and Service road from Km.272+200 to km.274+200 (Association petrol bunk near Paramathi Velur pirivu) in the project of Salem - Namakkal – Karur section of NH-44 in the State of Tamil Nadu on EPC mode	44	0.847	07-01-2025	03-04-2025	28.24	EPC	4L/6L	SKP Constructions	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
244	Permanent Rectification of Black Spot TN-(02)-155, TN-(02)-401, TN-(02)-594 and TN-(02)-641 by constructing Vehicular Underpass (VUP) at Maravapalayam Bus Stop & Anichampalayam Privu, Light Vehicular Underpass (LVUP) at Taluk Office Padamudipalayam and construction of additional Service Road along with 2nos of Foot over Bridge at Thavittupalayam & Velayuthampalayam village in the project of Namakkal – Karur section of NH-44 in the State of Tamil Nadu on EPC mode	44	2.42	18-12-2024	27-02-2025	52.54	EPC	4L/6L	Ramalingam Construction Company Pvt. Ltd	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
245	Short Term measures for Rectification of 02 Hotspots/ Accident Spots identified by the Tamil Nadu Special Task Force on Road Safety under the Jurisdiction of PIU-Dindigul at Km 364+200 (Reliance Petrol Bunk), & Km 366+500 (Sengulam Junction) of Karur to Dindigul section of NH-44 in the State of Tamil Nadu on Item Rate Basis	NH-44	1	18-09-2024	20-11-2024	0.21	Item Rate	4L PS	S. Kannan	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
246	Short Term measures for rectification of 11 nos Hotspots/ Accident Spots identified by the Tamil Nadu Special Task Force on Road Safety under the Jurisdiction of PIU-Dindigul at Km 301+300 (Attamparappu Median Opening), Km 303+900 (Kakkavadi Median Opening), Km 312+700 (Malaikovilur PUP), Km 313+840 (Thakarakottai Median Opening), Km 326+940 (Mettupatti Pirivu Median Opening), Km 329+180 (Esanatham Pirivu Median Opening), Km 330+050 (Pallapatti Pirivu Median Opening), Km 334+800 (Z.Alamarathupatti Village Junction), Km 336+900 (Jangalpatti Pirivu Median Opening), Km 338+200 (Aandipatti Regamalai Kanavai), Km 343+680 (Aarthi Hotel) of Karur to Dindigul section of NH-44 in the State of Tamil Nadu on Item Rate Basis.	NH-44	5.5	04-10-2024	13-10-2024	0.74	Item Rate	4L PS	S. Kannan	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
247	Rectification of Blackspots TN-03-069 (Thadakoil), Accident Spot (Kakkathoppu) and Blackspot TN-02-604 (Agaram Junction) by Construction of VUPs and Service Road in Karur to Dindigul Section of NH-44 in the State of Tamil Nadu on EPC Mode	44	2.94	04-03-2025	20-05-2025	47.01	EPC	6L	Ramalingam Construction Company Pvt. Ltd	Tamil Nadu
248	Short term measures at 22 Nos. of Hot spot locations & 4 Nos. of Black spot locations in Dindigul to Samayanallur section of NH-44(TN-05)	NH44(TN-05)	53.049	24-10-2024	02-12-2024	2.50	Item Rate	4L	Sharvaa Associates	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
249	Construction of Foot Over Bridge at Km 382+510 near the Gandhigram Rural Institute, Chinnalapatti and Permanent Rectification of Blackspot TN-02-282 by Construction of Service road from Km 410/680 to Km 411/260 along with new Minor Bridge on BHS, Junction Improvement, Highway Lightings, other safety appurtenances, etc., in Dindigul to Samayanallaur section of NH-44 (TN-05) in the State of Tamil Nadu	NH44(TN-05)	53.049	09-09-2025	14-10-2025	8.32	Item Rate	4L	KRS Constructions	Tamil Nadu
250	4L of Madurai Ring Road (Phase 1) [Vadipatti-Thamrapatti] from km 0.00 - km 29.960	744A	29.96	14-01-2019	16-03-2020	493.02	EPC	4L	NCC Limited	Tamil Nadu
251	Short term measures for 32 Nos. of Hot spot locations & 6 Nos. of Black spot locations in Madurai to Kayathar Section of NH-44	NH44	116.5	24-10-2024	02-12-2024	3.73	Item Rate	4L	Sharvaa Associates	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
252	Permanent Rectification Measures of 4 Nos. of Blackspot ID: (i) TN-02-602 (Vadivelkarai junction), (ii) TN-02-195 (Chathirareddiapatti To Kaveri Nagar), (iii) TN - 99 - 01 (Pattampudur Junction) & (iv) TN-02-505 (Thonukal Junction) in the Project Stretch of Madurai to Kayathar section of NH-44 (Old NH-7) in the State of TamilNadu in item rate basis.	NH44	116.5	20-12-2024	27-01-2025	3.71	Item Rate	4L	Vartha Construction	Tamil Nadu
253	Permanent Rectification Measures of 5 Nos. of Blackspot ID: (i) TN-02- 282 (Kallikudi Bazaar) & (ii) TN-02-083 (Pullalakottai Road JN To Vadamalaikurichi Road JN) & (iii) TN 02-162 (District stadium To Collectorate), (iv) TN-02-232 (Soolakkarai Junction) & (v) TN-02-292 (NEC Junction) in the Project Stretch of Madurai to Kayathar section of NH-44 (Old NH-7) in the State of Tamil Nadu	NH44	2.61	28-02-2025	17-04-2025	57.20	EPC	4L	M/s Vignesh and Co	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
254	Permanent Rectification Measures of Blackspot ID:(i) TN-02-194 (Thuvariman Junction), (ii) TN-03-088 (Thanakkankulam Junction) & (iii) TN-02-141 (Sivarakottai Junction) in the Project Stretch of Madurai to Kayathar section of NH-44 (Old NH-7) in the State of Tamil Nadu	NH44	3.31	28-02-2025	21-04-2025	62.27	EPC	4L	CDR & Co. Constructions	Tamil Nadu
255	Permanent Rectification of Blackspot TN-(02)-236 & TN-(02)-300 by Constructing a Vehicular Underpass (VUP) (1 x 20 x 5.5m) at Km 144+325 (Duraiyur) and Constructing a Small Vehicular Underpass (SVUP) (1 x 10.5 x 4.5m) at Km 154+285 (Pottal Keelanatham Vilakku) in the project stretch of Kayathar – Kanniyakumari Section of NH-44 (Old NH-7) in the State of Tamil Nadu on EPC Mode	44	2.13	28-02-2025	22-04-2025	50.10	EPC	6L	Sindhu Muruga Construction Pvt. Ltd.	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
256	Rectification of 12 Nos. of Blackspots viz., TN-02 041, TN-02-356, TN-02-427, TN-02-103, TN-02-742, TN-02-071, TN-02-727, TN-02-615, TN-02-501, TN-02-561, TN 02-560, TN-02-500 in Kayathar to Kanyakumari section of NH-44 (Old NH-7) on Item Rate Contract in the State of Tamil Nadu	44	0.1	26-12-2024	27-01-2025	7.59	Item Rate	4L	V Meenal and Co	Tamil Nadu
257	Rectification blackspot - Construction of 6-lane VUP with Service Road on BHS at T-Junction of NH-44 & NH-944 merging point @ Km.220+280 of NH-44 (Kavalkinaru) and 4-lane LVUP at Km 78+050 (Padanthal Junction, Sattur) in Madurai to Kanyakumari section of NH-44 (Old NH-7) in the State of Tamil Nadu on Item Rate Basis.	44	2.251	04-03-2025	06-05-2025	61.87	Item Rate	4L/6L	TTK Construction	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
258	Permanent Rectification of Black Spot TN-(02)-297, TN-(02)-388, TN-(02)-688 and TN-(02)-324 By constructing a 3 Lane Additional flyover on RHS (1x 25+1x40+1x25m) at Km 4+886 (Uthamasolapuram), a Vehicular Underpass (VUP) (20m x5.5m) at Km 26+160 (Vaigundam near Saravana Bhavan), a Vehicular Underpass (VUP) (20m x5.5m) at Km 51+000 (Vallaiyakaranur Bus stop opposite to SSM College) and a Vehicular Underpass (VUP) (30m x5.5m) at Km 53+390 (Katheri Pirivu) in the project of Salem - Kumarapalaym section of NH-544	NH-544	5	30-06-2023	06-09-2023	106.66	EPC	6L	RPP Infra Projects Ltd	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
259	Permanent Rectification of Black Spot TN-(02)-391, TN-(02)-463, By constructing a Service Road at A ThalaiyurVaratterri Km 22+200, a Vehicular Underpass (VUP) span of 12m x 5.5m at Chinnagoundanoor Junction at Km 38+956 in the project of Salem - Kumarapalayam section of NH-544 in the State of Tamil Nadu on EPC mode	544	0.98	18-01-2025	20-06-2025	39.31	EPC	4L/6L	KRMS Constructions.	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
260	Permanent Rectification of Black Spot TN-(02)-384, TN-(03)253 & TN-(03)-254 by Constructing a Vehicular Underpasses 1 No. of size (1 x 30m x 5.5m) at Km.64+920 – SS Punjabi junction with service road from Km.64+050 to Km.65+550 on both sides and 2 Nos. of VUP of size (1 x 12m x 5.5m) one at Km.78+379 (Kanchikovil) & another at Km.80+684 (Thudupathi) with service roads on both sides from Km.77+010 to Km.81+940 B/S and service road from Km.88+750 to Km.89+980 B/S & Km.90+530 to Km.91+180 B/S in the Project of Kumarapalayam - Chengapalli Section of NH- 544 (Old NH-47) in the State of Tamil Nadu on EPC mode	544	2.014	07-12-2023	18-06-2024	61.30	EPC	4L/6L	Sri Ranganathar Constructions Private Limited.	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
261	Permanent Rectification of Black Spot TN-(02)-152 by construction of Service road from Km.63+200 to Km.64+050 on LHS in Chellapampalayam and TN-(02)-460 & TN-(03)-257 by construction of VUP at Km.68+184 along with service road at Attayampalayam Bus Stop in Kumarapalayam – Chengapalli section of NH-544 in the State of Tamil Nadu on EPC mode	544	0.76	18-01-2025	12-08-2025	25.55	EPC	4L/6L	Sri Ranganathar Constructions Private Limited.	Tamil Nadu
262	Construction of 03 Nos. of FOB at Km 141+150 (Sengodagoundenpudur), Km 142+800 (Mudalipalayam Pirivu) and Km 143+950 (Neelambur) in the project of Chengapalli to Walayar in section of NH-544 (Old NH-47) in the State of Tamil Nadu on EPC Mode	544	0.006	15-09-2025	28-11-2025	5.02	EPC	6L	VMI Constructions	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
263	Rectification of 17 Nos Blackspots/Accident spots and construction of 6 Nos of Foot Over Bridge under Annual Road Safety plan for 2024-2025 in the stretch of Walayar – Angamaly Section of NH-544 in the state of Kerala on EPC mode	544	17.25	28-03-2025	14-03-2026	569.69	EPC	6L	Dhariwal Buildtech Limited	Kerala
264	is Beautification of Median & enhancing the Safety of the road section from Airport Jn. (Ch.324+200) to Edappally Jn. (Ch.342+000) of NH-544 in the State of Kerala.	544	17.8	10-11-2023	12-12-2023	2.09	Item Rate	4L	Arjunvaishnavi Infrastructure & Developers Pvt. Ltd.	Kerala
265	Construction of 04 Culverts at Moolepadam (Km.337+830), Seminarpadi (Km.328+690) & 2 Nos at Air-link Castle Athani (Km.324+335 & Km.324+210) on NH - 544 under Item Rate Contract - 3rd Call	544	0.0077	19-07-2024	01-09-2024	6.47	Item Rate	4L	Siddhartha Laxmi Engitech Pvt. Ltd.	Kerala

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
266	Rectification of 11 Nos Blackspots/accident spots under Annual Road Safety plan for 2023-2024 in the stretch of Walayar – Angamaly Section of NH-544	544	12.075	29-01-2024	13-03-2024	383.04	EPC	6L	P.S.T Engineering Construction	Kerala
267	NH Connectivity to ICTT Vallarpadam	966 A	17.121	27-02-2024	05-04-2024	91.25	Item Rate	4L	CDR & Co. Constructions	Kerala
268	Widening to 6L of Existing 4L Jetpur - Gondal - Rajkot Section from Km. 117.600 to Km. 185.00 on NH-27	27	67.4	31-03-2022	27-09-2023	1204.81	EPC	6L	Engineering Projects (India) Ltd. - Varaha Infra Limited (JV)	Gujarat
269	Intial improvement works as traffic calming measures to avoid the traffic congestion problem in Palanpur city on the Chadotar - Palanpur section of NH-27 (from Km 589.600 to Km 601.000) in the state of Gujarat.	27	11.4	14-10-2025	17-11-2025	4.00	Item Rate	4L PS	S.D Enterprises	Gujarat
270	6L with PS of Samakhiyali to Santalpur section from km. 339.700 to Km. 430.100 of NH-27	27	90.9	24-02-2023	28-12-2023	42.84	BOT Toll	6L	IRB Infrastructure Developers Ltd.	Gujarat

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
271	Strengthening for (i) Pindwada – Sawroopganj section of 4-Lane NH-14 (New NH-27) from km 248+700 to km 264+000. (ii) Pindwada-Udaipur section of 4-Lane NH-76 (New NH-27) from km 10+000 to km 12+000 & from km 73+000 to km 104+724	27 E.W.,27 E.W.,27 E.W.	49.024	11-03-2024	05-07-2024	118.11	EPC	4L	Suraj Construction Company	Rajasthan
272	Rectification of 05 nos. Blackspots on Swaroopganj-Pindwara section (Km. 264.000 to Km. 248.700 of NH-14 and Pindwara-Udaipur section (Km. 0.000 to Km. 104.724 of NH-76) New NH-27 in the state of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	NH-14,NH-76	5.25	28-02-2025	20-05-2025	51.63	EPC	4L	Vijay Kumar Contractor	Rajasthan
273	Rectification of 06 nos. blackspot locations on Pindwara Udaipur section (Km. 0.000 to Km. 104.724 of NH 76) New NH 27 in the state of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	NH-76	4.45	28-02-2025	20-05-2025	67.92	EPC	4L	Vijay Kumar Contractor	Rajasthan

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
274	Strengthening and Overlay on Pindwara Udaipur section from Km 692.00 to Km 765.000 of NH 27 (from Km 0.000 to km 73.000 of old NH 76) in the state of Rajasthan on Item Rate (percentage) Basis	NH-76	19	25-03-2025	21-07-2025	83.29	Item Rate	4L PS	SRSC INFRA PRIVATE LIMITED	Rajasthan
275	Construction of 1 no. of underpass at Lakhavali Junction on Swaroopganj Pindwara Udaipur section of new NH 27 in the State of Rajasthan on Engineering, Procurement and Construction (EPC) Mode	27	0.8	24-03-2026	10-06-2026	12.04	EPC	4L	Chetan Construction Co	Rajasthan
276	Rectification of 08 nos. MoRTH Identified Blackspots on Chittorgarh Kota section of NH-27 in the state of Rajasthan on Engineering, Procurement & Construction (EPC) basis	27	3.1	18-09-2025	22-01-2026	84.00	EPC	4L	Himalayan Infracorp Private Limited	Rajasthan

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
277	Construction of 2 lane Service Road both side from Km. 1072.900 (Ummedganj Canal) to Km. 1079.400 (Naya Nohara Under Pass) Section of NH-27 (Kota Bypass) in the state of Rajasthan	27	6.5	28-07-2025	01-10-2025	31.68	EPC	2L	Manda Projects Private Limited	Rajasthan
278	Strengthening and Overlay of Four Laning of Kota-Baran Section of NH-27 from Km 1080.263 to Km 1184.322 in the state of Rajasthan on item rate (percentage) basis	27	104.06	19-03-2025	01-07-2025	134.00	Item Rate	4L PS	Murari Lal Agrawal	Rajasthan
279	Short Term Improvement and Routine Maintenance work of tolling reach of Mundiya Fee Plaza from km 1184+322 to 1251+814 (Total Length = 67.492 Km) on Baran-Shivpuri Section of New NH-27 in the state of Rajasthan on PBMC Mode on PBMC Mode.	27	67.492	01-05-2026	01-05-2026	63.67	PBMC	4L	Suraj Construction Company	Rajasthan
280	Rehabilitation & upgradation of Km 50 to Km 91.000 of Shivpuri-Jhansi section EW-II(MP/UP-1) Pack. MP/UP-1	27	41	27-07-2005	05-09-2005	172.00	Item Rate	4L	Oriental Structural Engineers Pvt. Ltd.	Madhya Pradesh, Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
281	Construction of VUP Flyover at Medical Tiraha to Konchhabhawar, Jhansi (Km. 105.700 to Km. 106.800) on NH-25 (New NH-27) and Inter-change at Km. 97.100 on NH-25 (new NH-27) for Shivpuri-Kanpur Road (Jhansi Bypass)	27	4.202	14-08-2024	13-12-2024	98.99	EPC	4L	Gawar Construction Ltd	Uttar Pradesh
282	Construction of 6 Lane SVUP at Km. 124.000 with capacity augmentation and Bus Shelter in Village Gulara on Jhansi-Orai Section of NH-27 (Old NH-25) in the State of Uttar Pradesh on EPC Mode.	27	2.3	12-02-2026	07-05-2026	11.66	EPC	6L	Mehta Construction Co	Uttar Pradesh
283	Short – Term Rectification Works at 18 no. Blackspot Locations on 4 Lane Jhansi – Orai Secion of NH-27 (East West Corridor) on Item rate Percentage basis.	27	135.41	02-02-2026	01-04-2026	1.32	EPC	4L	S&B Infrastructure Developers	Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
284	Strengthening along with other rectification activities (drain cover replacement, kerb raising, MBCB replacement, painting, road sign installation, etc.) at the risk and cost of the concessionaire on the 4-lane divided carriageway of Orai–Bhognipur Section (Km 220.00 to 255.00) on NH-25 and Bhognipur–Barah Section (Km 421.20 to 449.00) on NH-2 in the State of Uttar Pradesh (New Chainage Km 1515.713 to Km 1578.513 of NH-27).	27	62.903	11-09-2025	09-10-2025	56.38	Item Rate	4L	SRSC INFRA PRIVATE LIMITED	Uttar Pradesh
285	Strengthening work of Ayodhya-Gorakhpur Section (km. 142.810 to km 252.860) of NH-28 in the state of Uttar Pradesh on EPC mode	27	110.05	04-02-2025	24-03-2025	184.00	EPC	4L	Sharma Construction Projects Pvt. Ltd	Uttar Pradesh
286	4L Green Field Northern – East side Gorakhpur Bypass (26.616 Kms) starting from NH-29E (Chainage 83.308) and end at NH-28 (Chainage 285.100)	NH-29E	26.616	29-03-2023	03-01-2024	646.21	EPC	4L	Vijai Construction (India) Pvt. Ltd.	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
287	Maintenance rehabilitation of Major Bridge over Ganga River at Jajmau as per rehabilitation maintenance measures recommended by CSIR-CRRI team on Jajmau Ramadevi section of NH-27	27	5.46	11-03-2026	11-04-2026	5.60	Item Rate	4L	Rehabilitation Engineering (prop. Hemangini Bharatchandra Shewale)	Uttar Pradesh
288	4/6L of Northern Ayodhya Bypass starting Km. 112.540 and ending Km. 139.928 north of existing NH-27 (part-1) and part-2 south of NH-27 from km 0.000 to km 5.000.	bypass	35.4	23-09-2024	09-07-2025	1199.30	HAM	4L	Ceigall India Ltd.	Uttar Pradesh
289	4/6L Southern Ayodhya Bypass from Km 5.000 to Km 37.172 (starting near Km. 112.540 and ending at Km. 153.281 of NH-27)	bypass	32.172	23-09-2024	28-03-2025	1299.20	HAM	4L	Ceigall India Ltd.	Uttar Pradesh
290	2L flyovers at the junction of NH-28 and NH-28B at Kushinagar (Ch. 322.200) and at the junction of NH-28 and state MDR at Gopalgarh Tiraha (Ch. 325.750) on Gorakhpur-Kasya Section of NH-28	27	2.488	30-03-2022	02-08-2022	42.67	EPC	2L	J.K.Engicon Pvt. Ltd. Hathua Chhawani, Chatardhari Bazar , Post Office-Bhagwan Bazar Chhapra, Bihar-841301	Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
291	Construction of underpass as long term measures at km 305.640, km 307.630, km 339.100, Km 345.300 and Km 364.200 at the stretch of 4 laning of Gorakhpur to Kasia to UP and Bihar Border section of NH 27 in the state of Uttar Pradesh on EPC mode	27	5.401	08-03-2025	26-06-2025	110.32	EPC	4L	PKT Construction Private Limited	Uttar Pradesh
292	Strengthening and improvement of Gorakhpur Kasia UP/Bihar Border Sec of NH27 from Ch. Km330.002 to Km 366.117 (TL 36.115 Km)on EPC Mode in the state of Uttar Pradesh	27	36.115	18-02-2025	26-04-2025	85.00	EPC	4L	Ganesh Builders	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
293	Permanent rectification of 3 nos. of black spots in project Highway NH-27 of U.P border - Dewapur - Kotwa section from Km.360.915 to km.440.000 (Total Length of 79.085 Km) of NH-27& Permanent rectification of 5 nos. of black spots of project Highway NH-27 of Kotwa - Mehsi - Muzaffarpur Section from km.440.000 to km.520.000 (Total length 80.00Km)	27	13.604	03-03-2023	12-12-2023	227.25	EPC	4L	EVRASCON - UARPL JV	Bihar

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
294	Permanent rectification of 4 Nos. of blackspots on NH-27 (old NH-28) of Kotwa – Mehshi - Muzaffarpur Section from Km 440.00 to Km 520.00 (Total length 80.00 Km); 4 nos. of blackspot on NH-27 of Muzaffarpur – Darbhanga – Purnia section (Km.0.00 to Km 148.550 and Km 159.357 to Km 287.860) (total length 277.053 Km.) & 1 No of at - grade junction removal near Satanpur junction in Satanpur Village on NH-122 in the state of Bihar on EPC mode.	27,27,122	10.259	09-03-2024	19-11-2024	236.25	EPC	4L	Dhariwal Buildtech Limited	Bihar
295	Strengthening and Major Maintenance of Muzaffarpur Darbhanga Purnea section (BR 04 BR 03 BR 02 BR 01) of NH 27 from Km. 156.456 TO KM. 285.007 in the State of Bihar on Single percentage rate contract mode.	27	128.55	12-12-2025	21-02-2026	198.34	Item Rate	4L PS	SRSC INFRA PRIVATE LIMITED	Bihar

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
296	Strengthening and Major Maintenance of Muzaffarpur Darbhanga Purnea section (BR 09 BR 08 BR 07 BR 06) of NH 27 from Km. 0.000 to 145.646 in the State of Bihar on Single percentage rate contract mode.	27	145.65	12-12-2025	23-01-2026	224.16	Item Rate	4L PS	Kaluwala Construction Private Limited	Bihar
297	Binnaguri Bypass-Descoped portion of Ghoshpukur-Dhupguri Section of NH-31D(pkg-1)	31D	5.1	28-03-2025	10-11-2025	148.00	EPC	4L	Simplex Infrastructure Limited	West Bengal
298	Construction of Service Road from Ghosala More to Paharpur More (RHS Side) for smooth entry and exit from NH-31D (new NH-27) to Circuit Bench of Calcutta High Court at Jalpaiguri in the state of West Bengal on EPC basis	27	2	07-11-2024	15-01-2025	17.02	EPC	2L	Sri Ram Enterprises	West Bengal

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
299	Construction of 4-lane vehicular underpass (1x30 mtr x 5.5 mtr) at km 35.344 of NH 31Dat Fatapukur along with Reinforced Earth wall and capacity augmentation in the Ghoshpukur-Dhupguri section of NH-31D (New NH-27) in the state of West Bengal on EPC mode	31D	2.765	15-10-2025	03-01-2026	28.74	EPC	4L PS	Millenium Road Construction Pvt Ltd	West Bengal
300	Dhupguri- Salsalabari (Pkg IIA) [Ghoshkpukur - Salsabari km 113.20 - km 154.85]	27	41.65	28-03-2018	21-01-2019	1261.98	EPC	4L	Simplex Infrastructure Limited	West Bengal
301	Balance Works of 4L of NH-31D from Km. 113.200 to Km. 154.854 (Package-II A) Ghoshpukur- Salsalabari Section	27	41.654	30-03-2024	04-12-2024	806.91	EPC	4L	DHATARWAL CONSTRUCTION COMPANY -PRL(JV)	West Bengal
302	Avenue and Median Plantation by Forest Dept. Govt. of WB along Dalkhola - Ghoskpukur (NH-31) and Salsalabari - AS/WB Border (NH-31C)	31 and 31 C	125.87	11-10-2018	11-10-2018		EPC	4L		West Bengal

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
303	Emergent Rectification Works at accident prone locations during Foggy Weather in stretch of NH-31 from Km 0.000 to Km 30.000 (Assam/West Bengal Border to Kachugaon NH Section) (Total Length=30.000 Km) Section) (Total Length=24.700 Km)	27	30	13-01-2025	16-01-2025	0.40	Item Rate	4L	Risha Infrastructure	Assam
304	Emergent rectification works at accident prone locations during Foggy Weather in stretch of NH-31 from Km. 1040.300 to Km 1065.000 (patacharkuchi to nalbari section) (Total length=24.7000 Km)	27	24.7	13-01-2025	13-01-2025	0.49	Item Rate	4L	M/s Mam Infrastructure	Assam
305	Additional work i.e. Illumination , railings, Bus Bay etc along Guwahati Bypass	NH-27	17.228	11-02-2025	10-03-2025	10.14	Item Rate	6L	ROADLINK INFRATECH PVT LTD	Assam
306	Balance work of 4L of Narimbanglo–Jatinga Junction-Harangajoroad section from Km 0.000 to Km 49.230 of NH-27	27	49.23	10-03-2022	16-01-2023	1674.00	HAM	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Assam

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
307	Rehabilitation work for Damaged Road sections AS-27(KM 40+000 to KM 60+500),AS-25 (KM 83+400 to KM 111+000),AS-24 (KM 111+000 to KM 126+450) & AS-23 (KM 126+450 to KM 140+700)	NH-54	1.034	17-03-2023	25-05-2023	116.90	Item Rate	4L	Dhariwal Buildtech Limited	Assam
308	Emergent Rectification Works at accident prone locations during Foggy Weather in stretch of NH-37 from Km 207.400 to Km 276.650	NH-37(New NH-27)	69.25	11-01-2025	17-01-2025	0.48	Item Rate	4L	Brahmaputra Infrastructure Ltd.	Assam
309	Providing and Fixing of Retro-reflectorized sign board for Local Monthly Pass/Annual Pass Board (English, Hindi and/or Local Regional Language as applicable), at visible locations approaching to Toll Plazas, Customer Service area and entry/exit point.	NH-27,NH-6	774.75	30-12-2025	15-01-2026	0.53	Item Rate	2L/4L	Rana Construction and Engineers Pvt. Ltd.	Assam, Meghalaya
310	Emergent Rectification Works at accident prone locations during Foggy Weather in stretch of NH-31 from Km 1094.710 to Km 1113.900	NH-31(New NH-27)	19.19	11-01-2025	17-01-2025	0.58	Item Rate	4L	M/s Mam Infrastructure	Assam

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
311	Dwarka Expressway from Km - 0.600 to Km 5.300 - Pkg-I (Shivmurti Chowk-RuB near Dwarka Sector 21)	248BB	5.9	17-12-2018	24-09-2020	1349.00	EPC	8L	J. Kumar and J. Mhatre (JV)	Delhi
312	8L of Dwarka Expressway Pkg-II (RuB near Dwarka Sector 21-DL/HR Border) from 5.300 Km.to 9.500 Km. of NH-248BB	248BB	4.2	26-07-2019	17-10-2019	1540.00	EPC	8L	J Kumar Infra Projects Ltd.	Delhi
313	Rectification of Blackspots by Construction of Flyover/VUP at Chidiya Bawdi Ch. 2+300, Tabiji Ch. 43+920, Kharwa Ch. 71+350 , and Piplaz Junction Ch. 77+275 on Kishangarh-Ajmer-Beawar section of NH-448 & 58 and Construction of Flyover/VUP at Srinagar Village Ch. 20+870 & Dilwari Village Ch. 33+707 on Kishangarh-Gulabpura Section of NH-48 in the State of Rajasthan on EPC mode.	44,85,848	6.133	17-03-2025	10-07-2025	138.00	EPC	6L	Slica Infra private Limited in JV with PRL Projects & Infrastructure limited	Rajasthan

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
314	Strengthening with Pavement Quality Concrete (PQC) at Kishnagarh Area from Chainage 4+000 To 5+700 RHS & 4+488 to 5+700 LHS along with the Harmada and Makrana Junction on Kishnagarh-Ajmer-Beawar Section of NH-448 & 58 (Old NH-8) in the state of Rajasthan	448	1.46	15-12-2025	28-01-2026	5.07	Item Rate	Others	Alaukik Developers	Rajasthan
315	Rectification of Black Spots on 4L Gomati Chauraha - Udaipur section of NH-8 from KM 177.000 to KM 260.100	8	79.3	14-06-2022	16-01-2023	86.26	EPC	4L	Shri Rajendra Kumar Kalal	Rajasthan
316	Rectification of 04 nos. Blackspots on Gomati Chouraha-Udaipur section of NH-58 (Old NH-08) in the State of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	NH-58	4.15	25-04-2025	22-09-2025	80.49	EPC	4L PS	Himalayan Infracorp Private Limited	Rajasthan
317	Installation of highway lightning on Pb/HR Border - Jind section	352	11.05	06-09-2023	01-11-2023	2.09	EPC	4L	Faquir Chand Sharma Electric Co.	Haryana
318	4L Ismailabad to Ambala Section of NH-152 (Lot-4/Package-1)	152	42.5	27-03-2023	07-12-2023	283.67	EPC	4L	Amar infrastructure Ltd. - PS Constructions JV	Haryana, Punjab

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
319	Hosur to Dhamrapuri (Pkg-1) [Neraluru - Thorapalli Agraharam]	844	23.35	27-01-2022	26-10-2022	484.74	HAM	4L	SCC Infrastructure Private Limited	Karnataka, Tamil Nadu
320	4L of Kishanganj - Bahadurganj section from Km. 0.000 to Km. 23.649 & interchange at Start Point (Length - 1.200 Km) of NH-27	27	23.64	18-03-2025	20-12-2025	658.00	HAM	4L	Dhariwal Buildtech Limited	Bihar, West Bengal
321	Strengthening of existing stretch of (i) Malegaon - Manmad Section of NH-160H from Km 95.000 - Km 127.800; & (ii) Manmad - Yeola - Kopargaon Section of NH-752G from Km. 310.200 to Km. 353.000	160H,752 G	75.6	18-03-2026	13-05-2026	54.62	Item Rate	2L/4L	Ganpati Bharat Pvt Ltd	Maharashtra
322	Installation of Pedestrian Guard Rail (PGR), Kerb & kerb painting at un-authorized median opening in Four laning of Jharpokharia-Baripada- Baleshwar section of NH-18 from Km 0.000 to Km 81.000 in the State of Odisha.	18	0.2	16-12-2025	19-01-2026	0.54	Item Rate	4L	Leaptree Engineering Private Limited	Odisha
323	Vadape to Thane from km 539.202 to km 563.000 section of NH-3 new NH-848	848	20.71	28-03-2018	21-01-2019	1182.87	HAM	8L	MSRDC Infrastructure Projects Ltd.	Maharashtra

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
324	6L of Gonde (Km. 439.038) to Pimpri Sado (Km. 459.905) section of NH-848 (Old NH-3)	03	19.712	12-03-2024	14-10-2024	574.00	HAM	6L	CDS Infra Projects Limited	Maharashtra
325	Design & Construction of 6-laned Stand-alone single span Grade Separated structure at Km. 532+552 on Gonde-Vadape section of NH-3 (New NH-848) in the state of Maharashtra (balance work) on EPC Mode	3	1.22	25-09-2023	14-02-2024	44.19	EPC	6L	Sitaram InfraProject Pvt. Ltd.	Maharashtra
326	Capacity Augmentation in the stretch of Pimpri Sado - Vadape section of NH-848 (Km. 460+900 to Km. 537+000) by Construction of Slip/Service Road on either side at various locations (total length 25.140 Km (LHS+RHS), Flyover (2 x 25m) at Borivali Junction (Km. 528+550) & LVUP (1 x 15m) at Sherekarpada (Km. 528+800)	03	25.14	23-01-2026	27-04-2026	169.99	EPC	2L	BRN Infrastructures Pvt. Ltd	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
327	Improvement and strengthening of existing 2 lane stretch to 2-Lane with PS (1.5m on both sides) on Ghoti-Sinnar section of NH-160A using Thin White Topping (200mm thick) in the State Of Maharashtra on EPC Mode	160A	53.1	28-03-2025	16-06-2025	125.04	EPC	4L/2L PS	Sunny Infraprojects Pvt. Ltd	Maharashtra
328	Implementation of Road Safety Measures on Nagpur Amravati Section of NH-53 from Km. 9.200 to km 166.550	53	23	11-07-2023	17-07-2023	18.97	Item Rate	4L PS	Dhingra Brothers (India)	Maharashtra
329	Construction of 11 Nos of Standalone safety structures/works at different locations on various NHs	53,361	28.02	30-03-2024	05-07-2024	297.55	EPC	4L	Shri Swami Samarth Engineers Ltd.	Maharashtra
330	Strengthening under One time improvement of Bhandara City Section of NH-53 (Old NH-6) from km 489.646 (Design Ch. 0.616) to km 498.100 (Design Ch. 9.200) in the State of Maharashtra on EPC Mode	53	8.584	03-10-2025	21-01-2026	47.38	EPC	2L/4L PS	Seema Enterprises	Maharashtra
331	4L Mitigation Measure structures on CH/MH Border to Wainganga Bridge Section of NH-6 (New NH-53)	53	10.99	30-03-2021	08-11-2021	360.80	EPC	4L	Agrawal Global Infratech Pvt Ltd - SMS Limited (JV)	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
332	Construction of VOP at Manegaon village at km 468.260 (Wainganga Bridge to MH/CG Border section of NH-53) and Construction of VOP at km 120.213 at Basamba Phata (Washim- Pangare section of on NH161) in the State of Maharashtra on EPC mode.	53,161	4.38	25-06-2025	20-08-2025	63.79	EPC	6L	Seema Enterprises	Maharashtra
333	Design & Construction of 12 Nos. of 6-lane standalone structures on Dhule to Vadape (Km 262.120 to Km 518.120) section of NH-3	03	17.35	16-03-2024	19-07-2024	479.00	EPC	6L	Swastik Infra logics Pvt.Ltd.-T infra Limited (JV)	Maharashtra
334	6L Saundad ROB on Raipur-Nagpur (from 441.970 km to 443.560 km)	53	1.6	12-09-2024	29-11-2024	32.52	EPC	6L	Pilcon Engineering	Maharashtra
335	Construction of Service Road from Parrikala Junction to Ram Darbar Temple Including Minor Bridge & Construction of Rotary Junction at Km 337.885 on End of Durg Bypass to MH/CG Border of NH - 53 (Old NH-6) From Ch Km 322.400 to Km 405.000	53	1.625	16-11-2023	17-01-2024	16.05	EPC	4L	Om construction	Chhattisgarh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
336	Providing and fixing/installation of Metal Beam Crash Barrier at high embankment location and also locations as per engineer decision for proejct highway of durg bypass from km. 308.600 to km 323.600 of NH-53 in the State of Chhattisgarh on EPC Mode.	53	18	14-02-2024	27-08-2024	4.91	EPC	4L	S B Deshmukh	Chhattisgarh
337	Construction of VUPs and service road at location (I) Somni from Ch. 330+000 to Ch. 330+500, (II) Sundara Village from Ch. 336+500 to Ch. 337+000, (III) Pendri Village from Ch. 346+500 to Ch. 347+000, (IV) Maharajpur Village from Ch. 377+300 to Ch. 377+800, (V) Chichola (Y-Junction Point) from Ch. 379+400 to Ch. 379+900 on End of Durg Bypass to CG/MH Border Section of (Old NH-06) New NH-53 Under Road Safety Improvement in The State of Chhattisgarh on EPC Mode.	53	1.63	12-11-2025	03-02-2026	68.40	EPC	4L	Amar Infrastructure Limited Durg	Chhattisgarh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
338	Construction of service road at Katulboard from Nehru Nagar to Urla of NH-53 from Ch.309+940 to 312+250 on LHS & Ch. 309+940 to 311+630 on RHS in the State of Chhattisgarh	53	1.86	13-10-2025	01-12-2025	2.62	Item Rate	4L	PSAA Construction Pvt. Ltd	Chhattisgarh
339	Construction of VUP and Capacity Augmentation at Rasmada Junction (Km. 321+470) on Existing Durg Bypass NH 53 (Old NH-06) Under Road Safety Improvement in The State of Chhattisgarh on EPC Mode.	53	0.656	10-03-2026	17-04-2026	16.09	EPC	4L	Alok Buildtech Private Ltd	Chhattisgarh
340	Durg-Raipur Bypass Section (Package - 1) from km. 0.00 to km. 44.50 (near Tendesara to near Khatti Village)	53	44.5	27-12-2022	21-07-2023	789.86	EPC	6L	SMS Ltd. in JV with Mehrotra Buildcon Pvt. Ltd.	Chhattisgarh
341	Durg-Raipur-Arang Package - 2 from km. 44.50 to km. 92.23 (near Khatti Village to near Aurang)	53	47.73	27-12-2022	01-06-2023	680.02	EPC	6L	Kalyan Toll Infrastructure Ltd. - Shelke Construction (JV)	Chhattisgarh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
342	Construction of RCC wall/drain from Km.1.932 to 1.992 (60mtr) on RHS (near Greater Sambalpur, Bareipali) & other activities in Sambalpur Bargarh - Orissa I Chhattisgarh Border Section of NH-06	NH-53	0.06	01-02-2023	17-03-2023	0.55	Item Rate	Others	Abhipsa Construction, Engineer and Contractors	Odisha
343	Construction of 6-lane flyover at Ainthapali junction and a 2-lane ROB (LHS) on NH-53 (Earlier NH-6) in Sambalpur, on EPC mode in Odisha under NH(O)	53	3.44	15-03-2024	18-06-2024	174.00	EPC	6L	ASC Infratech Pvt. Ltd.	Odisha
344	Strengthening with DBM+BC and one time improvement of existing highway of Jamankira bypass from Km.514+110 to Km.517+540 of Teleibani - Sambalpur section of NH-06 (New NH-53) in the State of Odisha	NH-53	3.43	24-03-2023	10-06-2023	2.87	Item Rate	2L	Ashok kumar Jalan	Odisha

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
345	Strengthening with DBM+BC and repair and rehabilitation of 10 nos bridges in Teleibani Sambalpur Section of NH-53 from Km.518.900 to Km.545.176 (Badarma Wildlife Sanctuary Area)	NH-53	26.276	21-02-2024	15-04-2024	22.27	Item Rate	2L	V. M and CO	Odisha
346	Construction of Elephant Underpass (from Km 153+853) to Km (153+953), Flyover (from Km 137+966 to Km 138+034), 02 nos Box Culverts (Km 153+679 and Km 137+761) and other road safety works in Kharagpur-Chichra section of NH-6 in the state of West Bengal on EPC Mode.	49	0.72	21-10-2024	02-04-2025	79.00	EPC	4L PS	Mak Paramount Infraventures Private Limited	West Bengal
347	Construction of 3 no. FOB at Km 324.750 in Turumunga, at Km 330.900 in Childa & at Km 338.100 in Kheritangiri Village in Singhara Binjabahal section of NH-6 (New NH-49) in the State of Odisha on Engineering Procurement and Construction (EPC) Mode	49	0.135	08-03-2024	20-08-2024	4.49	EPC	Others	Dhingra Brothers (India)	Odisha

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
348	Construction of 4- Lane Viaduct (532 M-20 nos. intermediate span of 25 m each & 2 nos. end span of 16 m each) along with re wall approaches with flexible pavement in the Elephant Corridor of Singhara - Binjabahal section of NH-06 (New NH-49) at km 404+300 in the State of Odisha on Engineering Procurement and Construction (EPC) Mode.	49	1.35	06-11-2024	02-01-2025	47.61	EPC	4L	SBB Constructions Pvt. Ltd.	Odisha
349	Construction of 6-lane LVUP at Binjhahal (Km. 411+588) along with Approach Roads, in Singhara- Binjabahal section of NH-6(New NH-49) in the state of Odisha on Engineering Procurement and construction (EPC) Mode	49	0.75	11-07-2025	04-11-2025	11.32	EPC	6L	Shiv Raj Infra	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
350	Balance work of 8 nos. of Elephant Underpasses (EUPs), 1 no. of Vehicular Underpass (VUP), 1 nos. of Light Vehicular Underpass (LVUP), 1 nos. of Pedestrian Underpass (PUP), 1 nos. of Foot Over Bridge (FOB) and A2 side approach of Jharpokharia Flyover at Km.215.270 in Baharagora-Singhara section of NH-49	49	14.258	27-12-2023	01-11-2024	203.00	EPC	4L PS	KRC Infraprojects Pvt. Ltd.	Odisha
351	Strengthening with DBM+BC and Curve improvement in Bangriposi Ghat Section (Dwarasuni Ghat) between Km.228.620 to Km.237.500 in Baharagora-Singhara Section of NH-49	49	8.88	10-02-2023	22-02-2023	6.93	Item Rate	2L	Jai Mata Dee Construction	Odisha
352	Installation of Sign Boards and New Jersey Crash Barrier at Bangriposi Ghat Section (Dwarsasuni Ghat) from Km.230+000 to Km.239+000 of NH-49	49	9	29-12-2022	24-02-2023	0.31	Item Rate	2L	Dhingra Brothers (India)	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
353	Repair & Improvement at de-scoped EUP locations from Km. 239+890 to Km. 310+806 of Baharagora – Singhara section of NH-49 in the state of Odisha.	49	70.916	23-08-2024	01-09-2024	0.67	EPC	4L	CDM Construction	Odisha
354	Balance work of Rehabilitation and Upgradation to four laning of Baharagora – Singhara section of NH-49 from Km.229.727 to Km.238.990 (Length – 9.263 Km.) including construction of five nos. of Elephant Underpasses (EUP) and fourteen nos. of Animal Underpasses (AUP) inside the buffer zone of Similipal Tiger Reserve Area in Bangriposi Ghat section in the State of Odisha on EPC Mode	49	9.263	27-03-2025	23-05-2025	133.20	EPC	4L	Mehul Geo Projects LLP	Odisha
355	Construction of 03 No's of Gantry, Road Studs, Road Signages at Baharagora-Singhara section of NH-49 & Jharpokharia-Baripada-Balasore section of NH-18 in the state of Odisha (2nd Call)	49	111.61	29-03-2025	20-04-2025	0.29	EPC	4L	Leaptree Engineering Private Limited	Odisha

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
356	Development of minor junction, Bus bay and Bus shelter at Matiagarh Km. 289.810 and street light at Bhursani Km. 209.800 to Km. 210.300, at Baliasahi Km 217.500 to Km 218.000 in Baharagora - Singhara section of NH 49 Street lighting near Bhadrak Bus Stand Section Km. 126.850 to Km. 127.150 and construction of bus shelter in front of district judge court, Nalanga, Bhadrak in state of Odisha	49	1	10-09-2025	10-10-2025	0.45	EPC	4L/6L	Leaptree Engineering Private Limited	Odisha
357	Balance work of 4L Panvel to Indapur section of NH-66 (Old NH-17) from km 0.000 (Panvel) to km 42.300 (Kasu)	66	42.3	31-01-2023	29-03-2023	151.26	EPC	4L	J.M. Mhatre infra Pvt. Ltd.	Maharashtra
358	Balance works of 4L Panvel - Indapur section of NH-66 (old NH-17) from km 42.300 (kasu) to km 84.600 (Indapur)	66	42.3	25-10-2022	18-11-2022	332.00	EPC	4L	Kalyan Toll Infrastructure Ltd.	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
359	Rectification of Black Spots in Karnala Ghat – Balance work of Four-Laning of Panvel Indapur Section of NH-66 (Old NH-77) from Km. 0.000 (Panvel) to 42.300 (Kasu) in the State of Maharashtra under Bharatmala Pariyojana on EPC Mode	66	2.3	02-12-2025	20-01-2026	1.52	Item Rate	4L	MSC Roads and Bridges Pvt. Ltd	Maharashtra
360	Construction of New Major Bridge at Km. 175.610 and minor Bridge at Km. 170.969 of four laning of Goa-Karnataka border to Kundapur Section of NH-66 (formerly NH-17) from Km. 93.700 to Km. 283.300 in the State of Karnataka through EPC Mode	66	0.0695	14-10-2024	19-02-2025	9.10	EPC	4L	Bhullar Constructions	Karnataka
361	Construction of 3 LVUP's at Km.136+720 Vittal Ghat, Km.232+530 Mudbhatkal Village and Km.219+080 in Kaikini Village on Four laning of Goa-Karnataka Border - Kundapur Section of NH-66 (formerly NH-17) from Km.93.700 to Km.283.300 in the State of Karnataka	NH-66	1.66	15-07-2025	07-02-2026	27.78	EPC	4L	Classic Infrastructure	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
362	6L Bridge on Palguni River near Kulur at Km. 368.849 (From km 368.356 to km 369.132) of NH-66	66	0.776	30-12-2020	12-04-2021	56.00	EPC	6L	Shinde Developers Private Ltd.	Karnataka
363	Permanent rectification of Black spot KA-(02)-304 by constructing Vehicular Overpass (VOP) with Retaining Wall Approaches at Chainage Km. 314+092 and Service Road (Chainage Km. 313+650 - Km. 314+720) on NH - 66	NH 66	1.07	12-05-2022	03-10-2022	21.29	EPC	6L	The Trinity Group	Karnataka
364	Permanent Rectification of Blackspot KA-(02)-373 by Constructing VUP with RE Wall Approaches at Chainage Km. 319+960 and Service Road (Chainage Km. 319+560 - Km.320+840) on NH - 66	NH 66	1.28	07-03-2024	13-11-2024	23.53	EPC	4L	Karla Construction	Karnataka
365	Strengthening of Kundapur (Km.283.300) to Surathkal (Km.358.686) and Nantoor (Km.1.900) to Talapady (Km.17.200) (BOT)	NH 66	90.08	04-11-2009	19-10-2023	0.10	BOT Toll	4L	Udupi Tollway Pvt Ltd.	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
366	Improvement of Kundapur to Suratkal section and Nantoor to Talapady section of NH 66 by Construction of 01. nos of VOP with Retaining wall approaches, Service Road with drain cum footpath (length – 13.3 Km) and 06 nos of FOBs with ramp on up and down side at various blackspots and accident spot locations as road safety measures in the State of Karnataka on EPC Mode	NH 66	0.53	17-03-2025	18-09-2025	89.45	EPC	6L	National Infrabuild Private Limited	Karnataka
367	6L of Chengala - Neeleshwaram from km. 56.200 to km. 93.468	66	37.27	15-10-2020	15-10-2021	1697.55	HAM	6L	Megha Engineering and Infrastructure Ltd. - Navyuga Engineering Co. Ltd. (Consortium)	Kerala
368	6L of Perole (Nileshwar town) to Taliparamba from Km 94.248 to Km 134.650 of NH-66	66	40.11	15-10-2020	15-10-2021	2251.00	HAM	6L	Megha Engineering and Infrastructure Ltd. - Navyuga Engineering Co. Ltd. (Consortium)	Kerala
369	6L of Taliparamba to Muzhappilangad from Km 134.650 to Km 170.6 of NH-66	66	29.95	08-02-2021	29-11-2021	1845.37	HAM	6L	Vishwa Samudra Engineering Pvt. Ltd.	Kerala

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
370	Construction of an underpass at km 184.850, supply & installation of Street lighting, Construction of Service roads and other miscellaneous works in Thalassery Mahe bypass from km. 170.600 to km. 189.200 on NH 66 in the state of Kerala on EPC mode	66	18.6	29-03-2025	21-05-2025	34.24	EPC	6L	Irikkur Construction Company	Kerala
371	6L of Azhiyur-Vengalam from km. 189.200 to km. 230.400 of NH-66	66	40.8	12-01-2021	30-10-2021	1838.10	HAM	6L	Adani Enterprises Ltd.	Kerala
372	6L Minor Bridge (Paloli Palam) at km. 203.160 & Major Bridge (Morad) at km. 204.895 and allied works	66	2.1	17-09-2020	09-12-2020	68.55	EPC	6L	E5 Infrastructure Pvt. Ltd.	Kerala
373	Balance work of widening of 4 nos existing 2 Lane major Bridge of Six-laning of Kozhikode Bypass (Calicut Bypass) (i.e. Vengalam Jn. to Ramanattukara Jn.) section of NH-66 from Design Chainage km 230+400 to Design Chainage km 258.800 (total length 28.400 km) in the State of Kerala on EPC Mode	66	1.895	30-05-2024	05-09-2024	106.20	EPC	3L	KMC Construction Ltd.	Kerala

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
374	Strengthening Under One Time improvement of Ramanattukara to Valenchery section of NH-66	66	6	02-08-2025	09-09-2025	9.85	Item Rate	2L	Govt. of Kerala	Kerala
375	Strengthening Under One Time improvement of Valenchery to Kappirikad section of NH-66	66	5.1	02-08-2025	09-09-2025	8.60	Item Rate	2L	Govt. of Kerala	Kerala
376	6L of Kappirikad to Thalikulam section from km 335.85 to km 369.015 of NH - 66 (old NH-17)	66	33.165	24-09-2021	01-09-2022	1258.00	HAM	6L	Shivalaya Construction Co. Pvt. Ltd.	Kerala
377	6L of Thalikulam to Kodugallur section from km 369.015 to km 397.850 of NH - 66 (old NH-17)	66	28.735	24-09-2021	17-09-2022	1420.00	HAM	6L	Shivalaya Construction Co. Pvt. Ltd.	Kerala
378	6L of Kodugallur to Edappally section from km 397.750 to km 423.780 of NH - 66 (old NH-17)	66	26.03	28-12-2021	25-10-2022	1617.20	HAM	6L	Oriental Structural Engineers Pvt. Ltd.	Kerala
379	Strengthening Under One Time improvement of Thalikulam to Kodungallur section of NH-66	66	12.3	15-07-2025	20-08-2025	9.68	Item Rate	2L	Govt. of Kerala	Kerala
380	Strengthening Under One Time improvement of Kappirikad to Thalikulam section of NH-66	66	7.6	15-07-2025	20-08-2025	4.99	Item Rate	2L	Govt. of Kerala	Kerala
381	Aroor-Thuravoor Thekku	66	13	02-12-2022	01-02-2023	1668.50	EPC	6L	Ashoka Buildcon Limited	Kerala

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
382	Thuravur Aroor Elevated Highway Project- Maintenance of deviation Roads- Providing BC overlay to Thuravur - Kumbalangi Road Ch:- 0/000 to 10/350 and Thuravur - Makkekadavu Road Ch:-0/000 to 5/200	66	15.55	28-02-2025	07-03-2025	8.86	Item Rate	2L	Govt. of Kerala	Kerala
383	Thuravoor Thekku-Paravoor	66	38.388	15-11-2021	17-03-2022	1118.00	EPC	6L	KCC Buildcon Pvt. Ltd.	Kerala
384	Paravoor-Kottankulangara	66	37.5	22-03-2022	29-08-2022	1152.00	EPC	6L	SEW Infrastructure Limited	Kerala
385	Kottankulangara- Start of Kollam Bypass	66	31.5	06-08-2021	12-04-2022	1580.00	HAM	6L	Vishwa Samudra Oachira Expressway Private Limited.	Kerala
386	Start of Kollam Bypass - Kadambattukonam	66	31.25	14-09-2021	01-10-2022	1284.70	HAM	6L	Kollam Highways Private Limited	Kerala
387	Kadambattukonam-Kazhakuttom	66	29.83	04-03-2022	23-07-2022	795.00	EPC	6L	RDS Project Limited	Kerala
388	Strengthening under One Time Maintenance 2024-25 – Attingal Town Bypass in Kadambattukonam – Kazhakkootam Section of NH-66, Length – 10.6 Km (from Manamboor Ch.527+500 to Mamom Ch.538+100)	NH-66	10.6	06-08-2025	06-08-2025	16.38	Item Rate	2L PS	Govt. of Kerala	Kerala

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
389	Rectification of 4 Nos Blackspots/Accident Spots in Thiruvananthapuram Bypass section of NH-66 under Annual Road Safety Plan for 2023-24 in state of Kerala on EPC Mode	66	2.42	02-02-2024	22-02-2024	93.12	EPC	4L	Cherian Varkey Construction Company Pvt. Ltd.	Kerala
390	4L of left-over works including additional structures from Kerala/Tamil Nadu border to Kanyakumari Section from Km 43.0 to Km 96.174 of NH66	66	23.67	31-03-2023	03-08-2023	1041.30	EPC	4L PS	Ekk Infrastructure Limited - TTK Construction (JV)	Tamil Nadu
391	Construction of 4L Flyover from MES College Junction to Bogmalo Junction on NH-566 from Km. 7.106 to Km. 10.460 and 4L VUP at Queeny Nagar Junction from Km. 3.330 to Km. 4.550	566	4.574	07-03-2024	01-08-2024	237.60	EPC	4L	M. Venkata Rao Infra Projects Pvt. Ltd.	Goa
392	Strengthening under one time improvement of Stretch by PWD of North Paravoor Bypass from Km.400+410 to Km.407+930	66	12.07	06-02-2026	06-02-2026	12.60	Item Rate	2L	Govt. of Kerala	Kerala

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
393	Widening and Reconstruction of existing Two Lane Carriageway to Four Lane with Paved Shoulder in Makhu Town from km. 170+000 to km. 171+900 including ROB at km. 171+387 of NH-54 in the State of Punjab on EPC mode	54	1.9	30-11-2024	26-03-2025	37.40	EPC	4L PS	EIMSIM Babas Infrastructure Pvt. Ltd.	Punjab
394	Deogarh (near Dhandhaniya)- Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-7)	754K	30	12-02-2020	16-07-2021	415.45	EPC	6L	Lakshmi Infrastructure & Developers Pvt Ltd	Rajasthan
395	Sanchoe - Santalpur from km 99.000 - km 130.073 of NH-754K (AJ-RGBS-Package-4)	754K	31.07	30-06-2020	10-03-2021	558.88	EPC	6L	CDS Infra Projects Limited	Gujarat
396	4L of Dhrol bypass section of NH-151A (Approx. length 5.7 Km) & widening upto 4 laning of missing link of Amran section of NH-151A (Approx. length 6.55 Km) from existing Ch. 42+000 to 48+500 of ongoing Dhrol-Bhadra-Pipaliya section of NH-151A	151A	12.25	13-03-2024	03-02-2025	316.00	EPC	4L	MKC Infrastructure Ltd.	Gujarat

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
397	6L Amritsar-Bathinda Greenfield section from village Tiba on NE-5A to Jn. with Moga Jalandhar road (NH-703) near Dharamkot from km 0.000 to km 39.000 of NH-754A (Pkg-1)	NH-754A	39	23-09-2021	14-11-2022	927.00	HAM	6L	G R Infraprojects Limited	Punjab
398	6L Amritsar-Bathinda Greenfield section from Jn. with Moga Jalandhar road (NH-703) near Dharamkot to Jn. with Bhagta Bhai Ka-Bhadaur Road near Dyalpura Bhai Ka from km 39.000 to km 93.000 of NH-754A (Pkg-2)	NH-754A	54	23-09-2021	27-06-2024	1275.00	HAM	6L	Krishna Constructions.	Punjab
399	6L Amritsar-Bathinda Greenfield section from Jn. with Bhagta Bhai Ka-Bhadaur Road near Dyalpura Bhai Ka to Jn. with Mandi Dabwali Bathinda Road on NH-54 near Sangat Kalan from km 93.000 to km 154.866 of NH-754A (Pkg-3)	NH-754A	61.866	22-09-2021	16-06-2024	1400.00	HAM	6L	Krishna Constructions.	Punjab

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
400	Shifting of 400 KV/765 KV electrical transmission lines of PGCIL lines, 6-lane Amritsar-Bathinda Greenfield Section of NH-754A (from km. 39+000 to km. 93+000 Package-2	754A	54	05-05-2026	21-05-2026	11.07	Item Rate	6L	Aadyant Buildcon LLP	Punjab
401	Bypass on Western side of Gwalior City	TBD	30	30-03-2025	13-01-2026	615.00	HAM	4L	Hillways construction Company Pvt. Ltd	Madhya Pradesh
402	Strengthening of 4L Gwalior-Shivpuri Section of NH 46	46	118.71	21-03-2025	29-09-2025	183.27	EPC	4L	EKK Infrastructure Limited	Madhya Pradesh
403	Design and Construction of Flyover at Sikroda Junction at Ch. 41.500 on Gwalior Bypass section of NH-44 for permanent rectification of MoRT&H identified Blackspot location in the State of Madhya Pradesh on Engineering, Procurement and Construction (EPC) Mode	44	2.2	26-03-2025	21-07-2025	33.99	EPC	6L	Gawar Construction Ltd. - E5 Infrastructure Pvt. Ltd (JV)	Madhya Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
404	CONSTRUCTION OF SVUP/LVUP/ VUP AT CH. KM. 109+420 (BHAGHEL DHABA), AT CH. KM. 111+360 (POLICE STATION RUTHIYAI BYPASS), AT CH. KM. 116+140 (NFL), AT CH. KM. 118+400 (SADA COLONY), AND AT CH. KM. 137+020 (BARKHEDA KHURD) ALONG WITH JUNCTION IMPROVEMENT AT CH. KM. KM 119+140 (BHARSULA JUNCTION/JP COLLEGE) AND CH. KM. 99+618 (GREEN MOUNTAIN PARK) ON GUNABIAORA SECTION OF NH-46 IN THE STATE OF MADHYA PRADESH	46	4.556	03-03-2025	01-10-2025	70.87	EPC	4L	Godec Construction Pvt. Ltd. Shivpuri	Madhya Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
405	CONSTRUCTION OF LIGHT VEHICULAR UNDERPASS (LVUP)/ VEHICULAR UNDERPASS (VUP) AT CH. KM. 149+870 (JAISINGHPURA), AT CH. KM. 155+030 (BINAGANJ BYPASS), AT CH. KM. 183+780 (ARANYA JOD), AT CH. KM. 188+870 (RELIANCE PETROL PUMP) ON GUNA-BIAORA SECTION OF NH-46 IN THE STATE OF MADHYA PRADESH	46	2.973	03-03-2025	01-10-2025	65.87	EPC	4L	Godec Construction Pvt. Ltd. Shivpuri	Madhya Pradesh
406	Construction and Maintenance of auxiliary lane and service road on road safety on Biaora to Dewas Section from Km. 191.200 to Km. 332.460 of NH-52	NH-52	1.69	06-09-2024	17-10-2024	3.34	Item Rate	2L	Kalash Enterprises	Madhya Pradesh
407	Construction of 03 nos. VUP (with Service road) and descoped MCW & Service roads under Road Safety works on Biaora to Dewas Section of NH- 52 (Old NH-3) in the State of Madhya Pradesh.	NH-52	5.49	29-03-2025	16-06-2025	64.57	EPC	4L/6L	AK Shivhare Infrastructure Pvt. Ltd.	Madhya Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
408	6L flyover at Rau circle at from km 11.700 to Km 12.920 in 6L Indore –Dewas Section of NH-52	52	1.22	11-03-2022	02-06-2022	29.79	EPC	6L	Vindhya Construction Company	Madhya Pradesh
409	Additional works (2VUPs, MR-10 junction flyover and underpass) in Six lane Indore-Dewas section of NH-52 in the state of Madhya Pradesh on EPC Mode	52	4.26	12-10-2022	18-01-2023	137.50	EPC	6L	Mehrotra Buildcon Private Ltd.	Madhya Pradesh
410	Construction of Standalone Flyover at Rasalpur Junction on Indore-Dewas section of NH-52 under road safety improvement in the state of Madhya Pradesh on EPC mode	NH-52	1.133	27-06-2024	11-11-2024	31.18	EPC	6L	Punia Construction Co.	Madhya Pradesh
411	Construction of balance service road along Indore-Dewas Section of NH-52	NH-52	7.71	12-09-2024	24-01-2025	13.85	EPC	2L	Shree Associates	Madhya Pradesh
412	Strengthening of existing Rigid Pavement (32 km) with Bituminous Overlay and routine maintenance of 45 km length on six lane Indore-Dewas section of NH-52 in the state of Madhya Pradesh	NH-52	32	17-03-2026	11-06-2026	67.49	Item Rate	6L	Jeet Asia Pvt. Ltd	Madhya Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
413	Construction of VUPs at km 177.900 (Palasner) [ID - MH-(04)-110] & at km 237.200 (Waghadi) [ID - MH-(04)-99] & other remedial measures for rectification of 2 Nos. of MoRT&H identified Blackspots [ID - MH-(04)-111 & MH-(04)-108] & 7 Accident spots identified by Safety Consultant on MH / MP Border – Dhule section of NH-52 in the State of Maharashtra on EPC mode	5,252	2.918	07-03-2025	15-08-2025	64.91	EPC	4L	Vijay Kumar Contractor	Maharashtra
414	Short Term Improvement Standalone VUP at Purmepada of NH-03	03	1.3	10-02-2023	20-04-2023	31.59	EPC	6L	S B Deshmukh	Maharashtra
415	Design & Construction of Vehicular Underpass (VUP) at Khadakjamb at Ch. 373+430 & Light Vehicular Underpass (LVUP) at Ch. 373+650 in the State of Maharashtra on EPC Mode	3	1.2	24-09-2024	01-01-2025	33.28	EPC	6L	Trimurthy Construction	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
416	Capacity Augmentation in the stretch of Dhule-Pimpalgaon section of NH-60 (Km. 261.720 to Km. 380.000) by Construction of Slip/Service Road on either side at various locations (total length 30.30 Km (LHS+RHS) and Flyover (2 x 30m) at Sawadgaon Phata (Km. 310.415)	03	30.28	20-01-2026	17-04-2026	176.56	EPC	2L	DMR Builders Pvt. Ltd.	Maharashtra
417	Design and Construction of Vehicular Underpass as Long-term rectification work at MoRTH Blackspot i.e. Dongarbaba Temple (MH-04-192) at Ch. 425.510 on Pimpalgaon-Nashik-Gonde Section of NH-3 in the State of Maharashtra on EPC Mode	3	1.22	11-03-2024	01-09-2024	39.13	EPC	6L	FORCON INFRA PVT. LTD.	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
418	Strengthening of Damaged Main Carriageway along with Capacity augmentation with White-Topping at various locations (total length 6.460 Km (LHS+RHS) and Construction of Drains (Total length – 3.345 Km (LHS+RHS) on Dhule to Vadape section of Old NH-3/ New NH-60 & 848 in the state of Maharashtra on EPC Mode	03	7.905	05-02-2026	06-04-2026	16.45	EPC	4L/6L	M. T. Patil Builders and Contractors Pvt Ltd	Maharashtra
419	Periodic Renewal with BC in balance length of Pimpalgaon-Nashik-Gonde section of Old NH-3 & other Road Safety Items, Miscellaneous Works on the project stretch from Km. 380+000 to km. 440+000 in the State of Maharashtra on item rate (percentage) basis.	3	60	26-05-2026	13-07-2026	22.70	Item Rate	4L/6L	ROADLINK INFRATECH PVT LTD	Maharashtra
420	Periodic Renewal with BC Overlay & Additional Road Furniture Items on Vadape-Gonde section of NH-3 in the state of Maharashtra	160	58.659	24-02-2026	14-05-2026	52.62	EPC	6L	NSC Projects Pvt. Ltd.	Maharashtra

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
421	4L of Bhawarkuan to Tejaji Nagar section from Km. 0.000 to Km. 6.500 of NH-347BG (Indore-Edlabad, Pkg-I)	347BG	6.5	20-12-2021	14-02-2022	47.04	EPC	4L	PD AGRAWAL INFRASTRUCTURE LIMITED	Madhya Pradesh
422	Indore - Edlabad (Pkg-II) [Tejainagar to Balwara]	347BG	33.4	31-03-2022	16-01-2023	924.44	HAM	4L	Megha Engineering and Infrastructure Ltd.	Madhya Pradesh
423	4L of Indore - Boregaon (Pkg-III) [Balwara to Dhangaon] from km. 42.260 to km. 82.660 of NH347BG & 753L	347BG	40.4	23-06-2021	22-04-2022	599.00	EPC	4L	GHV (India) Pvt Ltd.	Madhya Pradesh
424	Overlay works with DBM and BC of Tejainagar to Balwara Section (Indore - Edlabad Package-II) from km 9.0 to Km 43.0	347BG	34	13-05-2022	25-06-2022	19.61	Item Rate	2L	Mahavir Sharma	Madhya Pradesh
425	4L Boregaon Buzurg to Shahpur (Pkg I of Boregaon Buzurg to Muktainagar) of NH 753L	753L	47	23-12-2022	01-02-2024	944.00	HAM	4L	Kalyan Toll Infrastructure Ltd.	Madhya Pradesh
426	4L Shahpur to Muktainagar from Km. 186.000 to km 216.278 of NH 753L (Pkg II of Boregaon Buzurg to Muktainagar)	753L	30.14	23-03-2023	16-03-2024	539.40	HAM	4L	BNA Infrastructure Pvt. Ltd. in JV with Agroh infrastructure Developers Pvt. Ltd.	Madhya Pradesh, Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
427	Rectification of Blackspot MH (06)-334 (Akola Naka to Patil Dhaba & Bar) in Washim City on NH-161 through Long Term Measures	161	2.42	23-12-2025	23-12-2025	49.56	EPC	2L/4L	Shri Swami Samarth Engineers Ltd.	Maharashtra
428	Construction of Box Culvert (4.0mx2.0m) at Km.0+295 of Ramp-1 of Trumpet Interchange, along with construction of Trapezoidal Drain for a length of 80m, towards Flood Damage repairs on Kandi-Ramsanpalle section of NH-161 in the State of Telangana on item rate (percentage) basis through empanelled agencies.	161	0.01	18-03-2026	06-04-2026	0.30	Item Rate	3L	SR Enterprises	Telangana
429	Construction of Vehicular Underpass (VUP) at Km 26+100 near Village Khalal, Taluka Kathlal, District Kheda of Ahmedabad Godhra section of NH-47 in the state of Gujarat on EPC Mode	NH-47	1.3	09-03-2026	27-04-2026	20.28	EPC	4L	Chetan Construction Co	Gujarat

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
430	Strengthening and Upgradation of existing Four Lane Ahmedabad-Godhra Highway from Km 60+000 to 105+000 (Length-45 Km) section of NH-47 in the state of Gujarat on EPC Mode	NH-47	45	20-03-2026	11-05-2026	210.42	EPC	4L	Atlas Construction Pvt. Ltd. - NKC (JV)	Gujarat
431	Construction of 07 nos. Underpass (with service road) to remove at-grade junction under road safety improvement on Indore-Gujarat Section of NH-47 (Old NH-59) in the State of Madhya Pradesh.	NH-47	4.717	31-03-2025	20-11-2025	103.76	EPC	4L/6L	Slica Infra private Limited in JV with PRL Projects & Infrastructure limited	Madhya Pradesh
432	Construction of (a) VUP (20mx5.5m) at Km. 47.920 (b) VUP (20mx5.5m) at km 126.735 (c) VOP ((14m+14m)x5.5m) at Km. 135.675 and (d) VUP ((12m+20m+12m)x5.5m) at Km. 142.735 on Pune Solapur (Km. 40+000 to Km. 150+050) (PKG-I) section of NH-65	65	3.76	25-02-2023	16-05-2023	99.92	EPC	6L	N P Infraprojects Pvt Ltd.	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
433	Construction of 4 Nos of Standalone safety structures/works at different locations on various NHs in the state of Maharashtra on EPC Mode	65	24.5	16-03-2024	10-07-2024	149.00	EPC	4L/6L	Nikhil Construction Group Private Limited-V.S .Patel (JV)	Maharashtra
434	The work of Neera Bhima link Tunnel near Village Bhadalwadi at Km. 108+626 on NH-65 (Deposit Work)	65	0.305	09-07-2024	11-10-2024	42.76	Not Applicable	TBD	MARKOLINES PAVEMENT TECHNOLOGIES LIMITED	Maharashtra
435	Construction of additional structures at (1) Warvand (Ch. 59.000) (ii) Patas (Ch. 66+350) and (iii) Khadaki (Ch. 90+300) on Pune-Solapur (NH 65) from km. 40+000 to km. 150+050 in the state of Maharashtra on EPC Mode -	65	3.8	07-03-2025	25-06-2025	82.22	EPC	4L/6L	N P Infraprojects Pvt Ltd.	Maharashtra
436	Construction of VUP/VOP at (i) Swami Chincholi (Ch. 97+370.000) (ii) Dalaj (Ch. 109+985) on Pune-Solapur (NH 65) from km. 40+000 to km. 150+050 in the state of Maharashtra on EPC mode.	65	5.73	17-03-2026	08-05-2026	67.00	EPC	4L/6L	J Infratech Limited	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
437	Design and Construction of Major Bridge along with its allied works for rectification of blackspots at Bale Bridge (Ch. 245+700) and at Old Pune Naka Bridge (Ch. 246+600) on Pune - Solapur (Km. 150.050 to Km. 251.325) section of NH 65 in the State of Maharashtra	65	1.04	26-07-2024	01-10-2024	34.52	EPC	2L/4L	Nikhil Construction Group Private Limited	Maharashtra
438	Four laning from Dive Ghat (Km. 220.900) to Hadapsar (Km. 234.150) of Mohol – Alandi section (Pkg – VI) of NH-965	965	13.25	09-03-2024	14-10-2024	327.19	HAM	4L	R&C Infraengineers Pvt. Limited	Maharashtra
439	Dharampuri-Lonand from km. 117.00 to 166.40 (Pkg-IV) on Mohol-Alandi Section	965	49.4	15-03-2021	14-09-2021	618.45	EPC	4L	Vijay Nirman Company Pvt Ltd - RK Chavan Infrastructure Pvt. Ltd. (JV)	Maharashtra
440	Construction of 7 Nos of Standalone safety structures/works at different locations on various NHs	965	4.89	26-03-2025	21-07-2025	87.50	EPC	4L PS	J Infratech Limited	Maharashtra
441	Strengthening of Existing Alignment of Pandharpur Town (Part Bypassed Section of NH 965 from KM 36.230 to KM 44.230) from Chh. Shivaji Maharaj Chowk to Wakhari	965	8	13-06-2023	01-11-2023	83.71	EPC	4L PS	AK Shivhare Infrastructure Pvt. Ltd.	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
442	Construction of 2 Nos of standalone safety structures at Panchganga Chowk (Km 39+587) on Mohol-Wakhari (PKG-I) and at Malshiras bypass off-taking point (Km 83+920) on Khudus-Dharmapuri (PKG-III) section of NH-965 in the State of Maharashtra on EPC Mode	965	2.9	27-03-2026	05-06-2026	65.00	EPC	4L PS	Shri Swami Samarth Engineers Ltd.	Maharashtra
443	Construction of RCC drain and culverts on Mohol-Wakhari-Khudus (Km 0.000 to Km 77.800) Pkg I & II sections of NH 965 in the State of Maharashtra on EPC Mode	965	77.8	02-02-2026	14-03-2026	14.74	EPC	4L PS	Godara Construction Company	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
444	Construction of Vehicular Underpass (VUP) at Km. 487.324 (Black Spot No. TG-02-002 (Nandikandi outskirts)) and Construction of Flyover (Black Spot No.KA-02-323 (Chidri Bypass) for Four Laning of MH-KNT Border- Sangareddy from KM.348.800 to KM.493.000 in the State of Karnataka and Telangana of NH-09 (New NH-65) to be executed on EPC mode	65	1.94	15-03-2024	19-09-2024	55.98	EPC	4L/6L	KOTARKI Constructions Pvt Ltd	Karnataka, Telangana
445	Permanent rectification of Accident Spot at Lingampally X Road for construction of VOP at Km 463+138 on MH/KNT Border to Sangareddy Section of NH-65 (Old NH-09) in the state of Karnataka and Telangana on EPC mode	65	0.6	10-01-2025	18-06-2025	12.75	EPC	4L PS	Ibha constructions Pvt. Ltd	Telangana
446	Strengthening of MH/KN Border - Sangareddy section of NH-65 (Old NH-09) with DBM+BC	65	36.274	30-11-2011	11-09-2023	78.97	BOT Toll	4L PS	L&T infrastructure development projects ltd	Karnataka, Telangana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
447	Long-term Rectification of MoRTH identified Blackspots by 1).Construction of LVUP at Km.370+780 at Koudiyal Cross [KA-(02)-069], 2).Construction of FOB at Km.372+200 at Engg College [KA-(04)-192], 3). Construction of LVUP at Km.390+728 at Ram & Raj College [KA-(02)-515], 4). Construction of VUP at Km.415+380 at Manna-E-Khelli Entrance 5).Construction of LVUP at Km.455+586 at Digwal Village [TG-(02)-107] and 6). Construction of LVUP at Km.473+873 at Aroor Village [TG-(02)-016]	65	6.065	07-08-2025	08-10-2025	94.23	EPC	4L/6L	Shree Girrajjee Infra Heights Private Limited in JV with M/s Shiva Associates	Karnataka, Telangana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
448	Removal of At-Grade Junction and Construction of passenger cross movement facility at 53+500 (Choutuppal Town) and at 128+460 (Tekumatla) and Long term Rectification of MoRT&H Identified Black Spots (17 nos.) and allied works on existing 4-laning of Hyderabad-Vijayawada Section of NH-65 from Km 40.000 to Km 221.500	NH65	10.685	05-03-2024	17-05-2024	288.00	EPC	4L/6L	Ram Kumar Contractor	Andhra Pradesh, Telangana
449	Construction of 6-lane Vehicular Underpass (VUP) (1X20X5.5) @ Km.49+630 (i.e., Dharmojigudem) along with Service Roads under MoRTH identified Black Spot ID: TG-(03)-152 for the period 2017-19 on Hyderabad-Vijayawada section of NH-65 in the state of Telangana on EPC mode.	65	0.97	01-03-2025	13-06-2025	20.78	EPC	6L	SR Enterprises	Telangana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
450	Construction of Foot Over Bridge at Ch.137+570 and Ch.135+620 on 2 Akkalkot Solapur NH-150E, at Ch. 309+080 on Solapur-Maharashtra-Karnataka border NH-65, at Ch. 71+950 on Solapur-Yedeshi NH-52 in the state of Maharashtra on EPC mode	150E,65,5	0.21	07-07-2025	18-09-2025	5.60	EPC	Others	Dhingra Brothers (India)	Maharashtra
451	6L of MH/KN Border (Nimbal Village) to KN/TS Border (Singnodi Village) from Km. 26.000 to Km. 97.000 in Gulbarga of NH-150C (Pkg-II)	150C	71	30-03-2022	28-12-2022	1437.72	HAM	6L	PNC Infratech Pvt. Ltd.	Karnataka
452	6L of MH/KN Border (Nimbal Village) to KN/TS Border (Singnodi Village) from Km. 97.000 to Km. 162.500 in Yadgir of NH-150C (Pkg-III)	150-C	65.5	16-12-2022	24-04-2023	1589.00	HAM	6L	Dilip Buildcon Ltd.	Karnataka
453	6L Access Controlled Greenfield Highway of Nandinne village to Julekal village from Km 202.900 to Km 242.200 (Pkg-1)	150C	39.3	30-03-2022	04-01-2023	779.50	HAM	6L	Megha Engineering and Infrastructure Ltd.	Telangana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
454	6L Access Controlled Greenfield Highway of Julekal village to Dinnedevarapadu village from Km 242.200 to Km 280.400 (Pkg-2)	150C	38.2	30-03-2022	04-01-2023	943.50	HAM	6L	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh, Telangana
455	4L of Kadapa – China Orampadu section of NH-716 (Package I of Kadapa-Renigunta section)	716	64.2	24-03-2023	16-03-2026	1222.11	HAM	4L	Lakshmi Infrastructure & Developers India Pvt. Ltd.	Andhra Pradesh
456	4 L of China Orampadu-Renigunta section of NH-716 (Package-II of Kadapa-Renigunta section)	716	57.735	24-03-2023	16-03-2026	1032.32	HAM	4L PS	Lakshmi Infrastructure & Developers India Pvt. Ltd.	Andhra Pradesh
457	Strengthening under one time Improvement of 2-lane + PS from Renigunta to Kadapa Section from Km.0+000 to Km.123+600 (length 123.6Km.) in Andhra Pradesh on item rate (percentage) basis	716	123.6	23-07-2025	09-10-2025	58.54	Item Rate	2L PS	V. M and CO	Andhra Pradesh
458	6L of Pondavakkam to Kannigaipair from km 96.040 to km 116.100 of NH 716B (Pkg-IV)	716B	20.06	24-09-2021	24-01-2023	909.00	HAM	6L	IRB Infrastructure Developers Ltd.	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
459	Strengthening under one-time improvement of Janapanchatram (Km. 0+000) to Uttukkottai (Km. 32+290) section of NH 716A in the State of Tamil Nadu	NH-716A	32.29	06-12-2024	02-01-2025	30.52	Item Rate	2L/4L	Babuji Civil Construction	Tamil Nadu
460	Akkalkot – MH/KN border New Greenfield corridor from Km 512.000 to Km 548.400 of NH-150C (part of Akkalkot – KN/TS Border section) (Package – XIV)	150C	36.4	29-03-2023	03-10-2024	872.17	HAM	6L	G R Infraprojects Limited	Karnataka, Maharashtra
461	Construction of 2 6L VUPs including RE wall, Service Road and Drain at Km. 31.050 near Budiya Village Jn. & Km. 33.580 near Gabheni Village Jn. and Service Roads on Hazira Port - Surat - Gujaratl Maharashtra Border section of New NH-53	53	3.72	17-01-2022	15-10-2022	39.07	EPC	4L	Shree Manglam Buildcon	Gujarat
462	Bal. Works of Fagne (Km. 510.000) to Maharashtra/Gujarat Border (Km. 650.794)	53	140.79	11-03-2020	18-09-2020	980.00	EPC	4L	J.M. Mhatre infra Pvt. Ltd.	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
463	Strengthening of existing Internal Road Section of NH-53 near Jawahar Medical College Dhule, Navapur Village, Chinchpada Village, Sawarat Village and at kotharda Village (Length: 9.170km) under One Time Improvement Scheme in the State of Maharashtra on EPC Mode	53	9.17	23-03-2026	11-06-2026	25.24	EPC	2L	Dream Construction	Maharashtra
464	Construction of LVUP's at km. 529.460 [MH(04)-118], km. 550.000 [MH(06)-155] and km. 568.560 [MH(06)-160] along with Capacity Augmentation, as remedial measures for rectification of MoRT&H identified Blackspots on Fagne-Maharashtra / Gujarat Border section of NH-53 in the state of Maharashtra on EPC Mode	53	4.36	25-03-2026	01-08-2026	73.10	EPC	4L/6L	Shri Swami Samarth Engineers Ltd.	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
465	Construction of flyover at km 575.100 as remedial measure for rectification of MoRT&H identified Black spot (MH-(04)-117) on Fagne-Maharashtra / Gujarat Section of NH-53 in the state of Maharashtra on EPC mode	53	1.92	30-03-2026	01-08-2026	42.10	EPC	4L/6L	Shri Swami Samarth Engineers Ltd.	Maharashtra
466	Strengthening and Construction of 4lane of Existing Internal Road from Fagne (km 514.000) to Parola Chaufuli (km 519.287) Section of NH-53 in the State of Maharashtra on EPC Mode	53	5.287	05-03-2026	01-06-2026	35.81	EPC	2L/4L	Seerat Construction Private Limited	Maharashtra
467	Strengthening under One time improvement of Jalgaon city on Tarsod to Fagne section of NH-53 in the State of Maharashtra on EPC mode	53	16.75	31-03-2025	15-08-2025	21.21	EPC	2L PS	Dream Construction	Maharashtra
468	Reconstruction ROB at Km.414.845 and PUP at Km.414.629 under COS on deposit basis in Chikhali to Tarsod Section of NH-53 (Old NH-6)	53	1.21	04-11-2016	30-07-2024	9.82	HAM	2L	Vishwaraj Environmental Pvt. Ltd.	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
469	Strengthening of project stretch with Construction of VUP at Km. 226+160 at Nipana T-Point and Flyover at Km. 240+660 (Appu T-Point near Akola MIDC) in stretch of Kurankhed to Shelad (Amravati - Chikhali Pkg. 2) section of NH-53 in the State of Maharashtra on EPC Mode.	53	3.22	28-03-2025	01-07-2025	54.50	EPC	Others	J Infratech Limited	Maharashtra
470	Construction of 2 VUPs at Sankara (Ch. 16+700) and Siltara (Ch. 18+700) with widening of service road by 2 meters from Ch. 14+735 to Ch. 19+400 (BHS) on Raipur-Sigma Section of NH-30 under Road Safety Improvement in the State of Chhattisgarh on EPC Mode.	30	2.275	12-02-2026	27-05-2026	47.23	EPC	6L	Vishesh Infrastructure Pvt. Ltd.	Chhattisgarh
471	Long Term Measures for permanent rectification Black Spot ID-CG-(04)-01 from Ch. 19.400 to 20.900 (infront of G.K. Township to Charoda Bypass Crossing) in the State of Chhattisgarh	30	1.5	22-12-2025	20-05-2026	5.72	EPC	2L	Mahavir Sharma	Chhattisgarh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
472	Construction of service road along Limtara Bypass section from Km 66.587 to Km 67.702 (RHS) of NH-130 (PKG-II) in the State of Chhattisgarh.	130	1.115	27-02-2026	19-03-2026	3.34	Item Rate	2L	MVD Cementation and Construction Pvt. Ltd.	Chhattisgarh
473	4L of Urga - Pathalgaon from Km. 70.200 to km. 157.745 of NH-130A	130A	87.545	16-12-2022	10-02-2024	1955.00	HAM	4L	Dilip Buildcon Ltd.	Chhattisgarh
474	4 Lane of CG/JH Border-Gumla from km 0.000 to km 32.370 of NH-43 in the State of Jhrkhand	NH-43	32.37	07-10-2024	18-02-2026	781.00	HAM	4L PS	Shivalaya Construction Co. Pvt. Ltd.	Jharkhand
475	Construction of ROB between Piska and Itki Railway Station in Ranchi at Km 14.730 of NH-23	43	1.17	17-03-2022	12-04-2023	39.57	EPC	4L	Anand Construction	Jharkhand
476	Strengthening/ Overlaying of Four laning of Chas-Ramgarh Section of NH-23 (from Km. 0+000 to Km.21+110) & Two laning (from existing ch. Km. 55+900 (design chainage 53+600) to Km. 78+125) (Total length 43.335 km.) on item rate (percentage) basis in the State of Jharkhand.	23	43.335	24-03-2025	04-06-2025	43.50	Item Rate	2L/4L	East India Construction Co.	Jharkhand

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
477	4L of Gola-Bokaro(Jaina More) section from Km 53.600 to Km 21.110 of NH-320(PKG-1)	320	32.49	29-03-2022	26-06-2023	647.00	HAM	4L	NG Projects Ltd.	Jharkhand
478	4L of Pathalgaon-Kunkuri-CG/JH Border section of NH-43 from Km. 00.000 to Km.104.250	43	104.25	10-01-2025	07-04-2026	1953.00	HAM	4L PS	Krishna Construction Pvt. Ltd	Chhattisgarh
479	6L Access Controlled Ludhiana-Bathinda Greenfield highway from Jn. with Amritsar-Bathanda Greenfield Road (NH-754A) near Rampura Phul to Jn. with Moga-Barnala Road (NH-703) near village Tallewal from Km 0.0 to Km 30.3 of NH-754AD (Pkg-1)	NH754AD	30.3	11-11-2021	14-09-2023	658.00	HAM	6L	Ram Kumar Contractor	Punjab
480	6L Access Controlled Ludhiana-Bathinda Greenfield highway from Jn. with Moga-Barnala Road (NH-703) near village Tallewal to Jn. with Delhi-Katra Expressway (NE-5) near Ludhiana (village Ballawal) from Km 30.300 to Km 75.543 of NH-754AD (Pkg-2)	NH-754AD	45.243	09-11-2021	29-09-2025	917.00	HAM	6L	Ceigall India Ltd.	Punjab

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
481	Development of 6-lane Greenfield Southern Ludhiana Bypass from intersection with NH-44 near Village Rajgarh to intersection with Delhi Katra Expressway (NE-5) near Village Ballawal, km 0+000 to km 25+240	44, NE-5	25.24	13-03-2025	07-03-2026	923.00	HAM	6L	Ceigall India Ltd.	Punjab
482	4 Lane with PS from Des. Ch 228.500 to Des. Ch. 273.400 of Belgaum-Hungund-Raichur Section of NH 748 A (Package-6)	748A	44.9	29-03-2023	21-11-2024	740.77	HAM	4L PS	GR Infra Projects Ltd	Karnataka
483	4 Lane with PS from Des. Ch 182.300 to Des. Ch. 228.500 of Belgaum-Hungund-Raichur Section of NH 748 A (Package-5)	748A	46.2	29-03-2023	21-11-2024	716.47	HAM	4L PS	GR Infra Projects Ltd	Karnataka
484	4 Lane with PS from Des. Ch 136.100 to Des. Ch. 182.300 of Belgaum-Hungund-Raichur Section of NH-748A (Package-4)	748A	46.2	09-03-2024	29-09-2025	789.38	HAM	4L PS	Bekem Infra projects Pvt. Ltd-M/s DHD Infracon Private Limited (consortium)	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
485	4 Lane with PS from Des. Ch 89.900 to Des. Ch. 136.100 of Belgaum-Hungund-Raichur Section of NH-748A (Package-3)	748A	46.2	09-03-2024	04-04-2025	848.88	HAM	4L PS	Bekem Infra projects Pvt. Ltd-M/s DHD Infracon Private Limited (consortium)	Karnataka
486	4 Lane with PS from Des. Ch 43.800 to Des. Ch. 89.900 of Belgaum-Hungund-Raichur Section of NH-748A (Package-2)	748A	46.1	11-03-2024	01-03-2025	828.66	HAM	4L PS	MKC Infrastructure Ltd.	Karnataka
487	4 Lane with PS from Des. Ch 0.000 to Des. Ch. 43.800 of Belgaum-Hungund-Raichur Section of NH-748A (Package-1)	748A	43.8	11-03-2024	18-06-2025	789.64	HAM	4L PS	DHD Infracon Private Limited M/S Bekem Infra projects Pvt. Ltd (Consortium)	Karnataka
488	Strengthening of existing stretch of Sanquelim - Belagavi section [km 26.130 to km 69.480] of NH-748AA in the state of Karnataka	748AA	43.35	29-02-2024	15-03-2024	35.29	EPC	2L	M.B Kallur Infrastructure Company	Karnataka
489	Construction of SVUP at 28+300 at Village Walunj on Ahmednagar Bypass Section of NH-222 (new NH-61) in the state of Maharashtra on EPC Mode.	61	0.1	11-06-2025	30-07-2025	5.11	EPC	4L	Abhikalp Infrastructure Indian Pvt. Ltd.	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
490	Strengthening under one-time improvement for existing road where bypasses are provided in Ruichattisi, Ghogargaon and Mahi Jalgaon on NH-561A in the state of Maharashtra On Engineering, Procurement & Construction (EPC) Mode	561A	7.32	03-09-2024	17-01-2025	12.87	EPC	2L	Jitendra Singh	Maharashtra
491	Balance works of Tuljapur-Ausa Section of NH-361.	361	1.28	27-02-2024	19-06-2024	28.99	EPC	4L PS	Sharda Construction & Corporation Private Limited	Maharashtra
492	Strengthening and upgradation by Construction of (a) Additional MNB @ km 28.842 (LHS) (b) RCC Drain at km 29.900 to km 28.900 (c) Box Culverts at km 3.600 in Tuljapur Bypass & km 35.300 on NH-361	361	0.632	29-03-2025	20-09-2025	10.14	EPC	2L/4L PS	C. S. Construction India Pvt. Ltd	Maharashtra
493	Strengthening under One Time improvement with white topping of existing carriageway of roads passing through Chakur & Latur Towns & construction of Bus Shelters in Ashta Village on NH-361 in the State of Maharashtra on EPC Mode	361	6.74	27-03-2025	05-08-2025	20.34	EPC	2L/4L PS	Girjai Infrastructures Pvt. Ltd	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
494	Strengthening under One-Time improvement with white topping of existing carriageway in Ahmedpur Town on EPC Mode	361	4.51	17-03-2025	05-08-2025	14.31	EPC	2L/4L PS	Girjai Infrastructures Pvt. Ltd	Maharashtra
495	Strengthening and Improvement by Construction of Service Roads and Bus Shelters on BHS between km 143.300 to km 143.900 in Chakur-Loha Section of NH-361 in the State of Maharashtra on EPC mode	361	0.6	26-03-2025	25-07-2025	3.54	EPC	2L/4L	C B Bikkad Engineers & Contractors	Maharashtra
496	Strengthening under One Time improvement with white topping of existing carriageway in Umarkhed town on Waranga Mahagaon section of NH-361 in the State of Maharashtra on EPC mode	361	4.35	12-12-2025	16-03-2026	17.74	EPC	2L/4L	More Construction	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
497	Strengthening under one time improvement of existing carriageway in Deoli Town with white topping [Length - 3.200 Km.] on Yavatmal - Wardha Section of NH-361 in the State of Maharashtra on EPC Mode.	NH 361	3.2	03-10-2023	01-02-2024	25.92	EPC	2L	Sunrise Constructions	Maharashtra
498	Rectification of 6 Nos of accident spots in (a) Yavatmal-Wardha section of NH-361, (B) Nagpur-Kondhali section of NH-53, through combined bidding in the State of Maharashtra on EPC Mode.	53,361	6.15	27-03-2025	04-07-2025	94.18	EPC	Others	Mak Paramount Infraventures Pvt. Ltd.	Maharashtra
499	Strengthening Under One Time Improvement of bypassed section of NH-361 (Length=3.430 km) in Kelzar Town on Wardha-Butibori Section of NH-361 in the State of Maharashtra on EPC Mode	361	3.43	19-12-2025	14-02-2026	13.08	EPC	4L	Sarfaraz Amin Godil	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
500	STRENGTHENING ALONG WITH CAPACITY AUGMENTATION OF RIGID PAVEMENT FROM (I) KM 477.500 TO 477.700 (II) KM 516.800 TO 517.817 (III) KM 522.400 TO 523.820 ON WARDHA BUTIBORI SECTION ,AND CONSTRUCTION OF FOOT OVER BRIDGE (FOB) AT KM 446.085 AT VILLAGE BHIDI ON YAVATMAL TO WARDA SECTION OF NH-361 IN THE STATE OF MAHARASHTRA. on Engineering, Procurement & Construction (EPC) Mode	361	2.64	30-03-2026	04-06-2026	6.80	EPC	Others	J. P. Enterprises	Maharashtra
501	4L Greenfield Rudhi to Deshgaon (Pkg V of Betul-Khandwa/Deshgaon)	Greenfield	28.68	16-02-2023	06-10-2023	234.00	EPC	4L	Shree Belhekar JV	Madhya Pradesh
502	2L PS of Roshni to Ashapur Section of NH-347B from Design KM Ch. 89.900 to 114.000 KM (Package – III of Betul – Khandwa)	347b	24.1	14-03-2024	22-08-2024	122.36	EPC	2L/4L PS	SCONS Infrastructure Private Limited	Madhya Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
503	Reconstruction of MNB and profile raised at Flood Damage portion from km. 40.700 to 41.200 and 43.120 to 44.819 of Bhopal-Sanchi from km. 0.000 to Km. 53.775 of NH-86(Extn.) (New NH-146) in the state of Madhya Pradesh on ECP mode.	86 (Extn.)	2.2	23-09-2024	20-11-2024	6.98	EPC	2L PS	Godec Construction Pvt. Ltd. Shivpuri	Madhya Pradesh
504	4L from km 0.000 to 42.040 Bhopal (Ratnaigiri Tiraha) to Vidisha (Morikodi)	146	42.04	08-01-2025	12-11-2025	742.81	HAM	4L	VRC Constructions (India) Pvt. Ltd.	Madhya Pradesh
505	4L Vidisha Gyaraspur section of NH-146 from Design Chainage km 59+475 (existing chainage km 81+240) to Design Chainage km 88+361 (existing chainage km 110.315)	146	28.886	09-01-2025	13-03-2026	349.82	HAM	4L	Radhakrishan Infra Developers Pvt. Ltd	Madhya Pradesh
506	(i) 4L Vidisha to Hinotiya from km 0.000 to Km 27.000 (Vidisha – Mehulwa-Talbehat Pkg-I) Section of NH- 346 and (ii) 4L Vidisha to Morikori from Km 39.000 to 59.476 section of NH-146	1,46,346	47.476	24-03-2023	22-12-2023	721.00	HAM	4L	Bansal Construction Works Pvt. Ltd.	Madhya Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
507	Berkhedi to Godpehra on NH-44 (Sagar link road)	146	28.52	31-03-2022	04-11-2022	0.00	EPC	4L	PD AGRAWAL INFRASTRUCTURE LIMITED - Prakash Asphaltings & Toll Highways (India) Ltd. (JV)	Madhya Pradesh
508	4- Laning of Mohari to Satai Ghat section NH-934 from Km 50+300 to Km 89+875 (Total length 39.575 km) (Package-2) in the State of Madhya Pradesh on EPC Mode	34	39.575	31-12-2022	23-08-2024	351.00	EPC	4L	Shree Girrajjee Infra Heights Private Limited in JV with Jeet Asia Private Limited	Madhya Pradesh
509	4L of near Satai Ghat to Chowka section of NH-34 from D. Ch. 89.875 to D. Ch. 145.000 (Package-3)	34	55.125	07-01-2025	27-10-2025	614.09	HAM	4L	Velji Ratna Sorathia Infra Pvt. Ltd.	Madhya Pradesh
510	4L of Chowka to Kaimaha near MP/UP Border section NH-34 from D. Ch. 145.000 to D. Ch. 197.266 excluding existing Chhatarpur bypass from D. Ch. 160.307 to D. Ch. 168.630 (Package-4)	34	43.924	03-01-2025	22-09-2025	586.66	HAM	4L	MKC Infrastructure Ltd.	Madhya Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
511	4 -Laning of MP/UP Border to Kabarai section of NH-34&35 from km 197.000 to km 242.991 (Length= 45.991 Km) (Sagar-Kabrai Package-5) under Bharat Mala Pariyojana (EC) in MP & UP on HAM	34	45.991	24-03-2023	15-02-2025	896.36	HAM	4L	Bansal Construction Works Pvt. Ltd.	Uttar Pradesh
512	Strengthening alongwith Widening of existing 4-lane Highway 7.5m (Average) width to 10m width from 0.000 (Design Chainage) to Km 4.200 (Design Chainage) on Kanpur to Kabrai Section of NH-86 in the state of Uttar Pradesh	34	4.2	18-03-2026	11-04-2026	6.49	Item Rate	2L PS	AV Construction	Uttar Pradesh
513	4-lanning of Rahatgarh to Berkhedi section of NH-146 from Design Ch 124+470 to Ch. 134.549	NH-146	10.645	30-03-2025	20-12-2025	323.82	HAM	4L	Madhav Infra Projects Limited	Madhya Pradesh
514	4-lanning of Gyaraspur to Rahatgarh section of NH-146 from Design Ch. 88+361 to Ch 124+470 in the state of MP on HAM mode	NH-146	36.109	09-01-2025	06-11-2025	536.61	HAM	4L	MKC Infrastructure Ltd.	Madhya Pradesh
515	Design & construction of Minor Bridge over Irrigation Canal at Km.50+795 on Slip Road	30	0.06	04-11-2025	04-12-2025	3.98	EPC	4L	Alok Buildtech Private Ltd	Chhattisgarh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
516	Development of 6L of Basanwahi – Marangpuri Section from km 99.500 to km 124.661 of NH-130-CD	130CD	25.161	30-03-2022	16-10-2023	1084.65	HAM	6L	KMV Projects Ltd.	Chhattisgarh
517	Construction under passes at various locations& Capacity Augmentation on Rewa-Katni-Jabalpur section From Km 813+257 to Km 880+600 (Pkg-4) and Improvement works at Jabalpur - Lakhnadon section from Km (880+600 to Km 891+780) of NH-30 & (1358+000 to Km 1428+557) of NH-34 in the State of Madhya Pradesh on Engineering, Procurement & Construction (EPC) mode.	30 & 34	5.5	21-08-2025	24-12-2025	128.47	EPC	4L	Jayshree International in JV with AS Traders	Madhya Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
518	Construction under passes at various locations & Capacity augmentation on Rewa -Katni – Jabalpur section From Km 656+000 to Km 774+068 & from Km 793+065 to Km 813+257of Rewa -Katni –Jabalpur section of NH-30 in the State of Madhya Pradesh On Engineering, Procurement & Construction (EPC).	30	10.5	21-08-2025	22-12-2025	107.00	EPC	4L	Himalayan Infracorp Private Limited	Madhya Pradesh
519	Outer Ring Road of Jabalpur Town from Manegaon to NH-45 (Pkg-2)	TBD	20.53	31-03-2023	08-03-2024	535.20	EPC	4L	NKC Projects Private Limited	Madhya Pradesh
520	Outer Ring Road of Jabalpur Town from NH45 to Kushner (Pkg-3)	TBD	36.3	20-03-2023	05-03-2024	473.85	EPC	4L	ISC Projects Pvt. Ltd.	Madhya Pradesh
521	Outer Ring Road of Jabalpur Town from Kushner to Amjhar Road including Airport Connectivity (Pkg-IV)	TBD	23.47	30-03-2023	06-03-2024	341.65	EPC	4L	Velji Ratna Sorathia infra Pvt. Ltd in joint Venture with Vijay kumar Mishra Construction pvt .Ltd.	Madhya Pradesh
522	Outer Ring Road of Jabalpur Town from Barela to Manegaon (Pkg-1)	TBD	16.15	30-12-2022	07-03-2023	448.50	EPC	4L	Jandu Construction India Pvt. Ltd.	Madhya Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
523	Outer Ring Road of Jabalpur Town from Amjhar Road including Airport Connectivity to barela (Pkg-V)	na	18.55	06-01-2025	11-10-2025	402.10	HAM	4L	Velji Ratna Sorathia Infra Pvt. Ltd.	Madhya Pradesh
524	Six Lane Flyover with Service Road at Km 260+350 (On Bareilly Bypass) on NH-30 (Old NH-24) of Moradabad-Bareilly Section in the State of Uttar Pradesh on EPC Mode	30	1.415	07-03-2024	09-01-2025	29.83	EPC	6L	PRL Projects and Infrastructure Limited	Uttar Pradesh
525	Construction of Six lane VUP with approaches and capacity augmentation at MoRT&H Identified Blackspot (ID UP-03-213) at Km. 197.115 (Dhamora bypass starting point) on NH-530 (Old NH-24) of Moradabad – Bareilly Section in the State of Uttar Pradesh on EPC mode.	530	1.17	11-03-2026	01-06-2026	24.24	EPC	6L	Preeti Buildcon Pvt. Ltd.	Uttar Pradesh
526	Strengthening & overlay on intermittent locations of Bareilly-Sitapur balance works section from Km. 262.000 to Km. 419.590 of NH-30	Old NH-24(New NH-30)	98.8	19-01-2024	12-03-2024	202.56	Item Rate	4L	ATCON India Limited	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
527	4 lanning of Aligarh Palwal section from km 0.00 to km 46.39 package -1 from (khereshwar junction-kurana) of NH33D , including khair & jattari bypass in the state of UP on HAM mode	334 D	46.39	13-03-2024	27-03-2025	822.00	HAM	4L	CDS Infra Projects Limited	Uttar Pradesh
528	4 laning of Aligarh-Palwal Section from Km. 46.390 (Design Chainage) to Km. 69.110 (Terminating at junction EPE) (Package-II from Kurana- Eastern Peripheral Expressway) of NH-334D	334D	22.72	01-08-2024	27-08-2025	479.00	HAM	4L	Nirmal Build Infra Pvt. Ltd.	Haryana, Uttar Pradesh
529	Construction of 6 nos. of Foot Over Bridges (FOB) at Km. 34.500 (Badalpur), Km. 42.800 (Dadri), Km. 50.050 (Sikandrabad Industrial Area), Km. 53.540 (Sikandrabad), Km. 68.130 (Bulandshahar Dehat) & Km. 83.100 (Khurja Dehat) on Ghaziabad- Aligarh section of NH-34 in the state of U.P. on EPC mode.	34	126.3	24-06-2025	09-10-2025	14.99	EPC	4L/6L	Dhingra Brothers (India)	Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
530	Strengthening of the Aligarh-Palwal Section of NH-334D from Existing Km. 4.450 to Existing Km. 7.400 in the State of Haryana on Item Rate (percentage) basis	334D	2.95	24-03-2026	22-05-2026	4.80	Item Rate	2L PS	Jassu Construction Company	Haryana
531	Construction of FOB at Km. 61.800 (Village Lalpur), at Km. 225.500 at Km. 284.340 (Village Aram Sarai), High Mast at Km. 61.680 and Drain from Km. 61.400 to Km. 61.960 (BHS) on Ghaziabad Aligarh Mainpuri section of NH-34 in the state of UP on EPC Mode.	34	222.94	25-09-2025	03-12-2025	5.12	EPC	4L/6L	spantek	Uttar Pradesh
532	Construction of 7 nos. of Foot Over Bridges (FOB) at Km. 378.620 (Araul) Km. 380.080 (Meduwa), Km. 395.330 (Rasoolpur), Km. 417.070 (Mariyani), Km. 420.320 (Nonha Narsingh), Km. 423.210 (Amiliha) & Km. 431.640 (Naramau) on Aligarh - Kanpur Section of NH-34 on EPC Mode	34	70.977	18-06-2025	07-11-2025	14.20	EPC	4L	TAGS Projects Pvt. Ltd	Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
533	Strengthening and Major Maintenance of Chennai Bypass (NH-32) from Km 0.000 to Km 32.600 in the state of Tamil Nadu.	N H-32	32	23-01-2024	03-05-2024	57.72	Item Rate	6L	Babuji Civil Construction	Tamil Nadu
534	Long Term Rectification by 6-Lane Vehicle Underpass (VUP) with Capacity Augmentation at Chainage 16+890 as Long Term Mitigation Measures at Identified Blackspot Location TN-(02)-015 Junction near Porur Toll plaza of NH - 32 in the state of Tamil Nadu	32	0.9	03-03-2026	24-06-2026	41.03	EPC	6L	CK RAJAN INFRA LLP	Tamil Nadu
535	Blackspot rectification of MoRTH 2015-18- BS ID No – TN-02-38 – Construction of Service Road from Km 82/330 to Km 83/040 including construction of Box Culvert, Minor Bridge, road furniture, lightings etc along Tambaram to Tindivanam section of NH-45	NH-32	0.71	27-10-2021	27-12-2021	2.95	Item Rate	4L	APU Construction	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
536	Construction of approaches to ROB at Km.51/700 (159-A & B @ Km.55/6-10 between (Singaperumal koil, Paranur Stations) in the Tambaram – Tindivanam section of NH-32 (Old NH 45)	NH-32	0.96	21-04-2023	25-06-2023	17.70	EPC	8L	SREE Infratech	Tamil Nadu
537	Construction of approaches to ROB at Km.27.800 (Tambaram and Perungalathur Railway Stations) in the Tambaram – Tindivanam section of NH-32	NH-32	0.9	14-09-2023	14-12-2023	28.17	EPC	8L	SREE Infratech	Tamil Nadu
538	Long term remedial measures for Elimination of MoRT&H identified Black Spots ID TN (02)-441, TN (03)-08, TN-028 & TN-(02)-308 at isolated locations from Chengalpattu (Km 51+000) – Tindivanam (Km 121+000) section of NH-45 (New NH-32)	NH-32	4.1	12-06-2024	07-10-2024	89.26	EPC	4L	EKK Infrastructure Limited	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
539	Construction of Foot Over Bridges with Lift facility at 07 Nos of locations between Km 30+100 to Km 47+840 on Tambaram to Chengalpattu section of NH-32 (Old No. NH45) in state of Tamil Nadu on EPC Mode.	NH-32	0.001	24-06-2024	26-08-2024	13.59	EPC	4L	EKK Infrastructure Limited	Tamil Nadu
540	Supply, Installation, and Commissioning of Additional Illumination & Major Maintenance of Existing Illumination, including Integration with IoT from Km 28.000 to Km 121.000 on Tambaram to Tindivanam Section of NH-32 in the state of Tamil Nadu on Item Rate.	NH-32	93	09-09-2025	09-10-2025	8.34	Item Rate	4L	Schnell Energy Equipments Private Limited	Tamil Nadu
541	Permanent Rectification of Black Spot TN- 02-372 by constructing VUP on RHS at Km.151.140 near Kumbakonam Jn in Tindivanam - Ulundurpet section of NH-132	45	1.9	26-09-2023	07-12-2023	25.74	EPC	4L/6L	V Meenal and Co	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
542	Permanent Rectification of Black Spots - TN-02-109 (Tindivanam Combined Court), TN-02-074, TN-092-01 (Mundiyampakkam Bus Stop - Orathur Jn.), TN-02-031 (Vikravandi Jn.) in Tindivanam - Ulundurpet Section of NH-132	45	5.275	26-06-2023	29-08-2023	72.54	EPC	4L/6L	P.S.T Engineering Construction	Tamil Nadu
543	Permanent Rectification of Black Spot - TN-02-521 (VUP at Km. 158.740, SVUP at Km. 158.930, SVUP at Km. 157.960) in Tindivanam - Ulundurpet Section of NH-132	45	3.47	30-06-2023	29-08-2023	27.72	EPC	4L/6L	Tharun Construction & Co	Tamil Nadu
544	Permanent Rectification of Black Spot - TN - 095 (VUP at Arasur Jn. Km.176.320 & SVUP at Km. 176.850) in Tindivanam - Ulundurpet section of NH-38	45	1.405	07-07-2023	01-09-2023	46.97	EPC	4L/6L	CSK Developers	Tamil Nadu
545	Permanent Rectification of Black Spot TN- 02-110 by constructing a Light Vehicular Underpass (LVUP) (1x7x4.5m) at Km.174+550 (Iruvalpattu Jn.) in the project of Tindivanam - Ulundurpet section of NH-45 (New No NH-38)	45	0.9	19-01-2024	07-03-2024	18.03	EPC	4L/6L	Notch India Projects	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
546	Rectification of Blackspots TN-02-116 &160 by Construction of 6 Lane VUP at Km 281+900 on NH 38, Irur Junction	38	0.9	20-05-2022	25-01-2023	25.22	EPC	4L	Bharat Engineering company (P) Ltd.	Tamil Nadu
547	Construction of VUP at Km 286/736 (Ottathur Junction) and reconstruction of minor Bridge at Km 287/266 (Kondakaran Bridg) towards elimination of Blackspot location for the MoRTH identified Blackspot ID: TN(02)-138 & TN(02)-099 in Ulundurpet - Padalur section of NH- 45 in the State of Tamil Nadu	38	0.84	20-05-2022	28-07-2022	27.20	EPC	6L	APU Construction	Tamil Nadu
548	Rectification of Blackspot in Padalur–Trichy Section from Km 285.000 to Km 325.000 of NH-45	38	1	18-02-2022	18-04-2022	17.91	Item Rate	4L	SD Infra Contractor	Tamil Nadu
549	Elimination of Black Spot TN -02 (44) through construction of 4L VUP with 2L Service Road on both side & Junction improvement at Km 84.650 on NH-38	38	0.698	15-10-2020	09-02-2021	14.69	EPC	4L	M. Sindhu	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
550	Rectification of Blackspot TN(02)-137 by construction of 6 lane LVUP at km.52+027 on NH 38.	38	0.9	16-07-2022	25-01-2023	20.21	EPC	4L	KMC Associates	Tamil Nadu
551	Short Term measures for Rectification of Hotspots (28 Locations) identified by the Tamil Nadu Special Task Force on Road Safety under the Jurisdiction of PIU-Trichy for Trichy to Madurai Section of NH-38 (Old NH No-45B) from Km 0+000 to Km 124+840 in the State of Tamil Nadu on Item Rate Basis	3,83,838	7.55	17-10-2024	29-11-2024	0.80	Item Rate	Others	S. Kannan	Tamil Nadu
552	Construction/widening of service road and installation of street lights on Solapur-Yedeshi section of NH-52.	52	9	09-03-2024	01-07-2024	45.10	EPC	2L/4L PS	D.C Ajmera	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
553	Reconstruction of minor bridge at Km 0+225 on Solapur–Yedeshi section (from Km 0.00 to Km 100.00) of NH-211 & Improvement of Junction of NH-211 (Solapur–Yedshi) and NH-65 (Pune–Solapur Package-II) in the State of Maharashtra on EPC mode	211	0.1	10-03-2026	02-06-2026	16.12	EPC	4L	Pragati Construction	Maharashtra
554	Strengthening of project stretch with Construction of (i) 3-lane VUP (Uni Directional) at km 172.000 (at Start of Beed Bypass) (ii) 3-lane VUP (Uni Directional) at km 184.280 (at the End of Beed Bypass) and (iii) Capacity Augmentation from (Km 173.060 to 173.760), (Km 175.840 to Km 176.480), (Km 179.380 to 180.120) of Yedeshi-Aurangabad Section of NH-52 in the State of Maharashtra on EPC Mode.	52	4.36	21-05-2025	10-09-2025	78.99	EPC	4L	Kaluwala Construction Private Limited	Maharashtra

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
555	Construction of 10 Nos of Standalone safety structures/works at different locations on various NHs	5,252	24.3	30-03-2024	10-08-2024	221.80	EPC	4L/2L PS	Agrawal Global Infratech Pvt Ltd - SMS Limited (JV)	Maharashtra
556	Strengthening under One Time Improvement in Mehunbare town from Km 415.940 to 419.940 and Gartad from Km 450.840 to 454.140 on NH-52 in the State of Maharashtra on EPC mode	5,252	5.8	06-03-2025	15-07-2025	16.22	EPC	2L	Sant Satramdas Infrastructure Private Limited	Maharashtra
557	Indore - Harda (Pkg-I) [Indore to Raghav Garh from km. 0.25 to km. 26.903]	47	26.653	30-03-2022	01-11-2022	358.74	EPC	4L	PD AGRAWAL INFRASTRUCTURE LIMITED	Madhya Pradesh
558	Indore - Harda (Pkg-II) [Raghavgarh to Nanasa from km. 29.30 to km. 92.30]	47	63.67	27-03-2023	15-03-2024	799.20	HAM	4L	Shreeji Infrastructure India Pvt. Ltd. - PRL Projects & Infrastructure Pvt. Ltd.	Madhya Pradesh
559	4LPS Access Controlled Highway of Bellary Bypass (Balance work) from Ch. 254+750 to Ch. 266+837 and construction of 4LPS from Ch. 277.690 to Ch. 278.690 at D. Hirehal Village (Balance work) of NH 150A of Bellary – Byrapura Section	150A	13.087	13-03-2024	01-08-2024	281.02	EPC	4L	SRC Infra Developers Private Limited	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
560	Construction of LVUPs at Thambahalli village Ch. Km 250.46 and Vadaguru Ch. Km 256.500 including Service road & drain in Bangalore-Hoskote-Mulbagal Section from Km 237.700 to Km 318.000 of NH-4	75	4.2	09-09-2020	08-01-2021	36.66	EPC	4L/6L	JSR Constructions (P) Ltd	Karnataka
561	Single flyover on RHS at Katamanallur @ Ch.71+885 cross under road safety for rectification of Blackspot in Bangalore-Hoskote- Mulbagal Section from Km 237.700 to Km 318.000 of NH-75	75	1	03-11-2022	23-12-2022	14.00	EPC	4L/6L	Sree Bharamara Infrastructures Private Limited	Karnataka
562	Single flyover on LHS at Narsapura @ CH.4 1.774 under road safety for rectification of black spot in Bangalore-Hoskote-Mulbagal Section from Km 237.700 to Km 318.000 NH-4	75	1.2	05-04-2022	22-08-2022	28.00	EPC	4L/6L	SVS Mookambika Constructions Pvt. Ltd	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
563	Single flyover on LHS at Bellur Bridge @ 45.100 and provision of VUP at Narsapira industrial Area cross @44.420 under road safety for rectification of black spot in Bangalore -Hosket -Mulbagal section from Km 237.700 to Km 318.000 of NH-4	75	2.2	05-04-2022	22-08-2022	28.00	EPC	4L/6L	SVS Mookambika Constructions Pvt. Ltd	Karnataka
564	Construction of VOP at Narasimhatheertha at Km 233.300 in the stretch of Mulbagal -AP/KNT Border Section from Km 216.912 to Km 239.100 of NH-75	75	1.1	03-11-2022	23-12-2022	30.00	EPC	4L/6L	Sree Bharamara Infrastructures Private Limited	Karnataka
565	LVUP of Nangali cross at Km 220+770 and provision of PUP at 220+380 under road safety for rectification of blackspots in the stretch of Mulbagal-AP/KNT Border Section of NH-75 from Km 216+912 to Km 239+100	75	1.29	03-06-2022	03-06-2022	17.00	EPC	4L/6L	Ammapur Infrastructure Pvt. Ltd.	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
566	VUP at Tayalur cross at Km 237+080 and provision of SVUP at Km 237+370 KGF cross in the approach portion of Black spot & construction of LVUP at Virupakshi Junction at Km 238+250 under road safety for rectification of blackspots in the Mulbagal AP/KNT border Section of NH-75 from Km 216.912 to Km 239.100	75	2.75	08-04-2022	22-08-2022	41.00	EPC	4L/6L	SVS Mookambika Constructions Pvt. Ltd	Karnataka
567	VOP at Vaddahalli Junction at Km 226+715 under road safety for rectification of blackspots in the stretch of Mulbagal AP/KNT Border from Km 216+912 Km 239+100	75	1.2	23-03-2022	22-08-2022	13.00	EPC	4L/6L	SVS Mookambika Constructions Pvt. Ltd	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
568	Providing Highway Lighting & Road Safety Measures at 20 no. of locations in the Four lane rigid pavement with paved shoulder stretch of NH-69 (Old NH-4) from Km 172.000 to Km 219.687 of Nalagampalli to Alkuppam (AP/KA Border) in the State of Andhra Pradesh as part of Short-term rectification of Accident Spots/ Blackspots	69	47.687	07-01-2025	07-02-2025	5.60	Item Rate	4L PS	R.K. CONSTRUCTIONS	Andhra Pradesh
569	Strengthening under One Time Improvement of bypassed/ realignment (existing road portion) locations (16 Nos. in a length of 27.255 Km) of Renigunta to Naidupeta section of NH-71 in the State of Andhra Pradesh	71	27.255	24-12-2024	09-04-2025	28.09	HAM	2L PS	Garrison Constructions	Andhra Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
570	Construction of VUP (Talkere Hand Post-KA-(02)-057), LVUP (Agrahara Junction- KA (02) - 273) and VUP (Tippasandra Hand Post- KA (02) - 015) of MORT&H Identified Black Spots on Devihalli-Hassan section of NH-75 to be executed on Engineering Procurement and Construction (EPC) mode	75	3.123	15-03-2024	05-08-2024	66.47	EPC	4L	Abdul Kalam Azad	Karnataka
571	Construction of FOB's for permanent rectification of Black Spot at Km.37/430(Mahadevpura village) ID KA(02)-028 and at Km.105/800 (near Adichunchanagiri Univercity) ID KA(03)-270 of Nelamangala to Devihalli section of NH-75(Old NH-48) from km 28+200 to 110+000 in the state of Karnataka	75	0.12	31-07-2024	22-08-2024	3.32	EPC	4L	G.R Engineers & Contractors	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
572	Construction of VOP at km.88.180 (Hemavati cross) Service road and FOB at Km.64+870 (Anchepalya), Development of service road in place of cart track with entry/exit ramps from Km.71+600 to Km.73+900 (Herur Bypass) & VOP at Km.88+180 (Hemavati cross) in NelamangalaDevihalli section of NH-75 (Old NH-48) in the state of Karnataka on EPC mode	75	7.1	07-01-2025	10-09-2025	34.60	EPC	4L	National Infrabuild Private Limited	Karnataka
573	Strengthening of Devihalli-Hassan (DBM+BC)	75	11.32	01-10-2022	19-12-2022	66.41	BOT Toll	4L	A. D. Construction	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
574	Construction of Light Vehicular Underpass (LVUP) at Km. 112.917 (Blackspot location Nagathihalli KA-02-269) and Construction of FOB @ Dodderi Gate Blackspot location KA-(02)-223 with Median grill for 4 Lanning of Devihalli- Hassan km.110.00 to Km.189.500of NH-48 (New NH No. 75) in state of Karnataka to be executed on EPC mode	75	0.702	12-03-2024	01-07-2024	16.90	EPC	4L	Hindustan Construction	Karnataka
575	Strengthening under One time improvement of bypassed stretch of Palya, Ballupet and Sakaleshpura on NH-75	75	8.7	15-03-2025	20-03-2025	8.87	EPC	4L	Rajesab I Banagar	Karnataka
576	Construction of Long-Term Remedial measures of Landslide at 227+750 identified locations between Sakaleshpura to Marnahally on Hassan –Marnahally Section of NH-75 (Old NH-48) in the State of Karnataka on EPC mode	75	0.75	10-05-2025	29-08-2025	18.16	EPC	Others	MD-Infra India Pvt. Ltd.	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
577	Construction of slope protection work remedial measures at identified locations at ghat section from Sakaleshpur to Maranahally (ch. 219+280 to 226+750) on Hassan –Maranahally section of NH-75 (old NH-48) in the state of Karnataka on EPC	75	2.61	09-05-2025	29-08-2025	9.74	EPC	Others	MD-Infra India Pvt. Ltd.	Karnataka
578	Construction of Service Road from km 204.750 to km 205.970 and FOB at Ballupet Cross for permanent rectification of Blackspot No. KA-02-333 and construction of FOB at km 219.350 Nandini Layout on NH75 Hassan Maranahalli section under Standalone basis on EPC Mode	75	1.22	24-12-2025	06-04-2026	10.49	EPC	4L	MD-Infra India Pvt. Ltd.	Karnataka
579	4L of Addahole (Near Gundya) to Bantwal Cross section (Pkg-02) from Design Km 270.270 to Design km 318.55 including flyover at Kalladka Town including approaches from Km. 311.57 to Km. 313.67 of NH-75 (Old NH-48)	75	48.485	22-03-2021	23-11-2021	1100.88	EPC	4L	KNR Constructions Limited	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
580	Strengthening of B.C. Road - Padil (Suratkhal-Nantur)(New Mangalore Port)	NH 73	11.752	06-02-2023	27-03-2023	19.78	Item Rate	4L	T. R Infra Project	Karnataka
581	Strengthening of Surathkal to Nanthoor on NH-66 and BC Road – Padil - Nanthoor on NH-73	NH 66,NH 73	37.472	21-04-2025	25-04-2025	24.22	Item Rate	4L	Mugrody Constructions	Karnataka
582	Construction of VOP at Nanthoor Junction (KA-02-135) at Km. 375+300 on NH- 66 falls under completed four lane Highway stretch of New Mangalore Port Road Connectivity stretch from Surathkal Nantoor of NH-66 and Nantoor- Talapady of NH-73, developed under SPV to be executed on EPC mode	66	1.71	07-03-2023	24-01-2025	51.52	EPC	4L PS	Krishi Infratech	Karnataka
583	4L of Channarayapatna Bypass and Hassan Bypass with structures in Devihalli - Hassan section	75	39.01	18-09-2020	18-01-2021	555.13	EPC	4L	Power Mech Projects Ltd. - SRC Infra Developers Pvt. Ltd.	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
584	6L Flyover including RE Wall approaches with Flexible Pavement in the Elephant Corridor of Angul – Sambalpur Section of NH-42 (New NH-55) Km.202.533	42	2	29-02-2024	21-06-2024	90.01	EPC	6L	Agrawal Infrabuild Private Limited	Odisha
585	Construction of 6 lane PUP including RE Wall approaches at Km. 152.590 in Luhamunda Village of Angul Sambalpur section of NH 55	55	1.22	01-03-2023	31-08-2023	23.75	EPC	6L	Agrawal Infrabuild Private Limited	Odisha
586	One time improvement existing road (bypassed portion) of NH-55, Passing through sambalpur town i.e. Naxapali- Dhanupali Chowk- Sindurpank Chowk (from Km. 0+000 to Km. 6+800)Angul- Sambalpur section of NH-55 in state of Odisha	NH-55	6.8	01-02-2024	01-04-2024	5.08	EPC	2L	Enfive Systems Private Limited	Odisha
587	Rectification of defects at Angul- Sambalpur section of NH-55 from Km. 112+000 to Km.265+000 at the Risk and Cost of Contractor in the State of Odisha	NH-55	153	01-12-2025	11-12-2025	2.14	EPC	4L	H.S.J. Enterprise	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
588	Execution of outstanding works including Safety Items on Angul-Sambalpur section of NH-55 from Km,112+000 to Km.265+000 at the Risk and Cost of Contractor in the State of Odisha	NH 55	153	29-01-2026	18-02-2026	3.84	EPC	4L	Dhingra Brothers (India)	Odisha
589	Installation of Electric Street Light from Kudopali to Baijamunda, Haldipali Chowk to Sayan Chowk in front of Truck Terminal at Pandakipali at Patharla on Angul - Sambalpur section of NH-55 in the State of Odisha.	5,35,355	20.3	05-12-2025	18-03-2026	4.39	EPC	4L	Dhingra Brothers (India)	Odisha
590	Construction of 02 nos. of VUPs at Km. 2.300 (Near Gandhi Chhak) and Km. 4.720 (Dhumabati) on Cuttack-Angul section of NH-42 (New NH-55) (Km.00.400 to Km.60.200)	55	1.621	01-09-2023	05-12-2023	30.47	EPC	6L	B.B. Verma Engineers & Contractors	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
591	Shifting of 400 KV Meramundali-JSPL D/C Transmission line at 3 nos location (i.e. Km 92.570, Km 94.860 & Km 96.800) in Cuttack-Angul section of NH-42 (New NH-55) from Km.60.200 to Km.112.00 Pkg-2.	55	4.23	21-12-2023	23-03-2024	9.23	Item Rate	2L	M K Group	Odisha
592	4L Godibandha to Ballhar Chhak, Ballhar Chhak to Banarpal & Banarpal to Start of Angul by-pass at Km.314.130 to Km.321.035 of NH-53, at Km.75.200 to Km.84.000 of NH-149 & at Km.84.000 to Km.86.100 of NH-55	53	17.455	28-03-2025	23-02-2026	412.96	HAM	4L	Agrawal Infrabuild Private Limited	Odisha
593	Road Safety Measures for NH-55 inside Rairakhol town portion i.e. from km. 195.500 to km.201.400 in the State of Odisha	NH 55	5.9	21-02-2026	10-04-2026	0.57	Item Rate	2L	S&B Infrastructure Developers	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
594	Strengthening under one time improvement for the Bypassed Sections of Bidadi, Ramanagara, Channapatna, Maddur, Mandya and Srirangapatna city limit in Bangalore to Mysore Section of NH-275	275	19	08-12-2023	11-12-2023	6.94	EPC	4L	Associated Engineers	Karnataka
595	Additional works under BM1 to ensure road safety under 6L of Bengaluru – Mysuru Access control with close toll from Km.17.300 to Km.136.300 of NH-275	275	2	11-06-2025	20-01-2026	293.00	HAM	6L	Dhariwal Buildtech Limited	Karnataka
596	Construction Of Foot Over Bridges (FoB's) At 24 Locations in Bangalore Nidagatta Mysore Section Of NH-275 From Km.18.000 To Km.135.304 In The State Of Karnataka on EPC Mode	275	117.3	01-11-2023	25-01-2024	34.55	EPC	6L	KKB Engineering and Constructions Pvt. Ltd	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
597	Long Term Remedial Measures at 1) Muguru (Km 251.450), 2) Dodda Aladamara to Kumar Farm and 3) Tirumala Tower to SVP Nagar on Kollegala-Mysore-Gundlupete Section on NH-766	766	3.1	23-06-2021	15-10-2022	14.54	EPC	4L/2L PS	H B Ravi Kumar	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
598	Construction of Long Term Remedial Measures for Blackspot Locations at (1) 4-Lane VOP at Yelachagere Bore gate Km 177+348, (2) 4-Lane VUP at Kalale Gate Km 184+100, (3) 2-Lane LVUP at Hoshalli Gate Km 185+510, (4) 2-lane VUP at Kadakola junction 198+210, (5) 4-Lane VUP's at APMC Gate Km 206+360 & 206+535, (6) 2-Lane VUP at Sachidanada Ashrama Km 208+254 and (7) 4-Lane VUP at Kempaiahnahundi Km. 232+493 along Kerala Border to Kollegal Section of NH-766 and (8) 4-Lane VUP at Bannikuppe Km 181.637 along Mysore to Madikeri section of NH-275 in the State of Karnataka under EPC mode.	7,66,275	8.1	12-03-2024	13-11-2024	127.10	EPC	4L	Krishi Infratech	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
599	Long Term Rectification of 20 Nos. of MoRTH Identified Blackspots through - Widening of the Carriageway and Junction improvement along Kerala Border to Kollegala section of NH-766	766	18.37	26-03-2025	14-08-2025	67.64	EPC	2L/4L	Kousic & Co.	Karnataka
600	Construction of 5 VUPs and service road (Km 60.300 to km 66.790) on Delhi Haryana Border to Rohtak Section of NH-09	09	3.2	12-09-2022	19-12-2022	123.43	EPC	4L/6L	S.S. Builders	Haryana
601	Gap Filling and Kaner Replacement work on 4/6 laning of Delhi/Haryana Border to Rohtak section of New NH-09 (Old NH-10) from Km. 29.650 to Km. 93.140 including Bahadurgarh and Rohtak Bye-Passes in the State of Haryana	09	63.49	07-07-2023	19-09-2023	0.91	Item Rate	4L/6L	North East Organised floritech	Haryana
602	Construction of service road along Rohtak Bypass near village Bhambeva at 4/6 laning of Delhi/Haryana Border to Rohtak section of NH-10 from Km. 29.700 to Km. 87.000 including Bahadurgarh	09	63.49	20-02-2024	01-07-2024	0.49	Item Rate	4L/6L	Rahul Government Contractor	Haryana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
603	Work of installation of Highway lighting on Delhi/Haryana Border to Rohtak section of NH-09 (Old NH-10) from Km. 29.650 to Km. 93.140 in the State of Haryana	09	63.49	15-09-2025	01-11-2025	2.75	Item Rate	4L/6L	Dhingra Brothers (India)	Haryana
604	Strengthening and Rehabilitation along with integrated routine maintenance (incl. incident management) of 4/6 laning of Delhi-Haryana Border to Rohtak section of NH-9 from Km 29.650 to Km 93.140 including Bahadurgarh & Rohtak Bypasses in the state of Haryana on Item Rate (Percentage) basis	09	63.49				Item Rate	4L		Haryana
605	Construction of service road near Guru Jambheshwar University at Hisar from km.178.850 to km.180.050 (LHS) and from km.179.450 to km. 180.050 (RHS) on Hisar-Dabwali section of Old NH-10 (new NH-09)	09	1.2	09-03-2023	04-05-2023	3.83	Item Rate	4L PS	Suraj Construction Company	Haryana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
606	Construction of 6 lane VUP at Km. 133.200 and 6 lane LVUP at Km. 133.547 along with service road in Village Sorkhi on Rohtak-Hisar Section of NH-9 in the State of Haryana on EPC mode	9	1.5	17-03-2025	25-11-2025	17.29	EPC	6L	Punia Construction Co.	Haryana
607	Repair and Maintenance of Two lane/Four lane of Sardulgarh (Haryana/Punjab border) to Sirsa Section of NH-703 from km 10.080 to km 29.000 in the State of Haryana.	703	18.92	22-08-2025	24-10-2025	4.29	Item Rate	2L	Ramesh Chander Contractor Co. Pvt. Ltd.	Haryana
608	Permanent Rectification of 5 Nos. of Blackspots (TN-(03)-091, TN-(02)-568, TN-(02)-506, TN-(02)-728 and TN- (02)-049) in Madurai to Tuticorin section of NH-38 (Old NH-45B) in the State of Tamil Nadu on EPC mode	38	3.8	24-01-2025	12-03-2025	95.82	EPC	4L	SD Infra Private Limited	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
609	Permanent Rectification of 04 Nos. of Blackspots (TN-(02)-117, TN-(02)-064 /143, TN-(02)-567 and TN- (02)-025) in Madurai to Tuticorin section of NH-38 (Old NH-45B) in the State of Tamil Nadu on EPC mode	38	3	24-01-2025	12-03-2025	82.47	EPC	4L	SD Infra Private Limited	Tamil Nadu
610	Median Plantation (Advance Field Preparation, Planting and Maintenance) works including maintenance of existing median plants along Madurai - Tuticorin Section of NH-38 (From Km 138+800 To Km 266+865) in the State of Tamil Nadu	38	128.07	22-05-2025	24-07-2025	6.23	Item Rate	4L	Active Plantation	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
611	Permanent Rectification of 7 Nos. Blackspots [(i) TN-(05)-537 (Kallikudi-Kariapatti Junction @ Ch 156+170), (ii) TN-(06)-281 (Kalkurichi Junction @ Ch164+520), (iii) TN-(05)-728 D.Duraisampuram & Sinthalakarai @ Ch 213+700 & Ch 215+250), (iv) TN-(05)-727 (Vilathikulam Junction @ Ch 220+250), (v) TN-(05)-726 (Keelaeral Junction @ Ch 225+800), (vi) TN-(02)-144 (Eppothumvendran 7-Eye Bridge @ Ch 235+000), (vii) TN-(05)-709 (Kurukkusalai Junction @ Ch 246+690) in Madurai – Tuticorin Section of NH-38 and Permanent Rectification of 4 Nos. Blackspots [(i) TN-064- 01 (Thattaparai Junction @ Ch 11+680), (ii) TN-05-700 (Vagaikulam Junction @ Ch 19+760), (iii) TN-03-162 (Saradha College @ Ch 44+200) and (iv) TN-06-430 (KTC Nagar @ Ch 46+155)] in Tuticorin – Tirunelveli Section of NH-138 in	38,138	10.11	02-02-2026	07-05-2026	216.26	EPC	6L	Notch India Projects	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
612	Widening/Development of Existing NH-85 from Km 0.000 to Km 124.636 section to 2L/@L+PS section in the state of Kerala on EPC Mode under Bharatmala Pariyojana	85	124.64	19-12-2022	26-06-2023	910.59	EPC	2L PS	EKK Infrastructure Limited	Kerala
613	4L of Left-Over Works of Hospet-Bellary -Karnataka/AP border from Km.280.080 (Dec.Ch.) to Km.375+450(Des.Ch.) of NH-63 (New-67)	67	39.72	29-03-2023	16-05-2023	830.28	EPC	4L	SRC Infra Developers Private Limited	Karnataka
614	Installation and Commissioning of 5 Nos. of High Mast Lighting for the Project Four Laning of Hubli-Hospet Section of NH 67 (Old NH 67) from Km 128+850 to Km 272+571 in the State of Karnataka	67	0.5	14-06-2025	08-07-2025	0.58	Item Rate	4L	Morphing Inovations (OPC) Pvt. Ltd.	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
615	Rectification of Blackspot by Construction of Vehicular Underpass (VUP) with Capacity Augmentation at Janapur Chauraha at Km 243+330 on Beawar-Pali - Pindwara Section of NH-62 on EPC Mode in the state of Rajasthan	62	1.44	17-06-2025	05-12-2025	15.71	EPC	6L	Seerat Construction Private Limited	Rajasthan
616	Rectification of MORTH identified Blackspots on Mahua - Jaipur section of NH-21 in the State of Rajasthan	21	108	04-08-2025	13-02-2026	184.98	EPC	4L	Jagdish Saran	Rajasthan
617	DL/UP Border - EPE Crossing (Pkg-02)	709B	16.45	22-02-2021	11-05-2021	1323.52	EPC	6L	Gayatri Projects Limited	Uttar Pradesh
618	6L with access control provision Saharanpur bypass to Ganeshpur section from 13.89 Km to 41.820 Km of Delhi- Dehradun Economic Corridor (package-2)	3,44,307	27.93	30-06-2022	04-11-2022	412.95	EPC	4L/6L	OJSC Euro-Asian Construction Corporation (Evrason) JV with Pawan Kumar	Uttarakhand
619	6L Access Controlled Greenfield Highway from Yerragudipadu (Ch. 129+000) to Audireddipalle (Ch. 160+000) of [NH – 544G] (Package-6)	544G	31	28-02-2023	12-02-2024	802.22	HAM	6L	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
620	6L Access Controlled Greenfield Highway from Nallacheruvu palli (Ch. 96+300) to Yerragudipadu (Ch. 129+000) of [NH-544G] (Package-5)	544G	32.7	28-02-2023	12-02-2024	819.21	HAM	6L	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
621	6L Access Controlled Greenfield Highway from Vankarakunta (Ch. 45+700) to Odulapalle (Ch. 72+000) of [NH-544G](Package-3)	544G	26.3	31-01-2023	02-03-2024	697.21	HAM	6L	Raj Path Infracon Pvt. Ltd.	Andhra Pradesh
622	6L Access Controlled Greenfield Highway from Vanavolu (Ch. 24+300) to Vankarakunta (Ch. 45+700) of [NH-544G] (Package-2)	544G	21.4	31-01-2023	02-03-2024	461.23	HAM	6L	Raj Path Infracon Pvt. Ltd.	Andhra Pradesh
623	6L Access Controlled Greenfield Highway from Narayanmpet (Ch. 203+500) to Chandrasekharapuram (Ch. 228+000)(Package-10)	544G	24.5	29-03-2023	12-02-2024	564.07	HAM	6L	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
624	6L Access Controlled Greenfield Highway from Kavulakuntla (Ch. 196+000) to Narayanmpet (Ch. 203+500)(Package-09)	544G	7.5	31-03-2023	07-02-2025	801.65	HAM	6L	Max Infra (I) Private Limited	Andhra Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
625	6L Access Controlled Greenfield Highway from Mallapalle (Ch. 176+000) to Kavulakuntla (Ch. 196+000) (Package-08)	544G	20	29-03-2023	12-02-2024	622.93	HAM	6L	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
626	6L Access Controlled Greenfield Highway from Polavaram (Ch. 260+000) to Marripudi (Ch. 285+500) of [NH-544G](Package-12)	544G	25.5	28-02-2023	12-02-2024	510.39	HAM	6L	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
627	6L Access Controlled Greenfield Highway from Chandrasekharapuram (Ch. 228+000) to Polavaram (Ch. 260+000)of [NH-544G] (Package-11)	544G	32	28-02-2023	12-02-2024	854.71	HAM	6L	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
628	6L Access Controlled Greenfield Highway from Somavarappadu (Ch.314.600) to Muppavaram (Ch.343+240) of [NH-544G] (Package-14)	544G	28.64	28-02-2023	12-02-2024	704.71	HAM	6L	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
629	6L Access Controlled Greenfield Highway from Marripudi (Ch. 285+500) to Somavarappadu (Ch. 314+600) of [NH-544G] (Package-13)	544G	29.1	28-02-2023	10-02-2024	665.00	HAM	6L	KNR Constructions Limited	Andhra Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
630	6L access Controlled Greenfield Highway from Gogwan Jalalpur (Shamli) to Ranipur Barsi (Saharanpur) of Shamli -Ambala section (Package-I) (Design Ch. Form km 00.600 to km 45.500)	344GM	46.1	29-07-2022	17-05-2023	819.00	EPC	6L	Raj Shyama Constructions Pvt. Ltd.	Uttar Pradesh
631	6L access Controlled Greenfield Highway from Adhoya Musalmana to Sadopur section of Shamli - Ambala (Package-III) (Design Ch. Form km 84.400 to km 121.786)	344GM	37.39	29-06-2022	03-05-2023	729.00	EPC	6L	Montecarlo Limited	Haryana
632	6L access Controlled Greenfield Highway from Ranipur Barsi to Adhoya Musalmana section of Shamli -Ambala (Package-II) (Design Ch. Form km 45.500 to km 84.400)	344GM	38.9	29-07-2022	17-05-2023	785.00	EPC	6L	APCO Infratech Pvt. Ltd.	Haryana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
633	Construction of safety & security measures i.e Igloo, URP multi compartment ESH including demolition, WP Shed (ESH for White Phosphorous Amn), Officer Living Accommodation, Living Accommodation for 12 x Junior Commissioned Officer, Single Living Accommodation for 56 officers(S/S) - 01 block for 32 officers & 01 block for 24 officers, Guard Rest Room, Control Room, Watch Tower, Static Water Tank , Soak Pit well , Baffle wall, LED Street lights, Flame proof light, Electronic / CCTV Surveillance System, Saucer Drain, RCC open Drain, Internal Road, Entry & Exit Gate, and View Cutter/Screen including demolition of existing facilities at Panjokhra within the notified zone of FASF, Naraingarh Road, Ambala Cantt at WSA Panjhokhra in the state of Haryana and Punjab on EPC mode (2nd Call)..	344 GM	4.27	22-04-2025	10-12-2025	51.07	EPC	6L	Chaudhary Construction Company Private limited	Haryana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
634	6L Greenfield Varanasi-Ranchi-Kolkata Highway from Anarbansalea village to Sagrampur village (From KM. 151+200 to KM. 184+700)(Package-7)	319B	33.5	31-03-2023	01-07-2025	1248.37	HAM	6L	GR Varanasi Kolkata Highway Private Limited	Bihar
635	6L Greenfield Varanasi-Ranchi-Kolkata Highway from Pachmon village to Anarbansalea village (From KM. 116+000 to KM. 151+200) (Package-6)	319B	35.2	31-03-2023	04-09-2025	1260.00	HAM	6L	Varanasi Kolkata Highway Package 6 PVT LTD	Bihar
636	6L Greenfield Varanasi-Ranchi-Kolkata Highway from junction with Chandauli-Chainpur Road near Khainti village to junction with Bhabhua-Adhaura road near Palka village (from Km. 27.000 to Km. 54.000) (Pkg-2)	319B	27	31-03-2023	06-10-2025	891.00	HAM	6L	PNC Infratech Pvt. Ltd.	Bihar
637	6L Greenfield Varanasi-Ranchi-Kolkata Highway from junction with Bhabhua-Adhaura road in Bhairampur village to Konki village (From KM. 54.000 to KM. 90.000)(Pkg-3)	319B	36	31-03-2023	06-10-2025	1113.43	HAM	6L	PNC Infratech Pvt. Ltd.	Bihar

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
638	6L Greenfield Varanasi-Ranchi- Kolkata Highway from junction with NH-19 & Varanasi Ring Road near Rewasa village to junction with Chandauli-Chainpur road near Khainti village (from Km. 0.000 to Km. 27.000) - Pkg-1	Yet to be decided	27	31-03-2023	25-11-2024	994.03	HAM	6L	NKC Projects Private Limited	Bihar, Uttar Pradesh
639	6 Lane Greenfield Varanasi-Ranchi- Kolkata Highway from Donoreshan village to junction with NH-20 in Bongabar village from km 288.600 to km 325.500 (Pkg -11)	TBD	36.9	31-03-2023	06-07-2026	1656.00	HAM	6L	Ceigall India Ltd.	Jharkhand
640	6 Lane Greenfield Varanasi-Ranchi- Kolkata Highway from Deoria village to Donoreshan village from km 253.000 to km 288.600 (Pkg -10)	TBD	35.6	31-03-2023	30-05-2026	1303.11	HAM	6L	H.G. Infra Engineering Limited	Jharkhand
641	6 Lane Greenfield Varanasi-Ranchi- Kolkata Highway from Chatra to junction with NH- 100 in Deoria village from km 222.000 to km 253.000 (Pkg -9)	TBD	31	31-03-2023	17-07-2026	961.94	HAM	6L	Ram Kripal Singh Construction Pvt. Ltd	Jharkhand

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
642	6L Greenfield Varanasi- Ranchi- Kolkata Highway from Sonepurbigha village to junction with NH- 22(Chatra Bypass) near Chatra from km 184.700 to km 222.000(Pkg -8)	TBD	37.3	31-03-2023	23-05-2026	1271.98	HAM	6L	Tracks & Towers Infratech Private Ltd. - Rail Vikas Nigam Limited (Consortium)	Jharkhand
643	6L Greenfield Varanasi- Ranchi- Kolkata Highway from junction with NH-20 in Bongabar village to junction with NH-30 in Lepo village from km 325.500 to km 358.500 (Pkg -12)	TBD	33	31-03-2023	06-07-2026	1305.00	HAM	6L	Ceigall India Ltd.	Jharkhand
644	6L Greenfield Varanasi- Ranchi- Kolkata Highway from junction with NH-320 in Lepo village to Kamlapur village(JH/WB border) from km 358.500 to km 387.200 (Pkg -13)	TBD	28.7	31-03-2023	30-09-2025	925.11	HAM	6L	H.G. Infra Engineering Limited	Jharkhand
645	4L Elevated corridor of Kalimandir-Dimna Chowk- Baliguma (Jamshedpur) Section of NH-33 (New NH-18) (from km 241+940 to km 251+961) (Length 10.021 km)	NH-33	10.021	09-03-2024	14-09-2024	610.11	EPC	4L	H.G. Infra Engineering Limited	Jharkhand

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
646	Reconstruction of existing Major Bridge (Kanchi River) including Bridge approach from Km 171+246 to 171+774 on Ranchi-Mahulia section Km 114.000 to 277.500 of NH-33 in Jharkhand	33	0.528	25-01-2025	03-03-2025	13.88	EPC	3L	S. Kumar's Associates	Jharkhand
647	Reconstruction of existing 2 lane service road (from Ch. 331+575 to Ch. 333+517 of NH-18 and from Ch. 199+200 to Ch. 197+607 of NH-49) on both side of main carriageway with improvement of at-grade junction at Baharagora Flyover location in the State of Jharkhand on EPC mode.	1,849	3.535	11-10-2024	03-03-2025	16.13	EPC	2L	Jai Mata Dee Construction	Jharkhand
648	Construction of VUPs at Km. 11.300 (Kalabadia Chowk) and Km. 14.280 (Kuliana village) in Jharpokharia - Baripada - Baleshwar Section of Old NH-5 (New NH- 18)	18	1.39	27-07-2020	06-10-2020	22.99	EPC	4L	E5 Infrastructure Pvt. Ltd.	Odisha

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
649	Installation of signboards on the National Highway at Elephant Crossing Points on Jharpokharia –Baripada-Balasore section of NH-5 (New NH-18) from Km.0.00 to 80.600 in the state of Odisha	18	81.257	05-01-2022	05-01-2022	0.45	Item Rate	4L PS	Sanjay Kumar Agrawalla	Odisha
650	Execution of various additional works in Jharpokharia – Baripada – Balasore Section of NH – 5 (From Km. 0.000 to Km. 81.257) in the state of Odisha – 4th call	18	81.257	15-07-2024	05-09-2024	10.60	EPC	4L	Maruti Construction Company	Odisha
651	Emergent Repair and Maintenance of Balasore-Baripada-Jharpokharia of NH 18 in state of Odisha	18	81.257	11-11-2025	18-12-2025	2.24	Item Rate	4L	Maa Durga Associates	Odisha
652	Grade separated Interchanges at Km. 113.730 (junction with Ranchi – Hazaribagh Road) & Km. 139.225 (junction with Ranchi – Jamshedpur road) on 4L Ranchi Bypass of NH-33	33	6.06	01-09-2025	26-12-2025	148.65	EPC	4L	RKD Construction Pvt. Ltd.	Jharkhand

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
653	Strengthening of Four laning of Ranchi Mahulia Section of NH-33 from Km. 217+300 to Km. 277+568 (excluding elevated corridor Jamshedpur from km. 241+940 to Km. 251+961 & delinked portion of PKG-III length 1.05 Km from Km. 224+520 to Km. 225+570) on item rate (percentage) basis in the State of Jharkhand	NH-33	49.2	11-03-2026	06-06-2026	70.07	Item Rate	4L PS	SRSC INFRA PRIVATE LIMITED	Jharkhand
654	Strengthening of Four-laning of Ranchi–Mahulia Section of NH-33 from Km 140+000 (Rampur) to Km 217+300 (Chowka) (Pkg-II) (Design length 77.300 km) in the State of Jharkhand on Item Rate (Percentage) basis	33 (New NH-43)	77.3	02-03-2026	17-04-2026	144.74	Item Rate	4L PS	SRSC INFRA PRIVATE LIMITED	Jharkhand
655	6L Bridge and its approaches across River Ganga as Part of Patna Ring Road (NH-131G) starting from Km 8.480 near Sherpur to Km 23.000 near Dighwara	131G	14.52	27-03-2023	05-09-2023	3012.27	EPC	6L	Singla constructions Limited	Bihar

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
656	4L Greenfield Alignment of Amas to Shivrampur from 0.000 Km. to 55.002 Km. of NH 119 D (Pkg-I)	119D	55.002	17-03-2022	31-03-2023	1157.50	HAM	4L	Megha Engineering and Infrastructure Ltd.	Bihar
657	4L Greenfield Alignment of Shivrampur to Ramnagar from Km. 55.002 to Km. 109.300 of NH 119 D (Pkg-II)	119D	54.322	22-03-2022	04-07-2023	1207.00	HAM	4L	Megha Engineering and Infrastructure Ltd.	Bihar
658	4L Greenfield Alignment from Kalyanapur to Tal Dashraha of NH-119D (Pkg-III)	119D	47	30-03-2022	16-02-2023	1358.00	HAM	4L PS	Megha Engineering and Infrastructure Ltd.	Bihar
659	4L of Greenfield Alignment from Km. 47.000 to Km. 89.210 of Balbhaddarpur to Bela Nawda Section of NH-119D	119D	42.21	06-05-2022	11-03-2024	1687.81	HAM	4L PS	Ram Kripal Singh Construction Pvt. Ltd	Bihar
660	Construction of 6-lane Greenfield corridor from Ramnagar to Kacchi Dargah NH-119D (from Km 109+700 to Km 122+300), including widening of the existing NH-31 (from Km 196+700 to Km 198+600), as part of the Amas-Darbhanga.	119D	14.5	25-03-2025	24-04-2026	433.31	EPC	6L/8L	SGIHPL -RCPL (JV)	Bihar

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
661	Construction of 4 Lane Vehicular Underpass (VUP) of Size 12m X 5.5m at Km 203+350 (Veerarakkiyam) & Vehicular Underpass (VUP) of Size 20m X 5.5m at Km 215+100 (Near Kodangipatti), RE Wall Approaches, 2 Lane Service Road (B/S), Reconstruction & Widening of Box Culverts, Construction of RCC Drain, Shifting of Bus Shelter, Junction Improvements, Lighting Arrangements, etc., on Trichy - Karur Section of NH-67 (New No. NH-81)	67	1.47	25-09-2024	31-12-2024	28.99	EPC	2L/4L	Sree Infratech India Pvt. Ltd.	Tamil Nadu
662	Rectification of Blackspot TN-02-478 (Near Kalaimagal School) from Km 173+350 to Km 173+720 by Providing Service Road, Retaining Wall, Road Furniture, Highway Lighting, High Mast Light, Solar Blinkers & MCB, etc., in Trichy to Karur section of NH-81 in the State of Tamil Nadu on Item Rate Basis	67	0.37	20-12-2024	21-01-2025	1.62	Item Rate	2L	Muthuram Enterprises	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
663	Rectification of Blackspot with ID No: TN-02-481 at Km 105+200 to 105+700 (Budalur Junction) through construction of VUP	83	1	12-03-2025	31-05-2025	13.89	EPC	4L	PR Constructions	Tamil Nadu
664	Strengthening of Thanjavur – Trichy Section from Km 128+480 to Km 136+490 of NH-83 (NH-67) in the State of Tamil Nadu on Item Rate (Percentage) Basis	83	8.01	18-07-2025	29-09-2025	9.01	Item Rate	4L PS	AVP Infracon Limited	Tamil Nadu
665	Strengthening of RE walls (Geosynthetic reinforced soil structure) by Grouted & Driven Soil Nails and Polymer grouting in Thanjavur - Trichy Section from Km.80+000 to Km.136+490 of NH-83 (Old NH-67) in the State of Tamil Nadu on Item Rate Basis	83	56.49	19-01-2026	19-02-2026	9.48	Item Rate	4L PS	HPR Constructions	Tamil Nadu
666	4L of Thirumangalam to Vadugapatti section from km 0.000 to km 36.000 of NH-744	744	36	31-03-2022	23-02-2023	541.61	EPC	4L	S&P Infrastructure Developers(P) Ltd	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
667	Strengthening under one time improvement and maintenance of existing stretches in Km 81.600 to 153.000 of NH744(old NH208) in the State of Tamil Nadu.	744	19	25-02-2026	24-07-2026	25.88	Item Rate	2L	KMC Construction Ltd.	Tamil Nadu
668	Khammam-Devarapalle Pkg I [4L Access Controlled (Greenfield) from Thallampadu village to Somavaram village (Design Chainage 0+000 to 33+604)]	365BG	33.604	16-09-2021	31-10-2022	772.11	HAM	4L	H.G. Infra Engineering Limited	Telangana
669	Repair and Overlay work on Existing portion of Proposed zirakpur Bypass sectionof PR-07 starting from Birchatt Junction from Km.0.000 to Km 5.000 in the state of Punjab	PR-07	5	01-04-2023	25-05-2023	4.93	Item Rate	6L	Rajinder Infrastructure Private Limited	Punjab
670	Widening and up-gradation of Zirakpur to Patiala section from km 00.000 to km 50.000 in state of Punjab	07	0.2	22-06-2023	25-07-2023	0.22	Item Rate	4L	North East Organised floritech	Punjab
671	Milling & BC overlay of Zirakpur to Sangrur section of NH-64 (New NH-07) from Km. 0.000 to Km. 123.900 in the state of Punjab.	7	123.9	14-08-2024	27-09-2024	19.20	Item Rate	4L	Rajinder Infrastructure Private Limited	Punjab

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
672	Replacement of Old Highway Halogen lights with New LED Lights on NH-07 from Zirakpur to Sangrur km. 0.000 to km 123.900 in the State of Punjab.	7	123.9	09-09-2024	04-10-2024	1.46	Item Rate	4L	Variant Infratech Private Limited	Punjab
673	Horticulture works and median maintenance from 0.000 to 50.000 and maintenance of plantation at Azizpur Toll Plaza.	07	50	05-02-2025	01-05-2025	1.53	Item Rate	4L	Amrinder Singh Contractor	Punjab
674	2L service road along with RE Wall at Patiala Sanaur Junction (Existing VUP @ km. 54+702) on Patiala Bypass section of NH-64 (New NH-07)	07	1.417	10-09-2021	30-03-2022	9.33	Item Rate	2L	Royal Deep Construction Private limited	Punjab
675	Demolition and Re-construction of Deck Slab and super structure of Minor Bridge at km. 60.682 (LHS) on Patiala Bypass Section of NH-07	07	0.2	17-01-2023	24-02-2023	1.46	Item Rate	4L	N.B.Construction Company	Punjab
676	Construction of Rainwater drain and inspection chambers at service road at Ch. Km. 51.000 (RHS) of approx. length of 587 Mtr.	7	19.28	29-02-2024	16-03-2024	0.29	Item Rate	4L	N.B.Construction Company	Punjab

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
677	Installation of steel view cutter on flyover at chainage 50.000 km on Patiala Bypass section of NH-64 (New NH-07) in the state of Punjab (2nd call)	07	0.4	04-10-2024	02-01-2025	0.31	Item Rate	4L	Trinetra Road markers	Punjab
678	Short Term Rectification Measures by Providing Road Safety and speed calming items of MoRT&H Identified 7 blackspot on Zirakpur-Patiala-Barnala-Bathinda Section of NH-64 (new NH-07) from chainage Km. 91.600 to 118.350 in the State of Punjab (4th Call)	07	40.85	07-01-2024	10-01-2025	1.00	Item Rate	4L	Welkin India Incorporate	Punjab
679	Strengthening/ Bituminous overlay work and Routine maintenance including incident management of Dogal Kalan to PB/ HR Border Section of NH-52 from km 211.390 to km 238.695 of in the State of Punjab	52	27.3	02-01-2025	06-02-2025	22.63	Item Rate	4L	NKC Constructions Pvt. Ltd.	Punjab

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
680	Road Safety works with Restoration of Highway from the Junction of Green City Chowk to Ballaram Chowk and Installation of Safety Measures in Bathinda City Section of New NH-07	7	0.57	21-06-2023	27-07-2023	2.23	Item Rate	4L PS	Shivam Construction Co.	Punjab
681	Construction of 4 lane viaduct at the junction of Ring Road with Bathinda-Tapa section of NH-07 at Km. 212+700 in Bathinda of NH-07 in the State of Punjab on EPC mode.	54	1	07-05-2025	04-12-2025	12.87	EPC	4L PS	Bhullar Constructions	Punjab
682	2L PS of Hinotiya-Mehulwa section of NH-346 from Km. 27.000 to Km 75.700 (Vidisha – Mehulwa-Talbehat Pkg-II) Section of NH- 346	346	48.7	24-03-2023	13-09-2023	270.00	EPC	2L PS	SMC Infrastructures Private Limited	Madhya Pradesh
683	Construction of Service Road, Drain, Junction Development in the stretch of Hajipur-Muzaffarpur in the state of Bihar on EPC Mode.	22	3.43	24-07-2025	04-05-2026	12.40	EPC	2L PS	Siddharth Construction	Bihar

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
684	Design and Construction of Standalone 4- lane Vehicular Underpass with approaches at Sangamner bypass end Junction (Km.150.200) and Wavi Junction (Km.163.900) on Khed Sinnar Section of NH-60 (Old NH-50)	60	2.4	25-02-2023	22-05-2023	34.42	EPC	6L	Yewale Constructions Company	Maharashtra
685	Design & Construction using Thin White Topping (TWT) including routine maintenance & balance works from Km. 42.000 to Km.179.946 (Total Length- 137.946 Km) in the State of Maharashtra as Standalone project on EPC Mode	60	137.94	15-03-2024	10-06-2024	334.91	EPC	4L/6L	Shankar Ramchandra Earthmovers Pvt.Ltd.	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
686	Construction of Passenger Cross Movement Facility in Rural Areas on completed 4/6 Lane National Highways of Khed Bypass End Junction: VUP at Km 47.150, Saykhindi Phata at Km-153.880 and Nandurshingote BP End Junction: VUP at Km 165.430 under policy of removal of At-grade junction of Khed Sinnar Section NH-60 in the State of Maharashtra.	60	3.6	21-03-2025	25-06-2025	78.10	EPC	4L/6L	DMR Builders Pvt. Ltd.	Maharashtra
687	Construction of Animal Overpass Crossing structure at Km. 113.300 (Khandarmalwadi) & Km.157.150 (Karhe Ghat) in Khed Sinnar NH-60 Section from Km. 42.000 to Km. 179.946 (Total Length-137.946 Km.) in the State of Maharashtra as Standalone project	60	0.14	29-12-2025	28-04-2026	6.65	EPC	4L/6L	New India Structure Pvt. Ltd	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
688	Long term rectification measures of MoRTH identified Blackspot at Chakan Chowk (MH-04-47) Ch. 31.950 on Nashik Phata-Khed section on NH-60	60	4	05-12-2024	20-12-2024	18.34	EPC	4L/6L	MD-Infra India Pvt. Ltd.	Maharashtra
689	Balance Work for Construction of Two lane with paved shoulder from Km 80+800 to Km 85+250 (Satna-Maihar section) of NH 135BG (design length 4.450 km) under Bharatmala Pariyojana in the State of Madhya Pradesh on EPC Mode	135BG	4.45	30-12-2024	29-03-2025	40.51	EPC	2L PS	PKT Construction Private Limited	Madhya Pradesh
690	Strengthening (DBM+BC) of Chitrakoot - Majhgawan - Satna from existing Km 0+000 to Km. 79+000 (Total Length - 7.5 KM) section of NH-135 BG on item rate basis in the state of Madhya Pradesh	135 BG	7.5	24-10-2025	28-11-2025	12.05	Item Rate	2L	Aradhay Shreeram Private Limited	Madhya Pradesh, Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
691	Upgradation of 2L/4L with Paved Shoulder of Shirwal-Lonand Section from KM 159+900 To KM 188+025 of NH-965DD (Section I) and 2L With Paved Shoulder of Lonand-Satara Section from KM 51+500 To KM 96+246 Of NH-965D (Section II) in Satara District in the State of Maharashtra on EPC Mode under NH(O):-	965D & 965DD	72.87	29-03-2025	20-06-2025	298.09	EPC	2L/4L	Kaluwala Construction Private Limited	Maharashtra
692	Melur - Pilayarpatti - Karaikudi from km 99.920 of NH 38 to km 12.9 of NH 383 Ext.	38, 383	45.86	06-02-2019	16-03-2020	659.03	EPC	4L	KMC Constructions Ltd. - JSR Infra Developers Pvt.	Tamil Nadu
693	Strengthening under one time improvement(DBM+BC) of Existing Road/ Bypassed stretch of t Melur to Karaikudi section of NH 38,338,383 (Deposit work in selected stretch) in the State of Tamilnadu	NH383Ext ,NH383Ex	3.15	26-11-2025	03-12-2025	2.62	Item Rate	2L	Shri D Senthilkumar	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
694	Construction of 4 lane Flyover for Rectification of Black Spot at Km. 75.770 (Dahar Chowk) and Construction of FOB at Km 75.087 of NH-709 (Old NH-71A) on Rohtak- Panipat Section on EPC basis in the State of Haryana.	709	80.858	23-09-2025	16-04-2026	15.88	EPC	4L PS	Suraj Construction Company	Haryana
695	Construction of RCC Toe Walls along the Toe line of the High embankments of various structures and Cement Concrete pavement at various locations at VUP's on 4L Rohtak-Bawal Section of NH-352 (Old NH-71) from km. 363.300 to km. 446.955	352	83.655	03-07-2023	07-09-2023	4.45	Item Rate	4L	G3 Infra Projects	Haryana
696	Construction of 6 Lane LVUP for rectification of Black Spot (MORTH ID HR-(02)-022) at km. 422+114 of NH-352 (old NH-71) (Palhawas Chowk) on Rohtak-Bawal section on EPC basis in the State of Haryana	352	1.4	30-05-2025	25-11-2025	14.91	EPC	6L	Khatkar Builders	Haryana
697	6L access controlled Highway from Km 40+080 to Km 86+513 (Mator to Barodameo Section)	148B	46.433	30-01-2023	15-03-2024	784.00	EPC	6L	Joint Stock Company Industrial Association Vozrozhdenie	Rajasthan

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
698	6L accesscontrolled highway from km 0+000 to km 40+080 (Paniyala to Mator Section) of Paniyala-Barodameo ICR	148B	40.08	30-01-2023	16-09-2024	664.00	EPC	6L	Joint Stock Company Industrial Association Vozrozhdenie	Rajasthan
699	4L Spur of Meerut-Garh-Mukteshwar section connecting NH-119 and NH-58 bypassing Meerut Town of NH 709 A	709 A	12.028	23-03-2022	17-02-2023	224.96	EPC	4L	Dev Yash Projects & infrastructure Pvt Ltd-Raj Shyama Constructions Pvt.Ltd(JV)	Uttar Pradesh
700	Rectification of Blackspots of T Junction at Black Spot location TG-02-365 KM 167.200 - 4 (Municipal Madarywada Junction) from (KM. 166.670 to KM. 168.325) on Armoor-Mancherial Section of NH 63	63	1.655	09-05-2023	19-05-2023	12.54	EPC	2L/4L PS	Srinivasa Laxmi Construction Co.	Telangana
701	Rectification of Black Spots ID TG(02)-464, 356,135, 283 from Km. 93.000 to Km. 96.037 of NH 63 Nizamabad to Jagdalpur section	63	3.037	07-01-2023	21-03-2023	17.22	EPC	2L/4L PS	Sree Sai Ram Enterprises	Telangana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
702	Strengthening of existing service road 7.51 km length and construction of new service road in 0.33 km length as rigid pavement on Obedullaganj-Itarsi section of NH-46 in the state of Madhya Pradesh on EPC mode.	46	7.84	13-10-2025	01-01-2026	12.26	EPC	Others	Bindal Developers	Madhya Pradesh
703	Strengthening/reconstruction of existing Service Road 12.864 km and construction of 0.66 km de – scope service road with rigid pavement on Obedullaganj – Itarsi section of NH – 46	46	13.524	19-03-2026	25-04-2026	32.42	Item Rate	2L	AK Shivhare Infrastructure Pvt. Ltd.	Madhya Pradesh
704	Moga - Bagha Purana - Bajakhana from km. 0.00 to km. 43.32	105B	43.32	31-12-2021	31-12-2022	574.69	HAM	4L	VRC Constructions (India) Pvt. Ltd.	Punjab
705	4L of Karimnagar-Warangal section from km 49.500 to km 117.820 of NH-563	563	68.015	15-12-2022	18-07-2023	1647.00	HAM	4L	Dilip Buildcon Ltd.	Telangana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
706	Strengthening under One Time Improvement of Bypassed Sections of Karimnagar-Warangal section of NH 563 (Manakondur, Tadikal, Huzurabad, Elkaturthy, Hasanparthy) in the state of Telangana on item rate (percentage) basis	563	40.5	18-02-2026	14-03-2026	33.14	Item Rate	2L PS	NSPR Constructions (India) Pvt. Ltd.	Telangana
707	Balance work of ROB and Other Associated Works of Four Laning of Ludhiana to Talwandi Section of NH-95 from km 92.000 to km. 170.000 of old NH-95 (new NH-05)(Part-2)	95	1.6	10-10-2022	01-02-2023	53.47	Item Rate	4L/6L	MCCMAHADEO Constructions Private Limited	Punjab
708	Providing and Fixing view cutter on RE Wall, Structures in front of Police Stations/Government Offices at Mullanpur, Jagraon, Moga and other locations on Ludhiana Talwandi Section of NH 05	5	78	25-09-2023	15-12-2023	1.66	Item Rate	4L	Welkin India Incorporate	Punjab

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
709	Road Safety works with construction of Foot Over Bridge near CT University on Ludhiana to Talwandi Section of NH-95 from km 92.000 to 170.000	5	0.01	01-09-2023	15-12-2023	2.13	Item Rate	4L PS	VMAKS Constructions Private Limited	Punjab
710	Road Safety works with Construction of Foot Over Bridge at Mullanpur Dakha near Govt. School on Ludhiana to Talwandi section of NH-95 from km 92.000 to 170.000	5	0.01	01-09-2023	14-12-2023	1.86	Item Rate	4L PS	Satish Aggarwal & Co	Punjab
711	Rectification of MoRTH identified blackspots at 07 locations on Jaipur – Reengus- Sikar section of NH-52 in the state of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	52	9.97	09-03-2024	04-07-2024	192.00	EPC	6L	Himalayan Infracorp Private Limited	Rajasthan
712	Rectification of 03 no. of Blackspots on Jaipur-Reengus-Sikar Section of NH-52 (Old NH-11) in the state of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	NH-52	4.02	10-09-2025	14-01-2026	71.21	EPC	6L	Modi Construction Co. Durga Construction Co. (JV)	Rajasthan

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
713	One Time Improvement of Nagjhiri to Datana with renewal of existing stretch of Palkhanda and Narwar Bypass	752D	12.07	18-03-2024	28-03-2024	29.00	Item Rate	2L/4L PS	State PWD	Madhya Pradesh
714	Up-gradation to Four Lane with Paved Shoulder configuration of the highway starting from existing km 88.400 (Savali Vihir) to km 163.400 (start of Ahmednagar bypass) (Design Length – 75.000 km) section of NH-160 in the State of Maharashtra under Bharatmala Pariyojana on EPC Mode	160	75	04-02-2025	29-04-2025	515.00	EPC	4L PS	Bharat constructions (India) pvt. Ltd	Maharashtra
715	Four laning of Agra-Aligarh Section from Km. 0.000 (Junction of NH-34 Aligarh Km 144.60) to Km. 28.000 near Asroi village in Hathras of NH-509 Package-I	509	28	17-03-2025	25-03-2026	716.50	HAM	4L	KRC Infraprojects Pvt. Ltd.	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
716	Road Safety works with construction of 1 Nos ROB, 2 Nos VUPs, Service roads, provision of lighting and construction of other miscellaneous works at various stretches including maintenance of existing section of NH-4 from AP/Tamil Nadu Border (Km.134.890) to Nalagampalli village (Km.172.000)	4	5.45	13-04-2023	19-06-2023	149.77	EPC	4L PS	SD Infra	Andhra Pradesh
717	Walajahpet/Ranipet to TN/AP Border Section of from Km.106.800 to Km.133.36 NH-4	40	28.08	24-01-2025	30-09-2025	700.31	HAM	4L	KCC Buildcon Pvt. Ltd.	Andhra Pradesh, Tamil Nadu
718	Strengthening and Routine Maintenance including Incident Management of section starting from its junction with NH-148B near Jakhal connecting Lehra Gaga and terminating at Sunam on NH-148BB (Total Length-38 Km) in State of Punjab.	148BB	38	16-03-2026	01-06-2026	14.95	Item Rate	2L/4L	NKC Constructions Pvt. Ltd.	Punjab

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
719	Strengthening and Routine Maintenance including Incident Management of Khanouri-Arno Road NH-152A (Total length = 12.220 km) starting from its junction with NH-52 near Shergarh, Amo upto Punjab.	152A	12.22	03-03-2026	05-03-2026	12.76	Item Rate	2L	Gaurav Singh	Punjab
720	Permanent Rectification of 5 Nos. of Blackspots (TN-02-665, TN-02-565, TN-02-566, TN-02-504 and TN-02-084) in Tuticorin to Tirunelveli section of NH-138 (Old NH-7A) in the State of Tamil Nadu on EPC mode	138	4.1	24-01-2025	12-03-2025	95.77	EPC	4L	SD Infra Private Limited	Tamil Nadu
721	Median Plantation (Advance Field Preparation, Planting and Maintenance) works including maintenance of existing median plants along Tuticorin - Tirunelveli Section of NH-138 (From Km 06+160 To Km 47+250) in the State of Tamil Nadu	138	41.09	22-05-2025	24-07-2025	2.54	Item Rate	4L	Active Plantation	Tamil Nadu
722	Ara Bypass	NH-319	4.5	26-05-2025	06-10-2025	76.69	EPC	4L PS	Chandrawati Construction Pvt Ltd	Bihar

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
723	Construction of 3L Stand-alone Bridge at IB river at Kanatora - Jharsuguda Section	NH-49	0.65	21-10-2024	16-12-2024	33.60	EPC	4L/6L	Vindhya Construction Company	Odisha
724	Strengthening of Pavement (Overlaying works) with DBM & BC from Km.0+000 to Km.68+000 (Kanaktora- Jharsuguda section) upto 2- lane with paved shoulder including by-pass at Belpahar at 52nd Km. of NH-200 (from Km.197+300 to Km.265+300 including by-pass at 249th Km. of NH-49) in the State of Odisha	NH-49	34.7	19-12-2024	15-01-2025	31.08	EPC	2L	SUBHASH KUMAR AGRAWAL	Odisha
725	Rectification of Black Spots in Kanaktora to Jharsuguda section of NH49 from km. 0.000 to km. 68.000 (old chainage km 197.300 to km 265.300)& Badarma Wildlife Sanctuary portion of NH53 from km. 518.900 to 545.176 in the state of Odisha.	4,953	94.276	29-07-2025	02-09-2025	3.99	Item Rate	2L PS	SUBHASH KUMAR AGRAWAL	Odisha

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
726	4L of Greenfield section from Sirhind to Mohali	205AG	27.37	16-12-2022	08-05-2023	679.00	EPC	4L	Varindera Constructions Limited (Lead Member of JV - Varindera Constructions Ltd. and Vijai Construction (India) Pvt. Ltd.)	Punjab
727	Strengthening under One Time Improvement of bypassed/ realignment (existing road portion) locations (14 Nos. in a length of 44.718 Km) of Madanapalle - Pileru - Kalur section of NH-71 in the State of Andhra Pradesh	71	44.718	16-02-2026	07-05-2026	24.37	Item Rate	2L PS	Anand Construction	Andhra Pradesh
728	Mahabalipuram - Pondicherry (Pkg-I) [Mamallapuram to Mugaiyur]	332A	31	23-03-2020	12-05-2022	770.00	HAM	4L	JSR ECR Road Project Private Ltd	Tamil Nadu
729	Mahabalipuram - Pondicherry (Pkg-II) [Mugaiyur to Marakkanam]	332A	31	10-11-2021	07-12-2023	792.00	HAM	4L	SPL ECR Highway Pvt. Ltd	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
730	Construction of Flexible / Rigid Pavement at (a) Chitegaon from km 9+115(RHS) to km 9+800 (RHS) & (b) Bidkin village from km 14+943 (RHS) to km 15+100 (RHS) & km 15+100 (BHS) to km 16+116 (BHS) & (c) Minor Bridges at Ch. 9+106 (LHS), Ch. 14+935 (RHS) & Ch. 16+121 (RHS) & Box Culvert at 9+555 (BHS) on NH-752E in the State of Maharashtra on Engineering, Procurement & Construction (EPC) Mode.	752E	1.88	05-04-2025	05-06-2025	13.63	EPC	4L	S D Dounde Infra Pvt. Ltd	Maharashtra
731	Construction of 6-Lane Underpasses (2 No's) and allied works on Existing 4 Lane Hyderabad to Yadgiri Section of NH-163 at Ankushapur (from Km.26+145 to Km.27+295) & Kondamadugu Jn. (From Km.30+505 to 32+125) in the State of Telangana on EPC Mode, as part of Long-term Rectification of MoRTH Identified Black Spots (TG-03-188 & TG-03-189)	163	2.77	28-01-2025	09-04-2025	32.71	EPC	6L	Srinivasa Edifice Private Limited.	Telangana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
732	Construction of 6-lane Flyover(1x25+1x30+1x25) at Km.21+076 (Ghatkesar Junction of MoRTH identified Blackspot TG-03-187) and LVUP (12mx4m) at Km.21+890 (Ghattumaisamma Junction) on Hyderabad - Yadgiri Section of NH-163 in the State of Telangana on EPC Mode	163	1.7	27-03-2025	20-06-2025	35.00	EPC	6L	Sarath Chandra Constructions	Telangana
733	Construction of 6-Lane Light Vehicular Underpass (LVUP) (1X12X4m) at Km.19.737 (Annojiguda Jn.) along with service roads under MoRTH identified Blackspot (TS-05-127) for the period 2019-21 on Hyderabad-Yadgiri section of NH-163 in the state of Telangana.	163	1.14	15-09-2025	11-12-2025	17.40	EPC	6L	BB Verma	Telangana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
734	Construction of 6-Lane Flyover at AIIMS Bibinagar from Km.32.125 to Km.33.825 under MoRTH identified Blackspot TS-05-128 for the period 2019-21 on Hyderabad-Yadgiri section of NH-163 in the state of Telangana on EPC Mode.	163	1.7	09-02-2026	20-05-2026	59.69	EPC	6L	R&C Infraengineers Private Limited	Telangana
735	Construction of 6L LVUP at Km. 59.825 (Wangapally-Motakonduru Cross Road) along with Approaches & Service Roads on Yadgiri-Warangal section of NH-163	163	0.7	19-07-2023	03-10-2023	12.77	EPC	6L	Govin Buildtech Pvt. Ltd.	Telangana
736	Construction of 5 no's Foot Over Bridges (FOBs) at Km.92+830, 110+200, 113+200 118+350 & 122+270 on Yadgiri-Warangal section of NH-163 in the state of Telangana	163	0.5	09-04-2025	22-06-2025	5.29	EPC	4L PS	Shiva Associates	Telangana
737	Providing Road Safety measures at 54 crash prone locations on Hyderabad-Yadgiri-Warangal section of NH-163 from Km. 18.600 to Km. 153.103 in the state of Telangana	163	99.103	17-02-2026	26-03-2026	5.68	Item Rate	2L/4L PS	PSK Infrastructures and Projects Private Limited	Telangana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
738	Construction of VUP's at Km 565+175 (Tajpur Junction), at km 574+550 (Mushrigharari Junction) & at Km 593+660 (Dalsingh Sarai Junction) in the State of Bihar on EPC mode Basis.	122	4	26-07-2023	06-03-2024	106.00	EPC	4L	Aarpee Infraprojects (P) Ltd.	Bihar
739	Construction of FOB in front of Government School at Lalru (Km. 17.770) on Ambala-Chandigarh section of NH-152	152	0	10-12-2021	04-10-2022	0.82	EPC	4L	The Shivam Enterprises	Punjab
740	Construction of 4L VUP at Km. 34.420, Flyover at Km. 35.940 and 2 nos. of FOB at Km. 34.890 & Km. 37.045 on Ambala-Chandigarh section (from Km. 33.800 to Km. 37.100) of NH-152	152	3.3	02-11-2021	23-04-2022	47.70	EPC	4L	Gaanesh Kartikey Construction Private Limited	Punjab
741	Construction of LVUP at Dhakoli Junction at Km.39.784 of Ambala Chandigarh Section on NH-152	152	0.66	13-04-2022	09-09-2022	12.48	EPC	4L	Associated Engineers	Punjab
742	Construction of 4L VUP at Bhankarpur Junction at Km.33.275 on Ambala-Chandigarh section of Old NH-22 (new NH-152)	152	0.865	24-01-2023	20-07-2023	11.97	EPC	4L	Gaanesh Kartikey Construction Private Limited	Punjab

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
743	Installation of Antiglare at Zirakpur Flyover, Baldev Nagar Flyover and ROB Derabassi as a Standalone work on Ambala-Chandigarh section of NH 152 (Old NH-22) in the State of Haryana & Punjab	152	5.85	11-03-2024	28-06-2024	0.42	Item Rate	4L	Suraj Construction Company	Haryana, Punjab
744	4 Laning of NH-21 (Ambala-Chandigarh) in the State of Haryana and Punjab on BOT Basis- Special Repair of 2 Nos. of Public Toilet Blocks at Dappar Toll Plaza in the State of Punjab (9th call)	152	0.1	29-11-2024	01-01-2025	25.92	Item Rate	4L PS	Amit Ola Constructions Co.	Punjab
745	Balance work of Four Laning of Sinnar to Shirdi section of NH-160 from Design Km. 0+000 to Km. 50+943 (including Sinnar Bypass) in the state of Maharashtra on EPC Mode.	160	3.192	10-10-2024	20-01-2025	58.13	EPC	4L	New India Structure Pvt. Ltd	Maharashtra
746	Rectification of 04 nos. Blackspots on Rajsamand-Bhilwara section of NH-758 in the State of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	NH-758	3.15	25-04-2025	22-09-2025	68.99	EPC	4L PS	Shivam Construction Company in JV with Vijay Kumar Contractor	Rajasthan

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
747	4L of Bareilly-Pilibhit-Sitarganj from Km. 0.000 to Km. 32.500 of NH-30 (Pkg-1)	30	32.5	28-03-2023	14-03-2024	667.57	HAM	4L	Raj Corporation Ltd.	Uttar Pradesh
748	4-laning of Pilibhit - Sitarganj from Km. 32.500 to Km. 70.800 (Pkg-2) of NH-30	30	38.3	27-03-2023	14-03-2024	647.57	HAM	4L PS	Raj Corporation Ltd.	Uttarakhand, Uttar Pradesh
749	Balance works of 4 lane divided carriageway of Missing Link section of NH-39 (Rewa Bypass) from junction with NH 30 near Bela to Junction with MPRDC ring road near Silpara on SH 9 (design length 13.100 km) on EPC Mode under Bharatmala Pariyojana in the State of Madhya Pradesh	39	13.1	16-02-2024	24-04-2024	225.65	EPC	4L	Udit - PRL(JV)	Madhya Pradesh
750	4/6L Greenfield Ludhiana–Rupnagar highway from Jn. with NE-5 village near to Manewal(Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) from Km. 0.00 to Km. 37.7 including spur to Kharar with Ludhiana bypass of NH-205K (Pkg-1)	205K	37.7	30-09-2021	12-12-2022	951.00	HAM	4L/6L	G R Infraprojects Limited	Punjab

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
751	4/6L Greenfield Ludhiana–Rupnagar highway from Jn. with NE-5 village near to Manewal(Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) from Km 66.0 to Km 91.0 i/c spur to Kharar from Km 0.0 to Km 19.5 with Ludhiana bypass of NH-205K (Pkg-3)	205K	43.26	22-12-2021	16-02-2023	1107.00	HAM	4L/6L	IRCON International Limited	Punjab
752	Securing of ROW for Construction of four/six lane Greenfield Ludhiana – Rupnagar National Highway no. NH-205K from junction with NE-5 village near to Manewal (Ludhiana) to junction with NH-205 near Bheora Village (Rupnagar) including spur to Kharar with Ludhiana bypass under Bharatmala Pariyojana in the State of Punjab on Hybrid Annuity Mode, Package-2 (Design Ch. 37.700 to Design Ch. 66.7) and On Spur from km (0.000 to km 18.500)	205 K	47.24	20-06-2025	10-07-2025	4.02	Item Rate	4L/6L	Dhariwal Buildtech Limited	Punjab

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
753	Short Term measures for rectification of 04 Nos of Hot spots/Accident Spots in Chettikulam – Natham section NH-785-II in the State of Tamil Nadu on Item Rate Basis	NH785	29.39	16-11-2024	07-12-2024	0.34	Item Rate	4L	V BEST ENGINEERS	Tamil Nadu
754	Strengthening under one-time Improvement work of existing bypass roads in Chettikulam to Natham section of NH785	NH785	7.67	12-02-2025	26-02-2025	8.17	Item Rate	2L	Sri Kamaachi Engineering Contracts	Tamil Nadu
755	4L of Phagwara - Hoshiarpur	344B	48.622	29-03-2023	31-03-2025	1056.00	HAM	4L	Prakash Asphaltings and Toll Highways (India) Ltd.	Punjab
756	4/6L of Gurgaon - Pataudi - Rewari from km. 0.00 to km.43.87 of NH-352W	352W	46.11	09-12-2020	24-11-2021	900.00	HAM	4L	IRCON International Limited	Haryana
757	Strengthening and Overlay of 4L Gandhidham (Kandla) to Mundra from (km 0.00 to km 71.400) section of NH-41 in state of Gujarat - O&M	41	71.4	14-05-2026	29-06-2026	29.30	Item Rate	4L	ROADLINK INFRATECH PVT LTD	Gujarat

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
758	Providing Highway Lighting Works in selected reaches of 4L UP / Haryana Border - Yamunanagar - Saha - Barwala - Panchkula section of NH-07 from Km. 157.192 to Km. 176.400	07	19.2	23-11-2023	08-01-2024	3.94	Item Rate	4L PS	Dhingra Brothers (India)	Haryana
759	Construction of 4 Lane LVUP at Sector-26 Panchkula Junction at Km. 170+335 of Yamunanagar - Panchkula Section of Old NH-73 (New NH-07) from Km. 169+700 to Km. 170+950	07	1.25	02-07-2024	16-08-2024	13.63	EPC	4L	Rajinder Infrastructure Private Limited	Haryana
760	Special repair of Bed Protection work of Major Bridge on Ghaggar River at Ch. 175.854 On Yamunanagar-Panchkula section of old NH-73 (New NH-07) from Km. 157.192 to km. 176.400 on EPC mode under NHDP Phase-III in the State of Haryana (Package-3) (2nd Call)	07	0.15	15-03-2024	16-03-2024	9.57	Item Rate	Others	Welkin India Incorporate	Haryana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
761	Installation of View Cutters on Major Bridge on Ghaggar River from km. 175.700 to km 176.008 on Yamunanagar to Panchkula (Package-3) section of Old NH-73 (New NH- 07) in State of Haryana(2nd call)	07	0.308	15-03-2024	02-07-2024	0.98	Item Rate	4L	Trinetra Road markers	Haryana
762	New Construction of Damaged Major Bridge RCC T-Beam bridge and its approaches at Ch. 147+547 (LHS) on Yamuna Nagar-Saha-Barwala-Panchkula section of NH-73 (New NH-344) from Km. 115.400 to km. 157.192 (Package-2) in the State of Haryana on EPC Mode.	344	0.52	04-07-2024	16-08-2024	4.49	EPC	4L PS	A T Constructions	Haryana
763	Strengthening of existing balance stretch of Yamunanagar-Saha-Panchkula section of (New NH 344) from km. 115.400 to km. 157.192 (Package-2) in the State of Haryana	344	16	29-07-2024	16-08-2024	8.83	Item Rate	4L PS	Rajinder Infrastructure Private Limited	Haryana
764	4L (Greenfield) Jalbhera – Shahbad section from km. 0.000 to km. 22.850 of NH-152G	152G	22.85	02-06-2022	02-06-2023	684.00	HAM	4L	Ceigall India Ltd.	Haryana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
765	6L of Ambala-Chandigarh greenfield section from Km. 0.000 to Km. 25.000 with 4L spur to Lalru from Km. 0.000 to Km. 5.828 & spur to PR-7 road from Km. 0.000 to Km. 11.157	TBD	30.828	14-12-2022	12-10-2023	941.59	HAM	6L	VRC Constructions (India) Pvt. Ltd.	Punjab
766	Maintenance and Blackspot rectification of Kharar-Banur-Tepla section from Km.0.000 to Km. 39.530 of NH-205A	205A	39.53	12-05-2022	30-05-2022	21.83	EPC	2L/4L	Rajinder Infrastructure Private Limited	Punjab
767	Construction of four laning of Bakarpur- Manikpur road section starting from village Chitarsenpur (km 0+000) and terminating at SH-74 near Manikpur (38+814) at NH-139W under Bharatmalapariyona	139W	38.81	03-08-2023	08-10-2024	1121.65	HAM	4L	RKD Construction Pvt. Ltd.	Bihar
768	4L PS under NH configuration of Manikpur-Sahebganj of NH-139W	139W	44.65	19-03-2025	01-01-2026	984.20	HAM	4L PS	JSP Project Pvt Ltd.	Bihar
769	4L of Fazilka to Abohar section of NH-07 including construction of Greenfield Abohar & Fazilka Bypasses	07	44.96	23-03-2023	13-04-2024	1198.91	HAM	4L	Gawar Construction Ltd	Punjab
770	Amritsar(airport Junction) - Ramdas from km. 100.835 to km. 139.813 (Pkg - IV)	354	39.165	31-03-2021	16-03-2022	243.00	EPC	4L/2L PS	KRC Infraprojects Pvt. Ltd.	Punjab

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
771	One Time Improvement of Bypassed Section of new NH-354 of section Amritsar (Airport junction) to Ramdas from Ch. 100.835 to Ch. 139.813	354	9.823	12-06-2023	16-08-2023	6.68	Item Rate	4L	Satish Aggarwal & Co	Punjab
772	Amritsar Bypass (Pkg III) from km. 71.496 to km. 105.158	354	49.944	10-05-2021	31-08-2022	741.00	EPC	4L PS	SKS Infra Projects Pvt. Ltd. - KRC Infra Projects Pvt. Ltd. (JV)	Punjab
773	Construction of Stone Masonry Boundary Wall with Y-shaped iron angle and Concertina Coil with provisions of Gate at openings along both side of EMERGENCY LANDING STRIP from Km 41.430 to 44.430 on Sata-Gandhav section of NH-925A in the state of Rajasthan on Item Rate (Percentage) Basis	925A	3	19-02-2026	01-06-2026	5.52	Item Rate	Others	Dhanesh Infravision Private Limited	Rajasthan
774	Mayjilar – Jaisalmer with Jaisalmer Bypass Link Road Section of NH-11 Part of BM-7 & Sundra – Myajilar – Ambsingh ki Dhani Road part of Munabao – Tanot project NH-70	7,011	134.87	29-03-2025	18-12-2025	701.00	HAM	2L PS	ABCI Infrastructures Pvt. Ltd.	Rajasthan

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
775	4L of Sonauli - Gorakhpur	29	80	30-03-2022	06-03-2023	1458.00	HAM	4L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
776	Construction of 2 flyovers of 4-lanes at Chhatauni Chowk and Awadesh Chowk on the Piprakothi- Motihari- Raxaul section of NH-28, Re-construction of 3 no. of gantry girder gates with the statue of Mahatma Gandhi on NH-28 and NH-28A & Construction of Service Road and Drain near Piprakothi on NH27(Old-NH28) Kotwa – Mehshi- Muzaffarpur Section from km 440.00 to km 520.00(Under TOT)	527D,27	3.335	26-03-2024	11-07-2024	49.80	EPC	2L/4L PS	Amber Infraproject Pvt. Ltd.	Bihar
777	Yekkambi-Haveri	766E	74.98	25-11-2021	08-03-2022	174.00	EPC	2L	Ammapur Infrastructure Pvt. Ltd.	Karnataka
778	Belakeri Port to Kumta - Sirsi road from km 0.00 - km 4.265 of Belekeri Port Road Link Rd. and km 4.965 - km 60.00 of SH-69	766E & 766EE	58.92	27-03-2018	07-12-2020	360.60	EPC	2L PS	R.N.S. Infrastructure Ltd. Gayatri Projects Ltd (JV)	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
779	Up gradation of Port Connectivity NH Configuration of existing 2L to 4L road from Achhampeta Junction (NH-216) to Kakinada Anchorage Port Connecting Vakalpudi light house from Km. 0.000 to Km. 13.198 of NH-516F	516F	13.198	10-11-2021	13-07-2022	90.20	EPC	4L	RK Infracorp Pvt Ltd - Suryodaya Infra projects (I) Pvt Ltd (JV)	Andhra Pradesh
780	Construction of New Double Tier 4L Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from km -0.342 to Km 20.593 and Package IV from (Km 14.185 to Km 20.593)	NH-48	6.408	31-07-2023	23-11-2023	775.00	EPC	4L	J. Kumar Infra Projects limited in JV with AzVirat Limited liability company	Tamil Nadu
781	Construction of New Double Tier 4L Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from km -0.342 to Km 20.593 and Package III from (Km 9.700 to Km 14.185)	NH-48	4.485	31-07-2023	23-11-2023	865.00	EPC	4L	J Kumar Infra Projects Ltd.	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
782	Construction of New Double Tier 4L Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from km -0.342 to Km 20.593 and Package II from (Km 4.604 to Km 9.700)	NH-48	5.096	31-07-2023	23-11-2023	1015.00	EPC	4L	J Kumar Infra Projects Ltd.	Tamil Nadu
783	Construction of New Double Tier 4-lane Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from Km -0+342 to Km 20+223 Package 1 from (Km -0+342 to Km 4+604)	NH-48	4.946	31-07-2023	23-11-2023	0.00	EPC	4L	J. Kumar Infra Projects limited in JV with AzVirat Limited liability company	Tamil Nadu
784	Development of 4L Road from Samarlakota to Achampeta Junction as part of Kakinada Port Connectivity to NH-16 (Rajanagaram Junction) in East Godavari District	516F	12.25	29-09-2022	17-08-2023	408.00	EPC	4L	Rail Vikas Nigam Limited	Andhra Pradesh
785	6L of Naidupeta Junction - Turpukanupur Section from km 57.046 to km 91.927	71	34.881	13-02-2023	20-10-2023	961.20	HAM	6L	APCO Infratech Pvt. Ltd.	Andhra Pradesh
786	Dedicated Port road to Krishnapatnam Port (Package-I) from Km. 0.000 to Km. 18.000	PC	18.98	26-03-2018	20-12-2018	254.43	EPC	6L	VDB Projects (P) Ltd.	Andhra Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
787	Construction of four lane access controlled highway from Chillakuru cross road to Turpu Kanupur(Part 1 of Package - II) km 0.000 (131.500 of NH - 16) to km 23.770 on New NH-516W including six lane flyover and approaches on NH-16 (length km 1.050) and six lane access controlled from Turpu Kanupur to Port South Gate (Part 2 of Package - II) km 23.770 to km 35.015 on New NH-516W in the state of Andhra Pradesh on HAM Mode under Bharatmala Pariyojana Phase I	516W	36.065	30-01-2023	07-12-2023	686.68	HAM	4L	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
788	6L Connectivity to Port Road from Sabbavaram Sheelanagar-NH516C	516C	12.7	20-03-2025	13-02-2026	554.65	HAM	6L	Rail Vikas Nigam Limited	Andhra Pradesh
789	Improvement of 4L road to 6L road and 4L dedicated Port Roads for the Port connectivity road from Convent junction to Sheelanagar Junction	516C	9.58	14-03-2023	14-02-2024	501.65	EPC	6L	RKD Construction Pvt. Ltd.	Andhra Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
790	4L Greenfield Road connecting North and South industrial cluster of Khandaleru Creek near Krishnapatnam port at Thamminapatnam to Mollur from Km 0.0 to Km 16.046, Part I & 6L extension of dedicated port road of NH-67 (Km 18.0 to Km 19.3, Part II)	516W	15.95	31-03-2023	25-09-2023	512.56	EPC	4L	AMR India Limited in JV with Rithwik Projects Private Limited	Andhra Pradesh
791	6L Elevated Kona Expressway from Km. 0.145 to Km. 7.337 of NH-117	117	7.192	31-03-2023	06-06-2024	720.67	EPC	6L	Rail Vikas Nigam Limited	West Bengal
792	4L of Beas-Mehta-Batala-Dera Baba Nanak from intersection with Jalandhar-Amritsar Highway (NH-3) near Beas till start of Batala Bypass near Village Acchhal (from Km. 0.000 to Km. 31.300) (Pkg-1)	TBD	31.3	25-03-2022	22-06-2023	440.00	EPC	4L	Ganeshgarhia Construction Private Limited	Punjab

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
793	4L of existing Beas – Baba Bakala - Dera Baba Nanak Section from start of Batala Bypass till intersection with Ajnala Gurdaspur Highway (NH 354) near Dera Baba Nanak (from Km. 31.300 to Km. 69.100) with Additional batala Bypass (Pkg-II)	NH - 503D	47.8	31-03-2022	22-06-2023	519.79	EPC	4L	Varaha Infra Ltd.	Punjab
794	Construction of 4-lane connectivity to Banbasa ICP at India Nepal border from NH-09 (old NH-125) (Sitarganj-Tanakpur) at Km 40.00 near Jagbuda bridge under Bharatmala Priyोजना of NH-109D on EPC mode in the State of Uttarakhand	109D	4.6	07-09-2022	03-03-2023	177.24	EPC	4L	SHREE RIDDHI SIDDHI BUILDWELL LIMITED	Uttarakhand

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
795	Four laning of NH-363 From Mancherial (Design Km. 0.00/ Existing Km.251.900) To Repallewada (Design Km. 42.00/ Existing Km.288.510) DESIGN Length:42.00Km) In the State of Telangana under NH(O) on Hybrid Annuity Mode-One Time Improvement Of The Bypassed section of NH-363-2nd Call	363	7.289	09-10-2023	11-12-2023	13.65	EPC	2L/4L	REAL Constructions.	Telangana
796	4L Access Controlled Greenfield Highway Section (Mancherial – Warangal) from Pangidipalle village at Design Ch. 72.350 Km to Oorugonda village at Design Ch. 112.240 Km(Package-III)	163G	39.89	29-03-2023	22-10-2025	829.21	HAM	4L	Megha Engineering and Infrastructure Ltd.	Telangana
797	4L Access Controlled Greenfield Section (Mancherial – Warangal) from Puttapaka village at Design Ch. 35.300 Km to Pangidipalle village at Design Ch. 72.350 KmPackage-II)	163G	37.05	29-03-2023	13-06-2025	857.76	HAM	4L	Megha Engineering and Infrastructure Ltd.	Telangana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
798	4L Access Controlled Greenfield Section (Mancherla – Warangal) from Narva village at Design Ch. 3.834 Km to Puttapaka village at Design Ch. 35.300 Km (Package-I)	163G	31.466	29-03-2023	23-12-2024	841.91	HAM	4L	Megha Engineering and Infrastructure Ltd.	Telangana
799	4L Access Controlled Greenfield Highway section on NH163G (Warangal-Khammam) from Oorugonda village in Hanamkonda District at Design Ch. 112.240 Km to Venkatpur village in Warangal District at Design Ch. 150.240 Km(Package-I)	163G	38	31-03-2023	13-06-2025	774.89	HAM	4L	Megha Engineering and Infrastructure Ltd.	Telangana
800	4L Access Controlled Greenfield Highway section on NH-163G (Warangal-Khammam) from Venkatpur village in Warangal District at Design Ch. 150.240 Km to Thallasenkasa village in Mahabubabad District at Design Ch. 189.650 km(Package-II)	163G	39.41	31-03-2023	19-04-2024	847.87	HAM	4L	G R Infraprojects Limited	Telangana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
801	4L Access Controlled Greenfield Highway section on NH-163G (Warangal-Khammam) from Thallasenkesa village at Design Ch. 189.650 km to V.Vekatayapalem village in Khammam District at Design Ch. 220.480 Km(Package-III)	163G	30.83	31-03-2023	03-07-2025	678.00	HAM	4L	VDB Projects (P) Ltd.	Telangana
802	4L Access Controlled Greenfield Highway section on NH-163G (Khammam– Vijayawada) from V. Venkatayapalem village at Design Ch. 220.480 Km to Brahmanapalli(K) village at Design Ch. 250.400 Km (Package-I).	163G	29.92	29-03-2023	19-03-2025	747.00	HAM	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Telangana
803	4L Access Controlled Greenfield Highway section on NH-163G (Khammam – Vijayawada) from Brahmanapalli(K) village at Design Ch. 250.400 Km to Remidicherla village at Design Ch. 280.200 Km(Package-II)	163G	29.8	29-03-2023	26-03-2025	662.67	HAM	4L	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh, Telangana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
804	4L Access Controlled Greenfield Highway section on NH-163G (Khammam– Vijayawada) from Remidicherla village at Design Ch. 280.200 Km to Jakkampudi village (on NH-16) at Design Ch. 309.909 Km (Package-III)	163G	29.709	29-03-2023	16-10-2025	745.83	HAM	4L	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh, Telangana
805	Construction of Underpass at Km.06+853 along with approaches from Km.06+205 to Km.07+495 on Panikoili-Rimuli Section of NH-215 (New NH-20)	20	1.29	15-11-2022	25-03-2023	15.33	EPC	4L	Shivam Condev Pvt Ltd.	Odisha
806	Construction of Underpass at Km. 100.880 along with approaches from Km.100.370 to Km.101.260 on Panikoili-Rimuli Section of NH-215(New-NH-20)	20	0.89	16-11-2022	02-05-2023	10.31	EPC	4L	Durga Condev Pvt Ltd.	Odisha
807	Construction of Underpass at Km.89.155 (at Langalkanti) along with approaches from km. 88.690 to Km. 89.470 on Panikoili- Rimuli Section of NH-215 (New NH-20)	20	0.78	15-07-2023	22-12-2023	13.02	EPC	4L	JBCO Infratech Private Limited	Odisha

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
808	Construction of Underpass at Km.38.380 (at Salapada) along with approaches from km. 37.920 to Km. 38.772 on Panlkoili- Rimuli Section of NH-215 (New NH-20)	20	0.852	15-07-2023	22-12-2023	13.53	EPC	4L	JBCO Infratech Private Limited	Odisha
809	Strengthening of Pavement (Overlaying works) with DBM and BC of Panikoili to Rimuli section of NH-20 (Panikoili-Keonjhar-Rimuli) from Km 113.300 to Km 166.173	NH-20	52.873	07-03-2024	01-10-2024	142.10	Item Rate	4L	SRSC INFRA PRIVATE LIMITED	Odisha
810	Strengthening of Pavement (Overlaying works) with DBM and BC of Panikoili to Rimuli section of NH-20 (PanikoiliKeonjhar-Rimuli) from Km 60.000 to Km 113.300	NH-20	53.3	07-03-2024	15-03-2024	64.04	Item Rate	4L	SRSC INFRA PRIVATE LIMITED	Odisha
811	Strengthening of Pavement (Overlaying works) with DBM and BC of Panikoili to Rimuli section of NH-20 (Panikoili-Keonjhar-Rimuli) from Km 0.000 to Km 60.000	NH 20	60	07-03-2024	15-03-2024	99.03	Item Rate	4L	SRSC INFRA PRIVATE LIMITED	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
812	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole – Paradip Section of NH-53 (Old NH – 5A) from Km.60.000 to Km.76.646 (Package-4)	53	16.646	13-07-2023	01-11-2024	808.48	HAM	8L	Rail Vikas Nigam Limited	Odisha
813	Construction of Service road (length 1786 M.) BHS on Kaithal-Rajasthan Border for village Bir Babran from Km.97.900 to Km.98.800 of NH-65 (New NH-52/152)	152	1.786	12-12-2023	28-06-2024	3.73	Item Rate	4L	Vijay Kumar Contractor	Haryana
814	Construction of Service Road from Km. 71.300 to Km. 73.310 BHS (total 3766 mtr) on Barwala Bypass on Kaithal-Rajasthan Border section of NH-52 in the State of Haryana.	52	2.01	22-08-2025	29-10-2025	8.00	Item Rate	4L PS	Pankaj Kumar Contractor	Haryana
815	Improvement Measures at 02 Potential Blackspot Locations from Km 164.980 to Km 165.640 (Bobasar Junction) and Km 181.250 to Km 182.350 (Current Balaji Junction) on Salasar–Nagaur Section of NH-58, Rajasthan on Item Rate (Percentage) Basis (2nd Call)	NH-58	2.42	07-11-2025	08-12-2025	9.08	Item Rate	2L PS	Varun Chandra Development and Construction LLP	Rajasthan

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
816	4 laning of Barasat - Barajaguli Section of NH-12 from Km. 31.000 to Km. 48.679 in the district of North 24 - Parganas	12	17.679	30-03-2024	12-08-2024	217.08	EPC	4L	Mukherjee Associates Infra (P) Ltd.	West Bengal
817	Development to 4-laning of the de-scoped stretches from Km 115.342 to Km 191.700 of NH-34 in Nadia District (3.962) & Murshidabad District (5.538) pertaining to Krishnagar to Berhampore section of NH-34 (New NH-12) , in the state of West Bengal under NH(O).	12	10.554	28-03-2024	16-07-2024	109.96	EPC	4L	Mukherjee Associates Infra (P) Ltd.	West Bengal
818	Construction of 2 nos of Flyover on Omarpur Junction of NH34 from Design Ch. 245.50 to Design Ch. 247.500 (Length=2.0 km) and on Dhulian Junction of NH 12 (old NH 34) from Design Ch. 274.300 to Design Ch. 276.500 (Length=2.2 km) in the State of West Bengal on EPC Mode	12 (Old NH 34)	4.2	28-03-2025		103.00	EPC	4L/6L		West Bengal
819	Bridge over Ganga River at d/s of Farraka Barrage including Approaches connecting Farakka-Raiganj	12	5.47	20-08-2018	20-12-2018	521.20	EPC	4L	CQCE - RKEC (JV)	West Bengal

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
820	4 Laning of NH-544D from Km 37.000 to km 69.000 of Muchukota- Bugga section (Pkg-2)	544D	32	08-12-2022	17-08-2023	733.35	HAM	4L/2L PS	MEIL Ananthapur Roadways Private Limited	Andhra Pradesh
821	Strengthening under One Time Improvement of bypassed/ realigned sections of Anantapur - Muchukota - Bugga section of NH-544D in Andhra Pradesh on item rate (percentage) basis.	NH 544D	18.715	18-03-2026	25-05-2026	31.95	Item Rate	4L	SRC Infra Developers Private Limited	Andhra Pradesh
822	Construction of service road from ch.73+380 to ch.74+210 RHS in Horti village on Solapur Vijayapur Road NH-52 on EPC Mode.	52	0.83	19-05-2025	15-07-2025	1.64	EPC	2L/4L PS	Deokar Earthmovers	Karnataka
823	Construction of a 6 lane flyover with approaches & slip road at Ganesh Nagar Cross (km.226.160) between km 225.800 and km 226.960 on the 4-lane Bijapur-Hungund section of NH-50 in the state of Karnataka, to be executed on standalone basis under EPC mode	50	1.16	26-03-2025	30-06-2025	34.69	EPC	6L	N. S. Nayak & Sons	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
824	Construction of Vehicular underpass at Kudal Sangam cross at Km.305+446 (Black spot ID: KA-(02)-367) & Vehicular underpass at Belgal cross at Km.307+151 (Black spot ID:KA-(02)-249) on the 4 lane Bijapur-Hungund section of NH-50 from Km.225.800 to Km.323.012 in the state of Karnataka to be executed on EPC Mode	50	2.32	14-12-2024	15-03-2025	43.90	EPC	6L	H P Madhukar & Co	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
825	Permanent Rectification of Blackspots by (i) Construction of VOP at Basaveshwara Circle at Ilkal Town (ID No. KA-02- 199) at Km.330+275 along with Slip Road from Km.329+680 to Km. 330+780 (on both sides) (ii) Construction of VOP at Metagal Cross (ID: KA-02- 430) at Km.387+930 along with Slip Road from Km.387.500 to Km.388.460 (on both sides) (iii) Flyover at Hulgi at Km.412+530 (iv) VUP At Hosahalli at Km.409+600 (v) LVUP at Shahapur Cross at Km.406+040 along with Slip road from Km.405+640 to Km.406+500 (on both sides) and SVUP at ROB Approach at Km. 407+130 along with Service road from Km.406+550 to Km.407+200 (on both sides) in Hungund to Hospet Section of NH-50 in the State of Karnataka through Engineering, Procurement & Construction (EPC) Mode	50	5.62	14-03-2024	20-07-2024	138.99	EPC	4L/6L	S S Alur Construction Company	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
826	Construction of Foot over Bridge at Km.361+000 of NH-50 near MB Iyyanahalli village between the stretch of Hospete-Chitradurga section in the state of Karnataka	NH50	0.1	16-03-2024	27-03-2024	1.56	Item Rate	4L	Govindaraj Contractor and Earth Movers	Karnataka
827	Rectification of Blackspot by Construction of Major Bridge at Km. 306+184 LHS, Construction of LVUP at Km. 306+825 along with Slip/Service Roads and construction of LVUP at Km. 376+739 along with Slip/service roads in Hospete to Chitradurga road section Km. 299+000 to Km. 418+750 of NH-50 In the State of Karnataka under EPC Mode	50	4.28	29-04-2025	05-09-2025	33.48	EPC	4L/6L	Classic Infrastructure	Karnataka
828	4L from Km 95.400 (Udaipura) to Km 147.450 (Bhogu) on NH-75 (Sec-II)	39	49.94	29-03-2023	09-10-2024	908.00	HAM	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Jharkhand
829	4L from Km 55.00 (Kuru) to Km 95.400 (Udaipura) on NH-75 (Sec-I)	39	38.6	07-03-2024	11-01-2026	810.00	HAM	4L	Barbrik Project Limited	Jharkhand

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
830	Construction of LVUP (INS Sardar Patel to NOFRA Access) at km 402.180 of Porbandar-Dwarka section of NH-51 in the state of Gujarat on EPC Mode	51	1.51	14-10-2025	23-07-2026	19.98	EPC	4L	Shree Construction	Gujarat
831	Strengthening and Maintenance of existing 2L NH-753BE starting from junction with NH-753B at Taloda and connecting Shahada – Shirpur – Chopda – Yawal - Raver upto Maharashtra / Madhya Pradesh Border	753BE	232.2	24-05-2023	06-07-2023	61.14	Item Rate	2L	sundar madhav construction	Gujarat, Maharashtra
832	Strengthening, Repair & Maintenance of Taloda Burhanpur NH-753BE for 32.100 Km length between Km. 63.800 to Km. 106.000 in Dhule District in the State of Maharashtra on percentage Item rate basis	753BE	12.87	28-04-2025	11-06-2025	15.91	Item Rate	2L	M/s Ajay Awatram Katariya	Maharashtra

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
833	Strengthening, Repair & Maintenance of Taloda Burhanpur NH-753BE for 20.600 Km length between Km. 128.000 to Km. 226.500 (5.375 Km strengthening) in Jalgaon District in the State of Maharashtra on percentage Item rate basis	753BE	20.6	29-03-2025	01-08-2025	9.53	Item Rate	2L	sundar madhav construction	Maharashtra

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
834	Construction of works in the state of Maharashtra on EPC mode; A) ROB at km 377+800 along with approaches at Bhaiya Chowk Junction & Service Road from Ch. 365+740 to Ch. 366+580 (BHS) on Sangli - Solapur section of NH-166, VUP at Ch. 210.592 (Yawali) including SVUP at Ch. 211.139 on Pune Solapur Pkg-II section of NH-65, C) VUP at Ch. 36+580 along with street light work on Solapur-Yedshi section of NH-52., D) Service Road from Ch- 129+440 to 129+990 RHS, Ch. 129+750 to 129+990 LHS, Ch. 135+650 to 136+100 BHS, Ch. 101+750 to 102+050 BHS, Ch. 104+200 to 104+780 RHS & Widening of Box culvert at Ch. 104+759 on Akkalkot - Solapur section of NH-150 (E)	NH-166	3.47	06-01-2024	14-03-2024	96.51	EPC	4L/6L	PRL Projects and Infrastructure Limited	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
835	Strengthening under One time improvement (DBM +BC) of 4L Miraj- Solapur Section from Km189.300 to Km200.100 of NH-166	166	10.8	29-11-2021	01-04-2022	19.97	EPC	4L/2L PS	NIRMAN CONSTRUCTIONS	Maharashtra
836	Construction of VOP at Ch 217.400 along with Slip Road from Ch 217.060 to Ch 217 .680 and Slip Road from Ch 194.710 to Ch 195.080 at Sangli Borgaon Section of NH 166 in the State of Maharashtra on EPC Mode	166	0.62	03-10-2024	01-01-2025	14.02	EPC	2L/4L	C B Bikkad Engineers & Contractors	Maharashtra
837	Strengthening and Road Safety Measures work of Shirol - Ankali Section from Km 146+790 to Km 182+250 (NH-166) in the state of Maharashtra on item rate (percentage) basis	166	35.46	27-03-2026	14-05-2026	29.41	Item Rate	4L	NSC Projects Pvt. Ltd.	Maharashtra
838	4L of Ratnagiri - Kolhapur section of NH-166 from km 0.000 to km 19.769 and km 31.000 to km 67.140 (Pkg – I)	166	55.909	29-03-2022	22-11-2022	930.00	HAM	4L	Ravi Infrabuild Projects Private Limited	Maharashtra
839	4L of Ratnagiri - Kolhapur section from km 67.140 to km 112.340 of NH-166 (Pkg – II)	166	45.2	30-03-2022	26-05-2023	839.00	HAM	4L	J M Mhatre Infra Pvt Ltd - Thakur Infraprojects Pvt. Ltd. (JV)	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
840	4L of Ratnagiri - Kolhapur section from km 112.340 to km 145.300 of NH-166 (Pkg-III)	166	32.96	29-03-2022	26-05-2023	986.00	HAM	4L	Megha Engineering and Infrastructure Ltd.	Maharashtra
841	Maintenance of 2L PS of Ratnagiri - Kolhapur Section from 0.000 to Km 137.285 of NH-166	166	126.05	12-04-2022	09-06-2022	32.00	OMT	2L PS	MD-Infra India Pvt. Ltd.	Maharashtra
842	Construction of Slope Protection Works at Amba Ghat from Km 67.000 to Km 72.000 on NH-166 of Ratnagiri- Kolhapur section in the state of Maharashtra on EPC Mode	166	5	02-09-2024	10-10-2024	23.82	EPC	2L/4L	MD-Infra India Pvt. Ltd.	Maharashtra
843	Construction of 4 Lane Elevated Corridor from Km 12+ 695 to Km 14+620 in Kuwarbav section of NH166 in Maharashtra on EPC Mode under NH(O)	166	1.925	20-03-2026	04-06-2026	96.20	EPC	4L	Vidya InfraBuilt Pvt. Ltd.	Maharashtra
844	Construction of flyover at km149.90 to 151.135 on Bageshwar-dham Cut and Kararganj	39	2.82	27-03-2025	27-06-2025	28.90	EPC	4L	Om construction	Madhya Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
845	Construction of Light Vehicular Underpass (LVUP) at Km. 80+800 (Design Ch. 81+026) Karara Ganj Junction on Jhansi to Khajuraho section of NH-39 in the state of Madhya Pradesh on EPC Mode	39	1.65	06-10-2025	06-10-2025	18.55	EPC	4L	SCONS Infrastructure Private Limited	Madhya Pradesh
846	Construction of Service Road. RCC drain. PGR at various location & Development of existing alignment of Bhavi village Bar-Bilara-Jodhpur section of NH.25 (Old NH-112) in the State of Rajasthan.	NH-25	7.483	16-02-2024	11-03-2024	15.05	Item Rate	Others	Murari Lal Agrawal	Rajasthan
847	Strengthening & Improvement of Two lane with paved shoulder of Jodhpur-Pokaran section of NH-125 in the State of Rajasthan	#####	136.14	24-03-2025	28-04-2025	80.44	EPC	2L/4L PS	Heera Ram Godara	Rajasthan
848	4L of Karwar (Km. 281.980 of NH-62 Nagaur road) to Dangiyavas of Jodhpur Ring Road (Pkg-II)	125A	30.093	31-03-2022	29-08-2022	298.78	EPC	4L	Spetsdorstroy LLC - OSS Construction Private Limited (JV)	Rajasthan

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
849	4L Elevated Section and at-grade improvements at Begusarai town (Simaria - Khagaria section) from Km. 221.047 to Km. 225.302 of NH-31	31	4.255	23-03-2022	27-06-2022	255.99	EPC	4L	Altis Holding Corporation -Transrail Lighting Limited JV	Bihar
850	Construction of Four lane Elevated Flyover at Bihat Chandni chowk from Km. 209.450 to Km. 210.675 (Total Length= 1.225 Km) of NH31 for permanent rectification of MORTH Identified Blackspot over Simaria-Khagaria Section of NH-31 from Km. 206.050 to 266.282 in the state of Bihar on EPC mode	31	1.225	10-01-2026	01-04-2026	52.41	EPC	4L	Hari Construction and Associates Pvt. Ltd	Bihar
851	2L PS Greenfield bypass Ialgaon, ajhara, mohanganj and Raniganj on Raebareli - Jaunpur Section (Design km 0.00 to Km 53+177 of NH-31	31	50.8	30-06-2025	30-06-2026	577.00	HAM	2L PS	R&C Infraengineers Private Limited	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
852	Repair and Maintenance of National Highway-128A starting from its junction with NH-28 near Mohammadpur connecting to Badshahpur and terminating at its junction with NH-31.	128A	46.771	08-11-2024	03-12-2024	9.19	Item Rate	2L/4L	MVD Infradevelopers Private Limited	Uttar Pradesh
853	Construction of two lane with paved shoulders bypass to Mungrabadshapur town starting from near Kodahu at Km 47/225 of NH-319D and ending near Nauwadandi at Km 219/720 of NH-31 under NH(O) in the state of Uttar Pradesh on EPC mode	319D	4.33	06-03-2025	22-09-2025	70.66	EPC	2L PS	DMR Builders Pvt. Ltd.	Uttar Pradesh
854	Construction of 211.880 m Major Bridge on well foundation over River Gomti on NH-128A (Parallel to Shastri Bridge) in Jaunpur city on Engineering, Procurement & Construction (EPC) Mode in the State of Uttar Pradesh.	NH-128A	0.22	02-06-2022	07-09-2022	20.74	EPC	2L	Brahma Construction	Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
855	Strengthening of Allahabad Bypass to Mungra Badshahpur section of NH- 319D from Ch. 21+000 to Ch. 30+630 & from Ch. 35.410 to Ch. 47+234 of in the state of Uttar Pradesh	NH-319D	21.454	27-02-2025	15-04-2025	18.44	Item Rate	4L	Lucky Traders	Uttar Pradesh
856	Sattanathapuram to Nagapattinam from Km 123.800 to Km 179.555	32	55.755	05-07-2018	05-10-2020	1905.37	HAM	4L	Welspun Enterprises Ltd.	Puducherry, Tamil Nadu
857	Constuction of RCC covered drain between ch.216.500 to 217.795 (LHS) at Ahimamau and Ch. 204.505 to 204.750 (RHS) at Gosainganj total length of 1.54 km on Sultanpur to Lucknow section of NH-731	NH-731	1.54	22-05-2026	17-06-2026	1.73	Item Rate	Others	Rajender Singh Contractor, Hisar	Uttar Pradesh
858	Construction of Underpass beneath airport runway on NH-31 (old NH-56) for proposed expansion of runway of Babatpur Airport Varanasi	31	2.85	06-06-2025	30-09-2025	217.98	EPC	6L	Kaluwala Construction Private Limited	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
859	Rectification of Blackspot by Construction of 4L VUP at km 39.960, flyover at km 40.320 and km 46.630 between km 39.300 to km 47.170 in Kurali-Kiratpur section of old NH-21 (new NH-205)	205	2	28-04-2022	01-11-2022	46.78	EPC	4L/6L	Oasis Technocons Limited	Punjab
860	4 Laneing of Kurali-Kiratpur Sahib Section of NH-@! in the state of punjab under NHDP Phase-IIIA on BOT Basis: Regarding Installation of Viewcutter on Flyover at Kiratpur Sahib At Ch.71.000 to 71.150 at LHS (6th Call)	205	0.15	08-11-2024	14-01-2025	0.11	Item Rate	4L	TAR INDO Constructions Pvt. Ltd.	Punjab
861	Construction of Service Road from Ch. 60+200 to 60+960 (RHS) (Including Minor Bridge at Ch. 60+805 (RHS)) (ii) FOB at Ch. 55+150 and (iii) Repair of Service road from Ch. 39+300 to C h. 41+050 on Kurali-Kiratpur Section from Km 28.600 to Km. 73.200 of NH-21 in the State of Punjab	205	21.66	15-09-2025	24-10-2025	5.94	Item Rate	4L PS	Allone Infra Private Limited	Punjab

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
862	One Time improvement from km 86 Kainchi Mod Swarghat to km 165.300 Jadol of Old NH-21	2,05,154	79.3	31-03-2022	31-03-2022	27.83	Item Rate	2L	State PWD	Himachal Pradesh
863	Construction of 9 Nos FOB's between Kiratpur to Nerchowk (including Sundernagar bypass) section of NH-21(Now NH-205, 03 &154) from km 0+000 to km 182+815 under EPC Mode in the state of Himachal Pradesh	2,05,154	78.418	09-03-2024	16-03-2024	6.20	EPC	4L	ASAP PREFAB PRIVATE LIMITED	Himachal Pradesh, Punjab
864	Construction of 9 nos. FOB's on Balance work of Four laning of Kiratpur to Nerchowk section of NH-21 (from km. 12+750 to km. 26+500, km. 126.500 to km. 158.500 including ACC link road from km. 0+000 to km. 2+003) Greenfield Alignment (excluding Sundernagar Bypass) (Package-2) on EPC mode	205 & 154	47.753	12-05-2025	04-09-2025	5.69	EPC	4L	MSC Roads and Bridges Pvt. Ltd	Himachal Pradesh
865	One time maintenance of existing road from Km 191.190 to Km 203.500	1,543	12.31	23-09-2016	23-09-2016		Item Rate	2L		Himachal Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
866	Construction of Alternate Road from Pandoh Dam to HPPWD Rest house, Pandoh & Kenchi Mod to HPPWD Rest House	03,03	3.7	04-10-2023	04-10-2023	3.16	Item Rate	4L	State PWD	Himachal Pradesh
867	One time Maintenance of existing road from Deod to Larji Power house	03	9.8	31-03-2022	31-03-2022	8.41	Item Rate	2L	State PWD	Himachal Pradesh
868	One time maintenance of existing Road Nagwain Village(250+200 to 251+450) & Existing Road Jhiri to Manikaran Chowk (253+790 to 261+600)	03	9.06	09-03-2022	09-03-2022	8.51	Item Rate	2L	State PWD	Himachal Pradesh
869	Slope stability/Erosion control/lanslide correction measures at various section on Takoli -Kullu section of NH-03 from Km 262 to km 265 in the state of Himachal Pradesh on EPC mode	03	3	17-08-2024	15-07-2025	39.00	EPC	Others	BHARAT CONSTRUCTION INDIA PVT LTD	Himachal Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
870	Construction of Uni-directional Grade separated Structure with Slip Service Road (Km. 247.00 to km. 248.679) (Jhiri Chowk on start of Bajaura Bypass) on existing 4 lane of Takoli-Kullu section of NH-03 in the state of Himachal Pradesh	03	1.679	04-11-2025	04-11-2025	31.81	EPC	4L	Seerat Construction Private Limited	Himachal Pradesh
871	Construction of Long-Term Remedial measures of Landslide/River cut/bank erosion at identified locations between PANDOH TO KULLU on Kiratpur-Manali Section of NH-03 (Old NH-21) in the State of Himachal Pradesh on EPC Mode	03	2.88	23-03-2026	19-06-2026	228.75	EPC	Others	BHARAT CONSTRUCTION INDIA PVT LTD	Himachal Pradesh
872	Reconstruction of damaged location between Kullu to Manali section of NH-03 from km 272.000 to km 309.345 in the state of Himachal Pradesh	03	3.8	03-11-2023	03-11-2023	19.81	Item Rate	4L	Gawar Construction Ltd	Himachal Pradesh
873	Interim protection measures on NH-03 between Pandoh (km 221) to Manali (km 309) in the state of Himachal Pradesh	03	84.945	30-07-2024	02-08-2024	13.79	Item Rate	2L/4L	AV Construction	Himachal Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
874	Construction of 9 Nos FOB's between Pandoh to Manali section of NH-21 (Now NH-03) from km 221+305 to km. 309.345 under EPC Mode in the state of Himachal Pradesh	03	84.945	08-03-2024	16-03-2024	8.40	EPC	2L/4L	Vijay Kapoor	Himachal Pradesh
875	Construction of Long-Term Remedial measures of River cut/bank erosion at identified 19 locations (i.e., ARC-16, ARC-46, RC-28, RC-29, ARC-36, ARC-37, ARC-38, ARC-39, ARC-31, ARC-32, ARC-33, ARC-34, ARC-35 RC-16 ARC-17 ARC-18, RC-26 ARC-29 ARC-30) between KULLU TO MANALI on Kiratpur-Manali Section of NH-03 (Old NH-21) in the State of Himachal Pradesh on EPC mode	03	4.86	31-03-2026	19-05-2026	251.00	EPC	Others	Ganesh Builders	Himachal Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
876	Construction of Long-Term Remedial measures for River cut/bank erosion at 3 Nos. locations (RC-17, RC-24 and RC-27) between Kullu to Manali Section of NH-03 (Old NH-21) in the State of Himachal Pradesh on EPC mode	3	1.39	02-04-2026	29-06-2026	42.70	EPC	Others	Rajinder Infrastructure Private Limited	Himachal Pradesh
877	4L Sundar Nagar Bypass from Km.173.900 to Km.179.600 of NH-21	21	6.68	31-03-2022	15-06-2022	99.69	EPC	4L	Kaluwala Construction Private Limited	Himachal Pradesh
878	Construction of Box culvert with approaches at Km 9.700 on Jaisalmer-Barmer section of NH 68 in the state of Rajasthan on item rate (percentage) basis	68	0.2	11-03-2026	11-05-2026	0.64	Item Rate	2L PS	Prabhudan Detha & Company	Rajasthan
879	Construction of Four lane Elevated Structure at Raniwada Circle in Sanchore City on NH-68	68	6.2	02-03-2024	12-07-2024	186.50	EPC	4L	Vidya InfraBuilt Pvt. Ltd.	Rajasthan

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
880	Improvement and Up-Gradation of Existing Road to 4L PS from Km 123.650 to 175.080, from Start of Shahabad Bypass to End of Hardoi bypass of NH 731 (Pkg-2B)	731	51.43	30-11-2022	20-11-2023	659.87	HAM	4L	Raj Corporation Ltd.	Uttar Pradesh
881	Improvement and Up-Gradation of Existing Road to 4L PS from Km 88.750 to 123.650, from Start of Shahjahanpur Bypass to start of Shahabad bypass of NH 731(Pkg.- 2A)	731	34.9	30-11-2022	19-01-2024	564.76	HAM	4L	Raj Corporation Ltd.	Uttar Pradesh
882	Improvement and Up-Gradation of Existing Road to 4L PS from Km 229.070 to 260.800, End of Hardoi District to Lucknow Ring road of NH 731 (Pkg-4)	731	31.73	14-03-2022	24-10-2022	280.72	EPC	4L	R.P. INFRAVENTURE PVT. LTD. - SOBTI INFRATECH LTD. (JV)	Uttar Pradesh
883	6L Grade Separator at Km 36.530 with LVUP at Km 36.894 including approaches to grade separator & LVUP from Km 35.840 to 37.240 in Barhi-Hazaribagh section (Hazaribagh Bypass) of NH-20	20	1.4	20-04-2021	07-07-2021	42.71	EPC	6L	PRL Projects and Infrastructure Limited	Jharkhand

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
884	Construction of Service Road from Km. 35+840 to Km. 37+240 (Both side) in Barhi Hazaribagh Section (Hazaribagh Bypass) of the NH-33 in the State of Jharkhand on EPC Mode	33	1.4	22-08-2025	27-10-2025	6.21	EPC	4L	Jai Mata Dee Construction	Jharkhand
885	Rectification of Blackspot (JH-02-033) by Construction of Ramps (Slip Roads) to Kothar-Bridge from Km. 89.500 to Km. 90.000 of NH-33	33	0.5	29-11-2022	15-05-2023	12.69	EPC	4L	Jai Mata Dee Construction	Jharkhand
886	Tolling, Operation, Maintenance & Transfer of Hazaribagh- Ranchi including Ramgarh bypass section of NH-33 from KM 41+500 to KM 115+290 in the state of Jharkhand.	33	7.105	29-11-2019	20-10-2020	930.00	TOT	2L	Hazaribagh Tollway Limited	Jharkhand
887	Strenghtneing of existing Mathura Bareilly section of NH 530B (part of Package 1B) under jurisdiction of Mathura Vrinndavan Development Authority	530B	8.55	07-02-2024	07-02-2024	8.99	Item Rate	4L	Mathura Vrindavan Development Authority	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
888	Four Lane Highway from Chandan Nagar (Existing Km. 59.025 of NH 530B/Design Km. 179.5000) to Bareilly Bypass(Start)(Existing Km. 59.025 of NH 530B/Design Km. 218.000) Section of NH 530B, in the State of Uttar Pradesh on HAM Mode under NH(0)	530B	38.5	28-03-2025	19-11-2025	695.81	HAM	4L	Dhariwal Buildtech Limited	Uttar Pradesh
889	4L Kasganj-Badaun Section from Km. 123.100 to Km. 179.500 (Pkg-III) of NH530B	530B	56.4	16-06-2023	30-05-2025	1085.47	HAM	4L	G R Infraprojects Limited	Uttar Pradesh
890	4L from Devinagar Bypass (End) (Existing Km. 208.000 of NH 530B/Design Km. 66.000) to Kasganj Bypass (End) (Existing Km.150.100 of NH 530B/ Design Km. 123.100) of NH 530B	530B	57.97	29-03-2023	06-06-2024	1226.87	HAM	4L	G R Infraprojects Limited	Uttar Pradesh
891	Construction of 4/6 lane Highway of Southern Bareilly Bypass, starting at Ch. 237+000 of NH 530 near Jhumka chauraha, Dhantiya village and ending at Ch. 267+000 of NH 30 near Invertis University including Trumpet Interchange	530B	29.92	28-03-2025	24-12-2025	824.00	HAM	4L	R.P. INFRAVENTURE PVT. LTD in Joint Venture with Velji Ratna Sorathia Infra Pvt. Ltd.	Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
892	Rectification works at Five (05) MoRTH identified blackspot location on jaipur-Tonk-Deoli Section of NH-52 in the state of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	NH-52	7.58	24-01-2025	02-06-2025	64.95	EPC	4L/6L	Kisan Construction Co.	Rajasthan
893	Reconstruction & Rehabilitation with CC Pavement and Incidental Works of Deoli-Kota Section of NH-12 (New NH- 52) from Talabgaon to Junction of NH- 76 (New NH- 27) on Kota Bypass (Design Km.205.724 to Km. 250.144) (Package-2)	52	44.42	22-12-2020	16-03-2021	212.61	Item Rate	4L	Ramesh Kumar Bansal - Rajendra Singh Bhamboo Infra Pvt. Ltd. (JV)	Rajasthan
894	Rectification of Accident Black spots at Km 190.724 (Hindoli) Junction with NH-148D and Km200.890 (Sathur) Junction with NH-148D on Deoli-Kota section (Design km 167+624 to km 250+144) section of NH-12 (New NH-52) in the state of Rajasthan on EPC mode	52	2.92	13-03-2024	28-08-2024	55.07	EPC	3L	PRL Projects and Infrastructure Limited	Rajasthan

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
895	Rectification of 7 nos. of Blackspots by Construction of (i) Capacity Augmentation at Kanchi Ghati from Ch. 186+250 to 188+150(RHS) and 187+935 to 188+150(LHS) (ii) Flyover at Badanyagav Ch.197+960 with Capacity Augmentation from Ch. 197+430 to 198+700 (LHS) and from Ch. 197+300 to 198+700 (RHS) (iii) Capacity Augmentation at Silor puliya tiraha for from Ch. 211+510 to 215+050(BHS) (iv) Flyover at Ramganj balaji Ch. 217+600 with Capacity Augmentation from Km 217+020 to 218+450 (BHS) (v) Flyover at BarundhanTiraha Ch. 226+275) with Capacity Augmentation upto Km 225+755 to 228+945(LHS) and 225+770 to 226+845(RHS) (vi) Flyover at Aktasa Bypass Ch 230+775 with Capacity Augmentation Ch 230+345 to 231+295 on Deoli-Kota section (from Km 167.624 to Km 250.144) of NH-52 (Old NH-12) in the State	52	4.58	24-07-2025	15-11-2025	121.77	EPC	4L	Silica Infra Pvt. Ltd	Rajasthan

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
896	Balance work of Rectification of Black-spot by Construction of Approach road with RE wall at Sathoor Junction Flyover from Ch. 200+915 to 202+005 (BHS) on Deoli-Kota section of NH-52 in the State of Rajasthan on EPC mode	52	1.09	04-09-2025	20-12-2025	13.19	EPC	4L	Bhadu Construction	Rajasthan
897	Construction of Balance Service Road at Pilukhedi & Biaora End along with RCC drain and Development of Median Opening & Junctions Improvement on Bhopal-Biaora section of NH-12 (New NH-46) from Design Km. 324+000 to km. 421+325 in the state of Madhya Pradesh on EPC mode.	12	0.51	23-09-2024	20-11-2024	6.48	EPC	4L	Godec Construction Pvt. Ltd. Shivpuri	Madhya Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
898	Construction of Light Vehicular Underpass (LVUP) at Gandhinagar Junction at Km 320.100 and Vehicular Underpass (VUP) at Doraha Junction at Km 341.070 Lalghati (315.725) to Biaora (421.325) section of NH-12 (New NH-46) in the state of Madhya Pradesh on EPC Mode	46	2.452	23-09-2024	20-11-2024	25.77	EPC	4L	Godec Construction Pvt. Ltd. Shivpuri	Madhya Pradesh
899	CONSTRUCTION OF LIGHT VEHICULAR UNDERPASS (LVUP)/ VEHICULAR UNDERPASS (VUP) AT CH. KM. 332+900 (JHIRNIYA), AT CH. KM. 357+420 (HINGONI), AT CH. KM. 378+490 (BADODIA TALAB), AT CH. KM. 395+600 (GADIYA) AND AT CH. KM. 390+950 (NARSINGHARH JUNCTION) ON LALGHATI (315+725) TO BIAORA (421+325) SECTION OF NH-12 (NEW NH-46) IN THE STATE OF MADHYA PRADESH	46	5	03-03-2025	01-06-2025	66.98	EPC	4L	Vijay Kumar Contractor	Madhya Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
900	Strengthening of service road from Ch. 315+725 to Ch. 323+350 with white topping and reconstruction with PQC from Ch. 323+350 to 324+000 on Bhopal-Biaora section of NH-46 in the state of Madhya Pradesh on EPC Mode.	46	8.275	27-02-2025	25-07-2025	18.56	EPC	4L	Godec Construction Pvt. Ltd. Shivpuri	Madhya Pradesh
901	Strengthening of existing flexible and rigid pavement with bituminous overlay on Lalghati-Mubarakpur section of NH-46 from Ch. Km. 315.725 to Ch. Km. 324.000	46	7.2	28-02-2026	08-04-2026	22.39	Item Rate	4L	Godec Construction Pvt. Ltd. Shivpuri	Madhya Pradesh
902	Profile raising and strengthening of existing flexible pavement including flexible overlay (2.12 km) and reconstruction (22.817 km) along with 04 years routine maintenance of Bhopal-Biaora section from Ch. Km. 394.923 to Ch. Km. 421.450 of NH-46	46	24.93	24-03-2026	30-04-2026	112.34	Item Rate	4L	Balaji DayalPura Infra Pvt. Ltd	Madhya Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
903	Strengthening/Rehabilitation of rigid Pavement with Concrete Overlay (7.5 Km) and flexible pavement with flexible overlay (42.96 Km) and reconstruction (13.33 km) along with 04 years routine maintenance of Bhopal - Biaora section from Km. 324 to Km. 394.923 of NH -46	46	64.26	24-03-2026	30-04-2026	151.67	Item Rate	4L	Balaji DayalPura Infra Pvt. Ltd	Madhya Pradesh
904	Strengthening/reconstruction of existing service road (13.40 km) with Rigid pavement on Bhopal-Biaora section of NH-46	46	13.4	19-02-2026	08-04-2026	33.73	Item Rate	4L	Gaur Road Tar Coat Pvt. Ltd.	Madhya Pradesh
905	4L PS from near Hemmige Village Periyapatna - Hassan Road Jn. to near Hunsur - KR Nagar Jn section from Km. 144.900 to Km. 169.000 of NH-275 (Pkg. III)	275	24.1	10-03-2023	03-04-2025	575.90	HAM	4L	Ramalingam Construction Company Pvt. Ltd	Karnataka
906	4L PS from Near Guddehosur to Start of Kushalnagara Bypass to near Hemmige Village Periyapatna - Hassan Road Jn from Km. 122.200 to Km. 144.900 of NH-275 (Pkg. II)	275	22.7	10-03-2023	08-12-2025	585.84	HAM	4L PS	D. Y. Uppar and Sons - KMC Constructions Limited (JV)	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
907	4L PS from near Hunsur - KR Nagar Junction to near Yalachahalli village KR Nagara - Yelawala Road Junction ffrom Km 169.000 to Km 195.550 of NH-275 (Pkg-IV)	275	26.55	10-03-2023	30-04-2025	650.00	HAM	4L PS	KNR Constructions Limited	Karnataka
908	4L PS from near Yalachahalli village KR Nagara - Yelawala Road junction to Srirangapatna Bypass Near Paschima Vahini from km 195.550 to Km 214.535 of NH-275 (Pkg-V)	275	18.985	10-03-2023	07-04-2025	690.30	HAM	4L PS	KNR Constructions Limited	Karnataka
909	Elimination of Blackspot at Trichy - Dindigul from 333.000 Km to 421.273 Km section of NH-45	83	1.8	26-11-2021	26-11-2021	12.51	Item Rate	4L	Suganya Constructions	Tamil Nadu
910	Raising of Avenue plantation in Theni - kumili Section of NH -183 (from Km 82+410 to Km 136+543)	183	54.133	17-10-2023	07-11-2023	6.18	Item Rate	Others	North East Organised floritech	Tamil Nadu
911	Raising of Avenue plantation in Dindigul-Theni Section of NH -183 (from Km 2+750 to Km 82+410)	183	79.66	29-08-2023	03-10-2023	11.60	Item Rate	Others	North East Organised floritech	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
912	Construction of Service road on both side of ROB approach near Boothipuram (from Km 74+400 to Km 75+118 on Dindigul side and from Km 75+450 to Km 75+900 on Theni side), Construction of RCC lined drain on BHS of Boothipuram cross road, Construction of RCC Retaining wall/toe wall, Widening of Culvert etc in Dindigul to Theni section of NH-183	183	1.5	19-10-2023	15-11-2023	9.50	Item Rate	2L	V. Rasappan & Co.	Tamil Nadu
913	Short term rectification measures at vulnerable locations in Dindigul-Theni-Kumili section from Km 5+106 to Km 133+818 of NH-183 (Old NH45E & NH-220) in the State of Tamil Nadu on Item Rate Contract basis	183	128.7	08-10-2025	30-10-2025	4.12	Item Rate	2L PS	S. Kannan	Tamil Nadu
914	4L of Haridwar-Nagina section from km. 0.00 to km. 71.614 of NH-74	34 & 734	71.61	31-03-2016	24-01-2018	827.05	EPC	4L	Corsan Corviam Construction SA	Uttarakhand, Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
915	4L of Haridwar – Nagina section (Design Ch. LME from km 13.829 to km 17.110 & km 26.077 to km 27.508 and Design Ch. RME from km 13.839 to km 17.120 & km 26.078 to km 27.509) of EUP mitigation measures on NH74	734	4.7	18-04-2022	31-08-2022	120.19	EPC	4L	Ashok kumar	Uttarakhand
916	Strengthening under One Time Improvement of Existing Najibabad Town section of Old NH-74 from existing chainage Km. 42+696 to existing chainage Km. 54+151 in the state of Uttar Pradesh on item rate (percentage) basis	Old NH-74	11.455	31-03-2026	02-07-2026	15.11	Item Rate	2L	SHRI KRISHNA AND COMPANY	Uttar Pradesh
917	One-Time Improvement and Maintenance of the existing NH section 74 (Kashipur) bypassed by Kashipur Bypass	74	25.541	23-06-2021	23-06-2021	16.51	Item Rate	2L	State PWD	Uttarakhand
918	One-Time Improvement and Maintenance of the existing section of NH 74 (Jaspur) bypassed by Jaspur Bypass	74	10.849	23-06-2021	23-06-2021	16.51	Item Rate	2L	State PWD	Uttarakhand

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
919	4L of HP/Punjab Border - Mo from km. 11.00 to km. 42.00 of Old NH-20 (New NH-154) (Package-IA)	154	28.7	31-03-2021	18-05-2022	828.00	HAM	4L	IRB Infrastructure Developers Ltd.	Himachal Pradesh
920	Rehabilitation and Upgradation to 4L configuration & Strengthening of Sihuni to Rajol from Km 51.000 to Km 72.000 of NH-154 (Package-IIA)	154	18.45	25-03-2022	27-09-2023	389.00	HAM	4L	Gawar Sihuni Highway Private Limited	Himachal Pradesh
921	Rehabilitation and Upgradation to 2L PS configuration & Strengthening of Padhar to Bijni section from Km 180.000 to Km 202.815 of NH-154 (Pkg-VA)	154	19.05	20-07-2022	04-11-2024	545.00	HAM	2L PS	Gawar Construction Ltd	Himachal Pradesh
922	Rehabilitation and Up-gradation to 4L configuration & Strengthening of Thanpuri to Paror section from Km 85.135 to Km 100.840 of NH-154 (Pkg-IIC)	154	16.275	10-08-2022	05-03-2024	260.45	EPC	4L	Universal Contractors and Engineers Private Limited - Shree Riddhi Siddhi Buildwell Ltd (JV)	Himachal Pradesh
923	4L PS bijni to mandi section from Km 202.815 to Km 208.000 of NH-20 (New NH-154) of Pathankot-Mandi (Package-VB)	NH-154	5.357	16-10-2023	18-03-2025	971.99	HAM	4L PS	Gawar Construction Ltd	Himachal Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
924	Strengthening under One Time Improvement from Km 43+760 to Km. 48.060 of Bypassed section of Pathankot-Mandi section in state of Himachal Pradesh.	154	4.3	02-08-2025	20-10-2025	2.58	Item Rate	2L	Parshotam Singh Sanoria Construction Company	Himachal Pradesh
925	Removal of at-grade junction at Maker Bypass fork cross point towards maker bazaar on 2-laning with Paved shoulder of Chhapra - Rewaghat-Muzaffarpur section of NH-102 (NH-722) in the State of Bihar on EPC Mode (2nd Call)	NH-722	1.219	13-03-2024	04-01-2026	30.70	EPC	4L	J. K. Engicon Pvt.Ltd.	Bihar
926	Removal of at-grade junction in Dighwara at Bheldi Amnaur State highway crossing at Bheldi on 2-laning with Paved shoulder of Chhapra -Rewaghat-Muzaffarpur section of NH-102 (NH-722) in the State of Bihar on EPC Mode	NH-722	0.95	08-01-2024	16-03-2026	20.71	EPC	2L	Rishi Builders (India) Pvt. Ltd.	Bihar

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
927	Removal of at-grade junction near Repura at Garkha Bypass on 2-laning with Paved shoulder of Chhapra -Rewaghat-Muzaffarpur section of NH-102 (NH-722) in the State of Bihar on EPC mode 2nd call.	NH-722	1.178	22-07-2024	04-01-2026	23.00	EPC	4L	Vinod Kumar Jain	Bihar
928	Removal of at-grade junction near Akhtiyarpur at Garkha Bypass on 2-laning with Paved shoulder of Chhapra -Rewaghat-Muzaffarpur section of NH-102 (NH-722) in the State of Bihar.	NH-722	1.202	21-11-2023	04-01-2026	29.04	EPC	4L	Kairav Green	Bihar
929	Construction of VUP at Sonho (Junction point of SH 73 and NH 722) on 2-laning with Paved shoulder of Chhapra -Rewaghat-Muzaffarpur section of NH-102 (NH-722) in the State of Bihar on EPC Mode.	NH-722	1.556	16-11-2023	04-01-2026	24.01	EPC	2L	Rishi Builders (India) Pvt. Ltd.	Bihar

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
930	Construction of additional 3-Lane Bridge over River Ganga for connection between Buxar and Bharauli on NH-922 in the State of Uttar Pradesh and Bihar on Hybrid Annuity Mode	31	3.3	09-01-2025	20-08-2025	368.00	HAM	4L	ASC Infratech Pvt. Ltd.	Bihar, Uttar Pradesh
931	Construction of Four Lane Highway form Ghazipur- Ballia- UP/Bihar State Border (Greenfield) section of NH-31: Package I [from Hridaipur (km 0.000) to Shahapur (km 42.500)] on EPC Mode in the state of Uttar Pradesh.	NH-31	42.5	12-12-2022	03-07-2023	860.77	EPC	4L	Ravi Infrabuild Projects Private Limited	Uttar Pradesh
932	Construction of Four Lane Highway from Ghazipur- Ballia- UP/Bihar State Border (Greenfield) section of NH-31: Package II [from Shahapur (km 42.500) to Pindari (km 78.150)] on EPC Mode in the state of Uttar Pradesh.	NH-31	35.65	23-01-2023	27-10-2023	790.78	EPC	4L	Ravi Infrabuild Projects Private Limited	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
933	Construction of Four Lane Highway from Ghazipur- Ballia- UP/Bihar State Border (Greenfield) section of NH-31: Package III [from Pindari (km 78.150) to Rawalganj Bypass (Km 117.120)] on EPC Mode in the state of Uttar Pradesh.	NH-31	38.97	30-11-2022	29-08-2023	660.34	EPC	4L	NKC Projects Private Limited	Uttar Pradesh
934	Construction of Four Lane Highway from Ghazipur- Ballia- UP/Bihar State Border (Greenfield) section of NH-31: Package IV [from Buxur Spur of length km 17.270 on EPC Mode in the state of Uttar Pradesh.	NH-31	17.27	07-12-2022	15-06-2023	316.56	EPC	4L	BCPL-PRL (JV)	Uttar Pradesh
935	Construction of Service Road, Foot Over Bridge, and Development of Junctions in the Meerut to Bulandshahar section of NH-235 (New NH-334) from Km 8.800 (Design Chainage 8.800) to Km 66.482 (Design Chainage 73.512) in the State of Uttar Pradesh on EPC Mode	235	2.425	23-07-2024	18-10-2024	6.61	EPC	4L	SSB Construction Pvt. Ltd.	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
936	Upgradation and 4L of Haridwar Bypass from Km 0.000 (Km 188.100 of NH-58) to Km. 15.100 (Km 5.100 of NH 74) (PKg-1)	TBD	15.1	06-01-2022	31-10-2022	861.00	HAM	4L	IRCON International Limited	Uttarakhand
937	One-Time Improvement and Maintenance of the existing section of NH 58 (Roorkee city) bypassed by Roorkee Bypass (NH-58)	58	12.995	24-12-2020	24-12-2020	10.87	Item Rate	2L	State PWD	Uttarakhand
938	Road Safety Improvement of Critical Junctions on Muzaffarnagar–Haridwar Section of NH-334 from Km 143+000 to Km 196+000	34,334	6.96	26-05-2025	04-10-2025	119.27	EPC	4L/6L	Himalayan Construction	Uttarakhand, Uttar Pradesh
939	Strengthening under one time improvement Muzaffarnagar – Haridwar Section of NH-334 from Km 130.500 to Km 206.220 in the State of Uttar Pradesh & Uttarakhand on EPC Mode	34,334	75.72	29-08-2025	06-11-2025	98.20	EPC	4L	DPS Contractor Pvt. Ltd.	Uttarakhand, Uttar Pradesh
940	Strengthening and One time Improvement from Km.0+000 to Km.12+300 of Tumakuru Shivamogga section of NH-206	73	12.3	04-03-2023	05-03-2023	7.68	OMT	2L/4L PS	Raj Promoters & Civil Engineers Pvt Ltd.	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
941	Strengthening of existing carriageway including widening of 2 lane section to 4 lane between km. 0.00 to km. 12.30 in Tumakuru Town Limit and 4-Laning from Design Km 53.80 to Design Km 56.05 of NH-206 in Kibbanahalli Village, Tumakuru (District) on EPC mode in the state of Karnataka	7,373	14.55	29-08-2025	09-01-2026	69.65	EPC	4L	NSC Projects Private Limited - MD-Infra India Pvt. Ltd. (Joint Venture)	Karnataka
942	Strengthening under one time improvement of Arasikere Tank Bund section and existing stretch of Tiptur Town limits	73	6.26	24-03-2023	24-03-2023	27.88	HAM	4L/2L PS	BMRG PROJECTS (INDIA) PVT	Karnataka
943	Strengthening and one time improvement of existing stretch of Banawara town limits & re-alignment portion of Bendekere Village of NH-206	73	3.05	12-02-2024	12-02-2024	4.67	HAM	2L/4L PS	Ganesh Ram Dokania	Karnataka
944	4L of Bettadahalli- Shivamogga section from Km.170.415 to km. 226.750 of NH-206 (Tumkur-Shivamogga Pkg-IV)	206	56.335	08-03-2019	20-10-2021	1382.00	HAM	4L	Ashoka Buildcon Limited	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
945	Rehabilitation and Up-gradation of existing road to 2L PS from End of Hamirpur Bypass (near Chilbahal) to Bhangbar section from Km. 138.295 to Km.175.270 of NH-88 (Pkg-IV)	88	36.975	28-03-2022	28-04-2023	435.00	HAM	2L PS	NG Projects Ltd.	Himachal Pradesh
946	Strengthening under One time Improvement for the Bypassed section of NH-88 (New NH-303 & 503) b/w Bhangbar (Near Ranital) to Kangra Bypass Section up to intersection with NH-154	88	9.58	10-12-2025	10-12-2025	11.33	Item Rate	2L	State PWD	Himachal Pradesh
947	2L PS of Hamirpur Bypass from Km 121.175 to Km.138.295 of NH-103&3	103	17.12	07-10-2022	30-10-2023	397.50	HAM	2L PS	Jandu Construction India Pvt. Ltd.	Himachal Pradesh
948	Strengthening under One time Improvement for Bypasses section i.e. from Existing Km. 138.600 km to Km. 147.600 (Kohli to Pucca Bharo section of NH-88)	88	9	03-12-2025	01-02-2026	4.35	Item Rate	2L	State PWD	Himachal Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
949	Strengthening under One Time Improvement of Bypass realigned length (i.e. Lahar Kotlu realignment from km. 139+600 to Km. 140+100, Bhumpal realignment from Km. 141+740 to Km. 142+900 and Nadaun Bypass from Km. 146+500 to Km. 149+950 on NH-88 (New NH-03 & 303) in the state of Himachal Pradesh	88	5.75	24-02-2026	04-03-2026	4.50	Item Rate	2L	State PWD	Himachal Pradesh
950	Strengthening under One time improvement for Bypassed section i.e. from existing Km. 173+220 to Km. 194+155 (Bharoli Kuthaira (Beas Bridge) to Balugaloa) of NH-88 (New NH-303)	88	8.93	25-02-2026	02-03-2026	9.13	Item Rate	2L	State PWD	Himachal Pradesh
951	Strengthening of existing stretch of NH 103 (Old NH-88) from Km. 87+200 to 96+500 on Bhager-Ghumarvin section of Shimla Mataur in the state of Himachal Pradesh.	103	9.3	20-03-2026	04-05-2026	11.50	Item Rate	2L	Ganesh Builders	Himachal Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
952	Strengthening under One Time Improvement scheme from km. 79.000 to 95.000 on to be bypassed section from Brahmpukhar (Km 71.00) to Bhager Flyover (km 97.300) section of NH-88 on Shimla Mataur corridor to HP PWD	205	16	15-03-2023	15-03-2023	10.96	Item Rate	2L	State PWD	Himachal Pradesh
953	4L PS from Kalar Bala Village to Nauni Chowk of NH 205 from Km 41.000 to Km 58.450	205	17.45	08-03-2024	13-05-2025	639.99	HAM	4L PS	Gawar Construction Ltd	Himachal Pradesh
954	4 Lane with Paved Shoulder from Dareota Village to Kalar Bala (NH 205), (Design Chainage -Km 33+185 to Km 41+000, Design Length-7.815 Km) Package-IIB	205	7.815	01-09-2025	24-06-2026	435.00	HAM	4L PS	Ram Kumar Contractor Pvt. Ltd. in JV with M/s Shinde Developers Pvt. Ltd.	Himachal Pradesh
955	Rehabilitation & Re-construction of 2-lane of Shimla-Mataur section of NH-205 from km. 18/500 to km. 18/615 at Ghandal landslide location	205	0.115	28-05-2022	18-09-2023	14.05	EPC	2L	Punia Construction Co.	Himachal Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
956	Maintenance of existing Stretch of Shimla-Mataur section of NH-205 from Ch. 0.000 to km. 43.100 in the state of Himachal Pradesh throught HP.PWD under deposit work	205	43.1	10-02-2026	10-02-2026	24.22	Not Applicable	2L	State PWD	Himachal Pradesh
957	Construction of Permanent Toll Plaza Building at Malhipur and lighting on main rail cum road bridge of Munger Ghat NH 3338 in the state of Bihar	333B	14.517	10-06-2026	20-07-2026	0.90	EPC	2L PS	Sathi Electric Construction	Bihar
958	Installation of Bamboo Crash Barrier (near Bank Munger Side) section of NH333B in Munger district in the state of Bihar (complete in all respect including commissioning)	333B	14.517	05-05-2026	27-05-2026	0.84	EPC	2L PS	MVIKAS Technologies Private Limited	Bihar
959	Repair of service road, Construction of RE wall; slope protection work Earth filling work (Weight bridge) and Safety work for Approaches to Rail - cum - Road Bridge across River Ganga at Munger Ghat near Munger of NH-333B in state of Bihar	333B	14.517	19-01-2026	05-03-2026	1.32	EPC	2L PS	Descon Infrastructure Pvt. Ltd.	Bihar

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
960	4L of Munger – Mirzachauki section from Munger to Kharia village junction from Km 69+520 to Km 95+580 (Pkg-1)	80	26.06	22-02-2021	31-03-2022	981.00	HAM	4L	Montecarlo Munger Mirzachauki 1 Highway Private Limited	Bihar
961	4L of Munger – Mirzachauki section from Km 157+350 to Km 193+931 (Pkg-4)	80	36.58	03-03-2021	17-08-2022	892.00	HAM	4L	APCO Infratech Pvt. Ltd.	Bihar, Jharkhand
962	4L of Munger – Mirzachauki section from Km 95+580 to Km 125+000 (Pkg-2)	80	29.42	03-03-2021	12-03-2022	902.00	HAM	4L	APCO Infratech Pvt. Ltd.	Bihar
963	4L of Munger – Mirzachauki section from start of existing Bhagalpur bypass to Rasulpur from Km 125+000 to Km 157+350 (Pkg-3)	80	32.35	22-02-2021	06-04-2022	1017.00	HAM	4L	Montecarlo Munger Mirzachauki 3 highway Private Limited	Bihar
964	Balance work of Varanasi-Gorakhpur section from km. 84.160 to km. 215.160 of NH 29 in the state of Uttar Pradesh on item rate (percentage)	24	131	16-05-2026	29-05-2026	14.00	Item Rate	4L	Amber Infraproject Pvt. Ltd.	Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
965	Periodic Renewal / Overlay of Flexible Pavement i.e. Service Road and BC Portion in Main Carraigeway of Four Lane Stretch from Coimbatore to Pollachi Section (Km. 123+550 to Km. 150+580) on NH-83 (Old NH-209) in the State of Tamil Nadu on Item Rate Basis	NH 209(New NH 83)	10.534	16-01-2026	18-02-2026	6.61	Item Rate	4L PS	Prithvi & Co	Tamil Nadu
966	Kamalapuram to Oddanchatram from km. 0.00 to km. 35.822	83	36.505	11-02-2019	21-01-2021	720.00	HAM	4L	DRN Infrastructure Private Limited	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
967	Short Term measures for rectification of Accident Spots locations in Madathukulam – Pollachi existing section from Km 26+950 to Km 27+450 (Sakthi Mill Junction), Km 27+225 to Km 27+775 (Vadakkipalayam Pirivu Junction), Km 29+175 to Km 29+675 (CTC Mound to Duaris Theatre), Km 32+075 to Km 35+655 (Chinanayampalayam weigh bridge, Pollachi to udumalai road stretch), & Km 34+450 to Km 34+950 (Pollachi to Udumalai Road, Industrial Junction) of NH-83 (Old NH-209) in the State of Tamil Nadu on Item Rate Basis.	NH-209	2.5	30-09-2024	13-10-2024	0.81	Item Rate	4L PS	S. Kannan	Tamil Nadu
968	4L of Sannur to Bikarnakatte section from Km 691.350 to Km 736.362 of NH-169 Karkala - Mangalore (Package-III)	169	45.012	26-03-2021	10-10-2022	1137.00	HAM	4L	Dilip Buildcon Ltd.	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
969	Strengthening under One time Improvement of the stretches of Vikravandi - Kumbakonam- Thanjavur section Of NH45C from Km 0.000 to Km 165.00	45C	68.28	04-11-2022	04-11-2022	89.59	Item Rate	4L	Om Sakthi Constructions	Tamil Nadu
970	Balance Works for Four laning of Vikravandi to Sethiyathope section (from Km 0.0 to Km 65.96) of NH-45C in Tamil Nadu under NHDP Phase-IV on EPC mode	36	65.96	20-03-2025	25-06-2025	652.30	EPC	4L	EKK Infrastructure Limited	Tamil Nadu
971	Permanent Rectification of Black Spot TN-(03)-156 & TN-(03)-157 by Constructing a Vehicular Underpass (VUP) (1 x 12 x 5.5m) at Km 9+890 (Keeladi Junction) and Constructing a Service road at Km 17+000 (Thiruppuvanam EB office) in the project stretch of Madurai – Ramanathapuram Section of NH-85 & 87 (Old NH-49) in the State of Tamil Nadu on Item Rate Basis	87	0.58	04-03-2025	28-03-2025	14.22	Item Rate	4L	KRS Constructions	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
972	Strengthening of Four-laning of Madurai - Paramakudi Section from Km 5/000 to Km 81/064 of NH-85&87 (Old NH-49)	8,587	76.064	07-01-2026	02-02-2026	82.45	EPC	4L	CDR Infracon Limited	Tamil Nadu
973	4 Laning of Paramakudi to Ramanathapuram Section of NH-87 (Old NH-49)	87	46.67	27-11-2025	16-05-2026	879.30	HAM	4L	Dilip Buildcon Ltd.	Tamil Nadu
974	Construction of New Box Culverts at Km. 50+002 (Old Chainage Km. 169+582 of NH-66), Km. 138+866 (Old Chainage Km. 80+446 of NH-66) and Widening of Major Bridge at Km. 165+760 (Old Chainage Km. 54+023 of NH-66) in Krishnagiri to Tindivanam Section of NH-77 (Old NH-66) in the State of Tamil Nadu	77	0.11	26-02-2026	18-05-2026	3.54	EPC	2L PS	R.K. CONSTRUCTIONS	Tamil Nadu
975	Repair and Re-habilitation works of Major Bridge on Sabarmati River near Prantij at Km 156-900 of NH-68 in the state of Gujarat.	68	0.4	05-06-2024	12-07-2024	17.25	Item Rate	2L	Sanrachana Structural Strengthening pvt.Ltd	Gujarat

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
976	4L PS Divided Carriageway from Patan (Near Rajpur) to Gojariya From Km 52.000 to Km 128.940 of NH-68	68	76.94	28-03-2022	09-03-2023	741.00	EPC	4L	WAGAD INFRAPROJECTS PVT. LTD. - RACHANA INFRASTRUCTURE LIMITED (JV)	Gujarat
977	Maheshkunt-Saharsa-Purnea (Pkg I) km 0.00 to km. 90.00 of NH-107	231	90	05-01-2018	20-12-2019	644.50	EPC	2L	Gannon Dunkerley and Co. Ltd	Bihar
978	Maheshkunt -Saharsa-Purnea Pkg II	231	87.96	31-03-2017	13-12-2018	736.01	EPC	2L	Gammon Engineers & Contractors Pvt. Ltd.	Bihar
979	Junction Improvement works at 02 locations i.e. Chirao Mod and Nagla Chowk on Jind-Karnal section in the State and Haryana	709A	1	25-05-2023	03-08-2023	0.23	Item Rate	4L	Welkin India Incorporate	Haryana
980	Short Term Improvement and Routine Maintenance for the work of Four laning of Chhapra-Hazipur section except 2 laning of Chhapra Bypass of NH-19 from Km 143.200 to Km 209.940 of NH-19 in the State of Bihar under NHDP phase-III on BOT (Annuity) on DBFOT basis(2nd Call).	31	66.74	31-08-2022	19-09-2022	13.61	Item Rate	2L/4L PS	Vinay Construction	Bihar

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
981	Widening with additional 3L abetting Chhapra Bypass Section of NH-19 from Km. 143.200 to Km. 159.255 (Pkg-1)	NH-31	16.05	06-03-2024	30-08-2024	303.00	EPC	6L	R K Jain Projects Private Limited	Bihar
982	Overlay maintenance of NH-31(Old NH-19) from Km. 174.300 to Km. 179.700 and from Km. 180.200 to Km. 197.800(Aami to Sonepur) 2nd call	31	23	24-02-2024	12-03-2024	11.01	EPC	2L	Kairav Green	Bihar
983	Balance work of new bridge on Gandak river including approaches and rehabilitation of the existing Gandak Bridge at Km 206+436 and Mahi Bridge at Km 183+209 of Chhapra-Hajipur Section of NH-19 (New NH-31) in the state of Bihar on EPC mode	31	1.4	23-03-2026	29-04-2026	40.50	EPC	4L	RKEC Projects Limited	Bihar
984	Construction of Foot Over Bridge (FOB) at Ch. 2.180 near Civil Hospital Ambala Cantt on Ambala - Saha section of NH-444A	444A	0.01	01-09-2023	17-11-2023	1.28	Item Rate	4L	Satish Aggarwal & Co	Haryana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
985	Road Safety works on Yamunanagar-Saha-Barwala-Panchkula Section of NH-73 from Km.70.830 to Km.115.400 – Treatment of 2 Nos. of Potential Blackspot locations (1) Karera Khurd, Yamunanagar at km.78.520 and (2) Thana Chapper, Yamunanagar at km.101.228	344	1.89	21-10-2023	28-02-2024	29.47	EPC	4L PS	Mahender Singh Contractor	Haryana
986	Construction of RCC Load Bearing and Non-Load Bearing Drain at Village Dosarka from Km.111+720(RHS) to km.112+400 (RHS) and from km.111+720(LHS) to km. 111+820 (LHS) on Yamunanagar - Panchkula section of NH-73 (New NH-344) (Package-1) in the State of Haryana	344	0.78	11-03-2024	01-08-2024	0.81	Item Rate	4L	Jassu Construction Company	Haryana
987	Maintenance work on UP-Haryana Border -Yamunanagar-Saha - Panchkula Section of (Old NH-73) (New NH-344) from km. 71.400 to km. 115.400 (Package-1) in the State of Haryana.	344	44	16-08-2024	16-08-2024	8.96	Item Rate	4L PS	NKC Constructions Pvt. Ltd.	Haryana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
988	One Time Improvement and Maintenance of existing NH-73 (Roorkee city) bypassed by Roorkee Bypass (NH-73)	73	6.6	14-03-2022	14-03-2022	1.21	Item Rate	2L	State PWD	Uttarakhand
989	Strengthening & Improvement work in Balance Kms including Repair, Maintenance works of Administrative Blocks and Toilet Block at Toll Plaza & Rest Area & Restoration of Service Lane at Kalyanpur Town for Jodhpur Pachpadra Section (Jodhpur to Pachpadra Package-I) of NH-25 from km 95+140 to Km 114+610, KM. 116+060 to 180+755 in the State of Rajasthan, Item Rate (percentage) Basis	25	40	09-01-2026	16-03-2026	15.64	Item Rate	2L PS	Mahavir Sharma	Rajasthan
990	Construction of Foot Over Bridge (FOB) at Village Garh Mirakpur (Km.3+150) and Kanwali Mor (Km. 30+150) on UP/Haryana border to Rohna section of NH-334B (Pkg-I) from Km. 0.000 to km. 44.800 in the State of Haryana	334B	40.5	05-11-2024	31-12-2024	1.77	Item Rate	4L	Welkin India Incorporate	Haryana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
991	4L of Amritsar-Ghoman - Tanda - Una Section from Km 8.270 to Km 54.000 of NH-503A (Package-I)	503A	45.33	22-03-2021	20-06-2022	735.00	HAM	4L	Chetak Enterprises Pvt Limited	Punjab
992	2L/4L of Hoshiarpur to Una section including Hoshiarpur Bypass of NH 503A	503A	27.923	29-03-2023	21-05-2025	243.13	EPC	2L/4L	Amar infrastructure Ltd. - PS Constructions JV	Himachal Pradesh, Punjab
993	Strengthening of Bypassed Sections of Sri-Hargobindpur, Rarra and Tanda in length of 11 Km on the Ghoman-Tanda section of NH-503 A from Km. 54.000 to Km. 85.500	503A	11	15-03-2024	30-03-2024	9.44	Item Rate	2L	Dhingra Brothers (India)	Punjab
994	Strengthening of 4L of Tanda to Hoshiarpur of NH 503A	503A	27.9	09-10-2025	03-12-2025	17.50	Item Rate	4L	Dhingra Brothers (India)	Punjab
995	Operation and Maintenance including Engineering improvement/initial Rectification of "Two laning with paved shoulders of Aligarh-Moradabad section of NH-93 (New NH-509) from km. 79.000 to km.232.020 in the state of Uttar Pradesh on Performance -Based Maintenance Contract (PBMC)"	509	153.02	30-12-2024	31-03-2025	102.23	PBMC	2L	Kaluwala Construction Private Limited	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
996	Construction of 2- lane VUP at Mukundur junction @ Km. 159.980 (Blackspot ID: UP-(02)-160),4-lane VUP at Lahra Mod junction @Km 184.270(Blackspot ID: UP-(02)-168),4-lane VUP at Eglas Chauraha junction @Km 185.815 (Blackspot ID: UP-(02)-169),4-lane VUP at Kota Kapura junction @Km 196.634 (Blackspot ID: UP-(02)-170),4-lane VUP at Poiya junction @Km 228.404 (Blackspot ID: UP-(04)-114) and 4 laning of Malupur Tiraha as part of Rectification of MORTH identified Blackspot	509	7.2	26-12-2025	21-04-2026	10.38	EPC	2L	M/s Tomar Construction Company	Uttar Pradesh
997	Short Term Road Safety Measures at 07 nos. of Blackspots locations of Agra to Aligarh section of NH-509 (Old NH-93) in the State of Uttar Pradesh on item rate (percentage)	509	3.76	18-02-2026	12-03-2026	1.06	Item Rate	2L	Prabha Enterprises.	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
998	Construction of VUP Service road at km.17.325 in village Behram on Phagwara- Rupnagar section of NH-344A	344A	1.083	23-01-2023	09-06-2023	13.73	EPC	4L	Associated Engineers	Punjab
999	Construction of the service road from Km.74.220 to Km.75.00 including Minor Bridge at Km.74.361 at Village Fatehpur Distt. SBS Nagar	344A	0.78	01-05-2023	06-11-2023	1.15	Item Rate	Others	Mahipal Construction Co.	Punjab
1000	Construction of LVUP at Baisingha (Km.339+360) in the stretch of End of Kamakhyanagar bypass to Duburi section of NH-53 in the state of Odisha	53	0.8	15-12-2022	07-04-2023	9.99	EPC	4L	Kumar Piyush Construction Private Limited	Odisha
1001	4 Laning of Duburi Chandikhole from km 388.376 to km 428.074 (Pkg-III)	53	39.7	31-01-2018	11-02-2020	550.70	EPC	4L PS	Gammon Engineers and Contractors Pvt Ltd. JV with Gammon Infrastructure Projects Ltd.	Odisha
1002	3L Major Bridge over River Brahmani at Km. 401.250 (Duburi - Chandikhole Section) of NH-200 (New NH -53)	53	1.247	18-04-2022	02-08-2022	92.00	EPC	3L	M.S. Infraengineers Pvt. Ltd.- Unique Construction (JV)	Odisha

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1003	Construction of 1 No of Underpass at Km.391+580 (Gate no.8 Tata gate) on Duburi-Chandikhole Section of NH-200 (New NH-53) in the State of Odisha on EPC Mode	53	0.8	22-08-2024	09-01-2025	15.60	EPC	6L	M S Infraengineers Pvt Ltd Nuapada Chhaka, Madhupatana, Khapuria, Cuttaka - 753010 ,Odisha	Odisha
1004	Strengthening of Pavement (Overlaying works) with DBM & BC of Pallahara to Pitiri section of NH-149 from Km.0.000 to 68.280 in the State of Odisha	149	28	20-12-2024	21-01-2025	30.50	Item Rate	2L	VIJAYALAKSHMI Projects LLP	Odisha
1005	Strengthening of Pallahara to Pitiri section of NH-149 from Km.0.000 to 68.280 in the State of Odisha	149	38	11-11-2025	14-01-2026	29.80	Item Rate	2L PS	VIJAYALAKSHMI Projects LLP	Odisha
1006	Construction of 04 nos. of MoRTH identified Blackspot on Jetpur-Somnath section of NH-151	151	3.5	19-12-2024	14-08-2025	89.80	EPC	4L	SRM Contractors Ltd. in JV with Sarvangik Infra Private Limited	Gujarat
1007	4L (Greenfield) Western Side spur of Rampur-Rudrapur Section from Km 0.000 to Km 13.700 connecting NH-24 to NH-87 bypassing rampur town	-	13.7	04-03-2022	02-05-2023	240.40	EPC	4L	Dev Yash Projects and Infrastructure Pvt. Ltd. - Raj Shyama Constructions Pvt. Ltd. (JV)	Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1008	Realignment of Rudrapur-Kathgodam Section of NH-87 (New NH-109) From Design Chainage 0+00 (Existing Chainage Km.54+050) To Design Chainage 7+875 (Existing Chainage Km.61+550) Due To Proposed Expansion Of Pantnagar Airport in the state of Uttarakhand.	109	7.875	16-12-2025	22-06-2026	133.68	EPC	4L	DPS Contractor Pvt. Ltd.	Uttarakhand
1009	Construction of 6L VUP at Km. 245.900 including approaches between Km. 245.545 to Km. 246.330 and FOB at Km. 246.760 on Brahamani Bypass - Rajamunda Section of NH-143	143	0.785	21-10-2021	20-01-2022	14.89	EPC	4L/6L	Vijay Kumar Sahu Infrastructure Pvt . Ltd.	Odisha

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1010	4L Elevated Corridor and at-grade improvements from Design Ch:0+000 to Design Ch: 19+870 of Danapur – Bihta Section, Design Ch:0+000 to Design Ch:0+231 connecting the existing RoB near Danapur station ,1.35 Km ramps and at-grade improvements to 4-lane section on Danapur side and Upgradation of existing Two lane carriageway to Four Lane carriageway from Design Ch:19+870 to Design Ch:23+500 of Bihta - Koilwar section	922	25.081	13-09-2023	11-03-2024	1969.00	EPC	4L	Ceigall India Limited-YFC Projects Private Limited JV	Bihar
1011	Balance works for four Lanning of Koilwar to Bhojpur section of NH-30 & 84 (New NH-922) from Design Km 33+250 to Km 77+100 and Bhojpur to Buxar section of NH 84 (New NH-922) from Design Km 77+100 to Km 125+000 in the State of Bihar under NHDP Phase III on EPC Mode.	922	6.145	05-11-2024	01-02-2026	14.55	EPC	2L PS	Rai Raj Construction Pvt. Ltd.	Bihar

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1012	4L Greenfield starting from NH-30 near Saristabad (Patna) to Nathupur (Project end point of Patna-Gaya-Dobhi Section of NH-83)	83	3.914	09-10-2023	08-03-2024	96.77	EPC	4L PS	H.S. Engineers & Associates-Velji Ratna Sorathia Infra Pvt. Ltd. JV	Bihar
1013	Strengthening under One Time Improvement of bypassed/ realigned sections pf Kurnool to Mandlem to Atmakur section of NH-340C in Andhra Pradesh on item rate (percentage) basis	NH-340C	19.411	24-03-2026	29-04-2026	16.15	Item Rate	2L	NSPR Constructions (India) Pvt. Ltd.	Andhra Pradesh
1014	Balance works of four lane from km 43.950 (Thiruvallur Bypass) to km 61.470 (Veppampattu Bypass) passing through Thannerkulam, Thozur and Sevapet Bypass (17.520 kms) of Tirupathi-Tiruttani- Chennai section of NH 205	205	17.52	10-05-2022	21-09-2022	304.88	EPC	4L/2L PS	EKK Infrastructure Limited	Tamil Nadu
1015	Access Controlled Highway of 4 Lane with Paved Shoulders from Tiruvallur (Design Chainage Km 17+56) to TN/AP Broder (Design Chainage Km 61+51) of NH-716 (Chennai-Tirupati Package-1)	716	43.95	09-03-2024	28-12-2024	915.70	HAM	4L	Oriental Structural Engineers Pvt. Ltd.	Tamil Nadu

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1016	Access Controlled Highway of 4 Lane with Paved Shoulders from TN/AP Border (Design Chainage Km 61+51) to Puttur (Design Chainage Km 81+540) of NH-716 & 6 Lane with Paved Shoulders from Mallavaram to Renigunta	716, 71	37.43	11-03-2024	14-12-2024	862.11	HAM	4L/6L	HG Infra Engineering Limited	Andhra Pradesh
1017	VUP on NH-05 (Zirakpur-Parwanoo section) at intersection of NH-5 with dividing road of Sector-12A and Industrial Area Phase-1 Panchkula as deposit work of Haryana Government	05	1.5	28-10-2022	29-03-2023	31.25	EPC	4L/6L	Krishna Constructions.	Haryana
1018	2-Lane Right Turning Flyover from Sector-12A and Industrial Area Phase-I to Zirakpur over old NH-22 (New NH-05) between km. 41.740 to km. 42.350 including junction improvement & widening of at-grade HUDA road in Panchkula city	05	0.71	11-04-2022	05-09-2022	13.91	EPC	2L	Suraj Construction Company	Haryana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1019	Construction of New Service Road from Amravati Enclave to Burj Kotia Lights from km. 52.180 to km. 53.100 RHS on Zirakpur-Parwanoo section of (Old NH-22) (New NH-05) in the State of Haryana (2nd Call)	05	0.92	19-11-2024	15-07-2025	1.33	Item Rate	4L PS	Manvi Construction Company	Haryana
1020	Regarding junction improvement at Majri Chowk at km. 46+322 on Zirakpur Parwanoo Highway Section of NH-05 (Old NH-22) in the State of Haryana (2nd Call).	05	0.06	19-12-2024	22-01-2025	0.99	Item Rate	4L PS	Graystone Infratech Private limited	Haryana
1021	Providing Highway lighting works in selected reaches on Zirakpur-Parwanoo Section from km 39.960 to km 67.550 of New NH-5 (old NH-22) including Pinjore-Kalka Parwanoo bypass in the State of Haryana	05	27.95	13-01-2025	06-03-2025	1.55	Item Rate	4L PS	Gaanesh Kartikey Construction Private Limited	Haryana, Himachal Pradesh, Punjab
1022	Construction of Two Viaducts at km. 88/340 to km. 88/600 (0.260 km) LHS and km. 103/250 to 103/400 (0.150 km) LHS at Parwanoo-Solan section of NH-05	05	0.41	05-12-2022	16-01-2023	25.29	EPC	2L	Shiva Associates	Himachal Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1023	Construction of Slope Protection Work at Various Locations on the Hillside between Km 67+000 to Km 106+139 of the Parwanoo-Solan section of NH 22 (now NH 5) on EPC mode in the State of Himachal Pradesh (HP)	NH-O5	2.96	11-03-2024	17-09-2024	100.45	EPC	Others	SRM Contractors Limited	Himachal Pradesh
1024	Routine Maintenance of Parwanoo-Solan section of NH-22 (Now NH-5) from km 67.000 to 106.139 in the State of Himachal Pradesh on item rate (percentage) basis.	5	39.139		23-12-2025	9.01	Item Rate	4L	N H Constructions Pvt. Ltd.	Himachal Pradesh
1025	Construction of 5 nos. Foot Over Bridges (FOBs) between Solan to Kaithlighat Section of NH-22 (Now NH-05) from Km 106+139 to Km 129+050 under NHDP Phase-III on EPC Mode in the State of Himachal Pradesh on EPC Mode.	5	0.144	27-03-2023	05-09-2023	6.73	EPC	Others	M/s Airef Engineers Private Limited	Himachal Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1026	Construction of Slope Protection Work at Various Locations on the Hillside between Km 106+139 to Km 129+050 of the SolanKaithlighat section of NH 22 (now NH 5) on EPC mode in the State of Himachal Pradesh (HP)	05	6.075	09-09-2024	11-12-2024	89.00	EPC	Others	Bharat constructions (India) pvt. Ltd	Himachal Pradesh
1027	4L of Kathlighat to Shakral Village from Km 128.835 to Km 146.300 of NH- 5 (Shimla Bypass - Pkg I)	5	17.465	11-07-2022	20-04-2023	1844.70	HAM	4L	SP Singla Constructions Pvt. Ltd. - Rail Vikas Nigam Ltd. (Consortium)	Himachal Pradesh
1028	4L of Shakral Village to Dhalli Section from Km 146.300 to Km 156.560 (Shimla Bypass - Pkg II) and Shimla connectivity from Km 0.000 to Km 0.725 of NH-5	05	10.985	11-07-2022	04-03-2024	2070.00	HAM	4L	Gawar Construction Ltd. - Bharat Construction (India) (P) Ltd. (JV)	Himachal Pradesh
1029	Strengthening under One Time Improvement of Existing Najibabad Town section of Old NH-119 from Jalalabad existing chainage Km. 112+545 to Samirpur existing chainage Km. 122+200 in the state of Uttar Pradesh on item rate (percentage) basis	Old NH-119	9.655	30-03-2026	01-06-2026	9.24	Item Rate	2L	MVD Infradevelopers Private Limited	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1030	4L Behsuma at Km 39.250 (Ex. Km 39+240) To Bijnor at Km 78.810 (Ex. Km 86+590) (Design Length= 39.560 Km) of NH-119 (Pkg-II)	119	39.56	29-03-2023	20-05-2024	1180.99	HAM	4L	Gawar Construction Ltd	Uttar Pradesh
1031	2L PS of Najibabad Kotdwar section from 112.575 to Km. 138.635 of NH 119	119	15.56	23-03-2022	06-03-2024	51.88	EPC	2L PS	AJAY PRAKASH ASSOCIATES	Uttar Pradesh
1032	Strengthening of existing four lane carriageway of Pathankot to Amritsar section of NH-54 from Km. 6.082 to Km. 108.502 in the state of Punjab	54	102.42	12-11-2020	11-01-2021	705.00	BOT Toll	4L	IRB Infrastructure Developers Ltd.	Punjab
1033	Bijnor-Kotawali	709AD	21.68	22-07-2021	01-11-2021	218.56	EPC	2L PS	APS Hydro Pvt. Ltd. - Mathiyan Construction Pvt. Ltd. (JV)	Uttar Pradesh
1034	Construction of 4 Lane Access Controlled Bypass for Dehradun on NH307 from Design Chainage km 0+050 (Jhajra on NH-07) to Design Chainage km 12+220 (Asharori) on EPC Mode in the State of Uttarakhand under NH(O)	7	12.17	21-02-2024	23-04-2025	269.99	EPC	4L	BRN Infrastructure Private Limited in JV with Ganesh Builders	Uttarakhand

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1035	Road Safety Improvement of existing four lane section of Dehradun-Lal Tappar-Nepali Farm Section of NH-7 and Nepali Farm-Motichur NH-34 on EPC Mode in Uttarakhand under NH(O).	07,34	36.82	26-09-2025	15-02-2026	319.00	EPC	4L	Ganesh - Gurbachan Singh Constructions (JV)	Uttarakhand
1036	Four/Six laning of Bhaniyawala-Jollygrant-Rishikesh spur section of NH-07 from Km. 0.000 to Km 19.780	7	19.78	18-10-2023	01-12-2025	549.00	HAM	4L/6L	Brij Gopal Construction Pvt. Ltd.	Uttarakhand
1037	4 Nos. of Foot Over Bridges at Kotla Shamshpur at Km. 49.000, Khant at Km. 30.340, Mandera at Km. 41.370 and at Km.15.700 (Chandigarh University).	05	0	22-10-2020	22-01-2021	1.66	EPC	Others	E5 Infrastructure Pvt. Ltd.	Punjab
1038	4L of Siwan- Masrakh section of Ram Janki Marg from Km 230.385 to Km 281.391 of NH-227A	227A	50.12	29-12-2022	20-11-2024	1399.22	HAM	4L	Megha Engineering and Infrastructure Ltd.	Bihar
1039	Construction of proposed viaduct portion of Rail cum Road Bridge over Ganga River on NH 24 (old NH-97) at Ghazipur in the State of Uttar Pradesh	24	3.11	21-03-2025	11-08-2025	53.31	EPC	2L PS	Mahender Singh Contractor	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1040	4L of Moradabad-Thakurdwara-Kashipur Section from Km. 0.000 to Km. 38.77 of NH-734 (Pkg-II)	734	38.77	07-12-2022	15-03-2024	624.70	EPC	4L	Raj Corporation Ltd.	Uttar Pradesh
1041	Improvement & Up-gradation of NH-734 Section of Moradabad-Thakurdwara –Kashipur including Moradabad & Kashipur Bypass Package-III : Kashipur Bypass (Length =14.490 Km.), Starts from Ch. 38+770 and ends at Ch. 53+260 (existing Ch. 05+560	734	14.49	29-03-2023	15-03-2024	287.67	EPC	4L	Raj Corporation Ltd. & PRL Projects Infrastructure Limited (JV)	Uttarakhand, Uttar Pradesh
1042	4L of Moradabad western side spur connecting NH-734 & NH-24 from Km. 0.000 to Km. 33.200 (Pkg-I)	734	33.724	07-12-2022	19-09-2023	655.00	EPC	4L/6L	KCC Buildcon Pvt. Ltd.	Uttar Pradesh
1043	4L PS from Ch. 94.030 in Jabugam Village to Ch. 132.320 in Dhamasiya Village of NH-56 (Pkg-III)	56	38.29	08-03-2024	26-11-2025	824.00	HAM	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Gujarat
1044	4L PS from Ch. 179.780 in Bitada/Movi Village to Ch. 208.900 in Nasarpore Village of NH-56 (Pkg-V)	56	29.12	11-03-2024	27-11-2025	531.00	HAM	4L	Wagad Infraprojects Pvt Ltd	Gujarat

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1045	Upgradation of Existing Two Lane Carriageway to Two Lane Carriageway with Paved Shoulder from Ch. 665+686 (Existing Km. 665.686) in Khanpur Village in Vansda Taluka to Ch. 710+470 (Existing Km. 710.483) in Karvad Village in Vapi Taluka (Length 44.784 Km) Section of NH-56 in the State of Gujarat on EPC Mode	56	44.784	27-03-2026	20-07-2026	288.00	EPC	2L PS	RRSM Infra Pvt. Ltd.	Gujarat
1046	Overlay & Routine Maintenance of Two lane stretch from Vansda to Khanpur (from Km 642+400 to Km 665+800) section of existing NH- 56 in the State of Gujarat	56	23.4	05-12-2025	09-01-2026	15.36	Item Rate	2L	Y. N. Dhanani	Gujarat

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1047	Strengthening and Major Maintenance of Two lane (i) Dhamasiya to Devaliya section (Km 454+500 to Km 459+500), (ii) Rajpipla to Movi section (Km 483+500 to Km 506+660), (iii) Kanjan to Unai section (Km 609+000 to Km 629+400) and (iv) Mandvi Bypass section (Km 566+900 to Km 572+000), of existing NH- 56 in the State of Gujarat	56	50.96	26-02-2026	25-03-2026	37.94	Item Rate	2L	K.G. Gupta Infrastructure Pvt. Ltd.	Gujarat
1048	Short- Repair and Rehabilitation of Orsang Bridge at Ch. 422.400 and Meriya Bridge at Ch. 419.200 on NH-56 in Chhota Udepur District and Ghanikhut Bridge at Ch. 164.650 on NH-753B in Bharuch District in the State of Gujarat	56,753B	0.59	10-02-2026	09-03-2026	11.65	Item Rate	2L	Sanrachana Structural Strengthening pvt.Ltd	Gujarat
1049	Construction of 6 lane Indore western bypass from km 0+000 to Km 34+000 (Pkg -I) in the State of Madhya Pradesh on Hybrid Annuity Mode under NH(O)	0	34	12-03-2024	01-01-2026	996.00	HAM	6L	MKC Infrastructure Ltd.	Madhya Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1050	Construction of 6 lane Indore western bypass from km 34+000 to Km 64+000 (Pkg-II) in the state of Madhya Pradesh on Hybrid Annuity Mode under NH(O)	0	30	12-03-2024	16-02-2026	884.00	HAM	6L	MKC Infrastructure Ltd.	Madhya Pradesh
1051	Guwahati Ring Road in the State of Assam	NH-27,NH-37,NH-31	121.43	06-02-2025	23-01-2026	4954.50	BOT Toll	4L/6L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Assam
1052	Construction of 5 no. Foot Over Bridge having provision of escalator across 6 lane Guwahati Bypass (NH-37) (New NH-27) from section Chainage km.146.172 to km. 162.620 in the State of Assam on Item Rate Mode Including submission of 3 (three) architectural drawings on entirely different concepts with innovative concept for aesthetic look. The proposal shall be prepared using tensile structure using tubular steel/ any other unique Innovative concept. Final drawing shall be approved by the Authority.	NH-27	17.228	26-06-2025	26-07-2025	28.07	Item Rate	6L	Shiva Buildtech Pvt. Ltd.	Assam

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1053	Construction of 6 Lane Elevated corridor from KM 612+582 to KM 617+540 including construction of Service Roads in Kolhapur City on NH -48 in the State of Maharashtra on EPC mode under NH(O)	48	3.578	27-03-2026	08-06-2026	390.81	EPC	6L	Bharat Construction (India) Pvt. Ltd. (JV) Dhariwal Buildtech Limited	Maharashtra
1054	Construction of a 6-Lane Elevated Corridor from Km 593+766 to Km 596+620 Including Construction of Service Roads in Kagal City on NH-48 in the State of Maharashtra on EPC Mode.	48	2.854	27-03-2026	08-06-2026	206.94	EPC	6L	Bharat Construction (India) Pvt. Ltd. (JV) Dhariwal Buildtech Limited	Maharashtra
1055	6L of existing Taran Taran flyover to Golden Gate stretch of NH-03 inc. 6L flyover at Km 446.590 (in front of best price) & Km 448.100 (in front of the Daboorja Road) and VUP at Km 448.590 and Major bridge at Km 445.957 for Blackspot rectification	3	3.5	16-04-2021	07-01-2022	77.09	EPC	6L	DMR Builders Pvt. Ltd.	Punjab

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1056	6L flyover at existing km 430.625 near Tangra town and 6L VUP at existing km 435.170 near Mallian town inc. construction of new service road at location of flyover & VUP for blackspot rectification of NH-03	03	1.5	28-05-2021	07-01-2022	37.33	EPC	6L	MYC Infra Private Limited	Punjab
1057	6L elevated structure in Rayya at km 419.690 of NH-03 with service road on both sides including approaches for rectification of blackspots	03	1.5	16-04-2021	20-09-2021	57.07	EPC	6L	DMR Builders Pvt. Ltd.	Punjab
1058	Construction of 6L Flyover at km 417.374 and 6L VUP at Km 416.700 i/c construction of new service road at location of flyover and VUP on Jalandhar-Amritsar section of NH-03 for rectification of Blackspots	03	1.5	31-05-2021	07-01-2022	31.58	EPC	6L	MYC Infra Private Limited	Punjab
1059	6L Elevated highway including LVUP/VUP at Junction of Amritsar - Tanda section from Km. 39.220 to Km 40.910 of NH-03 (Blackspot)	03	1.169	30-06-2021	15-03-2022	37.63	EPC	6L	MYC Infra Private Limited	Punjab

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1060	Construction of Interchange Loop with underpass at Beas on Amritsar- Jalandhar section of NH-03 in the State of Punjab on EPC Mode.	03	0.75	18-07-2024	25-10-2024	15.99	EPC	4L	Satish Aggarwal & Co	Punjab
1061	Laying of PQC between Km 407.100 to 456.100 at blackspot service road locations, rehabilitation of toll plaza building and Booths at Km 442.860 on Jalandhar-Amritsar section of NH-03 in District Amritsar in the State of Punjab.	3	3.25	22-10-2024	03-01-2025	5.88	Item Rate	4L	Satish Aggarwal & Co	Punjab
1062	Construction of 6 - lane elevated structure extension in Rayya at km. 420+070 on Jalandhar-Amritsar section of NH-03 with service road on both sides including approach for rectification of blackspot in the State of Punjab on EPC mode	3	1.419	11-04-2025	25-06-2025	55.35	EPC	6L	Tejwant Rai Govt Contractor	Punjab
1063	Cycle Track from War Museum to Attari Border, Amritsar on NH-03	3	18	23-03-2022	07-07-2022	5.65	TBD	Others	MVD Cementation and Construction Pvt. Ltd.	Punjab

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1064	Construction of VUP, widening of existing Minor Bridge including Construction of new Service Road at Loharaka crossing at km 462.339 of NH-03	03	1	12-03-2021	17-08-2021	19.51	EPC	4L	Rajinder Infrastructure Private Limited	Punjab
1065	Construction of New MNB on Main Carriageway at Km 462+087 near Loharka crossing, MNB on Service Road including dismantling of old bridge, service road at RHS and concrete crash barrier with friction slab at RHS in the state of Punjab on EPC mode	3	1	02-06-2022	14-07-2022	3.12	EPC	4L	Rajinder Infrastructure Private Limited	Punjab
1066	Construction of Service Road from Km. 464.265 to Km. 464.905 (LHS) old NH-01 (New NH-03)	3	1	01-04-2022	18-07-2022	1.67	Item Rate	4L	ROADLINK INFRATECH PVT LTD	Punjab
1067	Design, Supply, Installation/erection, testing and commissioning of Monumental National Flag Mast of 418 Feet with Surveillance Post at Attari Border on NH-03	3	0.05	27-09-2022	28-11-2022	3.45	Item Rate	TBD	SKIPPER Limited	Punjab

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1068	Construction of 6-Lane Elevated Structure at Km 462.160 at Loharka including balance Work of Approaches on Amritsar Wagah Border Section of NH-03 in the State of Punjab on EPC Mode	3	1.4	06-05-2025	28-08-2025	14.76	EPC	6L	DMR Builders Pvt. Ltd.	Punjab
1069	Overlay work on Ambala Kala Amb Road Section of NH-72 from km.26.600 to km. 45.000	72	5	21-07-2022	28-09-2022	3.90	Item Rate	2L PS	Rajinder Infrastructure Private Limited	Haryana
1070	Overlay work on Ambala-Kala Amb section of NH-722 from Km 13.750 to Km 26.600	72	12.85	21-03-2023	18-04-2023	2.64	Item Rate	2L PS	Jassu Construction Company	Haryana
1071	Overlay and Maintenance work on Ambala Kala Amb section of NH-72 from Km.29.000 to km. 34.000 and in km. 38.000 in the State of Haryana.	72	6	16-08-2024	16-08-2024	2.99	Item Rate	2L PS	Dhariwal Buildtech Limited	Haryana
1072	Construction of 2 No's of Foot Over Bridge at crossing on NH at km.27+290 in Village Shahpur and km. 29+310 in Village Hamidpur on Ambala-Kala Amb Section of (NH 72) in the State of Haryana and Punjab (2nd Call)	72	0.1	21-03-2025	07-04-2025	1.74	Item Rate	4L	N.B.Construction Company	Haryana

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1073	Overlay work on Ambala Kala Amb Highway Section of NH-72 from km. 9.250 to km. 13.750 and km. 35.000 and in km. 38.000 including rectification of blind spots in State of Haryana and Punjab.	72	45	21-05-2025	04-06-2025	3.24	Item Rate	2L	Bal Singh & Sons	Haryana, Punjab
1074	Jagadhari - Tajewala from Km (-)0.175 to 32.337 km of NH-344	907	32.512	30-06-2022	07-02-2023	542.17	EPC	4L	Raj Shyama Constructions Pvt. Ltd.	Haryana
1075	Re-Construction of Jagadhari Poanta Sahib Road Section of NH-73A (New NH-907) from km. 5.00 to km. 6.540 RHS and carrying out safety and other works between km. 0.000 to km. 5.000 and km. 9.400 to km. 45.880 in the state of Haryana.	907	45.88	15-09-2022	03-10-2022	2.10	Item Rate	2L PS	Jassu Construction Company	Haryana
1076	Overlay Work on Jagadhari - Paonta Sahib NH-73(A) New NH-907 from Km. 37.330 to Km. 45.880 in the State of Haryana.	907	8.55	15-11-2023	18-12-2023	2.59	Item Rate	2L	BUDHA Group of Constructions and properties	Haryana
1077	Incident Management of Jagadhari-Paonta Sahib section of NH-907(Old NH-73 A) from km. 0.000 to km. 45.880 in the State of Haryana.	907	45.88	04-08-2025	28-08-2025	1.56	Item Rate	2L PS	Mahipal Construction Co.	Haryana

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1078	Strengthening & Overlay of Two lane with paved shoulder of Gulabpura to Uniara section of NH-148D from Km 69.267 (at junction of NH-79) to km 282.936 (at junction of NH-552)(length : 203.977) in state of Rajasthan on item rate (percentage) basis	148D	203.98	19-03-2025	22-04-2025	133.45	Item Rate	2L PS	Ganeshgarhia Construction Private Limited	Rajasthan
1079	Strengthening and major maintenance work from Km 83.960 to Km 184.860 of NH-11B of Karauli Dholpur Section	NH-11B (New NH-23)	100.9	12-07-2023	30-10-2023	87.39	EPC	2L PS	SRSC INFRA PRIVATE LIMITED	Rajasthan
1080	Strengthening work of Padhi to Dahod section of NH-113 under one-time improvement	NH 113	79.62	21-06-2024	03-10-2024	46.38	EPC	2L PS	S R Construction	Gujarat, Rajasthan
1081	4L of Nagpur-Katol Section from Km. 13.00 to Km. 62.900 of NH-353J	353J	48.2	30-03-2021	29-10-2021	590.93	EPC	4L	Joint Stock Company Industrial Association Vozrozhdenie	Maharashtra
1082	Additional safety/one time improvement works (Package- V) under O&M head in various projects in Maharashtra under NH(O) on EPC basis	353J	10.9	26-03-2024	20-07-2024	173.80	EPC	4L/6L	Agrawal Global Infratech Pvt Ltd - SMS Limited (JV)	Maharashtra

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1083	Strengthening under one-time improvement of Nagpur - Katol Section of NH353J from km 7+300 to km 13+000 in the State of Maharashtra	353J	5.7	28-08-2024	17-09-2024	20.68	Item Rate	2L PS	Sunrise Constructions	Maharashtra
1084	One Time Improvement Kalmeshwar Town Internal Road to 2 Lanes with paved shoulder configuration from existing section from Ch. 15+575 to Ch. 21+475 on SH-250 & from Ch. 21.010 to Ch. 26+670 on SH 248 in the state of Maharashtra on EPC mode	547E	9.51	31-03-2025	20-06-2025	52.35	EPC	2L PS	Musale Construction	Maharashtra
1085	Construction of Four Lane Nagpur-Katol section of NH-353J including Mitigation Structures from Design Ch. 37+000 to Ch. 45+990 (Tiger Corridor-I) Mitigation Structures from Design Ch. 37+000 to Ch. 45+990 (Tiger Corridor-I) in the State of Maharashtra on EPC Mode	353J	8.99	18-03-2026	18-06-2026	134.00	EPC	4L PS	BRN Infrastructures Pvt. Ltd	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1086	White toping along with reconstruction of 20no. of culverts of 2 Lane paved Shoulder of NH-61 (NH-222) from Malshej Ghat to Ane Ghat (101/000 to 161/570 PKG-I) from Ane Ghat to Ahmednagar Bypass (161/570 to 211/000 PKG-II) & from Kharwandi Kasar to Junction of NH-211 (284/000 to Km 337/000 PKG-III)	61	163	15-03-2024	28-06-2024	254.79	EPC	2L PS	T&T Infra Pvt. Ltd.	Maharashtra
1087	4L of Baramati to Indapur (Pkg-II) from km. 41.400 to km. 84.550 of NH-965G (Saint Tukaram Marg)	965G	48.5	27-03-2021	09-09-2021	624.45	EPC	4L	Vijay Nirman Company Pvt Ltd - RK Chavan Infrastructure Pvt. Ltd. (JV)	Maharashtra
1088	Construction of Standalone Flyover cum ROB from Design Ch.66.600 to Design Ch.68.800 in Gadchandur Town on NH-353B	NH-353B	2.2	27-03-2025	25-07-2025	80.81	EPC	4L	Vidya InfraBuilt Pvt. Ltd.	Maharashtra
1089	4L of Bamni - Rajura - Warur - Devada upto M.S. Border of NH - 930D (from km 19.000 to km 51.985)	930D	32.985	30-03-2022	28-03-2024	837.00	HAM	4L	GR Infra Projects Ltd	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1090	Construction of De-scoped works like Construction of Service Road, new culverts, Drains, widening and repair of existing culverts, and Construction of Toll Plaza along with Toll Management System cum Toilet Blocks of 2 lane with paved shoulder from Km.195+100 to 418+000 of Bijapur-Gulbarga-Humnabad section of NH-218 (New NH-50) in state of Karnataka on EPC Mode.	50	12.93	08-03-2024	21-09-2024	38.94	EPC	2L/4L PS	KKB Engineering and Constructions Pvt. Ltd	Karnataka
1091	INCIDENT MANAGEMENT SERVICES FOR THE STRETCH UNDER KANNOLLI AND HARWAL TOLL PLAZAS FROM KM. 195.000 TO KM. 418.000, BIJAPUR – GULBARGA – HUMNABAD SECTION OF NH-50 (NEW NH-218) IN THE STATE OF KARNATAKA	50	220.01	01-01-2024	25-01-2024	6.79	Item Rate	2L/4L PS	K L Enterprises	Karnataka

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1092	Balance work of 2L PS from Km 30.800 to Km 70.800 and 2L with Rigid Carriageway from Km 70.800 to km 84.120 of Khanapur-KA/GOA Border section of NH-4A	4A	18.46	16-03-2022	18-11-2022	140.00	EPC	2L PS	V.M. Matere Infrastructures (India) Pvt.Ltd.	Karnataka
1093	WHITETOPING AND RECONSTRUCTION OF LEFT OUT SECTION OF KHANAPUR TOWN ON BELGAUM KHANAPUR SECTIN OF NH-4A UNDER ONE TIME IMPROVEMENT SCHEME.	748	4.85	28-03-2025	28-03-2025	11.19	HAM	4L	Shri. Prashanth Tukaram Kagal	Karnataka
1094	Short Term Recitification of 5 nos. of blackspots of Jewargi - Shahapur from Km. 0.000 to Km. 50.000	150A	50	26-04-2021	26-04-2021	1.18	Item Rate	2L	Arjunvaishnavi Infrastructure and Developers Pvt. Ltd.	Karnataka
1095	Maintenance work for Repair of Bad reaches, patching of potholes and developing earthen shoulders and otherrelated works in selected reaches of Jevargi – Shahapur section of NH-150A from Km.0+000 to Km.50+000	150A	50	17-06-2022	04-11-2022	12.92	Item Rate	2L	L Kasi Reddy	Karnataka

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1096	Maintenance of Jevargi – Shahapur section of NH-150A for re-surfacing of balance 20.00km bad reaches in the State of Karnataka	150A	50	29-02-2024	15-03-2024	6.92	Item Rate	2L	KKB Engineering and Constructions Pvt. Ltd	Karnataka
1097	Short Term Improvement & Routine Maintenance of Jewargi-Shahapur Section of NH-150A from Km 0.000 to Km 50.000 in the State of Karnataka	150A	50	09-04-2026	01-05-2026	4.99	EPC	2L	G.R Engineers & Contractors	Karnataka
1098	Permanent Rectification of Black Spot TN (02)-640 by Constructing a Vehicular Underpass (VUP) (12m x 5.5m) at Km. 27+450 (Muthampatti), Black Spot TN-(02)-211 by constructing a Vehicular Underpass (VUP) (12m x 5.5m) at Km. 110+000 (Prithvimangalam), Balck spor TN - (02)-128 y Constructing a Vehicular Underpass (VUP) (12m x 5.5m) at Km.126+700 (Elavansurkottai) in the Project of Salem to Ulundurpet section of NH-79 (Old no. NH-68)	79	2.56	27-06-2023	28-08-2023	52.59	EPC	4L PS	Mr. P Sivaperumal	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1099	Permanent Rectification of BKS TN-02-574 By Constructing VUP at Km.7.200 (Udayapatti) with Service road on BS, BKS TN-02-395 By VUP at Km 13.320 (Ramalingapuram) with Service road on BS, BKS TN-02-268 by Service road and FOB at Km 39.300 (Puthiragoundanpalayam), BKS TN-02-092 By Closing of median openings at Km. 40.760 & Km. 42.420 (Pethanaickenpalayam) and providing pedestrian guard rail on BS, BKS TN-02-464 (Thalavaipatti Jn.) by Service road on BS, BKS TN-02-153 (Ottamparai Junction) by Service road on BS and BKS TN-02-320 (Ammampalayam) by Service road on BS in Salem - Ulundurpet Section of NH-79	79	8.37	18-10-2023	16-01-2024	58.09	EPC	4L PS	TPC Infra and Green Energies	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1100	Permanent Rectification of Black Spot TN-03-03 By Constructing a Small Vehicular Underpass (SVUP) (1x7mx4m) at Km.06+100 (Namamalai Junction) with Service road on both sides, Black Spot TN-03-075 By Constructing Service road on both side from Km. 84+000 to Km. 84+775 (Chinnasalem Bypass [Moongilpadi Jn]), Black Spot TN-03-076 by Construction of VUP at Km. 93+600 (Indili Junction) with Service road on both sides	79	2.3	05-02-2025	24-04-2025	29.65	EPC	4L/6L	Subbu Infra Projects Pvt,Ltd	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1101	Permanent Rectification of (i). Black spot ID: TN-(05)-848 by Construction of LVUP (1x12x4.5m) at Km. 02+480 (Erumapalayam Junction), (ii).Black spot ID: TN-(05)-849 by Construction of VUP (1x12x5.5m) at Km. 04+030 (Sanyasigundu Junction), (iii).Black spot ID: TN-(06)-110 by Construction of LVUP (1x12x4.5m) at Km. 23+740 Kattuveppilaipatti (Seshanchavadi Junction) with service road on BHS, (iv).Black spot ID: TN-(06)-089 by Construction of VUP (1x12x5.5m) at Km. 46+000 (Kothampadi Junction) with service road on BHS and (v).Black spot ID: TN-(06)-091 by Construction of VUP (1x12x5.5m) at Km. 57+773 (Amapala Bus Stop) with service road on BHS in the Salem to Ulundurpet section of NH-79 (Old No. NH-68) in the state of Tamil Nadu on EPC mode	79	4.33	10-03-2026	10-07-2026	71.89	EPC	6L	CDR Infracon Limited JV with KCP infra Limited	Tamil Nadu

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1102	Strengthening under One time Improvement of the stretches of Nagapattinam-Thanjavur Section from Km from km.1.600 to Km.16.690 & Km.29.850 to Km.80.133 of old NH-67 (New NH-83)	83	54.875	04-11-2022	04-11-2022	98.43	Item Rate	2L	Notch India Projects	Tamil Nadu
1103	Permanent Rectification of Black Spot TN-(02)-208 by VUP at Km. 21.535 (Keezhkoothapakkam X Road) in Pondicherry – Tindivanam section of NH-32	32	0.88	01-11-2022	19-01-2023	17.06	EPC	4L/6L	VALAR & CO	Tamil Nadu
1104	Strengthening from Km 0+000 to Km 38+000, and Toll Plaza at Km 17+600 (near Anjukuzhipatti Village) of Dindigul – Nattham Section	383	16.75	05-12-2025	13-02-2026	29.80	Item Rate	4L/2L PS	IVLR Infrastructure	Tamil Nadu
1105	Construction of LVUP for IISER Campus at Km 504.850 in Penchalkona-Yerpedu section from Km 424.400 to Km 509.400 of NH-565	565	0.25	08-06-2023	04-10-2023	4.43	EPC	2L PS	JP Infrastructures	Andhra Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1106	Providing new median Highway lighting supply erection testing installation and commission(SETIC) at Venkatagiri Municipal Location in Nh-565 stretch from Km 480.690 to Km 483.140(Total length: 2.450Km) at Penchalakona to Yerpedu Section of Nh-565 in the state of Andhra Pradesh	565	2.45	26-12-2023	26-01-2024	1.03	Item Rate	2L PS	Arjunvaishnavi Infrastructure and Developers Pvt. Ltd.	Andhra Pradesh
1107	Construction of High-level Bridge and its approaches in place of existing Low-level Bridge at Km 466.310 on Penchalakona to Yerpadu section of NH-565 with Two Lane Paved Shoulder configuration in the State of AP on EPC mode	565	0.84	27-03-2026	30-05-2026	16.19	EPC	2L PS	Garrison Constructions	Andhra Pradesh
1108	Strengthening & Construction of 2 - lane ROB at Km. 5+467 (RHS) of Ibrahimpatnam - Chandragudem section of NH-30 in the State of Andhra Pradesh on EPC mode.	30	1.2	18-03-2025	24-05-2025	20.12	EPC	2L	Raghava Project Constructions Privated Limited	Andhra Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1109	Hyderabad - Maneguda	163	46.405	17-03-2022	27-11-2024	785.00	HAM	4L	Megha Engineering and Infrastructure Ltd.	Telangana
1110	Construction of 6-Lane ROB at Roxy Km 234+705 along with approaches from Chainage Km 234+280 to Km 235+600 on Koida to Rajamunda Section of NH-520 in the State of Odisha on EPC Mode	520	1.685	05-03-2025	12-05-2025	81.98	EPC	6L	Agrawal Infrabuild Private Limited	Odisha
1111	Construction of Light Vehicular Underpass (4x12) at Birabhadrapur at Km. 51+500 on Bhubaneswar-Puri Section of NH-316 in the State of Odisha.	316	0.613	05-02-2024	08-06-2024	15.26	EPC	4L	Gee Tech Foundation	Odisha
1112	Installation of Pedestrian Guard Rail (PGR), Kerb & kerb painting at unauthorized median opening in Four laning of Angul - Sambalpur section of NH-55 (Old NH-42) from Km.112.000 to Km.265.000 in the State of Odisha	NH-55	153	25-03-2026	03-04-2026	0.85	Not Applicable	4L	SBB Constructions Pvt. Ltd.	Odisha

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1113	Strengthening under one-time improvement of bypass section between Km 215+00 to Km 260+00 of NH-80 (Total Length 13.835 Km) under National Highways Division, Deoghar	33	11.67	12-09-2024	12-09-2024	18.19	Item Rate	2L	Bhagwan Stones Works	Jharkhand
1114	4L of NH-80 section of Mirza Chauki to Farakka section from existing km 190.00 to design km 200.75 (junction at km 3.100 of NH 133 B) and from existing km 260.00 to existing km 283.00 (design km 274.133) in the state of Jharkhand (package - II)	33	24.883	27-03-2025	01-02-2026	404.00	HAM	4L	DCC Infra Projects Limited	Jharkhand, West Bengal
1115	Strengthening under one-time improvement of remaining part of NH-80 from Ch.193.00 to Ch. 215.000 (Total Length-22.000 Km) under National Highway Division Deoghar	33	4.9	12-09-2024	12-09-2024	11.96	Item Rate	2L	Baba Projects Pvt. Ltd	Jharkhand

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1116	Strengthening under one-time improvement of remaining part of NH-80 from Ch.260.00 to Ch. 283.000 (Total Length-23.000 Km) (Kelabari to Beoa bridge) under National Highway Division, Deoghar	33	1.5	12-09-2024	12-09-2024	6.82	Item Rate	2L	Baba Projects Pvt. Ltd	Jharkhand
1117	4L of Basukinath- Deoghar Section of NH-114A	114A	45.16	17-03-2023	12-12-2023	999.00	HAM	4L	Gawar Construction Ltd	Jharkhand
1118	Construction of Bypass to NH-114A Connecting NH-333 and NH-133 (Deoghar Bypass) from design km 0.000 to design Km 49.000	114A	49	28-03-2025	28-01-2026	972.14	HAM	4L	Power Mech Projects Ltd.	Jharkhand
1119	4L of Sahibganj - Manihari Ganga Bridge including Manihari Bypass	133B, 131A	21.685	15-07-2020	01-11-2020	1900.08	EPC	4L	Dilip Buildcon Ltd. - Hindustan Construction Company Ltd. (JV)	Bihar, Jharkhand
1120	Umagaon-Saharsa (Package-IV) Koshi Bridge & approach Road - (Bheja-Bakaur)	527 A	13.3	01-10-2019	12-02-2020	1101.99	EPC	2L	Gammon Engineers & Contractors Pvt. Ltd. - Transrail Lighting Ltd.	Bihar

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1121	Umagaon - Saharsa Package - I (Combined) Umagaon-Kaluahi(0.000KM to 21.609Km) of NH227L;Saharghat-Rahika(0.000 Km to 26.130KM) of NH227J;Rahika-Rampatti (0.00 KM to 15.00KM) of NH527A;Bideshwarsthan-Bheja(0.000KM to 25.915KM) of NH527A.	227L	88.655	31-03-2022	02-01-2025	1224.28	HAM	2L	Ram Kripal Singh Construction Pvt. Ltd	Bihar
1122	2L PS of Majhauri to Charout section from km. 0.00 to km. 63.655	527C	63.66	28-03-2018	05-11-2019	537.17	EPC	2L PS	Ram Kripal Singh Construction Pvt. Ltd	Bihar
1123	Construction of Major Bridge over Baghmati and Lakhandei River along with Approaches from Design km.16.500 to km.21.500	527C	5	11-03-2024	30-10-2024	268.00	EPC	2L PS	ASC Infratech Pvt. Ltd.	Bihar

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1124	Strengthening and repair under One Time Improvement Scheme of mohaniya Ghat portion from km 33/200 to km 41/700 (length 8.5 km) & from 41/700 to km. 52/400(length 3km) and repair & Rehabilitation of Churhat Town from 52/400 to 55/400(length 3km) of NH 75E	39	22.2	18-05-2022	10-06-2022	9.13	Item Rate	2L	Nitin Barsainya	Madhya Pradesh
1125	Re-construction & strengthening of Service Road, Work of Drain and Other Works at VUP (Near Lohi Bridge) at Km 244+000 (New Chainage) of Rewa-Sidhi Section NH-39 in the State of Madhya Pradesh	39	1.3	06-12-2024	20-12-2024	3.01	Item Rate	Others	Kaushal Prasad Patel	Madhya Pradesh
1126	Construction of Slip Road from Km 20.762 to Km 21.275 (LHS) and Service Road between Km 23.180 to Km 24.854 (RHS) in Bilaspur Pathrapali section of NH-130 in the State of Chhattisgarh	130	2.19	29-07-2024	18-09-2024	5.47	Item Rate	4L	M/s Shree Ram Construction Company	Chhattisgarh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1127	Construction of 05 nos. of FOB in Bilaspur Pathrapali (Km 0.000 to Km 53.300) Section of NH-111 (New Nh-130) in the State of Chhattisgarh on EPC Mode.	130	53.3	27-02-2026	14-04-2026	6.96	EPC	Others	Shiva Associates	Chhattisgarh
1128	04 laning of Pathrapali-Katghora (Km 88.7000 to Km 90.700) (Katghora bypass) of NH-111 (New NH-130) in the State of Chhattisgarh on item rate basis.	130	2	23-12-2025	19-01-2026	20.13	Item Rate	4L	Kanhaiya Lal Agrawal	Chhattisgarh
1129	Strengthening of Gopalpur to Jenjra	149B	8.55	25-03-2025	21-05-2025	18.08	Item Rate	2L PS	Mahavir Sharma	Chhattisgarh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1130	Construction of Rain Water Drainage at 13th Mile Near-CASFOS, Byrnihat, Steel Footpath along Bridge no. 59/4 on LHS, Foot Over Bridge (FOB) at various locations, Service Road, Truck lay-by and Street light facility along the Project Highway "Four-laning of Jorabat-Shillong (Barapani) section of NH-40 (New NH-6) from 0.000 to km 61.800 in the state of Assam and Meghalaya" on item rate (percentage) basis	6	61.8	26-06-2025	10-08-2025	16.95	Item Rate	4L	Brahmaputra Infrastructure Ltd.	Meghalaya
1131	Long term mitigation measures work at seven(07) Blackspot locations identified for the series 2018-20 along 2 – Lane with paved shoulder configuration of Jowai-Ratacherra section (NH-6) from km 69.200 to 171.455 in the state of Meghalaya on item rate (percentage) basis	6	3.5	24-02-2025	21-04-2025	14.42	Item Rate	2L PS	SSK Infrastructures	Meghalaya

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1132	Slope stability and protection work at vulnerable locations(Ch. 104.950 Km - Ch. 105.100 Km, Ch. 128.450 Km- Ch. 128.510 Km, Ch. 141.000 Km-Ch. 141.130 Km, Ch. 161.300 Km- Ch.161.370 Km, Ch. 167.100 Km–Ch.167.160 Km, Ch. 168.250 Km –Ch.168.350 Km, Ch. 170.500 Km–Ch.170.640 Km) along the Jowai-Ratacherra section of NH-6 in the state of Meghalaya on item rate (percentage) basis.	NH 6	0.6	27-03-2025	03-07-2025	49.36	Item Rate	2L PS	MFB Geotech Private Limited	Meghalaya
1133	2L with ES of Yagyi - Kalewa section from Milepost 40/0 to Milepost 115/5 in Myanmar		112.14	12-12-2017	28-05-2018	1177.00	EPC	2L	Punj Lloyd Ltd. - Varaha Infra Ltd. (JV)	Assam
1134	4 Lane Inner Ring Road around Allahabad City Pkg-2 (Prayagraj Southern Bypass 43.200 - 50.860)	RING ROAD	7.66	17-10-2023	19-12-2023	739.00	EPC	4L PS	GPT Infra Projects Ltd.	Uttar Pradesh
1135	4 Lane Inner Ring Road around Allahabad City Pkg-1 (Prayagraj Southern Bypass 34.400 – 43.200)	RING ROAD	8.8	30-05-2025	19-12-2025	288.17	EPC	4L PS	Kaluwala Construction Private Limited	Uttar Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1136	Construction of Service Road on both sides of Belghoria Expressway (NH-2E) from Km. 0.000 to Km. 1.750, (b) Km, 2.835 to Km. 2.900 and (C) Km. 4.250 to Km. 4.900	2-E	2.465	13-09-2022	07-11-2022	17.89	Item Rate	2L	Vaisno Construction	West Bengal
1137	4L of Budhni to Shahganj Bypass End (Package-III) of NH-146B from Km. 73.750 to Km. 102.000	146B	28.25	16-03-2024	17-08-2025	509.00	HAM	4L PS	Mundan Construction Company	Madhya Pradesh
1138	Rehabilitation and Strengthening of Distressed Major Bridge 649/1 on NH-67 near Kadirinayudupalli Village at Km 648.030 to Km 648.190	67	0.16	11-10-2023	07-11-2023	0.00	Item Rate	2L	SSA Techno Construction Pvt. Ltd.	Andhra Pradesh
1139	Construction work of 4-laning of Shahganj bypass end to Badi (Package-IV) of NH-146B from design km 102.000 to design km 142.357 (Design length 40.357 km)	146B	40.357	15-03-2024	25-03-2025	519.00	HAM	4L PS	Mundan Construction Company	Madhya Pradesh
1140	4 Laning of Sandalpur to Nasrullaganj (Pkg-1) section of NH-146B Length 43.2 Km.	146B	43.2	30-03-2025	10-01-2026	710.00	HAM	4L	Anish Infracon India Pvt. Ltd.	Madhya Pradesh

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1141	Construction of service road on both side of 4- lane Varanasi bypass from Km 0.00 (starting point at Km 271.300 of NH-56) to Km 15.250 (end point at Km 11.170 of NH-29) in the state of Uttar Pradesh on EPC mode	NH135B	28.27	03-02-2026	26-05-2026	60.06	EPC	2L	P. P Pandey Infrastructure Pvt. Ltd.	Uttar Pradesh
1142	Construction of underpasses at 07 blackspot locations in the project highway at specified locations from Ch. 23.600 to Ch. 149.900 of NH-34 (Old NH-91) from Ghaziabad to Aligarh	34	7.98	30-09-2025	09-02-2026	153.99	EPC	6L	S.S. Builders	Uttar Pradesh
1143	Construction of Flyover at Sijwaha Tiraha at Ch. 1377.750 on Shivpuri-Jhansi section of NH-27 for permanent rectification of MoRT&H identified Blackspot location in the State of Uttar Pradesh on Engineering, Procurement and Construction (EPC) Mode	27	2	20-08-2025	03-02-2026	33.19	EPC	4L	Mahavir Sharma	Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1144	Construction of Flyover/VUP/LVUP at 04 locations for permanent rectification of MoRT&H Identified Blackspot locations i.e, CRPF camp (Shivpuri Bypass End Point) & Mohrai Tiraha on NH-46, Cut Point Shivpuri Link Road Karai Dada & Teela Road College Tiraha, Karera on NH-27 in the State of Madhya Pradesh on Engineering, Procurement and Construction (EPC) Mode	4,627	7.817	30-06-2025	15-11-2025	98.14	EPC	4L	KRC Infraprojects Pvt. Ltd.	Madhya Pradesh
1145	Construction Long-term Rectification of 03 Nos. of Blackspots (Gram Madai Village, Gorakhpur Chauraha & Nagjhar Bypass Tiraha) by Constructing 6 Lane Vehicular Underpasses at Km 550+650, Km 580+560 & Km 597+090 in Lakhnadon to Khawasa Section of NH-44 in the state of Madhya Pradesh on EPC mode.	44	4.29	12-12-2025	28-03-2026	72.94	EPC	4L PS	Raisingh & Company Jv RN Constructions	Madhya Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1146	Construction of Vehicular Underpass (VUP) structure between KIOCL Junction and A1 of Kulur Bridge (Ch. 368+700 to Ch. 368+820) on NH-66 in the state of Karnataka	NH 66	0.02	20-12-2025	15-06-2026	4.54	Item Rate	Others	National Infrabuild Private Limited	Karnataka
1147	Six laning with both sides Service Road of Ayodhya Bypass from Design Km 0+000 near Ashram Tiraha on NH-46 to Km 16+439 end at Ratnagiri Tiraha on Nh-146	46	16.439	02-12-2024	11-08-2025	836.91	HAM	6L	Ravi Infrabuild Projects Limited	Madhya Pradesh
1148	Karnala Jn of Navi Mumbai International Airport Interchange on east side (NH -4B D-G Section)	4B	4.614	15-02-2024	15-02-2024	397.22	EPC	6L/8L	MSRDC Ltd.	Maharashtra

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1149	Development of Kalamboli Junction (3 level) comprises of (a) connecting links from Sion Panvel Highway (SH) to NH-548 (which is connected to NMIA) (b) Connecting link to & from Mumbai Pune Expressway to NH-548 (which is connected to NMIA) (c) Connecting NH-48 to (i) Sion Panvel Highway (SH) & (ii) Mumbai Pune Expressway through grade separated intersection	548	15.53	10-10-2024	24-12-2024	770.49	EPC	6L/8L	Maharashtra State Infrastructure Development Corporation Ltd(MSIDC)	Maharashtra
1150	Navi Mumbai International Airport Interchange on West side (Amra Marg/NH-348A)	348 A	3.49	31-01-2024	15-02-2024	254.68	EPC	6L/8L	MSRDC	Maharashtra
1151	Strengthening and Capacity augmentation with PQC at various location on JNPT PKG-II & IV	348,348A, 548,Amra Marg,Amra Marg	44.527	16-01-2026	11-03-2026	49.18	EPC	6L/8L	P D Infraproject Pvt. Ltd	Maharashtra

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1152	Short-Term repair and Maintenance (A) JNPT Package 1 km 3.600 to 6.073 of NH-4B and from Km 5.300 to Km 7.422 of NH-348 (Old SH-54), (B) JNPT Package 2 Gavanphata Interchange from 14.740 to Km 15.894 (Old SH-54), (C) JNPT Package 3 from Km- 7.422- Km-13.160 and Amra Marg from km-0.000-Km-5.360 and (D) JNPT Package 4 from Km 21.200 To Km 27.270 (D to E Section) and from km 0.000 to Km 4.492 (D to G section) in the State of Maharashtra.	348,348A, 548,Amra Marg,Amr a Marg	44.527	04-06-2026	06-07-2026	22.85	Item Rate	6L/8L	M E Infra Projects Pvt Ltd	Maharashtra
1153	Upgradation and Strengthening of Chenani to Nashri Section via Patnitop of NH244 from Km 0.000 to Km 39.100	244	39.1	11-03-2024	06-08-2024	236.00	EPC	2L	SRM Contractors Limited - DMR Builders Private Limited (JV)	Jammu and Kashmir

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1154	Construction of Vehicular Underpass (VUP) at Daman Ganga (Ch.368.850 km) Including Service Road, Culverts and Minor Bridge between Daman Ganga River and Mohan Gam Railway for Rectification of Blackspot ID GJ-(02)-066 on Surat-Vapi Section of NH-8 (New NH-48) in the state of Gujarat on EPC Mode	48	1.85	05-12-2024	27-02-2025	36.50	EPC	6L	Meher Foundations&. Civil Engineers Pvt. Ltd.	Gujarat
1155	Long Term Rectification Works - Construction of Three Lane River Bridge at Bhukhi Khadi (Ch. 176+420) and Amravati Khadi (Ch. 202+845), Additionally Construction of Service Road of Ch. 114+470 to 116+180 (Vadodara-Bharuch) and Ch. 186+885 to 190+675 (Bharuch-Surat) for Blackspot on Vadodara-Surat Section NH-8 (New NH-48) in the state of Gujarat on EPC Mode	48	7.5	27-11-2024	13-02-2025	58.74	EPC	6L	New India Contractors & Developers Pvt Ltd	Gujarat

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1156	Construction of Six Lane VUP at New Ch. 11.225 including capacity augmentation and Drains on Hazira Port - Surat - Gujarat Maharashtra Border Section of New NH-53 in the State of Gujarat on EPC Mode	53	1.2	27-03-2026	27-05-2026	47.47	EPC	6L	Granco Industries & Construction Limited	Gujarat
1157	Construction of Six Lane Flyover at New Ch. 14+440 & VUP at Km.14+279 including capacity augmentation and Drains on Hazira Port - Surat - Gujarat/ Maharashtra Border Section of New NH-53 in the State of Gujarat on EPC Mode	53	1.3	27-03-2026	27-05-2026	58.00	EPC	6L	J Infratech Limited	Gujarat
1158	Performance Based Management Contract (PBMC) on NH503 Extn. km.0/0 to 19/0 and 28/00 to 44/700 (Amb to Dhusara and Four Lane Portion From Jhalera to Mehatpur)	503	44.7	29-08-2024	04-10-2024	30.31	PBMC	2L	Rajinder Infrastructure Private Limited	Himachal Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1159	Performance Based Management Contract (PBMC) on NH-20A (New NH-303) Nagrota Bagwan road Km. 0/0 to 5/0 and 20A(New NH-503) Ranital - Mubarikpur road Km. 39/0 to 91/0 in the State of Himachal Pradesh.	503	52	29-08-2024	04-10-2024	26.67	PBMC	2L	Rajinder Infrastructure Private Limited	Himachal Pradesh
1160	Tolling Operation, Maintenance & Transfer (TOT-3) of Jhansi-Vighakheth Section of NH-44 (Old NH-26) from Km. 49+700 to Km. 99+005 in the State of Uttar Pradesh on Toll Operate Transfer (TOT) Model	44	49.305	29-11-2019	20-10-2020	453.71	TOT	4L	Jhansi Vighakheth Tollway Pvt Ltd	Uttar Pradesh
1161	Tolling Operation, Maintenance & Transfer (TOT-3) of Jhansi-Lalitpur Section of NH-44 (Old NH-26) from Km. 0+000 to Km. 49+700 in the State of Uttar Pradesh on Toll Operate Transfer (TOT) Model	44	49.7	29-11-2019	20-10-2020	453.71	TOT	4L	Jhansi Lalitpur Tollways Pvt. Ltd	Madhya Pradesh, Uttar Pradesh
1162	6L access control Greenfield highway of Vill-Khyawari to Vill-Latifpur at Saharanpur Bypass from Km. 82.000 to Km. 119.790 (Pkg-4)	TBD	37.79	28-08-2021	02-09-2022	612.00	EPC	4L	Krishna Constructions.	Uttar Pradesh

Under Implementation**Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1163	4/6L of Spur to Haridwar (Greenfield) from Km. 0.000 to Km. 50.70	344BG	50.7	24-12-2021	20-02-2023	1475.00	HAM	4L/6L	Krishna Construction Pvt. Ltd	Uttarakhand, Uttar Pradesh
1164	6L access control Greenfield highway of Vill-Lohadda to Vill-Karaunda Mahajan from Km. 27.000 to Km. 56.500 (Pkg-2)	TBD	29.5	28-08-2021	02-09-2022	503.00	EPC	4L	Krishna Constructions.	Uttar Pradesh
1165	6L access controlled Greenfield highway of Junction of EPE (Vill.-Mavikalan) to Vill.-Lohadda from Km. 0.000 to Km. 27.000 (Pkg-1)	TBD	27	24-12-2021	02-09-2022	464.00	EPC	4L	Raj Shyama Constructions Pvt. Ltd.	Uttar Pradesh
1166	Construction of Major Bridge at Ch. 14.020 (RHS) at Pinjore–Nalagarh section on NH-105 (Old NH-21A) in the State of Haryana on EPC Mode	105	0.25	03-06-2025	24-10-2025	7.00	EPC	2L	Punia Construction Co.	Haryana
1167	Maintainance work of Jaswal Bridge-Maitra stretch of RambanGool old Alignment (BRO road) and construction of 240 ft span BSB at Ramban	NH44	5.5	26-12-2022	02-01-2023	1.25	Item Rate	MIP	New Chenab Enterprises	Jammu and Kashmir

Under Implementation

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1168	Tolling, Operation, Maintenance & Transfer of MH/TS Border to Armur (from Existing Km 175+000 to Existing Km 313+507) & Adloor Yellareddy to Bowenpally (from Existing Km 373+762 to Existing Km 486+838) of NH 44 in the State of Telangana (TOT Bundle 16)	44	251.58	20-09-2024	14-02-2025	6661.00	TOT	4L/6L	North Telangana Expressway Private Limited	Telangana
1169	Re-Construction of Reengus ROB Destressed RE wall LHS and Strengthening of existing Reengus ROB LHS in Jaipur - Reengus - Sikar section of NH-52 from km. 296.200 to 297.350 (total length 1150m) in the state of Rajasthan on item rate (percentage) basis	52	1.15	29-09-2025	17-10-2025	17.65	Item Rate	4L	Vijay Kansal Contractor	Rajasthan
1170	Rectification Bridges/Structures under Chhindwara-Saoner Section & Chhindwara Ring Road (133.22 Km): Chhindwara-Amarwara-Narsinghpur of NH 347&547 in the State of MP& MH on Item Rate Basis.	5,47,347	383.1	12-11-2025	25-11-2025	2.14	Item Rate	2L PS	Rajendra Singh Kiledar Construction Pvt. Ltd	Madhya Pradesh, Maharashtra