

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1	Bangalore Chennai Expressway (Phase-II Pkg-II) from km.96.000 to Km 127.000 (Baireddypalle to Bangarupalem section)	NE-7	31	15-09-2021	08-06-2023	2007.00	HAM	8L	APCO Infratech Pvt. Ltd.	Andhra Pradesh
2	Bangalore Chennai Expressway (Phase-II Pkg-III) from km.127.000 to Km 156.000 (Bangarupalem to Gudipala section)	NE-7	29	15-09-2021	04-10-2022	1060.00	HAM	8L	BANGARUPALEM GUDIPALA HIGHWAYS LIMITED	Andhra Pradesh
3	4L of Ichapuram to Narasannapeta from Km. 470.415 to Km. 581.700 (Capacity Augmentation) of NH-16 (Old NH-5)	16	13.45	23-03-2018	09-05-2018	439.00	EPC	4L	SPL CCCL (JV)	Andhra Pradesh
4	Ichapuram - Narsannapeta (km 484.000 to km 580.700) under TOT Bundle - 1	16	96.7	05-03-2018	29-08-2018		TOT	4L	Ichapuram Tollway Private Limited	Andhra Pradesh
5	6 L of Narasannapeta - Ranastalam	16	54.2	05-12-2017	01-01-2019	1350.00	HAM	6L	APCO Arasavalli Expresway Pvt. Ltd	Andhra Pradesh
6	Ranasthalam (Km.634.000) to Anandapuram (Km.681.000) of NH-16 in the State of Andhra Pradesh	16	47	20-03-2017	16-11-2017	1187.10	HAM	6L	Ashoka Ranastalam Anandapuram Road Limited	Andhra Pradesh
7	Visakhapatnam-Champavathi River from Km. 654.204 to Km. 701.170 (AP-3)	16	46.2	29-03-2001	08-06-2001	200.00	EPC	4L	UNITECH-NCC(JV)	Andhra Pradesh
8	Strengthening and Major Maintenance of Anandapuram-Visakhapatnam-Anakapalle section from Km.682.980 to Km.741.256 and Ranastalam Town Portion from Km. 630-120 to Km. 634-120 of NH-16 in the State of Andhra Pradesh on Performance Based Maintenance Contracts (PBMC)	1,616	62.276	02-07-2024	01-09-2024	78.15	PBMC	4L	Shiva Buildtech Pvt. Ltd.	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
9	Ankapalli - Annavaram (Tuni) from km. 741.255 to km. 830.525	16	89.27	13-08-2001	05-09-2002	324.41	BOT Annuity	4L	GMR Infrastructure Ltd	Andhra Pradesh
10	Ankapalli - Annavaram (Tuni) from km. 741.255 to km. 830.525 under TOT Bundle - 1	16	88.532	05-03-2018	29-08-2018	2599.06	TOT	4L	Ankapalli Tollway Pvt., Ltd	Andhra Pradesh
11	Annaram - Diwancheruvu (km 830.525 to km 901.500)	16	70.98	05-09-2001	30-05-2002	276.96	BOT Annuity	4L	Gammon Engineers & Contractors Pvt. Ltd.	Andhra Pradesh
12	Annaram - Diwancheruvu (km 830.525 to km 901.500) under TOT Bundle - 1	16	70.98	05-03-2018	29-08-2018	1659.99	TOT	4L	Safeway Concesssions Pvt Ltd.	Andhra Pradesh
13	Diwancheruvu - Siddhantham from km. 901.500 to km. 950.542	216A	49.04	09-05-2001	17-06-2001	281.06	EPC	4L PS	1-Punj Lloyd Ltd, 2-Larsen & Toubro Ltd.	Andhra Pradesh
14	Rajamahendravaram - Dharamavaram	16	53	05-09-2001	30-05-2002	888.57	BOT Annuity	4L	Gammon Engineers & Contractors Pvt. Ltd.	Andhra Pradesh
15	Diwancheruvu - Siddhantham from km. 901.500 to km. 950.542 under TOT Bundle - 1	16	49.042	05-03-2018	29-08-2018	454.83	TOT	4L	Diwantham Tollway Pvt. Ltd	Andhra Pradesh
16	Siddhantham - Gundugolanu from km. 950.542 to km. 1022.494	216A	71.952	09-05-2001	17-06-2001	475.23	EPC	4L PS	Limak SOMA(JV) & Larsen & Toubro Ltd.	Andhra Pradesh
17	Siddhantham - Gundugolanu from km. 950.542 to km. 1022.494 under TOT Bundle - 1	16	71.952	05-03-2018	29-08-2018	179.45	TOT	4L	Ankapalli Tollway Pvt., Ltd	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
18	Major Maintenance for the stretch from KM. 1076.480 Chinna Avutupalli to KM. 1100.254 Kanaka Durgamma Vardhi on Vijayawada - Gundugolanu section of NH-16	16	23.774	21-04-2023	20-05-2023	14.99	Item Rate	4L	Raghava Project Constructions Privated Limited	Andhra Pradesh
19	Major Maintenance for the balance portion of works in the Stretch of Chinna Avutupalli (Km. 1076+480) to Kanaka Durgamma Varadhi (Km. 1100.254) on Vijayawada – Gundugolanu Section of NH-16 (Old NH-5) in the State of Andhra Pradesh.	16	11.62	06-12-2023	01-02-2024	12.56	Item Rate	4L	PSN Reddy & Co.	Andhra Pradesh
20	One Time Improvement of existing Hanuman Junction Road (From Km. 1055.680 to Km. 1060.800) on Vijayawada - Gundugolanu Section of NH-16 (Old NH-5) in the State of Andhra Pradesh	16	5.12	28-12-2023	05-02-2024	6.37	Item Rate	4L	Abhipsa Construction, Bhubaneswar.	Andhra Pradesh
21	6L of Gundugolanu (Design km 1023.280) to Kalaparru (Design km 1050.680) of NH-5 (New NH-16)	16	27.4	01-10-2019	27-01-2020	486.34	EPC	6L	Varaha Infra Ltd. - JCEG (JV)	Andhra Pradesh
22	6L of Kalaparru to Chinna Avutupalli including 6 lane Hanuman Junction bypass	16	27.4	08-01-2019	21-02-2019	512.43	EPC	6L	Lakshmi Infrastructure & Developers Pvt Ltd	Andhra Pradesh

Completed & PCC / PCOD Issue**Arranged in order of their completion with last completed shown first****Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
23	Construction of Half Flyover at Km 1082+320 (Design Chainage at Km. 0+740) at Vijayawada Airport near Gannavaram on Gundugolanu – Vijayawada Section of NH-16 Mode towards rectification of Black Spot ID: AP-(02)-093	16	1.415	04-05-2022	29-07-2022	23.77	EPC	4L	Trenzet Infra Private Limited	Andhra Pradesh
24	Six Laning of Vijayawada Bypass from Chinna Avutapalli to Gollapudi in Vijayawada - Gundugolanu Section from km. 0.00 to km. 30.00 (Pkg-III)	16	30	06-03-2020	18-02-2021	1148.00	HAM	6L	Megha Engineering and Infrastructure Ltd. - Navyuga Engineering Co. Ltd. (Consortium)	Andhra Pradesh
25	Six Laning of Vijayawada Bypass from Gollapudi to Chinnakakani in Vijayawada - Gundugolanu Section from km. 30.00 to km. 47.881 (Pkg-IV)	16	17.88	06-03-2020	07-07-2021	1546.31	HAM	6L	Vijayawada Bypass Project Private Limited	Andhra Pradesh
26	3L western side flyover Before Jyothi Mahal Junction to Beyond Ramesh Hospital Junction from Design Km 0.300 to Design Km 2.770 on NH-16	16	2.47	26-08-2020	05-11-2020	88.05	EPC	3L	Lakshmi Infrastructure & Developers Pvt Ltd	Andhra Pradesh
27	Six Laning Of Chilkaluripet Vijaywada Section from km 355.00 to km 434.15	16	82.5	21-02-2008	01-05-2009	572.30	BOT Toll	6L	IJM-IDFC (JV) Consortium	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
28	Operation and Maintenance of Chilakaluripet - Vijayawada section of NH-16 (from km.355+00 to km.357+342 & from km.372+038 to km.437+900, Length 68.204km and Incident Management services for Chilakaluripet - Vijayawada section of NH-16 (from km.355+000 to km.357+342 & from km.372+038 to km.437+900) along with newly formed 6-lane Chilakaluripet Bypass (from km..0+000 to km.16+499) (Length - 84.703km) under Performance Based Maintenance Contract (PBMC)	16	84.703	24-12-2024	28-03-2025	137.63	PBMC	6L	Shiva Buildtech Pvt. Ltd.	Andhra Pradesh
29	6L of Chilkararupet bypass from km. 357.400 to km. 371.920 of NH-16 [Revived of earlier terminated N/02004/27001/AP]	16	16.38	08-03-2019	28-06-2021	712.44	HAM	6L	Chilakaluripet Bypass Private Limited	Andhra Pradesh
30	Chilakaluripet (1182.802) to Nellore (1366.547) of NH16 in Andhra Pradesh	16	183.62	19-05-2010	21-11-2011	126.99	BOT Toll	6L	KMC & BSCPL (JV) Consortium	Andhra Pradesh
31	Nellore bypass (from Km. 161.034 to 178.200)	16	17	31-01-2002	27-10-2002	388.80	BOT Annuity	4L	Navyuga Road Projects Pvt Ltd.	Andhra Pradesh
32	Development of Multipurpose Facility on Chilakaluripet - Nellore Section from km. 1210.00 to km. 1214.00	16	5	06-08-2018	06-03-2019	66.88	EPC	4L	Venkat Rao Infra Projects Pvt. Ltd.	Andhra Pradesh
33	Development of Multipurpose Facility on Chilakaluripet - Nellore Section from km. 1273.00 to km. 1278.00	16	3.6	15-02-2019	26-12-2019	52.87	EPC	4L	KMC Construction Ltd.	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
34	Operation and Maintenance including Incident Management of Nellore Bypass section from Km. 1366.547 to Km. 1383.713 of NH-16	16	17.166	05-03-2020	18-06-2020	7.40	EPC	4L	Arjunvaishnavi Infrastructure and Developers Pvt. Ltd.	Andhra Pradesh
35	Routine Maintenance including Incident Management (Excluding Ambulance Services) for Nellore Bypass from Km. 1366.547 to Km. 1383.713 (Excluding from Km. 1379.340 to Km. 1380.957 & from Km. 1382.690 to Km. 1383.713) (4L length 14.526 Km) section of NH-16 & Badvel to chunculuru section from Km. 628.555 to Km. 652.200 (2L length 23.645 Km) of NH-67.	1,667	40.811	25-08-2025	15-03-2024	5.02	Item Rate	2L/4L PS	Batreddy Venkata Krishna Reddy	Andhra Pradesh
36	Periodic Renewal of Nellore bypass section from km 1366.547 to km 1383.713 excluding the sections from km 1379.340 to km 1380.350 km 1382.690 to Km 1383.713 and major bridge NH-16 (Penna Bridge).	16	17.166	01-03-2024	11-03-2024	10.33	Item Rate	4L PS	DDR and Co.	Andhra Pradesh
37	4/6L of Tada - Nellore (Permanent restoration of flood damaged stretches) from km. 83.35 to km. 83.68 and km. 136.91 to km. 140.40	16	3.82	23-10-2019	13-12-2019	134.76	EPC	4L/6L	SRC Projects Pvt Ltd	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
38	Anandapuram and Madhuravada from Km. 701.170 to Km. 741.051 (Visakhapatnam to Anakapalli)	16	38	01-04-1995	01-04-1995	63.54	EPC	4L	KMC Construction Ltd.	Andhra Pradesh
39	Palasa-Korlam from Km. 503.415 to Km. 532.600 (AP-4A)	16	29	08-08-2001	21-09-2001	135.11	EPC	4L	ITD Cementation India Ltd	Andhra Pradesh
40	Srikakulam-Palasa from Km. 532.600 to Km. 606.204 (AP-2)	16	74	20-04-2001	12-06-2001	324.00	EPC	4L	SPCL-IVRCL(JV)	Andhra Pradesh
41	Champavathi River - Srikakulam rom Km. 606.204 to Km., 654.204 (AP-1)	16	48	25-05-2001	08-06-2001	171.97	EPC	4L	YOUONE-MAHARIA(JV) & SEW Constructions	Andhra Pradesh
42	Srikakulam - Visakhapatnam - Bridges Section (AP-5)	16	94	06-07-2001	13-08-2001	63.00	EPC	4L	PRASAD-SEW (JV)	Andhra Pradesh
43	Maintenance from Km 1076.480 (Chinna Avutupalli) to Km 1100.254 (Kanaka Durgamma Varadhi) and Incident Management from Gundugolanu (Km 1023.280) to Kanaka Durgamma Varadhi (Km 1100.254) Section of Vijayawada-Gundugolanu Section of NH-16 (Old NH-5)	16	23.774	26-12-2025	01-06-2026	11.44	Item Rate	4L	KVR Construction Heights Pvt. Ltd	Andhra Pradesh
44	Erection of Steel Tubular Railing (Fencing) along service road medians underneath the Eastern Side Benz Circle Flyover from Km. 1076.480 (Chinna Avutupalli) to Km 1100.254 (Kanaka Durgamma Varadhi) Section of NH-16 (Old NH-5)	16	1.47	15-02-2022	11-04-2022	1.79	EPC	4L	Dhingra Brothers (India)	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
45	Hyderabad - Bangalore (Km 211.000 to Km 462.164 on Hyderabad - Bangalore section of NH-44)	44	251.16	16-10-2023	01-11-2023	7.79	OMT	4L	Abhipsa Construction, Bhubaneswar.	Andhra Pradesh
46	6L Grade Separated structures along with slip roads at Km 210+780 (ITC Junction in Kurnool Town), Km 260+400 (Kambalapadu Junction, Dhoni) Km 263+558 (Dhoni Exit, Dhoni) on NH-44 (old NH-07)	44	3.17	14-09-2020	04-12-2020	95.45	EPC	6L	E5 Infrastructure Pvt. Ltd - Gawar Construction (JV)	Andhra Pradesh
47	Periodical Renewal of balance section of the project stretch including renewal of service road / slip road from Km 211.000 to Km 462.164 on Hyderabad - Bangalore section of NH 44		251.16	06-04-2022	25-04-2022	181.00	Item Rate	4L PS	Lakshmi Infrastructure & Developers India Pvt. Ltd.	Andhra Pradesh
48	Routine Maintenance including Incident Management for Operation and Maintenance of Hyderabad – Bangalore section-3 from Km 377.000 to Km 462.164 of NH-44 (Total length 85.164 Km) in the state of Andhra Pradesh	44	85.164	11-07-2025	31-07-2025	9.56	Item Rate	4L PS	NSPR Constructions (India) Pvt. Ltd.	Andhra Pradesh
49	Routine Maintenance including Incident Management for Operation and Maintenance of Hyderabad – Bangalore section-2 from Km 294.000 to Km 377.000 of NH-44 (Total length 83 Km) in the state of Andhra Pradesh	44	83	11-07-2025	31-07-2025	9.61	Item Rate	4L PS	NSPR Constructions (India) Pvt. Ltd.	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
50	Routine Maintenance including Incident Management for Operation and Maintenance of Hyderabad – Bangalore section-1 from Km 211.000 to Km 294.000 of NH-44 (Total length 83 Km) in the state of Andhra Pradesh	44	83	11-07-2025	31-07-2025	7.71	Item Rate	4L PS	Perfect Allied Safety and Security Services Private Limited.	Andhra Pradesh
51	4L of Gundugolanu Devarapalli Kovvuru from km 15.320 to Km 85.204 of NH-16	16	69.884	13-03-2018	22-10-2018	1827.00	HAM	4L	G R Infraprojects Limited	Andhra Pradesh
52	6L of Anandapuram Pendurthi Anakapalli Section from km. 681.000 to km. 731.780 of NH-16	16	50.78	28-02-2018	04-01-2019	2013.00	HAM	6L	DBL Anandapuram Anakapalli Highways Pvt. Ltd	Andhra Pradesh
53	Chandragudem to AP/Telangana Border	30	38	06-11-2020	04-01-2016	1.68	EPC	2L PS	Sai Balaji constructions	Andhra Pradesh
54	4L of Nandigama - Vijayawada	65	49	27-03-2001	01-08-2001	163.00	BOT Toll	4L	Swarna Tollway Private Limited	Andhra Pradesh
55	Nandigama Bypass and Kanchikacherla bypass	65	14.34	27-12-2017	12-03-2018	0.00	EPC	6L	Lakshmi Infrastructure & Developers Pvt Ltd	Andhra Pradesh
56	Four Laning of Kadapa (167.750) to Kurnool (356.502) of NH-40 (Old NH-18)	40	188.75	26-02-2009	15-11-2010	621.90	BOT Toll	4L	KMC Construction Ltd. IVRCL Consortium	Andhra Pradesh
57	Routine Maintenance including Incident Management of Kadapa -Renigunta Section of NH-716 from Km. 0.000 to Km 123.600 (total length 123.600 Km) in the state of Andhra Pradesh	716	123.6	26-12-2024	10-01-2025	11.13	Item Rate	2L PS	Perfect Allied Safety and Security Services Private Limited.	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
58	6L Aluru - Jakkuva Section of NH-130CD Road from km 365.033 to km 396.800 (Pkg. 1)	130CD	31.76	30-07-2021	31-03-2022	1060.11	HAM	6L	H.G. Infra Engineering Limited	Andhra Pradesh
59	6L Jakkuva – Korlam Section of NH-130CD Road from km 396.800 to km 421.100 (Pkg 2)	130CD	24.3	31-03-2021	31-03-2022	681.00	HAM	6L	NKC Projects Private Limited	Andhra Pradesh
60	6L Korlam-Kantakapalle Section of NH-130CD Road from Km 421.100 to Km 445.100 (Pkg-3)	130CD	24	30-07-2021	19-02-2022	836.70	HAM	6L	Psk Infrastructure and Pvt. Ltd.	Andhra Pradesh
61	6L Kantakapalle – Sabbavaram Section of NH-130CD Road from Km 445.100 to Km 464.662 (Pkg-4)	130CD	19.562	24-09-2021	06-10-2022	638.00	HAM	6L	NKC Projects Private Limited	Andhra Pradesh
62	Nalagampalli to Allkuppam (AP/KA Border) from Km. 172. 000 to Km 219.687	69	47.68	30-03-2017	15-11-2017	503.10	EPC	4L	Dilip Buildcon Ltd.	Andhra Pradesh
63	Routine Maintenance including Incident Management (Excluding Ambulance services) for Four Laning of NH-4 from Nalagampalli to AP/Karnataka Border from Km.172.000 to Km.219.687 (47.687 Km) in the State of Andhra Pradesh.	69	47.687	01-04-2025	23-12-2024	0.00	Item Rate	4L PS	NHIT Southern Projects Private Limited	Andhra Pradesh
64	Tolling Operation, Maintenance & Transfer of TN/AP Border to Nalagampalli, AP/Karnataka Border Section of NH-4 from Km.134+890 to Km 219+687 in the state of Andhra Pradesh	4	84.797	12-03-2025	29-03-2025		TOT	4L PS	NHIT Southern Projects Private Limited	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
65	Chittor (Design Km 0.000-Existing Km 158.000 of NH-4) to Mallavaram (Design Km 61.128-Existing Km 41.800 of NH-140)	140	61.13	26-03-2018	04-01-2019	1804.03	HAM	6L	KNR Constructions Limited	Andhra Pradesh
66	Renigunta - Poyya - Naidupeta km 124.60 to km 183.4 of NH 71	71	57.046	24-12-2020	31-01-2022	1899.00	HAM	6L	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
67	6L Access Controlled Greenfield Highway from Kodur (Ch. 0+000) to Vanavolu (Ch. 24+300) of [NH-544G] (Package-1)	544G	24.3	31-01-2023	05-02-2024	599.50	HAM	6L	Bengaluru Vijayawada Expressway Package-1 Limited	Andhra Pradesh
68	6L Access Controlled Greenfield Highway from Odulapalle (Ch. 72+000) to Nallacheruvu-palli (Ch. 96+300) of [NH-544G](Package-4)	544G	24.3	31-01-2023	05-02-2024	774.10	HAM	6L	Dilip Buildcon Ltd.	Andhra Pradesh
69	6L Access Controlled Greenfield Highway from Audireddipalle (Ch. 160+000) to Mallapalle (Ch. 176+000)(Package-07)	544G	16	31-03-2023	07-03-2024	780.12	HAM	6L	Dilip Buildcon Ltd.	Andhra Pradesh
70	Khammam-Devarapalle Pkg IV [4L Access Controlled (Greenfield) from Recherla village to Gurvaygudem village (Design Chainage 105+236 to 132+664)]	365BG	27.42	15-09-2021	26-09-2022	517.05	HAM	4L	Jangareddygudem Projects Private Limited	Andhra Pradesh
71	Khammam-Devarapalle Pkg V [4L Access Controlled (Greenfield) from Gurvaygudem village to Devarapalle village (Design Chainage 132+664 to 162+126)	365BG	29.46	15-09-2021	26-09-2022	622.00	HAM	4L	Rajamahendravaram Greenfield Highway Private Limited	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
72	4L PS Mydukur - Badvel from Km 585.820 to Km 630.960 of NH-67	67	45.14	16-08-2022	21-09-2023	718.90	HAM	4L PS	RITHWIK-NSPR Consortium	Andhra Pradesh
73	Emergency repair and Maintanance of stretch from Km 148=570 to Km 148+640, from Km 148+790 to Km 149+350, from 154+040 to Km 155+600 and approaches connecting in between existing road to new road at Km 134+890, 135+660, 137+000, 154+000 & 155+600 of NH-4 in the State of Andhra Pradesh	4	2.2	01-08-2022	09-09-2022	1.58	Item Rate	4L	Abhipsa Construction, Engineer and Contractors	Andhra Pradesh
74	4L of Pileru to Kalur Section from Km 55.900 to Km 92.800 & Km 94.500 to Km 95.717 of NH-71(Package-II)	71	38.117	29-03-2022	24-10-2023	357.60	HAM	4L	MEIL Pileru Kalur Roadways Private Limited	Andhra Pradesh
75	4L of Madanapalle to Pileru Section from Km 0.000 to Km 55.900 of NH-71(Package-I)	71	55.9	30-03-2022	14-01-2023	1577.00	HAM	4L	G R Infraprojects Limited	Andhra Pradesh
76	Short-Term Maintenance Contract (One Year) and Routine Maintenance including Incident Management of Bhakarapet to Kalur section of NH-71 from Km.77/400 to Km. 101/000 (total length 23.600 Km) in the state of Andhra	71	23.6	14-03-2025	06-04-2025	2.04	Item Rate	2L	Rehabilitation Engineering (prop. Hemangini Bharatchandra Shewale)	Andhra Pradesh
77	Grade Seperator from H-7 Area to Port Connectivity Road bypassing Convent Junction	516C	0.773	10-05-2018	22-06-2018	39.38	EPC	6L	MVR infra projects Pvt Ltd	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
78	Road Connectivity-Visakhapatnam Port Trust		12	19-04-2002	27-05-2002	77.78	EPC	4L	M. Venkata Rao Infra Projects Pvt. Ltd.	Andhra Pradesh
79	Repair And Rehabilitation Of Ambedkar Centenary Bridge, Nehru Centenary Flyover & Ramp-A Flyover on Port Road, Visakhapatnam	516C	10.35	02-03-2023	05-04-2023	14.55	Item Rate	2L	FRP-Tech india Private Limited	Andhra Pradesh
80	Construction of Flyover/Underpass at Vizag Airport Junction to ensure Flow of container trailers to/from MMLP setup at NH-16	16	1.935	31-03-2023	16-08-2023	37.00	EPC	2L/4L PS	SVS Mookambika Constructions Private Limited	Andhra Pradesh
81	4L Road from existing East break water upto Convent Junction from Phase 1 of the project start from Km. 0.312 [End of Vishakhapatnam Port Trust (VPT)] to Km. 3.800 [VCTPL Exit Gate]	TBD	3.48	02-11-2021	01-04-2022	35.79	EPC	4L	Sudharma InfraTech Pvt. Ltd.	Andhra Pradesh
82	Giddalur-Vinukonda from Design km 212.983 to Design km 322.800	544D	112.8	26-03-2018	06-02-2019	1086.85	HAM	2L PS	GV Road Projects Private Limited	Andhra Pradesh
83	4 Laning of NH-544D from Km 0.000 to km 37.000 of Anantapur- Muchukota section (Pkg-1)	544D	37	08-12-2022	23-07-2023	676.36	HAM	4L/2L PS	SRC Infra Anantapur – Muchukota HAM Pvt. Ltd.	Andhra Pradesh
84	4L of Kathipudi to start of Kakinada bypass from Km 0.000 to Km 27.500 of NH-214 (New NH-216)	216	27.5	28-04-2025	18-05-2016	4.75	EPC	4L	Abhipsa Construction, Bhubaneswar.	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
85	4L PS from Kurnool (Existing Km. 5.400 of NH- 40/Design Km.0.000) to Mandlem (Existing Km.38.000/Design Km 30.600) of NH-340C (Package-1)	NH 340C	30.6	29-03-2023	05-10-2023	587.92	HAM	4L	PSK Infrastructures and Projects Private Limited	Andhra Pradesh
86	4L PS from Mandlem (Existing Km. 38.000/Design Km.30.600) to Atmakur (Existing Km.73.000/Design Km 66.115) of NH-340C (Package-2)	NH 340C	35.51	29-03-2023	23-11-2023	597.00	HAM	4L	PSK Infrastructures and Projects Private Limited	Andhra Pradesh
87	Balance works in AP Portion and punch list items in TN & AP portion of NH-205	205	7.35	24-02-2023	03-07-2023	95.88	Item Rate	4L/2L PS	Lekcon Infrastructure Pvt. Ltd.	Andhra Pradesh
88	O&M of 2L PS Markapuram-Vaggampalle Section from Km. 198.694 to Km. 293.266 of NH-565	565	94.572	03-09-2021	12-10-2021	6.02	OMT	2L PS	Sai Balaji constructions	Andhra Pradesh
89	Strengthening & Major Maintenance of two lane with Paved shoulders of Vaggampalle- Dornala T Junction section of NH-565 from Km 293.266 to Km 359.422 (Total length 66.156 km) in the state of Andhra Pradesh under Performance Based Maintenance Contract.	NH-565	66.156	22-05-2025	11-07-2025	68.87	PBMC	2L PS	PSN Reddy & Co.	Andhra Pradesh
90	Routine maintenance including incident Management for O&M of Vaggampalli - Dornal T section from km 293.266 to km 359.422 of NH-565	565	67.327	12-07-2021	12-07-2021	3.62	EPC	2L PS	R R Associates	Andhra Pradesh

Completed & PCC / PCOD Issue										
Arranged in order of their completion with last completed shown first										
Status as on 01-Aug-2026										
All Lengths in Km.										
Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
91	Short-Term Maintenance contract (One year) and Routine Maintenance Including Incident Management of Vaggampalle-Dornala T Junction Section from km 293.266 to Km 359.422 of NH-565(total length 66.156km) in the state of AP.	NH-565	66.156	23-01-2025	12-02-2025	1.82	Item Rate	2L PS	SK Constructions	Andhra Pradesh
92	O&M of 2L PS Davulapalli to Markapuram Section from Km. 153.939 to km.197.318 of NH-565	565	43.379	03-09-2021	12-10-2021	4.09	OMT	2L PS	Sai Balaji constructions	Andhra Pradesh
93	Routine Maintenance including Incident Management (excluding Ambulance Services) of Two Lane with paved shoulders from Davulapalli (Km. 154+900) to Vaggamapalli (Km. 293+266) Section of NH-565 in the state of Andhra Pradesh	565	138.37	18-12-2025	25-01-2026	5.81	OMT	2L PS	SK Constructions	Andhra Pradesh
94	Penchalkona - Yerpedu from Km 425.400 to Km 509.400 of Old NH-565	565	84	28-07-2021	18-08-2021	200.69	EPC	2L PS	Garrison Constructions	Andhra Pradesh
95	Strengthening and Major maintenance work of stretch two lane with paved shoulder of Penchalakona to Yerpedu section of NH-565 (Total Length 84.00km)	565	84	02-12-2024	09-01-2025	62.28	PBMC	2L PS	Sri Sainath Constructions Private Limited	Andhra Pradesh
96	4L of Vijayawada to Machilipatnam from Km. 0.000 to Km. 63.800 of Old NH-09 (New NH-65)	65	64.61	19-01-2016	24-11-2016	740.70	EPC	4L	Dilip Buildcon Ltd.	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
97	Routine Maintenance including Incident Management (Excluding Ambulance Services) for Four Laning of Vijayawada – Machilipatnam section of NH-65 from Km. 0.000 to Km. 64.611 & Eastern side Benz Circle Flyover on NH-16 in the state of Andhra Pradesh.	65	64.611	02-09-2025	07-09-2024	6.48	Item Rate	4L	SK Constructions	Andhra Pradesh
98	Routine Maintenance for Ibrahimpatnam – Chandragudem – AP/Telangana Border section from Km. 0.000 to Km. 70.190 of NH-30	30	70.19	08-12-2025	01-04-2022	5.65	Item Rate	2L PS	SK Constructions	Andhra Pradesh
99	Major Maintenance of NH-30 (Old NH-221) from Ibrahimpatnam Circle (Km.0+000) to AP/Telangana Border (Km.71.200) of 2 Lane with paved shoulder project in the state of Andhra Pradesh	30	70.19	07-02-2024	10-03-2024	7.23	Item Rate	2L PS	Abhipsa Construction, Bhubaneswar.	Andhra Pradesh
100	Routine Maintenance including incident Management of Dornala T Junction to Nellore section from km. 641.000 to Km. 741.950 of NH 67 (Design length 100.95 Km) in the state of Andhra Pradesh.	67	100.95	08-03-2022	08-04-2022	4.18	Item Rate	2L PS	R R Associates	Andhra Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
101	Short-Term Maintenance contract (One year) and Routine Maintenance Including Incident Management of Chunchuluru to Nellore Section from km 652.200 to 738.520(Designed length 86.320 km) on NH-67.	NH-67	86.32	24-12-2024	17-01-2025	4.99	Item Rate	4L	Batreddy Venkata Krishna Reddy	Andhra Pradesh
102	Bangalore Chennai Expressway (Phase-II Pkg-I) from km.71.000 to Km 96.000 (Bethamangala in the state of Karnataka to Byreddypalli)	NE-7	25	15-09-2021	10-10-2022	1192.00	HAM	6L/8L	Montecarlo Bangalore Chennai expressway P2P1 Private Limited.	Andhra Pradesh, Karnataka
103	Bellary to Byrapura Section km 253.600 to km 308.550 of NH-150A	150A	54.95	01-06-2018	24-10-2019	941.43	HAM	4L	Dilip Buildcon Ltd.	Andhra Pradesh, Karnataka
104	Puintola - Icchapuram km 419.60 - km 484.00	16	107	03-04-2008	03-04-2008	327.76	EPC	4L	KNR Construction, KMC-RK-SD(JV)	Andhra Pradesh, Odisha
105	Puintola - Icchapuram km 419.60 - km 484.00 under TOT Bundle - 1	16	64.4	18-01-2019	11-02-2019	4.79	TOT	4L	Puintola Tollway Private Limited	Andhra Pradesh, Odisha
106	Korlam-Ichapuram from Km. 470.415 to 503.415 (AP-4B)	16	33	08-08-2001	21-09-2001	143.05	EPC	4L	ITD Cementation India Ltd	Andhra Pradesh, Odisha
107	Ichapuram - Srikakulam - AP-6 (Bridge Package)	16	0	08-08-2001	29-09-2001	68.18	EPC	4L	Navyuga Road Projects Pvt Ltd.	Andhra Pradesh, Odisha

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
108	Bangalore Chennai Expressway Phase-III – Package I (Gudipala to Walajahpet) from Km 156.000 to Km 180.000	NE-7	24	16-09-2021	30-05-2022	1188.00	HAM	4L/6L	Montecarlo Bangalore Chennai expressway P3P1 Private Limited.	Andhra Pradesh, Tamil Nadu
109	4L of Tada - Nellore from Km. 52.800 to 163.600 (110.52 km.)	16	159	27-03-2001	16-09-2001	621.35	BOT Toll	4L	MAIF Investments India 3 Pte Ltd	Andhra Pradesh, Tamil Nadu
110	6L of Veera Kaveri Raja Puram to Pondavakkam from km 61.380 to km 96.040 of NH 716B (Pkg-III)	716B	34.66	14-09-2021	25-01-2023	1041.50	HAM	6L	KNR Constructions Limited	Andhra Pradesh, Tamil Nadu
111	6L of Varadharajula to Kumarajapet from km 0.000 to km 43.800 of NH-716B (Pkg-I)	716B	43.8	31-08-2021	06-12-2022	1431.00	HAM	6L	KCC Buildcon Pvt. Ltd.	Andhra Pradesh, Tamil Nadu
112	6L of Kumarajapet to Veera Kaveri Raja Puram from km 43.800 to km 61.380 of NH-716B (Pkg-II)	716B	17.58	28-08-2021	30-10-2023	577.00	HAM	6L	EKK Infrastructure Limited	Andhra Pradesh, Tamil Nadu
113	Operation and Maintenance of Tirupati Tiruttani Chennai Section of NH 205	716	107.18	19-03-2025	01-08-2022	2.13	Item Rate	2L/4L PS	RR Associates	Andhra Pradesh, Tamil Nadu
114	Kothakota bypass–Kurnool	44	74.62	24-02-2006	15-09-2006	1978.20	BOT Annuity	4L	IL&FS-CTNL Consortium	Andhra Pradesh, Telangana
115	Short term Improvement and Routine Maintenance of 4/6 laning of Hyderabad - Vijayawada section of NH-65 from Km.160.000 to 221.500 in the State of Telangana & Andhra Pradesh.	65	61.5	12-08-2025	01-09-2025	18.17	Item Rate	4L/6L	Shree Construction Enterprises	Andhra Pradesh, Telangana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
116	Khammam-Devarapalle Pkg III [4L Access Controlled (Greenfield) from Chintagudem village to Recherla village (Design Chainage 63+117 to 105+236)]	365BG	42.12	15-09-2021	27-09-2022	804.69	HAM	4L	KMVPL Khammam Devarapalle Highway Private Limited	Andhra Pradesh, Telangana
117	Tolling, Operation, Maintenance & Transfer of Kochugaon to Rakhaldubi Bus Junction Section from Km. 30.000 to Km. 92.671 of NH-27 in the State of Assam	27	62.671	07-03-2024	01-04-2024	698.95	InvIT	4L	NHIT-Eastern Projects Private Limited (M/s NEPPL)	Assam
118	Shrirampur (Km. 0.000) to Kochugaon (km. 30.000) of Bijni to Assam./West Bengal Border Section of NH-31C in Assam, AS-12 (including balance works)	27	30	31-07-2017	05-10-2017	357.84	Item Rate	4L	Simplex Infrastructure Limited	Assam
119	Routine Maintenance work of National Highways in stretch from Km. 0.00 to Km. 30.000 (Assam West Bengal Border to Kachugaon NH Section, AS-12, NH-27 in the State of Assam	27	30	05-08-2025	25-08-2025	2.68	OMT	4L	Risha Infrastructure	Assam
120	Long-Term Measures for 3 Nos. of Blackspots Locations at Sundari, Kishan Bazar and Manikpur of NH-27	27	3.32	12-12-2022	01-03-2023	84.00	EPC	6L	Dhariwal Buildtech Limited	Assam

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
121	Strengthening including Special Repair and operation, maintenance on existing rigid and flexible 4-lane Pavement surface from km 30.000 to ch. 93.000 on NH-31C (AS-10 & AS-11) (New NH No. 27) And Repair and Rehabilitation of 8 Nos. of Distressed Brid	31C	63	27-02-2023	05-04-2023	35.97	Item Rate	4L	Raju Chandra Basumatary	Assam
122	Strengthening including Operation and Maintenance of 4L PS from Km. 961.500 to Km. 1013.000 on NH 27 (AS-08 & AS-09) (New NH No. 27)	27	51.5	02-03-2023	26-04-2023	31.88	Item Rate	4L	Raju Chandra Basumatary	Assam
123	Tolling, Operation, Maintenance & Transfer of Rakhaldubi Bus Junction to Kaljhar Section from Km. 961.500 to Km. 1013.000 of NH-27 in the State of Assam	27	51.5	07-03-2024	01-04-2024	698.95	InvIT	4L	NHIT-Eastern Projects Private Limited (M/s NEPPL)	Assam
124	Nalbari to Bijni section of NH-31 from km. 1040.30 to Km. 1013.00 (Contract Package EW-II/ AS-07) in Assam	31	27.3	31-05-2005	21-10-2005	291.04	EPC	4L	KMC Construction Ltd.	Assam
125	Tolling, Operation, Maintenance & Transfer of Kaljhar-Patacharkuchi Section from Km. 1013.000 to Km. 1040.300 of NH-27 in the State of Assam	27	27.3	07-03-2024	01-04-2024	234.50	TOT	4L	NHIT-Eastern Projects Private Limited (M/s NEPPL)	Assam
126	Operation and Maintenance of stretch of Kaljhar to Nalbari of Contract Package AS-06 and AS-07	27	52	07-03-2024	08-03-2024	24.87	OMT	4L	Raju Chandra Basumatary	Assam

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
127	Strengthening and Major maintenance work of stretch of Patacharkuchi to Baihata from Km. 1040.300 to Km. 1097.150 (Package no. AS-06,AS-05 & AS-04 balance) of NH 31	NH-27	56.85	30-09-2024	17-01-2025	76.14	PBMC	4L	Shree Gautam Construction Company Limited	Assam
128	6L Standalone Flyovers at Bongaigaon, Chapaguri, Pathsala, Simlaguri chowk and Baihata Bypass Junctions on stretches of NH-31 and NH-27	27	6.984	09-09-2022	01-01-2023	306.94	EPC	6L	Shiv Build India Pvt. Ltd.	Assam
129	6L flyover at Boragaon, Gorchuk, Lokhra & Basistha Junction on Guwahati Bypass section from Km 146.172 to Km 162.620 of NH-27	27	16.448	10-12-2021	03-03-2022	328.52	EPC	6L	Dhariwal Buildtech Limited	Assam
130	Long Term Measures for 4 Nos. of Black spots at Tihu,Society Chowk,Changsari Madanpur & Daboka	27	4.2	24-11-2022	28-02-2023	60.80	EPC	4L	Dhariwal Buildtech Limited	Assam
131	Four Lane divided carriageway Road with paved shoulders configuration from Km.5+500 to Km. 35.862 of NH-36 and Km. 00+000 to 22+000 of NH-54 including 2.107 km Doboka Bypass.	NH-27	54.469	14-03-2024	02-07-2024	50.80	PBMC	4L	Brahmaputra Infrastructure Ltd.	Assam
132	Maintenance of Lanka to Hathikali section of NH 54E from Km 22.000 to Km 83.400 (new NH-27)	27	61.4	14-03-2024	01-07-2024	70.23	PBMC	4L	Chaudhary Construction Company Pvt. Ltd.	Assam
133	Hatikhali (Km 83.400) to Lailling (Km 111.000) of NH-27 in Assam (AS-25 Bal.)	27	27.6	29-12-2010	02-03-2011	420.49	EPC	4L	IL&FS Transportation Networks Ltd.	Assam

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
134	4L of Balachera - Silchar (AS-01) from km. 306.54 to km. 275.00 of NH-54 (Pkg-EW-II)	27	25.76	09-02-2004	09-02-2004	115.85	EPC	4L	Punj Lloyd Infrastructue Ltd.	Assam
135	Strengthening and Maintenance of 4L of Balachera - Silchar (AS-01) from km. 300.760 to km. 275.00 of NH-54(New NH-27EW) (EW-II) of Civil Contract Package - N/02027/14001/AS	54E	25.76	07-11-2022	01-01-2023	27.55	EPC	4L	D.C Ajmera	Assam
136	6L Standalone Flyovers at Raha, Demow, Borghat, Kathiatiali junctions and ROB at Jagiroad on stretches of NH 36 and NH 27	27	7.35	29-08-2022	05-12-2022	175.00	EPC	6L	Dhariwal Buildtech Limited	Assam
137	Strengthening work of stretch of Khanapara to Jagiroad from Km. 163.400 to Km. 205.000 (Balance Portion of Guwahati Bypass, Package no. AS-03 & AS-20) of NH 37	NH-27	41.6	14-03-2024	15-04-2024	48.98	Item Rate	4L	D.C Ajmera	Assam
138	Operation & Maintenance work from Km. 162.620 to Km. 278.685 NH 37 (New NH 27) in the state of Assam.	NH-27	116.07	16-12-2023	19-01-2024	22.67	EPC	4L	Basanta Kumar Kakati	Assam
139	Operation and Maintenance works of National Highways in stretch of NH-27 (Old-37) from Km. 205.000 to Km. 278.685 (AS-19,AS-02,AS-18) in the state of Assam on item rate(Percentage) basis.	NH-27,NH-127	73.685	30-12-2025	15-01-2026	2.38	Item Rate	4L	Rana Construction and Engineers Pvt. Ltd.	Assam

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
140	Maintenance of Hathikali to Narimbanglo section of NH-54E from Km. 83+400 to Km 140+700 (New NH-27) in the State of Assam on Performance Based Maintenance Contract (PMBC)	27	57.3	14-03-2024	01-07-2024	83.90	OMT	4L	D.C Ajmera	Assam
141	Routine Maintenance work from Km. 1065.000 to Km. 1124.514 of Package no. AS-05,AS-04 and AS-28 of NH 31 in the state of Assam (Length 59.514)	NH-31	59.514	07-03-2024	20-03-2024	18.63	EPC	4L	Basanta Kumar Kakati	Assam
142	User Fee Collection for the project of Numaligarh to Jorhat section from design Km 403.200 to Km 454.240 (existing Km 402.500 to Km 453.00) of NH-37 (Old) including Dergaon Town section in the state of Assam.	NH-27(Old NH-37)	51.04	09-07-2025	12-01-2026	0.01	EPC	4L	M.B. Consortium	Assam
143	User Fee Collection for the 4-lane stretch from Nagaon Bypass to Kaliabor Tiniali to Dolabari section from Design Km 278.600 to Km 315.315 (existing Km 278.58 to Km 215.315) of NH-127 and from Design Km 0.000 to Km 17.300 (existing Km 0.000 to Km 17.300) of NH-715 in the state of Assam	NH-715,NH-127	54.015	21-07-2025	23-01-2026	0.01	EPC	4L	M.B. Consortium	Assam
144	4L of Sonapur to Guwahati from Km 183.000 to Km 163.895 (Package AS-03)	27	19.1	21-01-2022	20-09-2005	17.77	EPC	4L	Simplex Infrastructure Limited	Assam, Meghalaya

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
145	Routine Maintenance work of stretch from Khanapara to Jagiroad from Km. 163.400 to Km. 205.000 (Balance portion of Guwahati Bypass, AS-03, AS-20) of NH-37 in the State of Assam (Length = 41.60 Km)	NH-27	41.6	26-06-2025	05-07-2025	2.43	OMT	4L	S&B Infrastructure Developers	Assam, Meghalaya
146	4L of Jorabat Shillong (Barapani) section from 0.000 to km 61.800 of Old NH-40	6	61.8	20-05-2010	12-01-2011	536.00	BOT Annuit y	4L	IL&FS Transportation Networks Ltd. and Ramky Infrastructure Ltd	Assam, Meghalaya
147	6L of Aurangabad to Bihar-Jharkhand border (Chordaha) section from km. 209.827 to Km. 249.525 of NH-19 (PKG-02)	19	39.698	27-12-2021	28-03-2022	552.55	EPC	6L	VRC Constructions (India) Pvt. Ltd.	Bihar
148	Mohania - Sasaram (TNHP/5; Package - IV B) (4L of existing 2L section from km. 65 to km. 110 on NH-2)	2	45	12-01-2001	12-01-2001	229.95	EPC	4L	LG Engineering & Construction Corporation	Bihar
149	Sasaram - Dehri-on-Sone (GTRIP/6; Package - IV C) 4L of existing 2L section from km. 110 to km. 140 on NH-2	2	30	23-02-2002	31-03-2002	197.59	EPC	4L	Somdatt Builders - NCC (JV)	Bihar
150	Dehri-on-Sone to Aurangabad (TNHP/6; Package - IV D) 4L of existing 2L section from km. 140 to km. 180 on NH-2	2	40	12-01-2001	12-01-2001	217.99	EPC	4L	Ssang Yong - Oriental Structural Engineers (JV)	Bihar
151	Aurangabad - Barachatti (TNHP/7; Package - V A) 4L of existing 2L section from km. 180 to km. 240 on NH-2 (TNHP/7; Package - V A)	2	60	31-07-2001	31-07-2001	284.87	EPC	4L	Oriental Structural Engineers Pvt. Ltd.- Gammon India Ltd (JV)	Bihar

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
152	4L Elevated Highway and at grade improvements at Gopalganj Town from Km. 384.000 to Km. 386.750 on NH-27	27	2.75	24-11-2021	04-03-2022	184.90	EPC	4L	ASC Infratech Pvt. Ltd.	Bihar
153	Routine Maintenance and Major maintenance of four and more lane of Gopalganj-Kotwa section from Km 360.915 to Km 440.000 (existing Km 366.117 to Km 445.202) of NH-28 (New NH-27) in the state of Bihar on PBMC mode.	27	76.335	15-03-2024	05-07-2024	126.20	PBMC	4L PS	INCKAH Infrastructure Technologies Pvt. Ltd.	Bihar
154	Overlaying/maintenance work of Gopalganj-Muzaffarpur from km 402.00 to km. 440.00 of NH-28	28	38				OMT	4L		Bihar
155	Kotwa (Motihari) – Mehsi - Muzaffarpur from km. 440.000 to km. 520.000 of NH-27 (Old NH-28) under TOT Bundle-3	27	80	29-11-2019	19-10-2020	618.14	TOT	4L	Kotwa Muzaffarpur Tollway Limited	Bihar
156	4 Lane Bridge Across River Kosi including Approaches km 155 - km 165 of Nh-57 (BR-5)	27	10.64	28-04-2006	04-04-2007	1084.60	BOT Annuit y	4L	Kosi Bridge Infrastructure Company Limited	Bihar
157	Muzaffarpur-Darbhanga-Purnea Section from km. 0.00 to km. 148.55 & km.159.357 to km. 287.86 of NH-57 (Old) (OMT Pkg No. 20)	27	277.05	18-06-2014	19-07-2015		OMT	4L	SMS-AABS India Tollway Pvt Ltd	Bihar
158	Four Laning of Purnea Forbesganj (BR-1) - Gulabbagh Junction to End of Araria Town from km. 310.00 to km. 267.500 (Contract Package - C-II/BR-1)	57	42.5	23-06-2005	23-06-2005	281.87	EPC	4L	Progressive Constructions Ltd.	Bihar

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
159	Four Laning of Purnea Forbesganj (BR-2) - Start of Araria Town (km. 267.500) to km. 230.00 (Contract Package - C-II/BR-2)	57	37.5	23-06-2005	23-06-2005	318.04	EPC	4L	Progressive Constructions Ltd.	Bihar
160	Forbesganj - Simarahi (BR-3) from km. 230.00 to km. 190.00 on East-West Corridor (Contract Package - c- II / BR-3)	57	40	29-11-2005	08-04-2006	358.40	EPC	4L	Gammon Engineers & Contractors Pvt. Ltd.	Bihar
161	Simrahi to Ring bund (missing link) (BR-4) from km. 159.357 to km. 174.382 (Contract Package - C-II/BR-4)	57	15.03	30-12-2005	30-03-2006	115.56	Item Rate	4L	Simplex Infrastructure Limited	Bihar
162	Routine Maintenance and Incident Management of Muzaffarpur - Darbhanga - Supaul Section of NH-27(East west Corridor) from Km.0.00 to Km.145.456 in the state of Bihar.	27	145.65	07-10-2024	03-11-2024	13.49	Item Rate	4L PS	Kairav Green	Bihar
163	Routine Maintenance and Incident Management of Supaul - Araria - Purnea Section of NH-27(East west Corridor) from Km.156.456 to Km.285.007 in the state of Bihar.	27	128.55	07-10-2024	16-11-2024	10.31	Item Rate	4L PS	Alam brothers	Bihar
164	Emergent Pothole repair and road maintenance on Supaul - Araria - Purnea Section of NH-27 from km. 200.000 to km. 245.000 in the state of Bihar.	27	45	24-06-2025	04-08-2025	6.04	Item Rate	4L	Dhingra Brothers (India)	Bihar
165	Emergent Pothole repair and road maintenance on Supaul - Araria - Purnea Section of NH-27 from Km. 156.456 to Km. 200.000 in the state of Bihar.	27	43.544	24-06-2025	04-08-2025	5.85	Item Rate	4L	Dhingra Brothers (India)	Bihar

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
166	Strengthening and Maintenance of Muzaffarpur - Darbhanga - Supaul section of NH - 27 (old NH - 57) from Km. 0.00 to 145.450 in the state of Bihar. - (Total length 145.450)	27	145.45	24-09-2025	01-10-2025	30.84	Item Rate	4L PS	Siddharth Construction	Bihar
167	Repair and maintenance of Supaul -Araria - Purnea Section of NH-27 (E-W Corridor) from Km. 156.456 to km. 285.007 in the State of Bihar.	27	128.55	24-09-2025	01-10-2025	25.56	Item Rate	4L	Simplex Infrastructure Limited	Bihar
168	2nd Flyover (LCW) Parallel to Existing Flyover in Kishanganj Town	31	3.18	28-03-2018	30-06-2018	152.70	EPC	2L	Bihar Rajya Pul Nirman Nigam Ltd.	Bihar
169	4L of Galgalia - Bahadurganj section from Km 0.000 to Km 49.000 (Package-I) of NH327E	327E	49	03-03-2021	10-01-2022	1051.00	HAM	4L	GR Infra Projects Ltd	Bihar
170	4L of Bahadurganj Araria section from Km 49.000 to Km 94.000 (Package-II) of NH-327E	327E	44.995	03-03-2021	10-01-2022	1081.70	HAM	4L	G R Infraprojects Limited	Bihar
171	6L of Kanhauli - Ramnagar (Patna Ring Road PKG-I) from Km 0.000 to Km 39.160 of SH-78/ new NH-131G	131G	39.16	11-09-2020	08-03-2021	797.00	EPC	6L	JSP Projects Pvt Ltd. - Varaha Infra Ltd. (JV)	Bihar
172	4L of Hajipur-Muzaffarpur Section of the existing NH-77 from Km. 0+000 (Ramashish Chowk) to Km. 46+300 and new bypass starting at Km. 46+300 and connecting NH-28 of E-W Corridor at Km. 515+045	22	63.17	18-11-2009	12-08-2010	2367.00	BOT Annuity	4L	Gammon Infrastructrure Projects Ltd.	Bihar

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
173	Construction of balance work of Hajipur – Muzaffarupr section of NH-77 (New NH-22) from Ch. 9.400 to Ch. 10.600 in Sarai Market	22	1.2	18-12-2019	11-02-2020	73.12	Item Rate	4L	SRSC INFRA PRIVATE LIMITED	Bihar
174	Widening of left out portion of Hajipur - Muzaffarpur section of NH-77 from 46+300 to 48+200 (Madhoul to Ramdayalu)	22	1.9	26-02-2020	22-06-2020	12.68	Item Rate	4L	JMC Projects (India) Ltd.	Bihar
175	Ara - Mohania (Pkg-I)	319	54.75	14-09-2020	16-01-2021	700.00	EPC	4L	Ashoka Buildcon Limited	Bihar
176	Ara - Mohania (Pkg-II)	319	60.8	14-09-2020	16-01-2021	690.00	EPC	4L	Ashoka Buildcon Limited	Bihar
177	Routine Maintenance and Incident Management of Two laning of Muzaffarpur-Barauni Section of NH-122 (Old NH-28) from 519.600 to 627.163 in the state of Bihar.	122	107.56	01-05-2025	22-05-2025	5.81	Item Rate	2L PS	Rehabilitation Engineering (prop. Hemangini Bharatchandra Shewale)	Bihar
178	Rehabilitation and Upgradation of Chorma - Bairgania Section of National Highway No 227F to 2 lane with paved shoulders from Design Ch.0.000 to Ch. 34.566	227 F	34.566	27-03-2023	01-02-2024	393.11	HAM	2L PS	Dhariwal Buildtech Limited	Bihar
179	4L of Forbesganj to Jogbani Section from Km. 0.000 to Km. 9.260 (IPC at Jogbani) of NH-57A	57A	9.26	31-08-2015	18-04-2016	273.35	EPC	4L	JKM Infra Projects Ltd.	Bihar
180	Balance Work of Piprakothi-Motihari-Raxaul on NH-28A	28A and 527D	68.6	10-12-2018	04-10-2019	445.22	Item Rate	2L PS	Ram Kripal Singh Construction Pvt. Ltd	Bihar

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
181	Balance Work of Piprakothi-Motihari-Raxaul on NH-28A	527D & 28A (Old)	68.59	01-02-2024	01-02-2024	2.68	Item Rate	2L PS	MSPARK Futuristics & Associates JV with Chaitanya projects Consultancy Private Limited	Bihar
182	Patna Bakhtiyarpur section of NH-30 from km. 181.300 to km. 231.950	922	50.45	30-12-2010	26-09-2011	574.00	BOT Toll	4L	BSC - C&C (JV)	Bihar
183	Bakhtiyarpur (Km 153.300) to Mokama (Km 197.900)	31	44.6	31-12-2015	14-06-2017	878.94	EPC	4L	BSCPL Infrastructure Ltd.	Bihar
184	Aunta - Simaria including Ganga Bridge	31	8.15	31-08-2017	11-08-2018	1161.00	HAM	4L/6L	Welspun Enterprises Ltd. In consortium with Welspun Energy P. Ltd.	Bihar
185	Simaria (Km. 206.050) to Khagaria (Km. 266.282)	31	60.23	31-12-2015	05-10-2016	567.00	EPC	4L	Punj Lloyd Infrastructue Ltd.	Bihar
186	2L PS of Khagaria - Purnea from km. 270.00 to km. 410.00 of NH-31	31	140	15-02-2011	05-10-2011	1624.00	BOT Annuity	2L PS	Punj Lloyd Infrastructue Ltd.	Bihar
187	Bakhtiyarpur-Rajauli Pkg-II from km. 54.405 to km.101.630	20	47.22	14-09-2020	28-04-2021	1065.00	HAM	4L	Gawar Construction Ltd	Bihar
188	Bakhtiyarpur-Rajauli Pkg-III from km. 101.630 to km.152.520	20	50.89	14-09-2020	31-12-2021	2310.00	HAM	4L	Gawar Construction Ltd	Bihar
189	Maintenance work of Rajauli-Bakhtiyarpur section of NH-20(old NH-31) from Km. 47+723 to Km.54+405 (Package-I) in the state of Bihar	20	6.682	29-09-2025	24-12-2025	4.65	OMT	2L PS	Descon Infrastructure Pvt. Ltd.	Bihar

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
190	Chhapra - Rewaghat - Muzaffarpur from Km 1.300 to Km 74.200 and Km. 1.300 to Km. 7	722	73.07	31-08-2015	05-04-2016	427.06	EPC	2L PS	R. K. Jain Infra Projects Pvt. Ltd.	Bihar
191	Maintenance & Repair Work of "Two Laning with Paved Shoulder of Chhapra Rewaghat-Muzaffarpur section of NH-102 from Km 1+300 to Km 74+200 (Existing Chainage) and Km 1+300 to km 74+379 (Design Chainage), (Total Design length 73.079 Kms.) in the state of Bihar" on Performance-based Maintenance Contracts (PBMC)	722	73.079	18-07-2024	17-10-2024	0.00	PBMC	2L PS	Vinod Kumar Jain	Bihar
192	2L of Mokama-Munger from km. 1.43 to km. 70.00 of NH-80	80	68.57	24-05-2010	15-05-2011	1038.00	BOT Annuity	2L	BSCPL -C & C Consortium	Bihar
193	Chhapra - Gopalganj section	531	94.26	31-08-2015	07-12-2015	692.59	EPC	2L PS	G R Infraprojects Limited	Bihar
194	Strengthening and Major maintenance work of stretch of Two Laning with paved shoulder of Chhapra - Gopalganj section of NH-85 from Km 0+000 to Km 93+500 (Existing Chainage) and Km. 0+000 to Km. 94+258 (Design Chainage), (Total Design length: 94.258 Kms.) in the State of Bihar on PBMC Mode	NH-531	94.258	29-04-2025	29-04-2025	0.00	PBMC	2L PS	INCKAH Infrastructure Technologies Pvt. Ltd.	Bihar

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
195	Maintenance work including safety features, Road Signages, Road Markings, Studs, pot holes of Chhapra -Hajipur section of NH-19 from km l43.200 to 209.940 and Balance Work of ROB at Ch.177.182	31	66.74	01-07-2025	11-07-2025	3.59	Item Rate	4L PS	Descon Infrastructure Pvt. Ltd.	Bihar
196	Koilwar Bhojpur from km. 137.375 of NH-30 to km. 27.37 of NH-84	922	43.85	17-08-2015	04-07-2017	825.17	EPC	4L PS	PNC-SPSCPL (JV)	Bihar
197	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-I) from km. 0.00 to km. 39.00 of Old NH-83	22	39	15-09-2020	14-12-2020	649.90	Item Rate	4L	JSP Projects Pvt Limited	Bihar
198	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-II) from km. 39.00 to km. 83.00 of Old NH-83	22	44	21-07-2020	09-11-2020	496.48	Item Rate	4L	Ram Kripal Singh Construction Pvt. Ltd	Bihar
199	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-III) from km. 83.00 to km. 127.217 of Old NH-83	22	44.217	21-07-2020	24-11-2020	464.09	Item Rate	4L	Ram Kripal Singh Construction Pvt. Ltd	Bihar
200	Operation & Maintenance and Incident Management of Patna Gaya Dobhi Section from 83.000 to 127.217 (Package-III) of NH-22 (old NH-83) in the State of Bihar	22	44.217	24-02-2026	22-04-2026	10.57	Item Rate	4L PS	Jai Mata Dee Construction	Bihar

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
201	Operation & Maintenance and Incident Management of Patna Gaya Dobhi Section from 39.000 to km 83.000 (Package -II) of NH -22(old NH - 83) in the State of Bihar	22	44	02-03-2026	01-05-2026	9.93	Item Rate	4L PS	Shri Vasudevkrishna Constructions Pvt. Ltd	Bihar
202	Operation & Maintenance and Incident Management of Patna Gaya Dobhi Section from 0.000 to 39.000 (Package-1) of NH-22 (old NH-83) in the State of Bihar.	22	39	02-03-2026	01-05-2026	8.69	Item Rate	4L PS	Shri Vasudevkrishna Constructions Pvt. Ltd	Bihar
203	Umagaon-Saharsa (Package-V) Bakaur-Parsarma-Bangaon-Bariyahi & Spur to Mahishi	327E	39.183	29-12-2022	15-12-2023	551.51	HAM	2L	Dhariwal Buildtech Limited	Bihar
204	Muzaffarpur - Sonbarsa Section of NH-77 from km 2.800 to km 89.000	77	82.08	05-07-2010	30-05-2011	1834.00	BOT Annuity	2L PS	BSC - C&C (JV)	Bihar
205	2L PS of Biharsharif - Barbiga - Mokama from km. 94.478 to km.149.053 of NH-82	82	54.575	31-08-2015	06-10-2017	297.27	EPC	2L PS	G R Infraprojects Limited	Bihar
206	2L PS of Biharsharif - Barbiga - Mokama from km. 94.478 to km.149.053 of NH-82	NH-33 (old NH-82)	54.575	20-03-2025	16-05-2025	1.05	Item Rate	2L PS	Kairav Green	Bihar
207	4L from km. 34.600 to km. 79.970 & 2LPS from km. 79.970 to km. 82.000 of Narenpur - Purnea Section of NH-131A	131A	49	09-09-2020	18-03-2021	1905.00	HAM	4L	Dilip Buildcon Ltd.	Bihar
208	Construction of Approach Road to Rail-cum- Road Bridge across river Ganga at Munger Ghat (NH-333 B)	333B	14.52	31-03-2017	01-12-2018	239.16	EPC	2L	S.P. Singla Construction Pvt. Ltd	Bihar

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
209	Routine Maintenance and Incident Management services Engagement of Crane, Ambulance & Patrolling Vehicle for accident and Traffic Management System at Bhagalpur Bypass Toll plaza located at km. 137.275 in the section of Lodipur Kala and Jichho village (Km. 124.175 to Km. 140.850) on NH- 80 Section in the State of Bihar.	NH-80	16.675	05-08-2024	03-09-2024	0.69	Not Applicable	2L PS	K L Enterprises	Bihar
210	4L of Bihar - Jharkhand Border (Barachatti to Gorhar) (Contract Pkg V-B) (GTRIP-7) from Km. 240.00 to Km. 320.000 on NH-2	2	71.28	23-02-2002	26-03-2002	434.68	EPC	4L	Larsen & Toubro Ltd. - Hindustan Construction Company Ltd. (JV)	Bihar, Jharkhand
211	Hariharganj to Parwa Mode section from km 23.284 to km 57.049 of NH-98	139	33.716	26-10-2020	01-03-2022	650.00	HAM	4L	Shivalaya Construction Co. Pvt. Ltd.	Bihar, Jharkhand
212	Varanasi - Mohania (GTRIP/5; Package - IV A): 4L of existing 2L section from km. 65 to km. 317 of NH-2 in UP and Bihar on NH-2	2	76	23-02-2002	31-03-2002	396.47	EPC	4L	Progressive - Sunway Construction Berhad	Bihar, Uttar Pradesh
213	Balance work of 4 laning of Gorakpur - Gopalganj	28	41.08	20-05-2015	30-06-2015	649.23	Item Rate	4L PS	Punj Lloyd Infrastructue Ltd.	Bihar, Uttar Pradesh
214	Bhojpur Buxar section of NH-84 from km.27.37 to km. 75.00	922	47.9	17-08-2015	18-04-2018	681.67	EPC	4L PS	PNC-SPSCPL (JV)	Bihar, Uttar Pradesh
215	4L of Purnea - Dalkhola Section from Km. 410.700 to Km. 447.000 of Old NH-31	27	36.3	12-08-1999	29-12-1999	5.91	Item Rate	4L	Kairav Green	Bihar, West Bengal

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
216	Overlaying of wearing course from Km 410.700 to Km 447.000 (EW-04 & EW-12 package) (Purnea - Dalkhola Section) of NH-31 in the State of Bihar.	27	36.3	12-05-2022	25-06-2022	27.14	Item Rate	4L	H.S. Mehta Infra Private Limited	Bihar, West Bengal
217	Strengthening & Improvement of NH-31 (new NH 27) from Km 447.000 To 551.000 Daikhola-Islampur-Ghoshpukur Section (Excluding Islampur Bypass) in the State of West Bengal on O&M basis	31	95	23-01-2024	23-01-2024	136.49	Item Rate	4L	S&P Infrastructure Developers(P) Ltd	Bihar, West Bengal
218	Balance Work for Raiganj Dalkola section from km 398.00 to km 452.700 (excl. Dalkola Bypass)	12	50.35	05-12-2018	08-03-2019	1028.70	EPC	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Bihar, West Bengal
219	Chandigarh (km.0.000) to Kharar (km10.185) of NH-21 and NH-95 in Punjab	205 & 05	10.18	24-09-2015	09-06-2016	368.50	EPC	4L	Larsen & Toubro Ltd.	Chandigarh, Punjab
220	End of Durg Bypass - MH/CG Border from km. 322.40 to km. 405.00	53	82.6	21-01-2008	22-07-2008	464.00	BOT Toll	4L	Ashoka Buildcon Limited	Chhattisgarh
221	Durg Bypass	53	18	29-05-1997	01-04-2011	123.00	BOT Toll	4L	Durg Shivnath Expressway Pvt. Ltd.	Chhattisgarh
222	Raipur - Aurang from km. 239.00 to km. 281.00	53	43.46	07-03-2005	11-04-2006	190.00	BOT Toll	4L	DSC	Chhattisgarh
223	Rectification of Blackspots for 4nos. of Black Spots Locations, Construction of Mandir Hasaud Flyover and Electrical work of 04 nos at Raipur-Aurang section of NH-53 from Km. 239 to Km 282	53	0.754	24-08-2023	15-01-2024	33.51	EPC	4L	Vishesh Infrastructure Pvt. Ltd.	Chhattisgarh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
224	4L of Odisha/Chhattisgarh border-Aurang Section from Km.88.000 to Km. 239.000 of NH-6	53	151	29-08-2011	15-02-2013	1232.00	BOT Toll	4L	BSCPL Aurang Tollway Ltd	Chhattisgarh
225	4/6 Laning of Raipur-Simga (Pkg-I) from km. 0.00 to km. 48.58	30	48.58	28-12-2015	21-04-2016	513.00	EPC	4L/6L	Punj Lloyd Infrastructue Ltd.	Chhattisgarh
226	Flyover and junction development at Tatibandh chowk at km 281.7 on Raipur-Aurang section of NH-53	53	3.56	15-10-2019	23-12-2019	103.06	EPC	2L/4L	Chevrox Constructions Pvt. Ltd.	Chhattisgarh
227	4/6 laning of Raipur- Simga of NH 200 (New NH-30) (Package-I) from Km 0+000 to Km 48+580 (Total length 45-580 Km) Section of Raipur-Bilaspur Road in the State of Chhattisgarh under NHDP IV on EPC mode.	30	48.58	12-03-2025	29-03-2025	17737.94	EPC	6L	NHIT	Chhattisgarh
228	Short term O&M work of 4 Laning of Simga-Sargaon of NH-200 (New NH 130) (Package-II) from Km 48+580 to Km 91+026 section of Raipur-Bilaspur in the State of Chhattisgarh under NHDP-IV on BoQ Basis	130	42.45	04-09-2024	21-09-2024	2.40	Item Rate	4L	Kanhaiya Lal Agrawal	Chhattisgarh
229	Simga-Sargaon-Bilaspur	130	77.95	14-02-2025	13-03-2025	14.79	Item Rate	4L	Kanhaiya Lal Agrawal	Chhattisgarh
230	Tolling, Operation, Maintenance and Transfer of 4 laning of Simga-Sargaon-Bilaspur section of Toll Operate Transfer (InvIT)	130	77.95	12-03-2025	29-03-2025	17737.94	InvIT	4L	NHIT Southern Projects Private Limited	Chhattisgarh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
231	Sargaon (91.026) to Bilaspur (126.525) of NH-200 (New 130) in Chhattisgarh	130	35.49	28-12-2015	21-04-2016	368.10	EPC	4L	Dilip Buildcon Ltd.	Chhattisgarh
232	Short Term O&M Work of 4 laning of Sargaon Bilaspur of NH-200 (New NH-130) (PKG-III) from Km 91+026 to 126+525 section of Raipur Bilaspur in the State of Chhattisgarh under NHDP IV in BoQ basis.	130	35.49	11-07-2024	14-08-2024	1.37	EPC	4L	KAMDHENU CONSTRUCTION	Chhattisgarh
233	4L of Bilaspur to Uрга (km 0.00 to 70.2) of NH-130A	130A	70.2	01-02-2021	25-03-2022	1527.00	HAM	4L	G R Infraprojects Limited	Chhattisgarh
234	Raipur (Km 10.200) to Kodebod (Km 43.400) of NH - 30 in Chhattisgarh	30	33.2	22-11-2016	11-03-2017	304.07	EPC	4L	GKC Projects Ltd.	Chhattisgarh
235	Kodebod (Km 43.400) to Dhamtari (Km 82.209)	30	38.81	22-11-2016	11-03-2017	356.62	EPC	4L	GKC Projects Ltd.	Chhattisgarh
236	Development of 6L of Jhanki – Sargi Section Road from km 0.000 to km 42.800 of NH-130CD (Pkg-CG-1)	130CD	42.8	24-12-2021	29-09-2022	1039.42	HAM	6L	Shalimar Corp Limited - APCO Infratech Private Limited (JV)	Chhattisgarh
237	Development of 6L Sargi – Basanwahi Section from km 42.800 to km 99.500 of NH-130CD (Pkg-CG-2)	130CD	56.7	28-02-2022	09-01-2023	1255.00	HAM	6L	Raipur-Visakhapattnam CG-2 Highways Limited	Chhattisgarh
238	Bilaspur-Pathrapalli from km. 0.00 to km. 53.30	130	53.3	28-03-2018	08-03-2019	1140.80	HAM	4L PS	Adani Enterprises Ltd. and Prakash Asphaltings & Toll Highways (India) Ltd.	Chhattisgarh
239	Katghora-Shivnagar-Ambikapur	130	80.9	12-05-2026	10-06-2026	20.83	Item Rate	2L PS	Ravindra Singh Anand	Chhattisgarh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
240	4 Laning with PS of Pathrapalli-Katghora km 53.3 to km 92.6 (Pkg-II of Bilaspur Kathghora)	130	39.3	18-03-2020	04-12-2020	811.90	HAM	4L	Dilip Buildcon Ltd.	Chhattisgarh
241	Emergent Repair /Rehabilitation and Diversion works of the Major Bridge (over Tan River) at Km 99.400 of the Katghora-Shivnagar section of NH-130 in the state of Chhattisgarh	130	0.12	30-12-2025	19-01-2026	3.89	Item Rate	2L PS	M/s Shree Ram Construction Company	Chhattisgarh
242	4 laning of Champa - Korba from km 0.00 to km 38.2	149B	38.2	25-03-2021	06-01-2022	830.00	HAM	4L	Gawar Construction Ltd	Chhattisgarh
243	Repair work of Indravati Bridge	30	0.413	06-05-2021	21-05-2021	3.16	Item Rate	2L	B K Chawla	Chhattisgarh
244	6L of Dhanara - Hatibena Section from Km 124.611 to km 146.50 of NH-130-CD (Package – OD-1)	130 CD	21.839	31-03-2021	25-03-2022	550.00	HAM	6L	NKC Projects Private Limited	Chhattisgarh, Odisha
245	2L PS of Kanaktora - Jharsuguda from Km 0.0 to Km 68.0 including by-pass at Beipahar at Km. 52.00 of NH-200	200	68	15-07-2024	29-05-2020	5.50	EPC	2L PS	SBB Constructions Pvt. Ltd.	Chhattisgarh, Odisha
246	Package-I- 6 laning of Delhi-Meerut Expressway and 8 laning of NH-24 from NH-24-Ring Road T-Junction to U.P. Gate (Km. 0.000 to Km. 8.360)	9	8.72	04-03-2016	28-11-2016	841.50	HAM	6L	Welspun Enterprises Ltd.	Delhi
247	Improvement of T junction at Dhaula Kuan Metro Station & near Defence Area including widening of National Highway from km. 11.06 to km. 13.84	48	2.78	12-09-2017	23-03-2018	210.00	EPC	8L	Ram Kumar Contractor	Delhi

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
248	Slip roads for Airport (T3), Airport (T1), Atlas chowk and Shyam chowk	48	27.76	25-07-2018	21-09-2018	17.00	EPC	2L	Mahavir Prasad Gupta & Sons	Delhi
249	Emergent work of NH-148A from Andheria Mod to Delhi/Haryana Border (MG Road) in the state of Delhi	148A	7.455	09-07-2025	10-07-2025	3.49	Item Rate	6L	Mahavir Prasad Gupta & Sons	Delhi
250	Operation & Maintenance of "Existing NH-148 A from Andheria mod to Delhi/Haryana Border (MG Road) from Km. 0.000 to Km. 7.455 in the State of Delhi for 01 year"	148A	7.455	08-12-2025	31-12-2025	9.98	Item Rate	6L	Chaudhary Construction Company Private limited	Delhi
251	Development of 6L UER II [Package - II] (Karala Kanjhawala Road till Nangloi - Najafgarh Road) from km. 15.00 to km.28.45	344M	13.45	23-07-2021	28-10-2021	1026.00	EPC	6L	Ceigall India Ltd. - Krishna Constructions (JV)	Delhi
252	Development of 6L UER II [Package - III] (Nangloi - Najafgarh Road till Sector 24 Dwarka) from km. 28.45 to km. 38.111	344M	9.66	12-08-2021	28-10-2021	655.00	EPC	6L	Gawar Construction Ltd. - E5 Infrastructure Pvt. Ltd (JV)	Delhi
253	Operation & Maintenance of "Ashram Chowk to Aali Village (at start of Badarpur Elevated Highway Section of Delhi-Agra Section of NH-44) from Km. 8.600 to Km. 16.100 in the State of Delhi	NH-44	7.5	01-08-2025	27-08-2025	11.62	Item Rate	6L	Mahavir Prasad Gupta & Sons	Delhi
254	6L Access Controlled Highway from DND Maharani Bagh - Jn. with Jaitpur - Pushta Road of NH-148NA from km. 0.00 to km. 9.00 in NCR	148NA	9	31-07-2020	11-01-2022	1836.00	HAM	6L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Delhi

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
255	Akshardham - DL/UP Border (Pkg-01)	709B	14.75	15-07-2021	27-06-2022	1100.00	EPC	6L	Gawar Construction Ltd. - E5 Infrastructure Pvt. Ltd (JV)	Delhi
256	Construction of Residential Accommodation for NHAI staff at Pocket B-5, Sector-17, Dwarka, New Delhi	NA	0				Item Rate	TBD		Delhi
257	One Time Improvement of NH-09 from Punjabi Bagh to Tikri Border for 18.5 Km. in the state of Delhi.	9	18.5	09-09-2025	01-11-2025	12.94	EPC	6L	Chaudhary Construction Company Pvt. Ltd.	Delhi
258	Access Controlled Highway of Delhi-Gurgaon section of NH-48 from km 14.30 to km 42.00	48	28	31-01-2002	30-04-2003	696.00	BOT Toll	6L/8L	Millennium City Expressways Private Limited	Delhi, Haryana
259	Fixing of Paver Block from Km. 14.300 (RTR) to Km. 24.000 Delhi-Gurgaon Border on NH-8 (New NH-48)	48	9.7	11-01-2019	22-01-2019	4.31	EPC	6L/8L	Atlas Construction Pvt. Ltd.	Delhi, Haryana
260	Strengthening, Road Safety works including improvement and Routine Operation & Maintenance of Delhi-Gurgaon section of NH-48 & other works along the project highway from Km. 14.300 to Km. 42.000 (Rao Tula Ram Marg in Delhi to Kherki Dhoola Fee Plaza in Haryana) in the state of Delhi & Haryana for a period of two years on Item Rate basis	48	27.7	22-07-2025	24-10-2025	163.00	Item Rate	6L/8L	C.P. Arora Engineers Contractors Pvt. Ltd.	Delhi, Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
261	Development of 4L UER II [Package - IV] (Spur to Sonipat Bypass) from km. 0.00 to km.29.60	344P	29.6	29-07-2021	26-11-2021	694.00	EPC	4L	Ram Kumar Contractor - Bharat Construction India Pvt. Ltd. (JV)	Delhi, Haryana
262	Development of 4L UER II [Package - V] (Spur to Bahadurgarh Bypass) (NH-10) from km. 0.00 to km.7.30	344 N	7.3	29-07-2021	21-10-2021	238.99	EPC	4L	S.S. Builders JV with Diamond Construction Co.	Delhi, Haryana
263	O&M of 6L of Badarpur Elevated Highway on Delhi - Agra Section from km. 16.100 to km. 20.500	19	4.4	03-11-2025	24-01-2020	5.86	Item Rate	6L	Shri Vasudevkrishna Constructions Pvt. Ltd	Delhi, Haryana
264	Operation and Maintenance of 6-lane Badarpur Elevated Highway (including service roads, ramps, approaches, PUPs, toilets & Parks) on Delhi-Agra section of NH-2 from Km. 16.100 to 20.500 in the State of Delhi and Haryana on item rate basis	NH-44	4.4	03-11-2025	12-11-2025	5.86	Item Rate	6L	Shri Vasudevkrishna Constructions Pvt. Ltd	Delhi, Haryana
265	8L of Mukarba Chowk in Delhi to Panipat in Haryana from km 15.500 to km 86.000 of NH-44 (Old NH-1)	44	70.7	24-07-2015	08-06-2020	189.00	BOT Toll	8L	Welspun Enterprises Ltd.	Delhi, Haryana
266	6L Access Controlled Highway from Jn. with Jaitpur - Pushta Road to Jn. with Sector 62/65 dividing road on Faridabad - Ballabhgarh Bypass of NH-148NA from km. 9.00 to km. 33.00 including Spur upto Badarpur Border	148NA	25.38	30-07-2020	10-08-2021	1729.00	HAM	6L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Delhi, Haryana
267	Verna Junction to Varunpuri Junction	566	13	18-10-2024	29-04-2002	2.39	EPC	4L	A. S. Patel	Goa

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
268	Landslide restoration and slope protection work at Bogda-Sada (Km. 16.370 to Km 16.470) of NH- 566.	566	0.1	27-12-2024	01-04-2025	5.75	EPC	Others	MD-Infra India Pvt. Ltd.	Goa
269	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-28) (Ch.756+052 to Ch.781+282)	NE-4	25.23	27-05-2021	16-11-2021	681.21	EPC	8L	GHV (India) Pvt Ltd.	Gujarat
270	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-29) (Ch.780+920 to Ch.803+420) [Bhamaiya Village to Baletiya Village]	NE-4	22.5	23-07-2020	16-04-2021	758.40	EPC	8L	PNC Infratech Limited	Gujarat
271	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-30) (Ch 803+420 to Ch.824+920) [Baletiya Village - Junction near Pratap Nagar Village]	NE-4	21.5	05-10-2020	08-09-2021	850.79	EPC	8L	Patel Infrastructure Limited	Gujarat
272	Vadodara Mumbai Expressway (Padra to Vadodara) (Phase IA - Pkg I) [Km 355.00 to Km 378.740]	NE-4	23.74	20-03-2018	18-01-2019	2043.00	HAM	8L	IRB Infrastructure Developers Ltd.	Gujarat
273	Vadodara Mumbai Expressway (Sanpa to Padra) (Phase IA - Pkg II) [Km 323.00 to Km 355.00]	NE-4	32	28-03-2018	31-01-2019	1865.00	HAM	8L	IRCON International Limited	Gujarat
274	Vadodara Mumbai Expressway (Manubar to Sanpa) (Phase IA - Pkg III)	TBD	31	28-03-2018	08-03-2019	1712.00	HAM	8L	Patel Infrastructure Limited	Gujarat
275	Vadodara Mumbai Expressway (Ankleshwar to Manubar) (Phase IA- Pkg IV)	TBD	13	28-03-2018	10-12-2018	1687.00	HAM	8L	Ashoka Ankleshwar Manubar Expressway Private Limited	Gujarat
276	Vadodara Mumbai Expressway (Kim to Ankleshwar) (Phase IA - Pkg V)	TBD	24.57	28-03-2018	01-11-2019	1404.00	HAM	8L	Gawar kim expressway pvt. Ltd	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
277	Vadodara Mumbai Expressway (Ena -Kim) (Phase IB - Pkg VI) [Km 217.500 to Km 254.430]	NE-4	36.93	30-07-2020	11-12-2021	2187.00	HAM	8L	G R Infraprojects Limited	Gujarat
278	Vadodara Mumbai Expressway (Gandeva to Ena) (Phase IB - Pkg VII) [Km 190.00 to Km 217.500]	NE-4	27.5	31-07-2020	09-11-2021	1755.00	HAM	8L	IRB Infrastructure Developers Ltd.	Gujarat
279	Four Laning of Ahmedabad-Vadodara Expressway from km.0.000 to km 93.302	NE-I	93.3	28-04-2011	01-01-2013	2125.24	BOT Toll	4L	IRB Infrastructure Developers Ltd.	Gujarat
280	Adoption of Safety measures on four lane Ahmedabad - Vadodara Expressway NE-1 from Ch.0+000 to Ch .93+302 in the state of Gujarat	NE-1	93.302	08-10-2024	18-11-2024	3.31	Item Rate	4L	Dhingra Brothers (India)	Gujarat
281	Ahmedabad - Dholera (Pkg I) from km. 0.00 to km. 22.00) [Sardar Patel Ring Road - Sindhrej Village]	NE8	22	12-07-2024	11-01-2022	165.42	EPC	4L	Gawar Construction Ltd	Gujarat
282	Ahmedabad - Dholera (Pkg II) from km. 22.00 to km. 48.52) [Sindhrej Village - Vejallka Village]	NE8	26.52	12-07-2024	21-01-2022	302.44	EPC	4L	Gawar Construction Ltd	Gujarat
283	Ahmedabad - Dholera (Pkg III) from km. 48.52 to km. 71.06) [Vejallka Village - Start of DSIR zone]	NE8	22.54	26-10-2020	20-07-2021	691.52	EPC	4L	GHV (India) Pvt Ltd.	Gujarat
284	Ahmedabad - Dholera (Pkg IV) from km. 71.06 to km. 109.019) [Start of DSIR zone - Adhelai Village]	NE8	37.959	29-10-2020	13-12-2021	894.00	EPC	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
285	Median and Avenue Plantation on Four-Lane Expressway from Sardar Patel Ring Road to Adhelai Village, Bhavnagar District (Ch. 0.000 to Ch. 109.019) of Ahmedabad-Dholera Greenfield Alignment (NE-8) under Bharatmala Pariyojana, Gujarat	NE-08	109.02	25-09-2025	27-10-2025	22.38	Item Rate	4L	RR Associates	Gujarat
286	4L of Shamla ji to Motachilodha	48	93	01-04-2000	01-04-2000	281.71	EPC	4L	Mohandas V Rajani	Gujarat
287	6L of Chiloda-Naroda section from Km. 540.595 to Km. 555.595 of NH-8(Package-VII)	08	15.31	15-11-2016	11-05-2017	247.00	EPC	6L	KCC Buildcon Pvt. Ltd.	Gujarat
288	Routine Maintenance and Incident Management work of six lane Motachiloda to Nanachiloda Section from existing km 494.410 to existing km 509.550 of NH-48 in the State of Gujarat on Single Percentage Item Rate Basis	NH-48	15.31	04-08-2025	22-09-2025	2.95	Item Rate	6L	A. S. Patel	Gujarat
289	6 Laning of Ahmedabad - Vadodara Section from km 6.400 to km 108.700	48	102	28-04-2011	01-01-2013	2125.24	BOT Toll	6L	IRB Infrastructure Developers Ltd.	Gujarat
290	Operations of Way Side Amenities at Km. 23.00 (RHS) of Ahmedabad - Vadodra Expressway	48	0				OMT	6L		Gujarat
291	Operations of Way Side Amenities at Km. 78.00 (LHS) of Ahmedabad - Vadodra Expressway	48	0				OMT	6L		Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
292	Improvement Works at Dumad Junction at Merging of Ahmedabad Vadodara Section of NH-48, Ahmedabad Vadodara NE-1 & Sama-Savli Road	48	2.69	08-07-2021	21-12-2021	33.91	EPC	6L	Apex Tarmac Pvt. Ltd.	Gujarat
293	One time improvement and Operation and Maintenance of the toilet blocks constructed at the toll plazas located on Ahmedabad Vadodara Expressway NE 1 and Ahmedabad Vadodara section of NH 48 under the Swachhh Bharat Mission	48	102.3	22-12-2022	08-02-2023	2.37	Item Rate	Others	Akhil Pariyavaran Evam Gramya Vikas Sansthan	Gujarat
294	Adoption of Safety measures at 06 accident prone locations in between Ch.94+500 to Ch.106+000 on six lane AhmedabadVadodara section of NH48 in the state of Gujarat.	NH-48	11.5	30-07-2024	08-08-2024	0.77	Item Rate	6L	Shivam murlidhar deore	Gujarat
295	Six laning of Vadodara-Bharuch Section from km 108.700 to km 192.000	48	83.3	31-05-2006	30-01-2007	660.00	BOT Toll	6L	Larsen & Toubro Ltd.	Gujarat
296	Operations & Maintenance of Vadodara – Bharuch from Km 108.700 to 192.000 Section of NH-48	48	83.3	16-03-2022	18-05-2022	40.04	Item Rate	6L	A. S. Patel	Gujarat
297	Strengthening and major maintenance work from Vadodara to Bharuch (Km.108.700 to Km. 192.000) of NH - 48	48	83.3	04-01-2024	01-04-2024	0.00	EPC	6L	New India Contractors & Developers Pvt Ltd	Gujarat
298	Bharuch - Surat from km. 198.00 to km. 263.00 (Package BOT -II)	48	65.4	14-03-2011	14-03-2011	0.00	BOT Toll	4L/6L	IDDA Infrastructure Pvt Ltd	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
299	Short term improvement and routine maintenance of Surat - Bharuch from Km 198.700 to Km 263.000 Section of NH-48	48	65.3	22-03-2022	18-05-2022	12.02	OMT	4L/6L	A. S. Patel	Gujarat
300	Maintenance works and activities on section from Bharuch to Surat (km. 198.000 to km. 263.000) of NH-48 in the state of Gujarat	48	65	05-01-2024	10-03-2024	164.11	PBMC	6L	Shiwalay Infra Projects Pvt Ltd	Gujarat
301	Narmada Bridge (Vadodara-Surat Section)	48	6.75	07-02-2014	03-03-2014	379.00	EPC	4L/6L	Larsen & Toubro Ltd.	Gujarat
302	6L of km. 192.00 to km. 198.00 between Vadodara - Surat section of NH-48 including 4L extra dosed Bridge across Narmada	48	6	07-02-2014	03-03-2014	379.00	EPC	6L	Raj Infra Build	Gujarat
303	Repair & Maintenance on 2nd Narmada Bridge with its approaches from Km 192.000 to Km 198.000 of NH-8 (New NH-48)	48	1.34	31-08-2020	07-10-2020	2.14	Item Rate	2L	Raj Infra Build	Gujarat
304	Strengthening of Surat - Dahisar section from Km.263.000 to Km.381.000 on NH-48	48	118	31-05-2022	18-06-2022	51.86	Item Rate	6L	R. K. Jain Infra Projects Pvt. Ltd.	Gujarat
305	Short term improvement and routine maintenance of Surat – Dahisar section from km 381.000 to 502.000 section on NH-48 in the state of Maharashtra	48	121	31-05-2022	18-06-2022	39.56	Item Rate	6L	R. K. Jain Infra Projects Pvt. Ltd.	Gujarat
306	Strengthening and major maintenance work from Km. 263.000 to Km. 381.000 of NH-48 (from Surat to Vapi section)	48	118	04-01-2024	15-03-2024	310.52	PBMC	6L	Skylark Infra Engineering Pvt. Ltd.	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
307	4 Laning of Surat – Manor Pkg-I (Chalthan – Atul) from km. 263.400 to km. 343.00 of NH-8	8	79.6	25-08-2000	01-11-2000	234.88	EPC	4L	JV of SKEC of Korea and Dodsai & Co. (Mumbai)	Gujarat
308	4 Laning of Surat – Manor Pkg-II (Atul - Kajali) from km. 343.00 to km. 381.60 of NH-8	8	38.6	07-09-2000	01-11-2000	162.05	EPC	4L	LG Engineering & Construction Corporation (Korea) and Patel Engineering Company	Gujarat
309	Porbandar - Bhiladi - Jetpur from km. 01.96 to km. 117.00 under TOT Bundle - 1	8B	115.64	22-11-2004	11-02-2005		TOT	4L	Safeway Concesssions Pvt Ltd.	Gujarat
310	4L of Porbandar - Bhiladi from km. 02.00 to km. 52.50 of Old NH-8B (Contract Pkg-EW - I)	27	50.5	22-11-2004	21-01-2005	193.23	EPC	4L	Longjian Road and Bridge Road Ltd. Co.	Gujarat
311	4L of Bhiladi - Jetpur from km. 52.50 to km. 117.00 of Old NH-8B (Contract Pkg-EW - II)	27	64.5	22-11-2004	28-12-2004	299.83	EPC	4L	Limak Soma	Gujarat
312	Construction of 6L flyover–VUP including RE wall, service road and Drain, Reconstruction Two Minor bridges, one HPC culvert near PEDHLA village on Porbandar–Jetpur of NH-27	27	0	26-10-2021	28-02-2022	18.11	EPC	6L	Shree Construction	Gujarat
313	Fixing Lighting Facility along the Highway stretch on Porbandar- Jetpur & Bamanbore-Garamore section	27	115.64	13-09-2023	20-10-2023	5.91	Item Rate	Others	Metro Engineers Services	Gujarat
314	Gondal Chokdi Flyover at Rajkot	27	1.5	05-12-2018	04-01-2019	105.00	EPC	6L	Vidya InfraBuilt Pvt. Ltd.	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
315	Providing long term Improvement to identified 7 Black spot at isolated locations on 4L Jetpur - Gondal -Rajkot section from Km. 117.600 to 185.000 on NH 8B (New NH 27)	27	4	27-06-2016	18-08-2016	64.78	EPC	4L	Gawar Construction Ltd	Gujarat
316	Bamanbore - Garamore from 182.6 km. to 254.54 km. under TOT Bundle - 1	8A	71.94	05-03-2018	29-08-2018	3.58	TOT	4L	Bamanbore Tollway Private Limited	Gujarat
317	Garamore - Samakhiyali section from km 254.54 - km 306.00 under TOT Bundle - 1	TBD	51.46	05-03-2018	29-08-2018		TOT	4L	Garamore Tollway Pvt. Ltd.	Gujarat
318	4L Elevated Corridor in Deesa Town from km. 565.850 to km. 569.600 of NH-27	27	3.75	03-12-2018	03-01-2019	194.25	EPC	4L	Rachana Construction Co.	Gujarat
319	4L of Garamore-Gagodhar Road Section of NH-8A & NH-15 from Km 254.000 to Km 308.000 and from Km 281.300 to Km 245.000	15	90.3	22-11-2004	12-02-2005	339.02	EPC	4L	Daelim Industrial Co Ltd. - Nagarjuna Construction Co. (JV)	Gujarat
320	4L of Gagodhar-Radhanpur Section from Km 138.800 to Km 245.000 of NH-15	15	106.2	22-11-2004	12-02-2005	288.54	EPC	4L	JILIN - Sadbhav (JV)	Gujarat
321	4L of Radhanpur - Deesa Section from Km 372.600 to Km 458.000 of NH-14	15	85.4	22-11-2004	12-02-2005	326.04	EPC	4L	Daelim Industrial Co Ltd. - Nagarjuna Construction Co. (JV)	Gujarat
322	4L of Aburoad-Palanpur Section of NH-14 from Km 340.000 to Km 350.000	15	90.3	04-01-2001	04-01-2001	222.54	EPC	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Gujarat
323	4L of Palanpur-Deesa Section of NH-14 from Km 350.000 to Km 372.700	15	22	05-05-2001	30-08-2001	45.44	EPC	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
324	Tolling, Operation, Maintenance & Transfer of Palanpur-Radhanpur-Samakhiyali section of NH-27 from Km. 536+000 to Km. 430+100 in the state of Gujarat (TOT Bundle 5A2)	27	105.9	17-03-2021	15-04-2022	1251.00	TOT	4L PS	D.P. Jain & Co. Infrastructure Pvt. Ltd.	Gujarat
325	Strengthening work under TOT/InvIT of Palanpur-Radhanpur-Samakhiyali section of NH-27 from Km. 589+600 to Km. 536+000 (TOT Bundle 5A1)	27	53.6	17-03-2021	25-11-2021	1011.00	TOT	4L PS	Adani Road Transport Ltd.	Gujarat
326	Strengthening of section of NH27 from Malana Patiya (Km. 599.350) to Ladbi Nala (Km. 596.750)	27	2.6	29-11-2023	14-12-2023	11.66	Item Rate	4L	RMPL Construction company	Gujarat
327	Annual Maintenance, Incident Management and miscellaneous works on Chadotar - Palanpur Section of NH-27 (from Km. 589.600 to Km. 601.000) in the state of Gujarat.	27	11.4	09-04-2026	23-05-2026	2.58	Item Rate	4L PS	INCKAH Infrastructure Technologies Pvt. Ltd.	Gujarat
328	Halvad Cross Road	27	1	28-12-2016	23-02-2017	21.55	EPC	6L	Gawar Construction Ltd	Gujarat
329	Improvement of Samakhiyali-Santalpur section of Nh-27 (from Km.339.700 to Km. 430.100 and Km 589.600 to Km. 601.000) in the sate of Gujarat	27	101.8	22-11-2024	06-09-2022	1.58	Item Rate	4L PS	A. S. Patel	Gujarat
330	Tolling operation, Maintenance, and Transfer of Palanpur/Khemana to Abu Road Section (From 601+000 to Km 646+000) of NH-27 in the state of Gujarat	27	45	15-12-2021	16-12-2021	1146.50	InvIT	4L	National Highways Infra Projects Pvt. Ltd.	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
331	Sanchoe - Santalpur from km 4.888 - km 35.000 of NH-754K (AJ-RGBS-Package-1)	754K	30.11	22-06-2020	02-06-2021	560.80	EPC	6L	Ravi Infrabuild Projects Private Limited	Gujarat
332	Sanchoe - Santalpur from km 35.000 - km 67.000 of NH-754K (AJ-RGBS-Package-2)	754K	32	06-07-2020	19-02-2021	550.05	EPC	6L	Ravi Infrabuild Projects Private Limited	Gujarat
333	Sanchoe - Santalpur from km 67.000 - km 99.000 of NH-754K (AJ-RGBS-Package-3)	754K	32	27-01-2021	10-08-2021	462.00	EPC	6L	SKS Infra Projects Pvt. Ltd. - KRC Infra Projects Pvt. Ltd. (JV)	Gujarat
334	4L of Dhrol-Bhadra-Patiya section from 0.000 to km 13.600 and Bhadra Patiya - Pipaliya section from 73.00 to km 24.00 of NH-151A	151A	50.42	14-12-2020	28-10-2021	882.00	HAM	4L	Dilip Buildcon Ltd.	Gujarat
335	Samakhiyali to Gandhidham section km 306.0 to km 362.160 of NH-8A	41	56	20-01-2010	11-09-2010	805.39	BOT Toll	6L	Larsen & Toubro Ltd.	Gujarat
336	Four Laning of NH-8A from Padana (km. 346.00) to Gandhidham (km. 357.00) and strengthening of existing 4 Lanes including drainage improvement from km. 357.00 to km. 362.16 (Pkg - III)	8A	16.16	16-04-1999	16-04-1999	35.70	Item Rate	4L	Agrawal -Sadbhav - Backbone (JV)	Gujarat
337	4L of Ahmedabad-Godhra from km. 04.200 to km. 122.420 of NH-59	59	117.6	11-01-2010	27-12-2010	108.00	BOT Toll	4L	Essel Infraprojects Ltd	Gujarat
338	Strengthening of Ahmedabad – Godhra section of NH-47 in the State of Gujarat	47	72.571	08-10-2022	21-10-2022	66.81	Item Rate	4L	Shiwalay Infra Projects Pvt Ltd	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
339	Repair and Rehabilitation of Bridges located at km58.569 (from km58.569 to km58.696), km86.500 (from km86.500 to km86.620) and km99.575(RHS) (from km99.575 to km99.687) on 04 lane Ahmedabad – Godhra section of NH-47	47	117.6	18-10-2022	22-10-2022	2.79	Item Rate	4L	Rehabilitation Engineering (prop. Hemangini Bharatchandra Shewale)	Gujarat
340	Annual Maintenance and Incident Management of Ahmedabad - Godhra Section from Km. 4.200 to Km.122.420 on NH-47 in the State of Gujarat	47	117.6	30-10-2024	17-04-2023	13.77	Item Rate	4L	ROADLINK INFRATECH PVT LTD	Gujarat
341	Repair work at risk and cost on Ahmedabad – Godhra section of NH-47 from Km.04.200 to 122.420 in the state of Gujarat on item-rate contract	NH-47	118.22	11-11-2024	19-11-2024	1.11	Item Rate	4L	Hitesh B Shah	Gujarat
342	Repair and Maintenance works on damaged sections of 4-Lane Ahmedabad - Godhra section of NH- 47 from km 60.00 to km 105.00 (Length 45.0 Km) in the state of Gujarat on item rate (percentage) basis.	NH-47	45	05-06-2025	02-07-2025	22.15	Item Rate	4L	A. S. Patel	Gujarat
343	4L of Godhra to Gujarat/M.P. Border Section from Km. 129.000 to Km. 215.900 of NH-47 (Old NH-59)	47	87.1	01-01-2010	01-03-2011	785.50	BOT Toll	4L	BSCPL Infrastructure Ltd.	Gujarat
344	Gujarat / Maharashtra Border - Surat - Hazira Port	53	131.5	18-02-2009	30-03-2010	556.00	BOT Toll	4L/6L	Isolux-Soma Consortium (JV)	Gujarat

Completed & PCC / PCOD Issue										
Arranged in order of their completion with last completed shown first										
Status as on 01-Aug-2026										
All Lengths in Km.										
Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
345	Construction of one 6L VUP at km 120.275 on Surat Hazira Port Section (Stand Alone EPC Contract)	53	1.1	11-07-2019	13-09-2019	30.29	EPC	4L	APCO Infratech Pvt. Ltd.	Gujarat
346	Maintenance of km93+880 to km110+851 (Pipli – Dholera section) and km 129+800 to km 136+000 (Bavaliyari – Adhelai section) of SH-06 (now declared NH-751) in the state of Gujarat.	NH-751	23.171	08-03-2024	13-03-2024	1.70	Item Rate	2L	Shivam murlidhar deore	Gujarat
347	Pipli Bhavnagar-Package 1 from km 136.025 to km 169.328	751	33.31	20-03-2018	05-02-2019	820.00	HAM	4L	Kalthia Engineering & Construction Ltd. JP Iscon Pvt. Ltd. Consortium	Gujarat
348	Strengthening of section from Km. 0+000 (Budhel) to Km. 0+900, Km. 0+900 to Km. 9+350 (Vartej Y-Jn.) & Km. 9+350 (Vartej- Y Jn.) to Km. 11+000 (Vartej) of NH-51 (Missing Link - Bhavnagar Bypass)	51	11	23-09-2024	18-10-2024	4.59	Item Rate	2L PS	Shree Construction	Gujarat
349	Short Term Improvement and Routine Maintenance work of 2L/4L Amreli-Lathi-Chavand to Dhasa Chowk at junction with NH- 51, section of NH-351F in the State of Gujarat	351F	41.7	25-03-2025	01-09-2025	3.79	Item Rate	4L	Laxmi Builders	Gujarat
350	Upgradation to 4L PS from Bhimasar, Junction of NH-41 to Anjar- Bhuj upto Airport Junction from Km 0.000 to Km 65.478 of NH-341	341	59.538	30-03-2022	02-01-2023	1085.00	HAM	4L PS	G R Infraprojects Limited	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
351	Bal. Work of Gandhidham (Kandla) to Mundra port section of NH8A (Extn.) between Km. 0.000 to Km. 71.400	41	6.93	20-01-2020	12-03-2020	114.28	Item Rate	4L/6L	Shiva Build Tech	Gujarat
352	Short term improvement and routine maintenance of 4L Gandhidham (Kandla)-Mundra port section from Km 0.00 to Km. 71.4 of NH-8A (Extn.)	8A (Extn.)	64.52	16-01-2026	01-04-2026	5.64	Item Rate	4L	ROADLINK INFRATECH PVT LTD	Gujarat
353	4L of Dwarka-Khambaliya-Devariya section from km 203.500 to km 176.500 and from km 171.800 to km 125.000 of NH-151A	151A	71.89	08-03-2019	08-02-2020	1101.00	HAM	4L	G R Infraprojects Limited	Gujarat
354	Porbandar-Dwarka (Package VIII) from km. 379.100 to km. 496.848	51	117.74	02-06-2017	12-02-2018	1600.00	HAM	4L	G R Infraprojects Limited & VINOD KUMAR AGRAWAL	Gujarat
355	Providing lighting facility and safety grill on ROB cum fly over of Porbandar - Dwarka section at junction of NH-27 at Km. 2.550 and NH-51 at Km. 369.200 near Narsang Tekri at Porbandar	51	0	16-02-2021	04-03-2021	1.37	Item Rate	4L	Current Infra Private Ltd	Gujarat
356	Gadu -Porbandar (Package VII)	51	91.67	15-12-2016	04-09-2017	370.00	HAM	2L PS	Kalthia Engineering & Construction Ltd.	Gujarat
357	4L of Madhavpur to Porbandar section of) from km 338.400 to km 379.100 of Old NH-8E (Ext.) (new NH-51)	51	40.7	31-03-2021	19-07-2021	87.00	EPC	4L	Kalthia Engineering & Construction Ltd.	Gujarat
358	Kodinar - Veraval (Package VI) from km. 221.610 to km. 263.00 of NH-8E & km. 120.900 to km. 121.150 of NH-8D	51	41.03	26-07-2016	01-02-2018	670.00	HAM	4L	Kalthia Engineering & Construction Ltd.	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
359	4L Kodinar - Veraval (Package VI) from km. 222.400 to km. 230.00 (Kodinar Bypass) of NH-8E (NH 51 new)	51	7.6	07-04-2022	22-04-2022	166.69	Item Rate	4L	Kalthia Engineering & Construction Ltd.	Gujarat
360	Four Laning of Una to Kodinar from km. 180.478 to km. 221.610 (Package-V)	8 E	40.95	26-05-2016	09-02-2017	623.00	HAM	4L PS	Sadbhav Engineering Pvt. Ltd.	Gujarat
361	One Time Improvement and maintenance work of existing Una bypass, Nathal bypass, Simasi bypass and Dolasa bypass of Una-Kodinar Section of NH-51(Old).	51	40.95	21-07-2022	06-09-2022	6.64	Item Rate	2L	Spiral Construction Corporation	Gujarat
362	Kagvadar - Una (Package-IV)	51	40.98	26-05-2016	20-03-2017	555.00	HAM	4L PS	Agroh Infrastructre & Developer Pvt. Ltd.	Gujarat
363	4L of Bal Works of Mahuva to Kagvadar from 100.450 Km. to 140.470 Km. of NH-8E (Pkg- III)	51	40.02	17-02-2021	24-03-2021	485.75	Item Rate	4L	KCC Buildcon Pvt. Ltd.	Gujarat
364	Routine Maintenance and Incident Management work of Four lane Talaja- Mahua- Kagvadar section of NH-8E (New NH- 51) from km 53.585 to km 139.915 (Design chainage from km 54.990 to Km 140.470) in the State of Gujarat (Pkg-II and Pkg-III) on Single Percentage Item Rate Basis	51	85.48	10-10-2025	17-11-2025	3.08	Item Rate	4L	Kalthia Engineering & Construction Ltd.	Gujarat
365	4L of Bal Works of Talaja - Mahuva from 54.990 km. to 100.450 km. of Old NH-8E (Package-II)	51	45.46	17-02-2021	24-03-2021	536.03	Item Rate	4L	Kalthia Engineering & Construction Ltd.	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
366	4L of Bhavnagar - Talaja (Package-I) from Km. 6.945 to Km. 54.990 of Old NH-8E	51	48.05	26-05-2016	07-02-2017	819.00	HAM	4L PS	Sadbhav Engineering Pvt. Ltd.	Gujarat
367	Strengthening and Maintenance of Radhanpur-Patan section of NH-68	68	56.7	20-03-2023	27-04-2023	0.00	Item Rate	2L	Jai Buildcon Pvt Ltd	Gujarat
368	O&M of Gozaria-Prantij section of NH-68	68	37.385	17-07-2025	17-04-2023	2.54	Item Rate	2L	Alaukik Developers	Gujarat
369	Maintenance works and activities on section from Km 0.000 to Km.123.454 of Jetpur-Somnath Section of NH-151 in the State of Gujarat	151	103	22-07-2024	05-09-2024	171.23	PBMC	4L	SRM Contractors Ltd.	Gujarat
370	Junagadh Bypass	151	20.6	12-10-2017	08-11-2019	283.55	EPC	4L	Gawar Construction Ltd	Gujarat
371	Strengthening under one time improvement of Old Junagadh Bypass	151	18.1	14-03-2026	22-06-2026	8.43	Item Rate	2L	Naseeb Construction Company	Gujarat
372	Strengthening of project from Maharashtra border-Sagbara-Dediapada- Netrang section of NH-753B from Km. 117.400 to Km. 175.400 in the state of Gujarat	753B	58	31-05-2023	27-06-2023	35.11	Item Rate	4L	J M Shah	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
373	Strengthening and Major Maintenance of (i) Four lane stretch from Devalia to Rajpipla (from km 459.500 to km 483.500), (ii) Two lane stretch from Nasarpore to Bedkuvadur (from km 535+930 to Km 582+000), and (iii) Two lane stretch from Bedkuvadur to Vansda (from Km 582+000 to Km 642+400), sections of existing NH-56 in the State of Gujarat] on item rate (percentage) basis	56	130.47	26-03-2025	05-05-2025	83.30	Item Rate	2L/4L PS	Shiwalay Infra Projects Pvt Ltd	Gujarat
374	Emergency restoration of stretch of Khanpur-Vapi section (44.80 km) of NH-56 in Valsad District in the State of Gujarat on item rate (percentage) basis.	56	44.8	22-08-2025	01-08-2025	2.77	Item Rate	2L	Shiwalay Infra Projects Pvt Ltd	Gujarat
375	Emergent Repair Work of Khanpur-Vapi Section (Km 665.600 to Km 710.450) of NH-56 in the State of Gujarat on item rate (percentage) basis	56	44.85	19-01-2026	14-02-2026	18.82	Item Rate	2L	ROADLINK INFRATECH PVT LTD	Gujarat
376	Emergent Maintenance at isolated locations on Surat-Dahisar Section between km. 263.000 to km. 381.000 on NH-48 at the Risk and Cost of Existing Contractor in the state of Gujarat	48	118	11-11-2024	17-11-2024	7.56	Item Rate	6L	Shiwalay Infra Projects Pvt Ltd	Gujarat

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
377	Rehabilitation and Strengthening of Existing Service Road & Construction of new Service Roads, RCC Drains along with Overlay on Main Carriageway & other ancillary works on (i) Surat-Valsad section (from Km 263+00 to Km 335+00) & (ii) Valsad-Vapi section (from Km 335+00 to Km 381+00) of NH-48 in Gujarat on Item Rate Percentage basis	48	118	27-03-2026	15-05-2026	424.44	Item Rate	6L	Brij Gopal Construction Co. Pvt. Ltd.	Gujarat
378	6L of Dahisar - Surat Section of Old NH-8 from km 263.000 to km 502.000	48	239	21-02-2008	20-02-2009	1694.00	BOT Toll	6L	IRB Infrastructure Developers Ltd.	Gujarat, Maharashtra
379	4 Laning of Surat – Manor Pkg-III (Kajali – Manor) from km. 381.60 to km. 439.00 of NH-8	8	57.4	25-08-2000	01-11-2000	168.85	EPC	4L	Larsen & Toubro Ltd.	Gujarat, Maharashtra
380	6L of Udaipur to Shamlaji from Km 287.400 to km 401.200 of Old NH-8	48	113.8	26-09-2016	03-09-2017	1537.24	BOT Toll	6L	IRB Infrastructure Developers Ltd.	Gujarat, Rajasthan
381	4L of Udaipur - Ratanpur - Gandhinagar (Pkg-I) from km. 278.00 to km. 340.00 of NH-8	8	62	22-08-2001	30-10-2001	164.75	Item Rate	4L	KMC Construction Ltd.	Gujarat, Rajasthan
382	Palanpur/ Khemana - Abu Road - Swaroopganj from km. 340.00 to km. 264.00	27	76	30-12-2005	24-09-2006	1296.30	BOT Annuity	4L	Larsen & Toubro Ltd.	Gujarat, Rajasthan
383	Padhi (km 180.000) to Dahod (km 265.59) of NH-113	113	85.59	11-03-2022	19-11-2014	6.36	EPC	2L PS	Mohandas V Rajani	Gujarat, Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
384	Maintenance work on section from Padhi - Dahod of NH-113	113	85.588	03-02-2026	01-05-2022	#####	EPC	2L PS	S R Construction	Gujarat, Rajasthan
385	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-01) (Ch. 0+000 to Ch. 18+461) [Sohna-Gurugram Road (NH-248A) near Alipur Village and ending before KMP Expressway]	148N	18.5	08-03-2019	13-09-2019	1217.22	EPC	8L	APCO Infratech Pvt. Ltd.	Haryana
386	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-02) (Ch. 18+500 to Ch. 47+000) [Expressway starting before KMP Expressway and ending at Ch. 47+000 near Khanpur Ghati]	148N	28.5	05-03-2019	13-09-2019	1094.00	EPC	8L	APCO Infratech Pvt. Ltd.	Haryana
387	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-03) (Ch. 47+000 to Ch. 78+800) [starting near Khanpur Ghati and ending at HR/RJ Border]	148N	31.88	28-05-2019	05-09-2019	780.88	EPC	8L	Centrodorstroy India Pvt. Ltd	Haryana
388	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-I) from Jussur Kheri on NH-KMP Expressway to Junction with Rohtak-Panipat road (NH-709) near Rukhi Paani village (Km 0+000 to Km 34+000)	709	34	05-03-2021	27-12-2021	1219.00	HAM	4L	KCC Buildcon Pvt. Ltd.	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
389	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-II) from Junction with Rohtak-Panipat road (NH-709) near Rukhi Paani village to Junction with Jind-Panipat road (NH-352A) near Gangana village (Km 34+000 to Km 60+800)	709 ,352A	26.8	05-03-2021	14-01-2022	959.00	HAM	4L	CDS Infra Projects Limited	Haryana
390	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-III) from Junction with Jind-Panipat road (NH-352A) near Gangana village to Junction with Jind-Karnal road (NH-709A) near Alewa village (Km 60+800 to Km 91+400)	709A ,352A	30.6	05-03-2021	24-12-2021	0.00	HAM	4L	KCC Buildcon Pvt. Ltd.	Haryana
391	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-IV) from Junction with Jind-Karnal road (NH-709A) near Alewa village to Junction with Ambala-Kaithal-Hissar road (NH-152) near Kharak Pandwa village (Km 91+400 to Km 120+250)	709A ,152	28.85	18-03-2021	14-12-2021	0.00	HAM	4L	NKC Projects Private Limited	Haryana
392	Eastern Peripheral Expressway Package - VI from Km 114.000 to Km 136.000 in the state of Haryana.	NE-II	22	13-08-2015	14-09-2015	675.00	EPC	6L	Gayatri Projects Limited	Haryana
393	Construction of New Interchange from Km. 126.990 to 125.057 at Junction of Eastern Peripheral Expressway and Palwal-Aligarh Road-SH22A of NE-2	NE-2	1.93	30-09-2022	05-12-2022	55.88	EPC	6L	Raja Infraconstruction Pvt. Ltd.	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
394	Three Underpasses at Rajiv Chowk, Signature Tower and IFFCO Chowk	48	6.31	08-09-2016	01-12-2016	516.93	EPC	8L	Gawar Construction Ltd	Haryana
395	Permanent Longitudinal Drain for disposal of Storm Water along Old NH-8 from Rajiv Chowk to Kherki Dhaula Toll Plaza (except the project limits of Hero Honda Flyover)	48	5.49				EPC	Others	NKC Projects Private Limited	Haryana
396	Maintenance of Six Lane Gurgaon-Jaipur Section of NH-48 (old NH-8) between km 42+700 to km 107+100 in the State of Haryana on item rate (percentage) basis	48	64.4	16-02-2026	08-04-2026	8.91	Item Rate	6L	Shri Vasudevkrishna Constructions Pvt. Ltd	Haryana
397	Foot Over Bridge across NH-2	2	0		07-03-2018	11.77	EPC	4L/MIP	Atlas Construction Pvt. Ltd.	Haryana
398	Additional Structures under Six Laning of Delhi-Agra section of NH-44 in the State of Haryana between km. 34.0 and km. 93.00	44	0	25-06-2019	19-09-2019	123.23	EPC	6L	Gawar Construction Ltd. - E5 Infrastructure Pvt. Ltd (JV)	Haryana
399	Square Pipe Fencing in Six Laning of Delhi - Agra section from Km. 20.500 to Km. 36.150 & Construction of Boundary Wall and Building work in NHAI Admn. Block in Faridabad.	2	15.65	27-09-2019	15-11-2019	4.00	Item Rate	6L	Rakesh Kumar	Haryana
400	Major Saraswati Bridge	44	0.51	20-06-2018	14-08-2018	19.90	EPC	6L	Ram Kumar Contractor	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
401	Construction of VUP along with additional exit/entry ramp provided due to shifted location of VUP at Shastri Colony Ambala Cantt (Km 198.300) on NH-44	44	0.8	28-09-2020	01-02-2021	12.48	EPC	6L	Welkin India Incorporate	Haryana
402	Repair of Slip road (LHS) joining Kali Paltoon bridge at Km. 200.600 including dismantling and reconstruction of retaining wall at km. 200.600 of NH-44	44	0.3	06-08-2021	07-09-2021	1.40	Item Rate	6L	Dhingra Brothers (India)	Haryana
403	Construction of 05 Nos. steel Foot Over Bridge at various locations of Panipat – Jalandhar section of NH-44	44	1	03-03-2021	27-04-2021	4.43	Item Rate	6L	Pawansut Infra Projects Pvt. Ltd	Haryana
404	Avenue Plantation/Median Plantation work in Panipat-Jalandhar section of NH-01 (New NH-44) in the State of Haryana	NH-44 (Old NH-1)	116	01-06-2022	22-07-2022	2.13	Item Rate	6L	Amrinder Singh Contractor	Haryana
405	Minor Bridges on MCW & SR at Km. 115+830, FOB & Approach Road etc. from Km 115+300 to 116+300 on Panipat - Jalandhar section of NH-1 (new NH-44)	44	1	21-09-2022	06-01-2023	18.89	EPC	6L	Vijay Kumar Contractor	Haryana
406	Construction of LVUP Design Ch.117.920, LVUP and other related works on Panipat-Jalandhar section of old NH-1 (new NH 44) from Km 96.000 to Km 387.100	44	1.5	21-10-2023	26-02-2024	14.88	EPC	6L	Kisan Construction Co.	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
407	Strengthening and Rehabilitation along with integrated routine maintenance (incl. incident management) of 6 lane Panipat - Khanna Section NH-44 (old NH-1) from Km. 152.000 (near Samana bahu) to Km. 212.000 (near Ghaggar User Fee Plaza) in the state of Haryana on Item Rate (Percentage) basis.	44	60	18-03-2026	01-06-2026	207.00	Item Rate	6L	SRSC INFRA PRIVATE LIMITED	Haryana
408	Strengthening and Rehabilitation along with integrated routine maintenance (incl. incident management) of 6 lane Panipat - Khanna Section NH-44 (old NH-1) from Km. 96.000 (near Panipat) to Km. 152.000 (near Samana bahu) in the state of Haryana on Item Rate (Percentage) basis.	44	56	18-03-2026	01-06-2026	213.00	Item Rate	6L	Kaluwala Construction Private Limited	Haryana
409	Panipat Elevated Flyover from km. 86.00 to km. 96.00 on NH-44 (old NH-1)	44	10	26-06-2005	23-01-2006	0.00	BOT Toll	6L	Larsen & Toubro Ltd.	Haryana
410	Road Safety works with Construction of exit/entry at Km. 88.500 on RHS and increasing the height of existing PGR from Km. 87.590 to Km. 88.700 on Panipat Elevated Corridor	44	7.5	03-07-2023	26-08-2023	2.60	Item Rate	6L	Welkin India Incorporate	Haryana
411	Dwarka Expressway Pkg-III (Delhi/HR Border to Start of RoB Gurugram)	248BB	10.2	09-10-2018	29-11-2018	1333.00	EPC	8L	Larsen & Toubro Ltd.	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
412	Dwarka Expressway Pkg-IV (from Rail Over Bridge (ROB) to NH-8	248BB	8.76	05-03-2018	05-12-2018	1047.00	EPC	8L	Larsen & Toubro Ltd.	Haryana
413	6L Access Controlled Highway from Jn. with Sector 62/65 dividing road on Faridabad - Ballabhgarh Bypass to Jn. with KMP Expressway with NH-148NA from km. 33.00 to km. 59.063	148NA	26.06	07-08-2020	14-05-2021	898.00	HAM	6L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Haryana
414	Gurgaon Sohna Pkg-I (Km.2.74 to Km.11.682)	248A	8.94	06-03-2018	01-02-2019	707.00	HAM	6L	Oriental Structural Engineers Pvt. Ltd.	Haryana
415	6L of Gurgaon Sohna Pkg-II from existing Km.11.682 to existing km.24.40	248A	12.72	06-03-2018	30-01-2019	606.00	HAM	6L	Gurgaon Sohna Highway Private Limited	Haryana
416	Punjab/ Haryana border Jind section from km 238.695 to km 307.000 of NH 71	352	70.17	31-03-2017	05-06-2017	611.28	EPC	4L PS	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Haryana
417	Routine Maintence and Incident Managemnet of 4-laning of Punjab-Haryana Border-Jind Section of NH-71 from km 238.695 to km 307.000	#####	70.178	14-01-2025	06-02-2025	6.62	EPC	4L PS	New India Contractors & Developers Pvt Ltd	Haryana
418	Operation and maintenance include Incident Management of 4- laning of Punjab/ Haryana Border to Jind section of NH-71 (NEW NH-52, 352) from km. 238.725 to Km. 292.712 and Km. 0.000 to km. 16.191 in the State of Haryana	#####	70.178	12-03-2026	15-04-2026	6.44	Item Rate	4L	Bendha Construction Company	Haryana
419	Jind-Gohana road from Design Km.0 000 to Km. 50 505 of NH-352A under NH (O)	352A	50.51	22-03-2018	11-09-2018	132.55	EPC	2L PS	Gawar Construction Ltd	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
420	4L of Jind-Gohana road (Package-1) from km. 0.00 to km. 40.601 of NH-352 A under NH(O)	352A	40.6	08-03-2019	23-07-2020	817.00	HAM	4L	Brij Gopal Construction Pvt. Ltd.	Haryana
421	Gohana - Sonipat (PKG-2)	352A	38.24	08-03-2019	24-07-2020	899.00	HAM	4L	Brij Gopal Construction Pvt. Ltd.	Haryana
422	Ismailabad - Narnaul (Pkg- 01) (Ch. 0+000 to Ch. 23+000) [Ismailabad to Junction with Karnal-Pehowa road (SH-9) near Dhand]	152D	23	31-10-2019	04-02-2020	657.99	EPC	6L	JiangXi Construction Engineering (Group) Corporation Ltd. - CEIGALL - Shiv Build India Pvt. Ltd. (JV)	Haryana
423	Ismailabad - Narnaul (Pkg- 02) (Ch. 23+000 to 56+000) [Junction with Karnal-Pehowa road (SH-9) near Dhand village to Junction with Kaithal-Safidon (SH-11) road near Rajound]	152D	33	25-10-2019	28-01-2020	797.00	EPC	6L	Gawar Construction Ltd	Haryana
424	Ismailabad - Narnaul (Pkg- 03) (Ch. 56+000 to 80+000) [Junction with Kaithal-Safidon road (SH-11) near Rajound to Junction with Jind-Safidon road (SH-14) near Kheri village]	152D	24	02-12-2019	01-06-2020	574.20	EPC	6L	Galfar Engineering & Contracting (India) Pvt. Ltd.	Haryana
425	Ismailabad - Narnaul (Pkg- 04) (Ch. 80+000 to 108+000) [Junction with Jind-Safidon road (SH-14) near Kheri village to Junction with NH-352 (Jind-Gohana section) near Julana]	152D	28	26-08-2019	29-02-2020	607.00	EPC	6L	JiangXi Construction Engineering (Group) Corporation Ltd. - Shiv Build India Pvt. Ltd. (JV)	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
426	Ismailabad - Narnaul (Pkg- 05) (Ch. 108+000 to 131+000) [Junction with NH-352 (Jind-Gohana) near Julana to Junction with NH-9 (Rohtak-Jind section) near Kharkara]	152D	23	08-03-2019	12-02-2020	630.00	EPC	6L	Gawar Construction Ltd	Haryana
427	Ismailabad - Narnaul (Pkg- 06) (Ch. 131+000 to 165+000) [Junction with NH-9 (Rohtak-Jind section) near Kharkara to Junction with NH-334B (Charkhi Dadri-Jhajjar section) near Charkhi Dadri]	152D	34	08-03-2019	01-08-2020	666.00	EPC	6L	Gawar Construction Ltd	Haryana
428	Ismailabad - Narnaul (Pkg- 07) (Ch. 165+0 to 200+0) [Junction with NH-334B (Charkhi Dadri-Jhajjar section) near Charkhi Dadri to Junction with Rewari-Kanina road (SH-24) near Kanina]	152D	35	08-03-2019	25-06-2020	657.96	EPC	6L	Gawar Constructions Ltd. - Shivalaya Construction Co. Pvt. Ltd.	Haryana
429	Ismailabad - Narnaul (Pkg- 08) (Ch. 200+000 to 227+020) [Junction with Rewari-Kanina road (SH-24) near Kanina to Narnaul]	152D	27.02	08-03-2019	26-12-2019	648.99	EPC	6L	Gawar Construction Ltd	Haryana
430	Safety work for providing the additional Overhead Gantry/ Cantilever Sign Board on NH-11 and NH-148B in state of Haryana	11,148 B	130	15-10-2025	18-11-2025	2.09	Item Rate	4L/6L	JBCO Infratech Pvt. Ltd.	Haryana
431	Delhi/ Haryana Border to Rohtak section including Bahadurgarh and Rohtak by-passes from km. 29.70 to km. 87.00	9	63.49	05-07-2007	03-05-2008	4.54	BOT Toll	4L/6L	Era Infra Engineering Ltd.	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
432	Delhi Haryana Border to Rohtak Section of NH-09 from Km. 29.650 to Km. 93.140	09	63.49	28-04-2022	25-05-2022	4.54	Item Rate	4L/6L	Mahavir Prasad Gupta & Sons	Haryana
433	Incident Management and O&M on 4/6-laning of Delhi/Haryana Border to Rohtak section of NH-10 from Km. 29.650 to Km. 93.140 including Bahadurgarh and Rohtak bypasses	9	63.49	09-02-2024	29-02-2024	1.30	Item Rate	4L/6L	ABS Construction Co.	Haryana
434	Overlay, Drain works, Routine Maintenance and Incident Management works 4/6 lane Delhi/Haryana Boarder to Rohtak section of NH-09 (Old NH-10) from Km. 29.650 to Km. 93.140 including construction of Bahadurgarh and Rohtak bypasses in the State of Haryana	09	63.49	21-03-2025	30-04-2025	9.25	Item Rate	4L/6L	Shivam Construction Co.	Haryana
435	Short term repair, Routine Maintenance & Incident Management Works for 4/6 laned of Delhi/Haryana Border to Rohtak section of NH-09 from Km. 29.650 to Km. 93.140 including Bahadurgarh and Rohtak by-passes in the State of Haryana	09	63.49	13-02-2026	01-04-2026	10.96	OMT	4L	SRM Contractors Limited	Haryana
436	Four laning of Rohtak to Hisar section of NH-10 (from km 87+000 to km 170+000) including connecting link from Km 87+000 (NH-10) to Km 348+000 (NH-71) on EPC mode under NHDP Phase III in the state of Haryana	9	98.82	21-04-2022	31-05-2022	7.71	EPC	4L	DS Enterprise	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
437	4 laning of Rohtak-Hisar section of NH-9 (Old NH-10) from Km. 87.000 to Km.170.000 including connection link from Km 87.000 (NH-10) to Km 348.000 (NH-71)	09	98.81	20-02-2024	29-02-2024	3.44	Item Rate	4L PS	ABS Construction Co.	Haryana
438	Strengthening and Major Maintenance of the Rohtak-Hisar Section of NH-09 (From Km. 93.140-182.500 and Link road 09.450 Km, total length 98.810 Km) in the state of Haryana on PBMC mode	09,352	98.81	23-06-2025	08-08-2025	105.98	PBMC	4L	Satish Aggarwal & Co (JV)	Haryana
439	Hisar - Dabwali (Pkg-I) (km 170.000 to km 227.000)	9	57	03-03-2015	09-08-2015	557.63	EPC	4L	DS Enterprise	Haryana
440	Operation and Maintenance of Hisar-Dabwali section of NH-9/10	9/10	144.66	21-04-2022	22-06-2022	7.96	Item Rate	4L PS	DS Enterprise	Haryana
441	Construction of Vehicular Underpass (VUP) (6-Lane) 1 No on Hisar-Dabwali section of old NH-10 (new NH-09) from Chainage Km. 217.900 to Km. 218.550	09	0.65	29-05-2023	01-07-2023	10.97	EPC	4L	Himalayan Infracorp Private Limited	Haryana
442	Operation & maintenance of four laning of Hisar to Dabwali section of NH-10 (new NH-09) from Km 170.000 to Km 314.660 with paved shoulder in the state of Haryana	09	144.66	08-02-2024	01-03-2024	3.70	Item Rate	4L PS	ABS Construction Co.	Haryana
443	Hisar - Dabwali (Pkg-II) (km 227.000 to km 314.660)	9	88	03-03-2015	18-11-2015	661.24	EPC	4L	DS Enterprise	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
444	Operation & Maintenance of four laning of Hisar-Dabwali Section of NH-10 (New NH-9) from Km. 170.000 to 314.660 (Total length 144.66 Km) in the state of Haryana on PBMC Mode	9	144.66	23-12-2024	28-03-2025	147.02	PBMC	4L PS	Suraj Construction Company	Haryana
445	Bhatinda Suratgarh	9	1	24-06-2010	24-06-2010	38.35	EPC	4L	Gawar Construction Ltd	Haryana
446	Narnaul Bypass & Ateli Mandi to Narnaul section of NH-11 km 43.445 to km 56.900	11/148 B	40.8	29-09-2023	28-02-2020	952.11	HAM	4L/6L	Ateli Narnaul Highway Private Limited	Haryana
447	Four Laning of Rewari Bypass Pkg-IV	11	14.4	28-02-2020	15-01-2021	522.02	HAM	4L	H.G. Infra Engineering Limited	Haryana
448	Construction of FOB on Km. 21+500 (Design Chainage Ch 21+500 PKG-1) & Km. 29+500 (Design Chainage Ch 29+500 PKG-1) on NH-148B and Km. 17.500 (Design Chainage Ch 3+100 PKG-I1) at Km. 58+600 (Design Chainage Ch 44-200 PKG-I) on NH-11	148B/11	45.3	18-01-2023	18-04-2023	9.66	EPC	Others	Chaudhary Construction Company Pvt. Ltd.	Haryana
449	Operation & Maintenance of Rohtak-Panipat section of NH-709 (Old NH-71A) from Km. 0.000 to Km. 80.858	709	80.858	04-05-2022	29-06-2022	0.00	OMT	4L	DS Enterprise	Haryana
450	Operation & Maintenance including Incident Management of Rohtak-Panipat section of NH-709 (Old NH-71A) from Km. 0.000 to Km. 80.858	709	80.858	16-09-2023	28-10-2023	18.64	Item Rate	4L PS	ABS Construction Co.	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
451	Operation and maintenance of Rohtak-Panipat section of NH-709 from Km. 0.000 to Km.80.858 in the State of Haryana	709	80.858	24-04-2025	09-06-2025	9.39	OMT	4L PS	SKS Nirman Vaanijay Pvt. Ltd.	Haryana
452	Rohtak - Bawal section NH-71 from km.363.300 (Design km.363.300) to km.450.800 (design km.445.883)	352	84	04-02-2010	10-05-2011	650.00	BOT Toll	4L	JMC Projects (India) Ltd.	Haryana
453	Balance work of 4 nos. VUPs at km.396+400, km. 380.500, km. 442.240 and km. 440.220 on Rohtak-Bawal section ofNH-71 (New NH-352)	352	3	05-01-2023	15-03-2023	15.53	Item Rate	4L	Khatkar Builders	Haryana
454	Overlay, Routine Maintenance and Incident Management works on four lane Rohtak-Bawal Section of NH-352 (Old NH-71) from Km. 363.300 (intersection with NH-09) to Km. 446.955 (intersection with NH-48)	352	83.655	16-09-2023	01-11-2023	10.71	Item Rate	4L PS	SKS Nirman Vaanijay Pvt. Ltd.	Haryana
455	Routine Maintenance and Incident Management on Four lane Rohtak-Bawal Section of NH-352 (Old NH-71) from Km.363.300 (intersection with NH-09) to Km.446.955 (intersection with NH-48) in the State of Haryana	352	83.655	08-04-2025	22-05-2025	4.56	Item Rate	4L PS	ABS Construction Co.	Haryana
456	Strengthening of existing stretch from km. 0.000 to km. 4.200 of Pinjore-Nalagarh section of NH-105.	105	4.2	31-01-2025	01-02-2025	2.02	Item Rate	2L	State PWD	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
457	Four Laning of Rohtak Jind Section from Km 307.000 to Km 347.800 of NH71 and connecting link from Km 347.800 of NH71 to Km 9.400 of NH71A (balance work) (left out in NHDP)	352	48.6	04-03-2020	17-08-2020	510.97	EPC	4L	VRC Constructions Ltd. - S&P Infrastructure Developers Ltd.	Haryana
458	Four Laning of Yamunanagar - Panchkula Section of Old NH 73 (Pkg - 3) from km. 160.357 to km. 179.248	7 & 344	19.2	26-08-2016	05-11-2016	224.54	EPC	4L	Gawar Construction Ltd	Haryana
459	Routine maintenance and Incident Management of UP/Haryana Border - Yamunanagar-Saha -Panchkula Section of NH-73 (New NH- 07) from km. 157.192 to km. 176.400 (Package-3) in the State of Haryana	07	19.208	05-11-2024	02-12-2024	2.72	Item Rate	4L PS	Gaurav Singh	Haryana
460	Yamunanagar - Saha - Barwala - Panchkula Section from km 115.400 to km 157.192 (Package - 2)	32	41.79	19-05-2015	18-10-2015	464.16	EPC	4L	A. S. Patel	Haryana
461	Construction of Service Road between km.143.400 to km.143.800 (LHS) in Village Kakkar Majra on Yamunanagar - Saha - Barwala - Panchkula Section	344	0.4	28-07-2023	21-09-2023	0.58	Item Rate	2L	N.B.Construction Company	Haryana
462	Strengthening of Yamunanagar-Saha-Panchkula section of NH-73 (New NH- 344) from km. 115.400 to km. 157.192 (Package-2)	344	41.792	20-09-2023	20-10-2023	16.70	Item Rate	4L PS	Gaurav Singh	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
463	Routine Maintenance including Incident Management of stretch of UP/Haryana Border -Yamunanagar -Panchkula section of NH-344 from Km. 124.000 to Km. 176.400 in the State of Haryana.	344	52.4	20-01-2026	24-01-2026	4.17	Item Rate	4L	VMAKS Constructions Private Limited	Haryana
464	Routine Maintenance including Incident Management of stretch of UP/Haryana Border -Yamunanagar -Panchkula section of NH-344 from Km. 71.400 to Km. 124.000 in the State of Haryana.	344	52.6	20-01-2026	24-01-2026	4.84	Item Rate	4L	VMAKS Constructions Private Limited	Haryana
465	Saha - Shahbad from Km. 14.840 to Km. 31.760	444A	16.92	19-10-2020	29-01-2021	127.84	EPC	4L	Shiv Build India Pvt. Ltd. - Kaluwala Construction Pvt Ltd. (JV)	Haryana
466	4L Bhiwani-Hansi road section of NH-148B	NH-148B	42.934	07-03-2023	17-12-2023	799.00	HAM	4L	Gawar Construction Ltd	Haryana
467	Repair & Maintenance of Bhiwani - Hansi - Barwala Section from km. 126.270 to km 197.200 of NH -148B	NH-148B	23.2	27-10-2023	01-12-2023	5.89	Item Rate	2L	SKS Nirman Vaanijay Pvt. Ltd.	Haryana
468	Incident Management service on Ambala to Kaithal section of old NH-65 (new NH-152) from Km 00.000 to Km 50.360 (Package-1) for the Period of 2 Years.	152	50.36	06-06-2024	06-07-2024	0.77	Item Rate	4L	ABS Construction Co.	Haryana
469	Ambala (Km 50.860) to Pehowa (Km 95.383) of NH-65 in Haryana (Package-2)	65	44.52	03-03-2015	09-01-2016	459.00	EPC	4L	Sadbhav Engineering Pvt. Ltd.	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
470	Construction of Service Road and RCC Drain from Km 60.550 to Km 60.980 BHS in village Bherian on Pehowa to Kaithal section of NH-152	152	0.43	28-02-2023	19-05-2023	1.21	Item Rate	Others	Suraj Construction Company	Haryana
471	Operation and Maintenance including Routine Maintenance and Incident Management of Four Lane of Ambala-Kaithal section of NH-152 from Km 0.000 to Km 3.700 & from Km. 46.200 to 95.360 in the State of Haryana for a Period of 1 Year	152	52.86	23-09-2025	31-12-2025	4.74	Item Rate	4L	A. S. Patel	Haryana
472	Kaithal to Rajasthan border from Design Ch. Km. 0.50 to Km. 165.759	152&52	166	06-05-2014	15-07-2015	1393.00	BOT Toll	4L PS	IRB Infrastructure Developers Ltd.	Haryana
473	Bhiwani - Mundhal - Jind from Km.6.875 to Km. 68.857 of NH-709A (Package-I) under NH (O)	709A	61.98	20-03-2018	11-09-2018	183.00	EPC	2L PS	Gawar Construction Ltd	Haryana
474	Jind - Karnal from junction with Narwana road (NH-352) at Subhash Chowk to ITI Chowk (intersection with NH-1 of NH-709A from km. 68.660 to km. 153.700	709A	85.36	20-03-2018	11-09-2018	198.91	EPC	2L PS	Gawar Construction Ltd	Haryana
475	Strengthening and improvement of 2/4L PS of Jind-Karnal section from km. 68.857 to km. 82.227 of NH-709A	709A	13.37	25-10-2021	11-02-2022	16.81	EPC	2L/4L	Kaluwala Construction Private Limited	Haryana
476	Ambala - Saha	444A	14.84	08-03-2019	20-11-2019	144.00	EPC	4L	Ceigall India Ltd.	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
477	Four Laning of Yamunanagar-Panchkula section of Old NH 73 from Km 70.830 to Km 115.400 (Pkg-I)	7 & 344	44.57	03-08-2015	18-11-2015	0.00	EPC	4L	Sadbhav Engineering Pvt. Ltd.	Haryana
478	Routine Maintenance and Incident Management of Yamunanagar Panchkula Highway Section of NH-344 (Old NH-73) from km. 70.830 to km. 157.192 (Package-I and Package-II)	344	86.36	27-09-2022	05-04-2023	6.64	Item Rate	4L PS	A. S. Patel	Haryana
479	Incident Management of UP/Haryana Border -Yamunanagar-Saha -Panchkula Section of NH-73 from km. 70.830 to km. 115.400 (Pkg-1) and from km. 115.400 to km. 157.192 (Pkg-2) for FY 24-25 in the State of Haryana.	344	86.362	19-12-2024	21-01-2025	1.50	Item Rate	4L PS	ABS Construction Co.	Haryana
480	Maintenance work on UP/Haryana Border -Yamunanagar-Saha-Panchkula Section of (Old NH-73) (New NH-344) from km. 71.400 to km. 176.400 (Package-1,2 & 3) in the State of Haryana and allied works on Zirakpur-Parwanoo section of NH-05	34,407	105	15-09-2025	24-10-2025	14.66	Item Rate	4L PS	N H Constructions Pvt. Ltd.	Haryana
481	UP/HR Border - Sonapat - Jhajjar	334B	40.5	28-02-2019	22-01-2020	1020.00	HAM	4L	Gawar Construction Ltd	Haryana
482	Four Laning of Rohna/ Hassangarh section from Km.44.800 to km.80.250 (Package-2)	334B	35.45	26-03-2018	18-12-2018	718.00	HAM	4L	Gawar Construction Ltd	Haryana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
483	Jhajjar - Loharu from Km.130.770 to Km. 228.630	334B	97.86	22-03-2018	17-12-2018	136.25	EPC	2L PS	Ceigall India Ltd. - Shiv Buildtech Pvt. Ltd. (JV)	Haryana
484	Improvement of section from km 173.050 to 177.770 (design ch. 42.280 to 47.000) and from km 212.130 to 213.130 (design ch. 81.360 to 82.360) of Jhajjar-Loharu section of NH-334B	NH-334B	5.72	29-03-2023	15-05-2023	8.37	Item Rate	2L PS	Suraj Construction Company	Haryana
485	Construction of Half VUP for Amravati Enclave at Km.53.550 on Zirakpur-Parwanoo section of NH-05	05	1	21-06-2019	09-09-2019	17.95	EPC	4L	Singla constructions Limited	Haryana
486	Providing access from service road to MCW (BHS)at Km.62.200 in village Tipra	05	1	12-08-2022	22-09-2022	0.32	Item Rate	4L PS	Jassu Construction Company	Haryana
487	Dharuhera-Bhiwadi	71B	8.6	29-06-2018	29-06-2018	12.70	Item Rate	4L	Atlas Construction Pvt. Ltd.	Haryana
488	Overlay work on Jagadhri-Poanta Sahib old NH-73A (New NH-907) form Km 2.500 to Km 5.000 and from Km. 5.000 to Km. 7.520 LHS and from Km.9.400 to Km 15.635	907	11.255	06-04-2023	22-05-2023	4.04	Item Rate	2L PS	Mahipal Construction Co.	Haryana
489	Repair and Maintenance of Pinjore Baddi Nalagarh section from Ch. 4.200 to Ch. 35.395 of NH-105 in the state of Himachal Pradesh.	NH-105	31.195	14-10-2025	02-12-2025	3.02	Item Rate	2L/4L	Bhambhu Builders	Haryana, Himachal Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
490	Zirakpur -Parwanoo from km.39.96 to km. 67.65 including Pinjore - Kalka Parwanoo Bypass in the State of PB, HR, HP	5	27.59	31-08-2007	28-02-2008	412.00	BOT Toll	4L	HEL	Haryana, Himachal Pradesh, Punjab
491	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-V) from Junction with Ambala-Kaithal-Hissar road (NH-152) near Kharak Pandwa village to Junction with Patiala-Samana-Patran road (SH-10) near Ghagga village (Km 120+250 to Km 157+920)	152 ,SH-10	37.67	07-06-2021	23-05-2022	1366.00	HAM	4L	CDS Infra Projects Limited	Haryana, Punjab
492	Construction of balance works of FoBs of Panipat-Jalandhar section from km. 96.000 to km. 387.100 on NH-44	44	0.8	30-09-2021	16-11-2021	4.87	Item Rate	6L	Dhingra Brothers (India)	Haryana, Punjab
493	6L Panipat – Jalandhar Section for providing Highway Lighting work in selected reaches and fixing of view cutter on PAP Flyover at Km. 372.525 and Rama Mandi Flyover at Km.371.500.	44	291.1	28-05-2021	05-07-2021	36.06	Item Rate	6L	Rajinder Infrastructure Private Limited	Haryana, Punjab
494	Providing and fixing of Additional Signages		291.1	11-04-2022	07-05-2022	1.12	Item Rate	6L	Vibgyor Industries	Haryana, Punjab
495	Rectification of Rain Cuts	NH-44 (Old NH-1)	291.1	16-03-2022	04-05-2022	23.50	Item Rate	6L	Chaudhary Construction Company Pvt. Ltd.	Haryana, Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
496	Up gradation of existing highway Lighting on 6L Panipat-Jalandhar Section of NH-44 (Old Name-NH-1) from KM 96.000 to 387.000	44	291.1	03-10-2022	12-11-2022	9.17	Item Rate	6L	Dhingra Brothers (India)	Haryana, Punjab
497	Operation and Maintenance including Routine Maintenance and incident Management of 6L Panipat-Jalandhar Section of NH-44 from KM 96.000 to 387.000	NH44	291.1	17-10-2022	12-11-2022	20.79	Item Rate	6L	Rajinder Infrastructure Private Limited	Haryana, Punjab
498	Operation and Maintenance of Six Laning of Panipat-Jalandhar Section of NH-1 from KM 96.000 to 387.000 in state of Haryana and Punjab Major Maintenance Works Including construction of boundary walls and rectification of WIM & SWB at Toll Plazas	4,444	291.1	05-12-2022	05-01-2023	14.41	Item Rate	6L	Chaudhary Construction Company Pvt. Ltd.	Haryana, Punjab
499	Providing and Fixing view cutter on RE Wall, Structures in front of Police Stations/Government Offices at various locations on Panipat - Ludhiana Section of NH-44 (old NH -01)	44	2.758	01-09-2023	01-09-2023	1.61	Item Rate	6L	EQRA International,	Haryana, Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
500	Operation and Maintenance including Routine Maintenance and Incident Management of Six Laning of Panipat-Mandi Gobindgarh Section of NH-1 From Km 96.000 to Km 272.000 in the State of Haryana and Punjab.	44	176	26-06-2024	19-07-2024	24.22	Item Rate	6L	Gaurav Singh	Haryana, Punjab
501	Construction of 3 nos. of Ramp Type Foot Over Bridges at various locations on Six laning of Panipat-Khanna section of NH-44 (old NH-1) from Km.96.000 to Km. 272.000 in the State of Haryana and Punjab.	44	176	02-07-2024	22-08-2024	4.00	Item Rate	6L	Dhingra Brothers (India)	Haryana, Punjab
502	Six laning of Panipat- Khanna section of NH-44 from Km. 96.000 to Km. 272.000 in the state of Haryana and Punjab - Rectification of pavement surface along with other related works at various selected locations along NH-44	44	176	27-12-2024	15-01-2025	6.78	Item Rate	6L	Gaurav Singh	Haryana, Punjab
503	Strengthening of six laning of Panipat-Khanna section of NH-44 from Km. 96.000 to Km. 272.000 in the State of Haryana and Punjab - BC Overlay and other pavement related works on NH-44 on selected reaches	44	20	08-01-2025	06-02-2025	47.49	Item Rate	6L	Gaurav Singh	Haryana, Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
504	Median Plantation and Maintenance Work on Panipat-Khanna section of NH-01 (New NH-44) in the states of Haryana and Punjab.	44	176	29-07-2025	10-10-2025	2.60	Item Rate	6L	Haryali	Haryana, Punjab
505	6L Mandi Dabwali (Punjab/Haryana border) Sangaria road section from proposed Mandi Dabwali Bypass to Chautala from km. 27.400 to km. 62.200 of NH - 54	54	34.8	22-01-2021	24-01-2022	864.27	HAM	6L	VRC Constructions (India) Pvt. Ltd.	Haryana, Punjab
506	4L of Malout-Mandi Dabwali section (Pkg-01) [Danewala at km 7.000 to Mandi Dabwali at km 29.500] of NH-09	09	22.5	24-02-2021	15-12-2021	210.00	EPC	4L	E5 Infrastructure Pvt. Ltd - Gawar Construction (JV)	Haryana, Punjab
507	4L Greenfield (a) Malout bypass from ch. Km 44.500 to ch. Km 35.500 on NH-07 and Ch. Km 0.000 to Km 6.984 on NH-09 (b)Mandi Dabwali Bypass from Ch. 38.450 Km to Km 27.910 (Pkg-02)	09	24.934	28-03-2022	31-12-2022	337.16	EPC	4L	Gawar Construction Ltd	Haryana, Punjab
508	Ambala (ch. 0.00 km) to Pehowa (ch. 50.860 km) of Nh- 65 in Haryana (Package-1)	65	50.86	30-03-2015	18-12-2015	485.09	EPC	4L	Dilip Buildcon Ltd. - Varaha Infra Limited (JV)	Haryana, Punjab
509	4L Ambala - Kalaamb from Km. -0.800 to Km. 33.015 of old NH-72	344	33.815	28-11-2022	08-06-2023	629.16	HAM	4L	DCC Infra Projects Limited	Haryana, Punjab
510	Sangariya (near Chautala)-Rasisar (near Bikaner) (Phase-I) (AJ/SR-Package-1) From Ch. (-) 00.300 to Ch.28.700	754K	29	22-08-2019	10-11-2021	545.00	EPC	6L	Krishna Constructions.	Haryana, Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
511	Paniyala Mor (NH-48 Jn) to Narnaul Sec. of NH-148B & Narnaul to Pacheri Kalan Sec. of NH-11 (Pkg-I)	11/148 B	45.3	15-01-2019	19-09-2019	1007.55	HAM	4L/6L	Gawar Construction Ltd	Haryana, Rajasthan
512	Upgradation of 4 lane of Rewari-Ateli Mandi Section of NH-11 from Km11.780 to Rewari to Ex. Km 43.445 near Ateli Mandi	11	31	29-09-2023	14-01-2020	580.00	HAM	4L	Rewari Ateli Highway Private Limited	Haryana, Rajasthan
513	Improvement of Dharuhera- Bhiwadi link road (NH-919) to 4L with Service Road, starting from km 67.820 of NH-48 upto km 22.400 of NH-919	919	5.93	01-12-2021	07-02-2022	77.40	EPC	4L	Shivalaya Construction Co. Pvt. Ltd.	Haryana, Rajasthan
514	Eastern Peripheral Expressway Package - I from km 1.000 to km 22.00 in the State of Haryana and Uttar Pradesh	NE-II	21	13-08-2015	14-09-2015	792.00	EPC	6L	Sadbhav Engineering Pvt. Ltd.	Haryana, Uttar Pradesh
515	Eastern Peripheral Expressway Package - V from Km 93.000 to Km 114.000 in the state of Haryana and Uttar Pradesh.	NE-II	21	13-08-2015	14-09-2015	658.89	EPC	6L	Oriental Structural Engineers Pvt. Ltd.	Haryana, Uttar Pradesh
516	Monetization of Public Funded operational National Highway Projects under Tolling, Operation, Maintenance and Transfer (ToT) – Bundle-7	NE-II	135	31-03-2022	11-11-2022	6267.10	TOT	6L	NCR Eastern Peripheral Expressway Pvt. Ltd.	Haryana, Uttar Pradesh
517	Operation and Maintenance of Small Wayside Amenities at NE2	ne-2	21	16-08-2021	24-12-2021	0.65	EPC	Others	Prakash Asphaltings and Toll Highways (India) Ltd.	Haryana, Uttar Pradesh
518	Six Laning of Delhi - Agra section from Km.20.500 to Km.200 in the State of Haryana and U.P.	19&44	179.5	03-11-2020	16-10-2012	0.00	BOT Toll	6L	DA Toll Road Private Limited	Haryana, Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
519	Short term improvement and routine maintenance of 6L Delhi - Agra section from Km. 20.500 to Km. 200.00 of NH-2 in HR/UP for six months.	19	179.5	05-05-2020	20-05-2020	9.00	Item Rate	6L	SEC Buildtech Pvt. Ltd.	Haryana, Uttar Pradesh
520	Panipat - Shamli	709AD	35.78	15-10-2019	18-09-2020	797.00	EPC	4L	G R Infraprojects Limited	Haryana, Uttar Pradesh
521	Gagalheri-Saharanpur- Yamunanagar (UP/ Haryana Border) Section of NH-73	344	51.45	31-03-2016	27-01-2018	1184.00	HAM	4L	MBL Infrastructures Ltd.	Haryana, Uttar Pradesh
522	Balance Work of 4L of Kiratpur to Nerchowk section of NH-21 (from KM 12.750 to km 26.500, km 126.500 to km 158.500 including ACC link road from km 0.000 to km 2.003) Greenfield Alignment (Pkg-2)	3	47.75	16-10-2020	12-08-2021	2098.00	HAM	4L	Gawar Construction Ltd	Himachal Pradesh
523	Conversion of Partially Excavated Escape Tunnel to Uni-Directional 2L Tunnel(including construction of cross passages and approach roads on either side of the tunnel) from Km 12.732 to Km 14.568 of Kiratpur to Nerchowk Section of NH-21	21	1.8	04-07-2022	15-09-2022	280.00	EPC	2L	Gawar Kiratpur Nerchowk Highway Private Limited	Himachal Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
524	Strengthening with renewal work from Km 159+945 to km 167+080 (Jarol to Pung) & km 177+860 to km 182+215 (Dadour to nagchala)	#####	11.49	05-11-2023	05-11-2023	34.13	Item Rate	4L	Gawar Kiratpur Nerchowk Highway Private Limited	Himachal Pradesh
525	Nerchowk (km 190.000) to Pandoh including Pandoh bypass (km221.305)	3	26.29	23-09-2016	14-01-2018	873.00	EPC	4L	KMC Construction Ltd.	Himachal Pradesh
526	Pandoh bypass (221.305) to Takoli (242.000) of NH-21 in the state of Himachal Pradesh	3	18.91	19-06-2017	26-03-2018	2604.00	HAM	4L	Shapoorji Pallonji Pandoh Takoli Highway Private Limited	Himachal Pradesh
527	Takoli (242.000) to Kullu (272.000)	3	28.69	31-10-2016	02-06-2017	328.83	EPC	4L	NKC Projects Private Limited	Himachal Pradesh
528	Kullu (272.000) to Manali (309.345) of NH-21 in the state of Himachal Pradesh	3	37.35	08-02-2016	09-02-2017	313.63	EPC	2L	Gawar Construction Ltd	Himachal Pradesh
529	Short term improvement and routine maintenance with provision of incident Management system services of Kullu-Manali section of NH-21 (New NH-03) from km. 272.000 to km. 309.345 (Design chainage) in the state of Himachal Pradesh	03	37.345	05-07-2024	12-07-2024	89.34	Item Rate	2L/4L PS	Rajinder Infrastructure Private Limited	Himachal Pradesh
530	4L of Mo - Sihuni from km. 42.00 to km. 51.00 of Old NH-20 (new NH-154) (Package-IB)	154	8.33	24-05-2021	10-06-2022	529.00	HAM	4L	Gawar Construction Ltd	Himachal Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
531	4L of Bhangbar (Near Ranital) to Kangra Bypass Section of Old NH-88 (New NH-303,503) up to Intersection with NH-154 from Km 175.270 to Km 193.400 (Pkg-VB)	#####	18.13	12-04-2021	29-12-2022	1100.00	HAM	4L	Gawar Construction Ltd	Himachal Pradesh
532	Maintenance of existing stretch of NH-103 (Old NH-88) from Km. 96.500 to 131.000 of Shimla Mataur section in the state of Himachal Pradesh	103	34.5	18-07-2024	26-07-2024	15.51	Item Rate	2L	Ganesh Builders	Himachal Pradesh
533	Strengthening (DBM+BC) of existing stretch of NH-103 (Old NH-88) from Km. 96.500 to 131.000 of Shimla Mataur section in the state of Himachal Pradesh	103	14.9	18-07-2024	26-07-2024	15.51	Item Rate	2L	Ganesh Builders	Himachal Pradesh
534	Strengthening of existing stretch in patches from km. 1.000 to km. 2.000, Km. 10.000 to km. 24.000, km. 30.000 to km. 34.000 & km. 49.000 to km. 51.000 of Shimla-Mataur section of NH-205	205	58.6	06-06-2024	03-06-2022	16.77	Item Rate	2L	M/s Bhambhu Builders	Himachal Pradesh
535	Strengthening of existing Shimla to Mataur section of NH-205 from km. 0.000 to km. 65.000 and descoped section of Solan-Kaithlighat NH-05 from km. 127.450 to km. 128.830 in the state of Himachal Pradesh.	205	5.5	06-06-2024	26-06-2024	16.77	Item Rate	2L	Bhambhu Builders	Himachal Pradesh
536	Parwanoo (Km 67.00) to Solan (Km 106.14)	5	39.14	30-03-2015	21-09-2015	853.14	EPC	4L	G R Infraprojects Limited	Himachal Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
537	Construction of 6 nos. Foot Over Bridges (FOBs) on Parwanoo to Solan Section of NH-22 (Now NH-05) from Km. 67.000 to Km 106.139 in the satae of Himachal Pradesh on EPC Mode.	05	0.095	10-08-2023	24-01-2024	5.13	EPC	Others	Shiva Associates	Himachal Pradesh
538	Solan - Kaithlighat Section of NH-22 Now NH-5 from Km. 106.139 to Km.129.05	5	22.91	28-03-2018	09-11-2018	598.00	EPC	4L	Airef Engineers Pvt. Ltd. and Prakash Asphaltings& Toll Highways (I) Ltd. (JV)	Himachal Pradesh
539	Maintenance of existing highway from Kaithlighat to Dhalli bypassed by proposed Shimla bypass (Kaithlighat to Dhalli Section) of New NH-05 from Km. 129.050 to Km 156.507	05	27.45				Item Rate	2L		Himachal Pradesh
540	4L of Mukerian - Pathankot from km. 70.00 to km. 110.00 of Pathankot - Jammu Section of Old NH- 1A (Contract Package No. NS-37 (PB)	44	40	29-07-2005	22-11-2005	286.69	EPC	4L	ITD Cementation India Ltd	Himachal Pradesh, Punjab
541	Balance Work for Four laning of Kiratpur to Nerchowk section of NH-21 from km. 0.00 to km. 12.75 & km. 158.50 to km. 182.215 (excluding Sunder Nagar Bypass)	3, 154, 205	30.66	14-08-2019	27-11-2019	249.39	EPC	4L	Ceigall India Ltd.	Himachal Pradesh, Punjab
542	4L Poanta Saheb–Mednipur from Km. 435.65 to km. 458.65 of NH-07(Pkg-1)	07	18.7	13-06-2022	01-05-2023	390.00	HAM	4L	Ram Kumar Contractor	Himachal Pradesh, Uttarakhand

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
543	Banihal to Srinagar (KM 187.00 to KM 189.35 and KM 220.70 to KM 286.11)	44	65.41	03-09-2010	27-06-2011	4583.88	BOT Annuity	4L	SRINAGAR BANIHAL EXPRESSWAY LIMITED	Jammu And Kashmir
544	Banihal Bypass (Delinked from Srinagar - Banihal) from km. 187.00 to km. 189.350	1A	2.37	19-03-2020	05-01-2021	224.44	EPC	4L	MG Contractors Pvt. Ltd.	Jammu And Kashmir
545	Construction of emergency landing facility from km. 246.60 to km. 249.70 on Srinagar - Banihal Section	44	3.5	21-08-2019	02-03-2020	103.55	EPC	4L	E5 Infrastructure Pvt. Ltd - Gawar Construction (JV)	Jammu And Kashmir
546	Balance works of 4L of Srinagar to Banihal section from Km. 220.700 to Km. 286.110 of NH-44	44	67.76	19-03-2021	24-03-2021	142.00	EPC	4L	Gawar Construction Ltd	Jammu And Kashmir
547	Banihal (Km 189.350) to Quazigund (KM 220.700)	44	16.27	30-04-2010	05-06-2011	7350.00	BOT Annuity	4L	Navyuga Road Projects Pvt Ltd.	Jammu And Kashmir
548	Construction of 03 nos. of Wayside Amenities at Jhajjar Kotli(Km 35.00) , Qazikund (Km 205.100) & Marhama (Km 253.200) of NH-44	44	0	13-10-2022	15-04-2023	35.65	EPC	Others	Kapahi Construction Company	Jammu And Kashmir
549	Balance works of 4L of Ramban to Banihal section from Km. 151.000 to Km. 187.000 of NH-44	44	16.66	22-10-2021	20-01-2022	633.39	EPC	4L	Dineshchandra R. Aggarwal Infracon Pvt Ltd in JV with ABCI Infrastructures Pvt. Ltd.	Jammu And Kashmir
550	Udhampur - Ramban section of NH-1A from km. 67.00 to km. 89.00 and km. 130.00 to km. 151.00	44	40.07	23-09-2015	28-12-2015	2040.20	EPC	4L	Gammon Engineers & Contractors Pvt. Ltd.	Jammu And Kashmir

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
551	Construction of Tunnels/Viaducts at identified sliding/slip zones at Km 130.550 to Km.130.750; Km. 131.170 to Km. 131.763; Km. 132.560 to Km. 133.168; Km. 133.590 to Km. 133.743 and Km. 147.877 to Km. 148.715 of Udhampur-Ramban section of NH-44	44	2.22	15-12-2021	05-04-2022	371.00	EPC	4L	Bharat Constructions (India) Pvt. Ltd. in JV with Ram Kumar Contractors	Jammu And Kashmir
552	Restoration of damaged locations post catastrophic event of heavy rainfall/ flood in April & August 2025 in the stretch of Udhampur-Ramban section of NH-44 through nearby EPC Contractor.	NH44	36.515	01-03-2026	01-03-2026	120.00	Item Rate	4L	Gammon Engineers & Contractors Pvt. Ltd.	Jammu and Kashmir
553	4L of Chenani - Nashri including 9 Km long tunnel (2L) with parallel escape tunnel	44	10.87	03-05-2010	23-05-2011	374.68	BOT Annuit y	2L/4L	Chenani Nashri Tunnelway Limited	Jammu And Kashmir
554	4L of Jammu - Udhampur from km. 15.00 to km. 67.00 [Jammu Bypass - Udhampur] (Pkg No. NHDP-II/BOT/VI/J&K)	44	64.59	30-04-2010	17-06-2011	6057.00	BOT Annuit y	4L	Jammu Udhampur Highway Private Limited	Jammu And Kashmir
555	Rectification of Black Spots at Gole Mela and Construction of Service Road to Existing VUP at Sangoor on Jammu Udhampur Section of NH-44	44	1.827	25-05-2023	26-07-2023	37.14	EPC	2L/4L	Bandh & Co.	Jammu and Kashmir
556	Srinagar Bypass	44	17.8	08-09-2003	03-12-2003	60.66	Item Rate	4L	PBA Infrastructure Ltd.	Jammu and Kashmir
557	Srinagar Bypass	NA	2				TBD	4L		Jammu and Kashmir

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
558	Stand-alone Ring road/bypass around Jammu City from Raya Morh km. -0.687 to Jagti km. 57.568		58.26	20-12-2017	08-01-2018	1448.91	EPC	4L	Gayatri- KMB (JV)	Jammu And Kashmir
559	Rectification of 02 Nos. Black spots at Maheshwar (From Km. 65.338 to Km. 65.746, From Km. 66.175 to Km. 66.885) & at Chichi Mata (From Km. 70.684 to Km. 71.310) in District Samba of NH-44(Pkg-IV)	44	1.744	21-08-2021	21-12-2021	15.77	EPC	4L	Ceigall India Ltd.	Jammu And Kashmir
560	Rectification of Black Spot at Samba from Km. 67.180 to Km 69.030 of NH-44 (Pkg-V)	44	1.85	15-07-2021	07-10-2021	75.99	EPC	4L	Kaluwala Construction Private Limited	Jammu And Kashmir
561	Rectification of Black Spot at Mansar Morh from Km. 69.780 to Km. 70.690 of NH-44	44	0.91	14-07-2021	14-10-2021	15.95	EPC	4L	Shree Associates	Jammu And Kashmir
562	Balance work of RUB NO.173 at KM. 69+422(road 72+507) on Pathankot-Jammu section NH-44	NH-44	0.5	09-06-2021	15-07-2021	13.81	Item Rate	4L	MILLENIUM BUILDERS	Jammu and Kashmir
563	Improvement and Routine and repair to floor protection to Bridges	44	4	12-12-2023	17-01-2024	14.70	Item Rate	4L	Jai Buildcon Pvt Ltd	Jammu and Kashmir
564	Rectification of MoRTH Identified Blackspot No. JK- 02-023 SIDCO at KM 69.135 to KM 69.980 on NH44 by taking Longer Term Measures in the UT of Jammu Kashmir on EPC mode	NH-44	0.845	06-03-2024	06-06-2024	71.70	EPC	4L	DMR Builders Pvt. Ltd.	Jammu and Kashmir

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
565	Improvement and Routine mainetenance on selected stretches between Lakhanpur to Vijaypur of NH-44	44	8	16-05-2025	04-06-2025	5.35	Item Rate	4L	TRG Industries Pvt. Ltd.	Jammu and Kashmir
566	Value addition works on 4L Hiranagar- Lakhanpur from km. 16.35 to km. 50.00	44	33.65				TBD	TBD		Jammu And Kashmir
567	Rectification Of Black Spot - Pkg 2 from Km. 31.640 to Km. 32.700 (PALLI MORH) of NH-44	44	1.06	09-12-2020	07-05-2021	21.59	EPC	4L	PRL Projects and Infrastructure Limited	Jammu And Kashmir
568	Rectification of 02 Nos. Black spots at Lakhanpur Golden Gate (Km 17.711 to Km 18.892) & Logate Morh (Km 26.900 to Km 28.720) of NH-44 (Pkg-1)	44	3.001	15-03-2021	16-07-2021	34.26	EPC	4L	PRL Projects and Infrastructure Limited	Jammu And Kashmir
569	Periodic renewal by resurfacing and other safety devices for 2-Lane Chenani-Nashri stretch (old alignment) from Km 89.00 to Km 130.00 of NH-44 in the state of J&K	244	41	30-10-2017	19-12-2017	12.85	OMT	2L	Buildwell Construction Company	Jammu and Kashmir
570	6L of Gorhar to Khairatunda Section of NH-2 from Km. 320.810 to Km.360.300 (Pkg I)	2	40.19	05-03-2018	19-07-2019	917.00	HAM	6L	Dilip Buildcon Ltd.	Jharkhand
571	Khairatunda to Barwa Adda Section of NH 2 from km. 360.300 to km. 400.132 (Pkg II)	19	40.33	05-03-2018	08-01-2019	860.10	HAM	6L	Ashoka Khairatunda Barwa Adda Road Limited	Jharkhand

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
572	4L of Barwa Adda (Km. 398.750) to Barakar (Km. 441.440) [Project completed under ADB Loan assistance in the year 2001]	19	42.69				EPC	4L		Jharkhand
573	4L of Palma to Gumla from km. 26.00 to km. 89.170 of NH-23	23	63.17	28-08-2020	01-04-2022	0.00	HAM	4L	RKD Construction Pvt. Ltd. - Bharat Road Network Pvt. Ltd. (JV)	Jharkhand
574	4L of Piska More (Km. 2.90) to Palma (Km. 26.00) of NH- 23	23	22.4	31-03-2017	27-12-2017	198.49	EPC	4L	Ram Kripal Singh Construction Pvt. Ltd	Jharkhand
575	Elevated Corridor in Ranchi city from Km 0.00 to Km 3.260 of NH-75 including down ramp on NH-23 from Km 0.100 to Km 0.600	75 & 23	4.18	30-03-2022	07-07-2022	291.00	EPC	2L	KCC Buildcon Pvt. Ltd.	Jharkhand
576	4L of Ormanjhi-Gola section from Km 81.450 to Km 53.600 of NH- 320B(PKG-II)	320B	27.85	29-03-2022	21-06-2023	732.00	HAM	4L	PRA Gola Ormanjhi Highway Pvt Ltd	Jharkhand
577	2L /4L of Chas-Bokaro-Gola-Ramgarh section of NH-23 from km 0.00 to 78.31	23	78.31	31-12-2014	31-12-2014	333.00	EPC	2L/4L	Shiva Build Tech	Jharkhand
578	2L/4L of Chas - Bokaro-Gola-Ramgarh section of Nh-23 from km. 0.00 to Km. 78.31	23	78.31	15-11-2021	31-12-2021	16.81	OMT	2L/4L	Shiva Build Tech	Jharkhand
579	4L/2L PS of Govindpur (Raiganj) - Chas - WB border section of from km. 0.00 to km. 56.889 of Old NH-32	18	56.89	19-07-2016	10-12-2017	584.66	EPC	4L/2L PS	Ashoka Buildcon Limited	Jharkhand

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
580	4L of Mahulia (km 277.500) to Baharagora (km 333.500) of NH-33 and Baharagora (km 199.200) to Chichira (km. 183.587) of NH-06	18	71.61	11-02-2016	12-09-2016	896.60	EPC	4L	Dilip Buildcon Ltd.	Jharkhand
581	Operation & Maintenance of 4L of Mahulia - Bharagora - JH/WB Border Section of NH-33 (from Km. 277.500 to Km. 333.500) & NH-49 (from Km. 199.200 to Km. 183.587) on PBMC	NH-18 (Old NH-33),NH-49 (Old NH-06)	71.61	27-09-2024	07-01-2025	32.16	PBMC	4L	ROADLINK INFRATECH PVT LTD	Jharkhand
582	Balance work of Ranchi-Mahulia Section of NH-33 from Km 113.730 (Vikas) to Km 140.000 (Rampur) (Pkg-I)	33	26.27	28-02-2019	11-06-2019	532.74	EPC	4L	Ram Kripal Singh Construction Pvt. Ltd	Jharkhand
583	Balance work of Ranchi-Mahulia Section of NH-33 from Km 140.000 (Rampur) to Km 217.300 (Chowka) (Pkg-II)	33	77.3	28-02-2019	03-06-2019	394.96	EPC	4L	Bvepl Bhartia JV	Jharkhand
584	Balance work of Ranchi-Mahulia Section of NH-33 from Km 217.300 (Chowka) to Km 233.350 (Saharbeda) (pkg-III)	33	16.05	05-02-2026	12-07-2019	5.39	EPC	4L	S&P Infrastructure Developers(P) Ltd	Jharkhand
585	Balance work of Ranchi-Mahulia Section of NH-33 from Km 233.350 (Saharbeda) to Km 277.568 (Mahulia) (Package -IV)	33	44.22	05-02-2026	11-06-2019	5.39	EPC	4L/6L	S&P Infrastructure Developers(P) Ltd	Jharkhand
586	4L from Km 219.600 (Khajuri) to Km 260.483 (Wyndhamganj) on NH-75 (Sec-V)	39	41.06	29-04-2022	15-09-2023	846.00	HAM	4L	MG Contractors Pvt. Ltd.	Jharkhand

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
587	4L from km 196.87 (Sankha) to km 219.6 (Khajuri) on NH-75 [Rehla / Garhwa Bypass]	39	22.73	26-10-2020	07-10-2021	760.00	HAM	4L	Shivalaya Construction Co. Pvt. Ltd.	Jharkhand
588	4L from Km 147.450 (Bhogu) to Km 196.870 (Sankha) on NH-75 (Sec-III)	39	49.33	31-10-2022	09-11-2023	818.00	HAM	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Jharkhand
589	Bijupara (Km. 34.00) to Kuru (Km. 55.00) of NH-75 in Jharkhand	75	21	31-03-2017	27-12-2017	152.27	EPC	4L	Jaiprakesh Associates Ltd.	Jharkhand
590	4L of Kutchery Chowk - Piska More - Bijupara from Km. 0.00 - Km. 34.00 of NH - 75	75	34	31-03-2017	27-12-2017	235.90	EPC	4L	Varaha Infra Ltd. - Sunil Hitech Engineers Ltd (JV)	Jharkhand
591	Barhi-Koderma Section of NH31 km 0.00 - km 27.5	31	27.5	31-01-2018	18-11-2019	332.23	EPC	4L	Ram Kripal Singh Construction Pvt. Ltd	Jharkhand
592	Barhi (Km 0.000) to Hazaribagh (40.500) of NH-33 in Jharkhand	33	41.28	12-08-2016	14-02-2017	400.74	EPC	4L	Ramky Infrastructure Ltd.	Jharkhand
593	4L of Hazaribagh-Ranchi stretch of NH33 from Km 40.5 to Km114 including Kujju bypass	33	73.5	08-09-2009	01-08-2010	64.00	BOT Annuity	4L	IL&FS Transportation Networks Ltd and Punj Lloyd Ltd.	Jharkhand
594	Construction of VUP at Km 92.50 (Patel Chowk) of NH-33	33	1	24-09-2020	22-12-2020	20.51	EPC	6L	Anand Construction	Jharkhand
595	Strengthening of Purulia (JH) - Balarampur - Chandil Section of NH-18 from Km, 140.280 to Km. 142.100 and Km. 143.920 to Km. 153.705	NH-18	11.605	12-12-2023	19-12-2023	6.40	Item Rate	2L	Biswajyoti Bhattacharyya	Jharkhand
596	4L of Mehgama - Hansdiha from km. 41.900 to km. 93.000 of NH -133A (Pkg-II)	133	51.825	15-12-2022	09-05-2023	976.00	HAM	4L	Dilip Buildcon Ltd.	Jharkhand

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
597	4L of NH-80 from km 215.00 to km 260.00 Mirza Chauki to Farkka (Pkg-I)	80	42.71	10-03-2019	31-12-2021	765.00	HAM	4L	Ram Kripal Singh Construction Pvt. Ltd	Jharkhand
598	Baharagora (199.606 Km) to Singhara (310.806 Km) of NH-6	49	111.61	13-10-2025	21-10-2017	6.06	EPC	4L PS	Meenashri Construction Private Limited	Jharkhand, Odisha
599	2L PS of JH / WB Border (km. 70.524) - Purulia (km.84.400) & Purulia (km. 94.30) - Chandil (Junction with NH-33) (km. 153.705) of Old NH-32	18	73.28	31-03-2018	12-12-2019	841.57	EPC	4L/2L PS	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Jharkhand, West Bengal
600	4L from Km 0.00 to Km 26.400 (along with 0.7 km approach towards NH-207 with interchange on NH-4 at start point) of Bangalore to Malur section of Bangalore-Chennai Expressway(NE-7)(Phase-I, Package-I)	NE7	27.1	04-03-2021	15-09-2021	1160.00	HAM	4L	Bangalore-Malur Highways Pvt Ltd	Karnataka
601	4L Expressway from Km 26.400 to km 53.500 of Malur to Bangarpet section of Bangalore-Chennai Expressway (Phase-I Package-II)	NE7	27.1	04-03-2021	20-09-2021	1279.00	HAM	4L	Malur Bangarpet Highways Pvt Ltd	Karnataka
602	4L Expressway from km 53.500 to km 71.000 of Bangarpet to Bethamangala section of Bangalore-Chennai Expressway (Phase-I Package-III)	NE7	17.5	11-03-2021	18-01-2022	863.00	HAM	4L	Bethamangala Expressway Pvt Ltd	Karnataka
603	4L of Belgaum - Maharashtra Border from km. 515.00 to km. 592.24 of Old NH- 04	48	77.24	09-09-2020	20-06-2002	4.49	BOT Annuity	4L	Jaihind Road Builders	Karnataka

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
604	6L from Belgaum to Sankeshwar Bypass from Km. 515.000 to Km. 555.017 of NH-48 (Pkg-I)	48	40.017	24-01-2022	25-10-2022	829.49	EPC	6L	Ashoka Buildcon Limited	Karnataka
605	Six laning of Belgaum - Dharwad section of NH-4 from km 433.00 to km 515.00	48	79.36	19-05-2010	04-05-2011	480.00	BOT Toll	6L	Belgaum Dharwad Tollway Limited	Karnataka
606	Four laning of Belgaum - Dharwad section of NH-4 from km 433.00 to km 495.00	48	62	31-01-2002	12-04-2002	204.84	EPC	4L	Sunway Construction Ltd.	Karnataka
607	Six laning of Haveri (Km 340) to Hubli (Km 403.400) section of NH4 in Karnataka	48	63.4	21-03-2017	22-02-2018	1200.00	HAM	6L	Montecarlo Hubli Haveri Private Limited	Karnataka
608	6L of Haveri - Hubli section of NH-4 from km. 340.00 to km. 404.00	4	64	28-03-2001	30-06-2001	183.65	EPC	6L	Afcon Infrastructure Ltd.	Karnataka
609	Avenue and Median Plantation on Six laning of Hubli-Haveri section from km 340+000 to km 403+400 of NH-48 (Old NH-4)	48	63.4	10-01-2022	01-02-2022	3.87	EPC	6L	ADVANTAGE	Karnataka
610	Davanagere - Haveri of NH-48 (Old NH-4) from km. 260.00 to km. 338.923	48	78.92	29-03-2017	24-01-2018	1177.00	HAM	6L	IRCON International Limited	Karnataka
611	Harihar - Haveri from Km. 284 to Km. 340	48	56	28-08-2008	22-11-2008	197.00	EPC	4L	Gammon Engineers & Contractors Pvt. Ltd.	Karnataka
612	Chitradurga - Davanagere including Chitradurga bypass of NH-48 (Old NH-4)	48	72.7	31-03-2017	27-12-2017	1434.00	HAM	6L	PNC Infratech Pvt. Ltd.	Karnataka
613	Chitradurga - Harihar from Km. 207 to Km. 284	48	77	28-08-2008	31-10-2008	207.56	EPC	4L	Gammon Engineers & Contractors Pvt. Ltd.	Karnataka
614	Tumkur-Chitradurga	48	114	17-06-2010	04-06-2011	839.00	BOT Toll	6L	IRB Infrastructure Developers Ltd.	Karnataka

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
615	Chitradurga - Tumkur	48	41.4				EPC	4L		Karnataka
616	Chitradurga - Tumkur	48	66.7				EPC	4L		Karnataka
617	Construction of of LVUP at Chikkanahalli at grade junction Ch.111+000 (KA-02-221) Under road safety for rectification of Blackspot in the stretch of Tumkur- Chitradurga section from Km 75+000 to 189+000 of NH-48 (Old NH-4) in the state of Karnataka on Engineering, Procurement, Construction(EPC) Mode in the State of Karnataka	48	0.85	11-05-2022	19-09-2022	15.08	BOT Toll	6L	R.K.Chavan Infrastructure Pvt. Ltd.	Karnataka
618	Tumkur - Nelamangala(4L)	48	32.5	01-04-2000	01-04-2000	24.83	BOT Toll	4L	Abhijeet Infrastructure Limited	Karnataka
619	Tumkur Bypass from Km. 62 to Km. 75	48	13	28-10-2021	26-09-2009	5.32	EPC	4L	Ganapathi Stone Crusher	Karnataka
620	Engagement of Short term Maintenance Contractor for one year period for the stretch from Km. 49+900 to Km.61+520 of NH-48 (Excluding the Proposed Toll plaza from Km.52+700 To Km. 53+500 for length of 0.8 km)	48	10.82	29-04-2025	06-05-2025	8.11	Item Rate	4L	Sri Chowdeswari Concrete, India Pvt Ltd	Karnataka

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
621	O&M Routine Maintenance cum incident Management along with Road Safety Enhancement of Access Controlled Highway Project of Bengaluru Nelamangala section of NH-48 (old NH -4) from Km.10+000 to Km.29+500 in the State of Karnataka	48	19.5	12-03-2024	04-04-2024	0.00	Item Rate	4L/6L	L Kasi Reddy	Karnataka
622	4L of km 0.00 to km 42.00 of Dobbaspeta to Doddaballapura Bypass section of NH-648 (old NH-207)] [Bangalore Ring Road Pkg 1]	648	42	07-09-2020	19-04-2021	1307.00	HAM	4L	Shankarnarayana Constructions Pvt. Ltd.	Karnataka
623	4L of 42.000 to km 80.00 of Dodaballapur Bypass to Hoskote section of NH-648 (Old NH-207) [Bangalore Ring Road Pkg 2]	648	38	26-08-2020	22-02-2021	1278.00	HAM	4L	Dilip Buildcon Ltd.	Karnataka
624	Silk Board Junction (Bangalore) to TN Border (Hosur)	44	24	16-11-2005	25-07-2006	450.00	BOT Toll	6L	Bangalore Elevated Tollway Private Limited	Karnataka
625	AP/ Karnataka Border - Devanahalli	44	71.45	27-04-2006	26-03-2007	402.87	BOT Annuit y	4L/6L	B S Reddy	Karnataka
626	Devanahalli - Bengaluru (Pkg No NS-2/BOT/KNT-2) from km 534.720 to km 556.84 of NH-7	44	22	08-02-2010	25-04-2011	680.00	BOT Toll	6L	Navyuga Road Projects Pvt Ltd.	Karnataka
627	Goa / Karnataka (Km.93.700) to Kundapur (Km.283.30)	66	187.24	31-07-2012	03-03-2014	536.22	BOT Toll	4L	IRB West Coast Tollway Ltd	Karnataka

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
628	Strengthening of Existing Kumta town limits Road from km 170.98 to km 178.627 of Goa-KNT Border to Kundapur section including repair and rehabilitation of Major Bridge at km 175.60 and Minor Bridge at km 170.15.	66	7.65	06-11-2019	11-12-2019	4.31	Item Rate	2L	IRB Infrastructure Developers Ltd.	Karnataka
629	Kundapur (Km.283.300) to Surathkal (Km358.686) and Nantoor (Km.1.900) to Talapady (Km.17.200)	66	90.08	04-11-2009	05-06-2010	221.00	BOT Toll	4L	Navyuga Road Projects Pvt Ltd.	Karnataka
630	4L Service road for covered drain with Footpath from Km 336.240 to Km 338.100 on Kundapur to Surathkal Section of NH-66	66	1.86	07-12-2020	10-02-2021	8.99	EPC	4L	Hindustan Construction	Karnataka
631	4L of Byrapura to Challakere Section from km 308.550 to km 358.500 of NH-150 A	150A	49.95	26-03-2018	31-12-2018	841.70	HAM	4L	Dilip Buildcon Ltd.	Karnataka
632	Challakere to Hariyur section from km 358.500 to km 414.205 of NH-150 A	150A	55.7	01-06-2018	25-01-2021	1157.00	HAM	4L	PNC Infratech Pvt. Ltd.	Karnataka
633	Bengaluru-Hoskote-Mulbagal	75	80.3	13-02-2007	05-01-2008	565.00	BOT Toll	4L/6L	Lanco Hoskote Highway Pvt. Ltd	Karnataka
634	AP/KNT border-Mulbagal	69&75	22	14-06-2025	22-05-2013	4.40	BOT Toll	4L	The Trinity Group	Karnataka
635	Neelamangala - Devihalli from km. 28.20 to km. 110.00	75	80.26	19-04-2007	05-01-2008	175.92	BOT Toll	4L	LANCO Infratech Ltd	Karnataka
636	Devihalli - Hassan	75	77	30-03-2010	14-12-2010	180.00	BOT Toll	4L	Larsen & Toubro Ltd	Karnataka

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
637	Hassan (km 184.912) to Maranahally (km 230.060) of NH - 75 in Karnataka	75	45.14	31-03-2016	06-03-2017	573.92	EPC	4L	Isolux Corsan Pvt. Ltd	Karnataka
638	4L of Addahole (Near Gundya) to Bantwal Cross section (Pkg-01) from Design Km 255.703 to Design Km 270.270 of NH-75 (Old NH-48)	75	15.13	31-03-2021	01-10-2021	317.90	EPC	4L	S M Autade Pvt Ltd	Karnataka
639	B.C. Road - Padil (Suratkal-Nantur)(New Mangalore Port)	66	37	31-03-2005	16-06-2005	168.22	EPC	4L	IRCON International Limited	Karnataka
640	Bangalore-Nidagatta (Pkg. I)	275	56.2	28-02-2018	14-05-2019	2190.00	HAM	6L	Dilip Buildcon Ltd.	Karnataka
641	Nidagatta-Mysore (Pkg II)	275	61	28-02-2018	10-12-2019	2283.50	HAM	6L	Dilip Buildcon Ltd.	Karnataka
642	Strengthening of 2/4L of Kerala Border - Kollegal Section of Km 136.600 to Km 268.475 of Old NH-212	766	129.44	23-05-2020	27-05-2020	127.25	EPC	2L/4L	PRN Infratech Private Limited	Karnataka
643	Strengthening of 2/4L of Kerala Border - Kollegal Section of Km 136.600 to Km 268.475 of Old NH-212	766	18.43	08-06-2023	03-08-2023	127.25	PBMC	2L/4L	PRN Infratech Private Limited	Karnataka
644	4L of Hubli - Hospet Section of NH-63 from: Km 128.850 to Km 272.571	67	143.72	08-08-2016	15-03-2017	1334.70	EPC	4L	BSC - KNR (JV)	Karnataka
645	4 laning of Bijapur-Hungund Section of NH-13 from km 102.00 to km 202.00	50	97.212	08-02-2010	08-02-2010	273.60	BOT Toll	4L	Sadbhav Engineering Limited & Montecarlo Construction Ltd.	Karnataka
646	4/6 Laning of Hungund - Hospet from km. 323.00 to km. 420.00 of Old NH-13 (NH-50)	50	97	08-02-2010	08-09-2010	340.92	BOT Toll	4L/6L	GMR - Oriental Structural Engineers Pvt. Ltd.	Karnataka
647	Hospet - Chitradurga from km. 299.00 to km. 418.750	50	120.18	31-03-2015	18-02-2016	1519.72	BOT Toll	4L	TRIL Roads Pvt. Ltd.	Karnataka

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
648	BRT Tiger Reserve Boundary (Km.287.500) to Bangalore Section (Km.458.420) of NH-209 in Karnataka	948	170.92	26-09-2016	21-08-2017	1008.00	HAM	2L/4L	Gawar Bangalore Highways Private Limited	Karnataka
649	Rectification of Black spot at Ch.457.257 with ID(KA-(02)-1) near Agra – Tatguni cross of NH-209 including EOP construction at Km.457.300	209	1.008	29-11-2022	04-03-2023	38.24	EPC	6L	Maruthi Construction	Karnataka
650	4L Tumkur-Shimoga (Pkg-I) from Mallasandra to Karadi village of NH-206 (from Km. 12.300 to Km. 65.195)	73	52.89	07-03-2018	15-10-2019	917.00	HAM	4L	Ashoka Mallasandra Karadi Road Private Limited	Karnataka
651	4L of Tumkur-Shimoga (Pkg-II) from Km 65.195 (Karadi) to Km 121.900 (Banawara) of NH-206	73	56.71	07-03-2018	15-10-2019	1218.50	HAM	4L	Ashoka Buildcon Limited	Karnataka
652	Tumkur-Shimoga (Pkg-III) from Km 121.900 (Banawara) to Km 170.415 (Bettadahalli) of Old NH-206	206	48.52	14-02-2020	15-03-2021	1035.00	HAM	4L	Ashoka Banwara Bettadahalli Road Private Limited	Karnataka
653	Bijapur (Km.195.000) - Gulbarga - Homnabad (Km. 418.00) of NH-218 (New NH-50)	50	220.01	02-01-2015	30-03-2015	559.71	EPC	2L PS	Larsen & Toubro Ltd.	Karnataka
654	Short term Maintenance of Two Laning with Paved Shoulders of Bijapur-Gulbarga-Homnabad section of NH-50 (Old NH-218) from Km.195.000 to Km.415.010 in the State of Karnataka	50	220.01	09-07-2024	29-07-2024	5.65	Item Rate	2L/4L PS	M/ s. Mascot Construction Co.	Karnataka

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
655	Routine Maintenance of two laning with paved shoulders of Bijapur-Gulbarga-Humanabad section of NH-50 (old NH-218) from Km 195.000 to Km.415.010 in the state of karnataka	50	220.01	17-04-2025	15-05-2025	9.28	Item Rate	2L PS	G.R Engineers & Contractors	Karnataka
656	Belgaum-Khanapur Pkg I (Km 0.000-Km 30.800) of NH-4A	748	30	07-03-2018	07-03-2019	856.20	HAM	4L	Ashoka Belgaum Khanapur Road Private	Karnataka
657	Aurad - Bidar Km 0.00 to Km 45.878	161A	45.878	18-12-2020	14-09-2021	264.26	EPC	2L PS	RMN Infrastructure Limited	Karnataka, Maharashtra
658	Solapur-Vijayapur	52	109.07	16-11-2017	26-10-2018	367.00	BOT Toll	4L	IJM Corporation Berhad Ltd.	Karnataka, Maharashtra
659	Four laning of Hathipalli to Hosur from km 33 to km 48.6	44	15.59	18-06-1999	29-12-1999	0.00	EPC	4L	Reliance Infrastructure Ltd.	Karnataka, Tamil Nadu
660	MH/KNT Border to Sangareddy Section from km. 433.00 to km. 515.00 of NH-65	65	145	30-11-2011	01-04-2014	1847.47	BOT Toll	4L	Larsen & Toubro Ltd.	Karnataka, Telangana
661	6L of MH/KN Border (Nimbal Village) to KN/TS Border (Singnodi Village) from Km. 162.5 to Km. 203.100 in Raichur of NH-150C (Pkg-IV)	150C	40.6	30-03-2022	13-11-2022	987.68	HAM	6L	Ashoka Buildcon Limited	Karnataka, Telangana
662	4L of Walayar to Vadakkanchery from Km 182.250 to Km 240 (Section NS2/BOT/KL-02) of NH 544	544	53.5	03-08-2012	18-05-2013	682.00	BOT Toll	4L	KNR Constructions Limited	Kerala
663	Vadakkenchery (Km 236.000) to Thrissur (Km 264.490) of NH - 544 in Kerala	544	28.36	27-02-2009	15-09-2012	249.20	BOT Toll	6L	KMC Construction Ltd.	Kerala

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
664	4/6 L Thrissur (km 270) to Angamali (km 316.700) i/c Maintenance of Angamali (km 316.700) to Edapally (km 342) Section NS-2/BOT/KL/01	544	65.3	30-09-2005	22-09-2006	312.54	BOT Toll	4L/6L	KMC-SREI Consortium	Kerala
665	Service Road on ICTT (Kalamassery-Vallapadam) (Additional Works)	966A	2.6	14-06-2018	11-08-2018	17.43	EPC	2L	Yoga & Co. - Notch India Projects (JV)	Kerala
666	NH Connectivity to ICTT Vallarpadam	966A	17.12	11-02-2026	10-08-2007	1.36	EPC	4L	V Group Infrastructure	Kerala
667	Six Laning of KT/KL Border (Thalapaddy) - Chengala from Km. 17.200 to Km. 57.20	66	39	23-03-2021	18-11-2021	1704.12	HAM	6L	ULCCS Kasaragod Expressway Private Limited	Kerala
668	4 lane ROB and its approaches including allied works near Neleshwaram town (Pallikara Railway Gate) Kasargad district	66	0.78	14-03-2018	13-05-2018	58.30	EPC	4L	EKK Infrastructure Limited	Kerala
669	Kozhikode Bypass (Calicut Bypass) Vengalam Jn. to Ramanattukara Jn.	66	28.4	26-02-2018	22-02-2021	1710.00	HAM	6L	KMC Construction Ltd.	Kerala
670	6L of Ramanattukara Junction to start of Valanchery bypass section of NH-66	66	39.682	30-03-2021	21-01-2022	2367.50	HAM	6L	KNR Constructions Limited	Kerala
671	6L of Valanchery bypass to Kappirikkad of NH – 66 from km. 298+500 to km 335+850	66	37.35	31-03-2021	21-01-2022	2140.00	HAM	6L	KNR Constructions Limited	Kerala
672	Edappally-Vyttila-Aroor Section	66	17	24-04-2025	31-10-2008	6.80	EPC	4L	G.R Engineers & Contractors	Kerala
673	Kazhakkootam to Mukkola Section from Km 0.000 to Km 26.500	66	26.8	14-05-2015	12-06-2015	735.97	EPC	4L	KNR Constructions Limited	Kerala
674	4L of Kazhakkuttam Junction - Technopark Junction from km. 547.080 to km. 549.801	66	2.72	25-09-2018	05-04-2019	217.45	EPC	4L	RDS-CVCC (JV)	Kerala

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
675	Operation and Maintenance of Four laning of Thiruvanthapuram Bypass from Kazhakkootam to Mukkola section of NH-66 in the State of Kerala on PBMC.	66	24.998	08-02-2024	01-03-2024	63.55	PBMC	4L	TTK Construction	Kerala
676	Mukkola Junction to Kerala/ Tamil Nadu Border from Km 26.5 to Km 43.00 of NH 66 (old NH 47)	66	16.2	13-04-2016	15-06-2016	497.08	EPC	4L	Larsen & Toubro Ltd.	Kerala
677	Maintenance of Kozhikode to Palakkad from Km 15.656 (junction with NH-66 near Ferokh) to Km 140.960 (Junction with NH-544 near Palakkad) of NH-966	966	125.3				Item Rate	2L		Kerala
678	Thalassery Mahe Bypass (Km 170.600 to Km 189.200) of NH-17(New NH-66) in Kerala	66	18.6	25-10-2017	04-12-2017	883.98	EPC	4L	GHV India Pvt. Ltd. -EKK Infrastructure Pvt. Ltd(JV)	Kerala, Puducherry
679	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-17) (Ch. 452+420 to Ch. 484+420) [Rajasthan/MP Border to Jodmi village of Mandsaur district]	148N	32	11-02-2020	08-10-2020	884.00	EPC	8L	JiangXi Construction Engineering (Group) Corporation Ltd. - MKC Infrastructure Ltd. (JV)	Madhya Pradesh
680	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-18) (Ch. 484+420 to Ch. 517+420) [Jodmi village to Bani village of Mandsaur district]	148N	33	01-10-2019	07-02-2020	1094.97	EPC	8L	G R Infraprojects Limited	Madhya Pradesh
681	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-19) (Ch. 517+420 to Ch.546+920) [Bani village to Bardawadi village of Mandsaur district]	148N	29.5	11-02-2020	05-11-2020	840.00	EPC	8L	JiangXi Construction Engineering (Group) Corporation Ltd. - MKC Infrastructure Ltd. (JV)	Madhya Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
682	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-20) (Ch. 546+920 to Ch. 572+220) [Bardawadi village of Mandsaur district to Kamliya village of Ratlam district]	148N	25.3	08-03-2019	06-12-2019	743.89	EPC	8L	GHV (India) Pvt Ltd.	Madhya Pradesh
683	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-21) (Ch. 572+220 to Ch. 602+420) [Kamliya village to Kandarwasa village of Ratlam district]	148N	30.2	28-05-2019	10-12-2019	990.97	EPC	8L	G R Infraprojects Limited	Madhya Pradesh
684	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-22) (Ch. 602+420 to Ch. 627+420) [Kandarwasa village to Bawadi village (Near Shivgarh) of Ratlam district]	148N	25	19-06-2020	20-11-2020	993.00	EPC	8L	Larsen & Toubro Ltd.	Madhya Pradesh
685	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-23) (Ch. 627+420 to Ch.652+720) [Bawadi village (Near Shivgarh) of Ratlam district to Ranni Village of Jhabua district]	148N	25.3	07-08-2019	29-05-2020	1047.00	EPC	8L	G R Infraprojects Limited	Madhya Pradesh
686	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-24) (Ch. 652+720 to Ch.674+420) [Ranni Village to Miyati Village of Jhabua district]	148N	21.05	07-08-2019	05-03-2020	922.06	EPC	8L	G R Infraprojects Limited	Madhya Pradesh
687	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-25) (Ch.673.770 to Ch.696.920) [Miyati Village to MP-Gujarat Border]	148N	23.15	07-08-2019	05-03-2020	996.27	EPC	8L	G R Infraprojects Limited	Madhya Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
688	4L of Agra-Gwalior section from Km. 85.00 to Km. 103.00 of NH-44	44	18	01-05-2001	30-08-2001	59.41	EPC	4L	Backbone Project Ltd.	Madhya Pradesh
689	Four Lane Flyover at km. 80.742 from km. 79.780 to km. 81.200 at Morena Town	44	1.42	16-01-2018	14-03-2018	76.92	EPC	4L	Shree Manglam Buildcon	Madhya Pradesh
690	4L of Jhansi-Lakhanadon section from km 136.99 to km 192.693 of NH-26 in the state of MP (Civil Contract Package No. ADB-II/C-4)	44	55.52	30-12-2005	27-05-2006	171.46	EPC	4L	IJM Corporation Berhad Ltd.	Madhya Pradesh
691	4L of Jhansi-Lakhanadon section from km 192.693 to km 219.492 of NH-26 in the state of MP (Civil Contract Package No. ADB-II/C-5)	44	26.73	30-12-2005	28-05-2006	116.07	EPC	4L	Ssangyong Engineering Construction Co. Ltd., South Korea	Madhya Pradesh
692	4L of Jhansi-Lakhanadon section from km 219.492 to km 262.739 of NH-26 in the state of MP (Civil Contract Package No. ADB-II/C-6)	44	43.24	30-12-2005	28-05-2006	163.87	EPC	4L	Ssangyong Engineering Construction Co. Ltd., South Korea	Madhya Pradesh
693	4L of Jhansi Lakhnadon Section from Km. 262.739 to Km. 305.825 of NH-26 (ADB-II/C-7)	44	42	30-12-2005	27-05-2006	189.63	EPC	4L	B.Seenaiah & Company (Projects) Limited	Madhya Pradesh
694	4L of Jhansi Lakhnadon Section from Km. 305.825 to Km. 360.092 of NH-26 (ADB-II/C-8)	44	54	30-12-2005	27-05-2006	219.01	EPC	4L	Ssangyong Engineering Construction Co. Ltd., South Korea	Madhya Pradesh
695	4L of Jhansi Lakhnadon Section from Km. 360.092 to Km. 415.089 of NH-26 (ADB-II/C-9)	44	54.77	30-12-2005	27-05-2006	203.50	EPC	4L	Ssangyong Engineering Construction Co. Ltd., South Korea	Madhya Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
696	Lakhnadon - Seoni MP 2	44	40	29-09-2006	28-03-2007	784.70	BOT Annuity	4L PS	Nava Bharat Ferro Alloys Ltd Hyderabad	Madhya Pradesh
697	Lakhnadon-Seoni (left out delinked stretches of MP-2 Package)	44	9	02-08-2016	20-10-2016	58.66	EPC	4L PS	Udit Infrastructure Private Limited	Madhya Pradesh
698	Widening and Reconstruction of 4 laning of Lakhnadon –Seoni section from km 551.6 to km 553.1 km 557.4 to km 557.80 km 558.93 to 562.450 563.760 to 567.55 (left out stretches) of NH 7	44	9.24	02-08-2016	20-10-2016	58.67	EPC	4L	Udit Infrastructure Private Limited	Madhya Pradesh
699	Major Maintenance of the MP-2 delink Stretch of 9.24 km at stretches (i) km.551.600 to km.553.100 (ii) km. 557.400 to km. 557.800 (iii) km. 558.930 to km. 562.450 and (iv) Km.563.760 to km. 567.550 at NH 44 under PIU Chhindwara	44	9.24	14-03-2024	16-03-2024	11.05	Item Rate	4L	Ravi Shankar Jaiswal	Madhya Pradesh
700	Seoni to MP/MH Border (MP 3) (Seoni - Mohgaon)	44	27.77	08-01-2007	26-11-2007	407.60	BOT Annuity	4L PS	Sadbhav -SREI	Madhya Pradesh
701	2L PS of Chhindwara-Narsinghpur from Km. 97.600 to 210.010 section of NH-547	547	112.41	31-10-2010	31-10-2011	14.00	OMT	2L PS	Sadbhav Engineering Pvt. Ltd.	Madhya Pradesh
702	Balance work of 4L of Gwalior - Shivpuri Section from Km. 100.757 to Km 107.350 through Madhav National Park of NH-03	NH3	6.5	16-02-2021	01-06-2021	125.00	EPC	4L	KRC Infraprojects Pvt. Ltd.	Madhya Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
703	Gwalior bypass	44	42	31-05-2006	07-04-2007	300.93	BOT Annuity	4L	Era Infra Engineering Ltd.	Madhya Pradesh
704	Rayroo - Nayagaon (103+200km to 130+100km)	46	28.35	04-10-2018		61.21	Item Rate	2L PS	R R Infraa Construction	Madhya Pradesh
705	O&M of 4L of Gwalior-Shivpuri Section from Km. 15.600 of NH-75 (End of Gwalior Bypass) to Km. 236.000 of NH-46	46	125.3	01-02-2020	01-02-2020	3.39	BOT Toll	4L	Gayatri Enterprises	Madhya Pradesh
706	Shivpuri to Guna Package -1	3	85.31	31-03-2015	25-01-2016	830.36	BOT Toll	4L	IRCON International Limited	Madhya Pradesh
707	4L of Guna Bypass section from Km. 210.740 to Km 223.130 (Stage-II) of NH - 46	46	12.39	31-03-2015	25-01-2016		BOT Toll	4L	IRCON International Limited	Madhya Pradesh
708	Guna Bypass Section	3	12.25	14-02-2005	05-01-2006	46.00	BOT Toll	2L	Guna Infrastructure Ltd	Madhya Pradesh
709	Four Laning of Guna-Biaora section of NH-3 from Km 332.100 to Km 426.100 in the state of Madhya Pradesh under NHDP Phase-IV on BOT (Toll) mode on DBFOT basis	46	93.5	29-06-2015	07-09-2016	1012.90	BOT Toll	4L	Dilip Buildcon Ltd.	Madhya Pradesh
710	Four laning of Biaora to Dewas Section from Km 426+100 to Km 566+450 of NH-3	52	141.26	29-06-2015	09-07-2016	253.00	BOT Toll	4L	Oriental Structural Engineers Pvt. Ltd.	Madhya Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
711	Strengthening & Maintenance, Improvement in riding quality and Periodic Repair of 6-lane highway (45km) and service road (58km linear length) including maintenance of structures and lightening of Indore Dewas section of NH-52 from km. 577+550 to km. 610+000 and km. 0+000 to km. 12+600	NH-52	45.05	21-06-2023	25-07-2023	68.97	Item Rate	6L	DG Belhekar and Company - Shree Associates (JV)	Madhya Pradesh
712	Service Road on Indore-Dewas	52	32	16-10-2017	18-12-2017	89.76	EPC	6L	Gayatri Projects Limited	Madhya Pradesh
713	4L of Indore-Khalghat section from km 12.600 to km 84.700 of Old NH-3	52	72.1	30-07-2005	06-09-2006	472.00	BOT Toll	4L	Oriental Structural Engineers Pvt. Ltd.	Madhya Pradesh
714	Construction of additional 3 lane with paved shoulder (design length 8.87 km) as realignment of Bakaner ghat (between Indore to Khalaghat Section from existing Km 59+190 to Km 66+120) of NH 52 (Old NH 3) on EPC mode in the State of Madhya Pradesh	52	8.87	31-03-2023	09-06-2023	106.19	EPC	3L	Kaluwala Construction Private Limited	Madhya Pradesh
715	Four Laning of Khalghat-MP/MH Border from km 84.700 to km 167.500	52	82.8	05-10-2007	19-11-2008	549.00	BOT Toll	4L	Uniquet Infra Ventures Private Limited	Madhya Pradesh
716	Dhangaon - Borgaon section (km 81.000 to km 139.000) [Indore - Edlabad Pkg IV]	347BG & 753L	58	27-11-2020	04-08-2021	831.00	HAM	4L	KCC Buildcon Pvt. Ltd.	Madhya Pradesh
717	Road maintenance from Boregaon Buzurg to Ichhapur from Km 145.000 to Km 203.600 of NH-753L	753L	58.6	20-06-2022	16-07-2022	3.55	Item Rate	2L	Mahavir Sharma	Madhya Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
718	Indore - Gujarat / MP Border from km. Km 9.500 to Km 171.000 of NH-59 in MP	47	161.5	30-12-2009	20-08-2010	1175.00	BOT Toll	4L	IVRCL Infrastructures & Projects Ltd.	Madhya Pradesh
719	Balance work of 4L of Indore-Gujarat/MP Border from km 106.210 to km 115.250 (Start and end point of Bird Sanctuary), km 121.740 to km 127.140 (Machilya Ghat Section) and Forest portion km 149.800 to km 150.850, km 158.250 to km 158.850 of NH-47	47	16.09	15-01-2021	12-04-2021	210.00	EPC	4L	E5 Infrastructure Pvt. Ltd.	Madhya Pradesh
720	Bhopal (Km. 0.000) to Sanchi (Km. 53.775) of NH-86 (Ext.) in Madhya Pradesh	86	53.78	31-08-2016	02-01-2017	167.20	EPC	2L PS	G.R Engineers & Contractors	Madhya Pradesh
721	Short Term improvement and Routing Maintenance including Incident Management Services for Vidisha-Sagar section of NH-146 from Km.156+503 (Existing Ch.) to Km.187+600 (Existing Ch.) in the State of Madhya Pradesh	NH-146	31.526	29-11-2024	16-12-2024	7.16	Item Rate	2L PS	G.R Engineers & Contractors	Madhya Pradesh
722	Short Term Improvement, Routine Maintenance including Incident Management services for Berkhedhi-Sagar section of NH-146 from Existing Km. 156+503 to Km. 187+600 in the State of Madhya Pradesh	NH-146	31.097	16-02-2026	16-02-2026	10.78	Item Rate	2L PS	Maa Paramjyoti Construction	Madhya Pradesh
723	4L of Sagar - Mohari from Km.8 to Km.50 (Pkg-I)	934	42.3	22-07-2021	06-04-2022	346.36	EPC	4L	Bansal Construction Works Pvt. Ltd.	Madhya Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
724	Short-term maintenance of Sagar-Kabrai Project National Highway No. 34 from existing Km. 87.000 to Km. 188.400 (Total length = 101.400 km) from Satai-Ghat to M.P./U.P. border	34	101.4	05-11-2024	25-11-2024	3.00	Item Rate	2L	S&B Infrastructure Developers	Madhya Pradesh
725	Jabalpur (Km 465.500) to Lakhnadon (Km 546.425) of NH-7 in Madhya Pradesh	30&34	80.82	31-03-2015	04-06-2015	930.48	EPC	4L PS	Larsen & Toubro Ltd.	Madhya Pradesh
726	Routine Maintenance and Incident Management of four Lane Jabalpur-Lakhnadon Section of NH-7 from Km 465.600 to Km 546.425 in the state of Madhya Pradesh.	30 (Old NH-7),34 (Old NH-7)	80.82	02-03-2024	02-03-2024	3.71	Item Rate	4L PS	Shree Construction	Madhya Pradesh
727	Tolling, Operation, Maintenance & Transfer of (iii) Rewa- Katni-Jabalpur Secion Package- 4 from Km 813.257 to Km 880.600 of NH-30 and (iv) Jabalpur-Lakhnadon from Km 880.600 to Km 891.780 of NH-30 and Km 1358.000 to Km 1428.557 of NH-34 in the state of Madhya Pradesh.	30/34	149.08	07-03-2024	01-04-2024	12.12	InvIT	4L PS	NHIT	Madhya Pradesh
728	Sleemnabad (KM 397.000) to Jabalpur (Km 465.500) [Rewa - Katni - Jabalpur Pkg IV]	30	68.26	31-03-2015	15-06-2015	814.21	EPC	4L PS	Larsen & Toubro Ltd.	Madhya Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
729	Routine Maintenance and Incident Management of Four Lanning of Rewa- Katni Jabalpur Section of NH-7 (new NH-30 from Km 397.000 to Km 465.500 (Package-IV)	30	68.5	08-09-2023	21-10-2023	4.41	Item Rate	4L	Laxmi Builders	Madhya Pradesh
730	Maihar (Km 311.000) to Katni (Km 359.500) and Katni (Km 378.500) to Sleemnabad (Km 397.000)[Rewa - Katni - Jabalpur Pkg II]	30	69.07	31-03-2015	17-06-2015	763.82	EPC	4L	NHIT	Madhya Pradesh
731	Katni bypass from km. 359.50 to km. 378.50	30	20	05-03-2020	15-09-2020	194.40	EPC	4L	Shreeji Infrastructure India Pvt. Ltd. - PRL Projects & Infrastructure Pvt. Ltd.	Madhya Pradesh
732	Rewa(Km 242.600) to Maihar (Km 311.000) of NH-7 (New NH-30) in Madhya Pradesh [Rewa - Katni - Jabalpur Pkg I]	30	69.18	24-09-2024	17-06-2015	9.96	EPC	4L	NHIT	Madhya Pradesh
733	Indore - Harda (Pkg-III) [Nanasa to Pidgaon Section from km 95.000 to km 142.445]	47	47.445	30-03-2020	07-10-2021	866.64	HAM	4L	Adani Enterprises Ltd.	Madhya Pradesh
734	4L of Harda - Betul (Pkg-I) from Km.0 to Km.30.20 [Harda - Temagaon]	47	30	31-07-2020	10-09-2021	555.00	HAM	4L	Prakash Asphaltings and Toll Highways (India) Ltd.	Madhya Pradesh
735	4L of Harda - Betul (Pkg-II) from Km. 30.00 to Km.81.00 [Temagaon to Chicholi]	47	51	31-03-2022	21-02-2023	283.24	EPC	4L	S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt. Ltd. (JV)	Madhya Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
736	Harda - Betul (Pkg-III) from Km. 81.00 to Km.121.248 [Chicholi - Betul]	47	40.24	16-09-2020	15-09-2021	620.36	HAM	4L	Bansal Construction Works Pvt. Ltd.	Madhya Pradesh
737	Hiran River to Sindoor River (Km.66.00 - Km.130.00)	45	64	17-01-2018	25-07-2018	709.74	EPC	4L	Gawar Construction Ltd	Madhya Pradesh
738	Balance work of 4L of Nauradehi Sanctuary de-scoped stretch of Hiran River to Sindoor River from Km. 66.00 to 130.00 NH-12 (New NH-45)	45	11.96	26-03-2021	19-07-2021	122.25	EPC	4L	Kanti Prasad Mittal - Shiv Build India Pvt Ltd (JV)	Madhya Pradesh
739	4L of Chandesara to Khedakhajuriya from Km. 0.000 to (-) 750 & Km 0.000 to km 41.400 of NH-148NG (Pkg-I)	752D	42.15	28-02-2022	29-09-2022	650.00	HAM	4L	GHV (India) Pvt Ltd.	Madhya Pradesh
740	4L of Khedakhajuriya to Suhagadi from Km. 41.400 to Km. 89.200 of NH-148NG (New NH 752D) (Pkg-II)	752D	47.8	28-02-2022	17-10-2022	631.51	HAM	4L	Ravi Infrabuild Projects Private Limited	Madhya Pradesh
741	2L PS of Satna - Maihar Section of NH-135BG from Km 80.800 to Km 120.125	135BG	39.33	14-09-2021	21-02-2022	328.77	EPC	2L PS	GRTCPL-AIPL(JV)	Madhya Pradesh
742	Itarsi (Km. 63.000) to Betul (Km. 137.000) of NH-69 in Madhya Pradesh	46	73.96	28-12-2017	22-02-2018	589.53	EPC	4L	Longjian - Jitendra singh (JV)	Madhya Pradesh
743	Obaidullaganj Km. 2.800 to Km. 8.300 and Km. 20.700 to Itarsi Km. 63.000 of NH-69 in Madhya Pradesh	46	46.3	26-03-2026	01-05-2026	7.58	EPC	4L	G.R Engineers & Contractors	Madhya Pradesh
744	4L of Ratapani stretch from Km. 8.300 to Km. 20.680 of Obedullganj - Itarsi section of NH – 46 (Old NH-69) in the state of Madhya Pradesh on EPC Mode	46	12.38	30-03-2022	28-09-2022	257.59	EPC	4L	Bansal Construction Works Pvt. Ltd.	Madhya Pradesh

Completed & PCC / PCOD Issue										
Arranged in order of their completion with last completed shown first										
Status as on 01-Aug-2026										
All Lengths in Km.										
Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
745	4L of Dewas - Ujjain from km. 0.0 to km. 19.76 of Old SH 18 (New 752D) including Ujjain Bypass (Km. 19.76 to km. 26.9) & Dewas Bypass (Km. 0.00 to km. 14.52)	752D	41.42	29-10-2020	06-07-2021	716.00	HAM	4L	Gawar Construction Ltd	Madhya Pradesh
746	4L of Ujjain to Badnawar from km 26.900 to km 96.00 of NH-752D	752D	69.1	24-03-2022	10-10-2022	907.00	HAM	4L	G R Infraprojects Limited	Madhya Pradesh
747	Katni-Umaria	43	69.1	07-06-2024	20-06-2024	7.38	Item Rate	2L PS	VMAKS Constructions Private Limited	Madhya Pradesh
748	Shahdol Anuppur MP/CG border	43	91.8	10-05-2023	20-09-2023	13.33	OMT	2L PS	Kaushal Prasad Patel	Madhya Pradesh
749	Jhansi-Khajuraho from Km. 76.3 to Km. 161.7 near Bamitha Town	39	85.4	28-03-2017	13-02-2018	1310.00	HAM	4L	PNC Infratech Pvt. Ltd.	Madhya Pradesh
750	Mubarakpur (Km. 324.000) to Biaora (KM. 423.000) in Madhya Pradesh [Bhopal-biaora Pkg II]	46	97.33	20-10-2017	19-01-2018	601.46	EPC	4L	Centrodorstoy India Pvt. Ltd. - NKC Projects (JV)	Madhya Pradesh
751	Lalghati (Bhopal) (Km. 315.73) to Mubarakpur (Km. 324.00) in Madhya Pradesh	46	8.28	04-09-2017	28-11-2017	260.72	EPC	4L	Kalash Enterprises	Madhya Pradesh
752	Short term repair and routine maintenance of 4-laning of Bhopal – Biaora section from Km 412.860 to Km 364+535 of NH-46 (Design Ch./Km. 324.000 to 372.325 of NH-12) total length 48.325 Km in the state of Madhya Pradesh.	46	48.325	16-01-2025	25-04-2025	12.88	Item Rate	4L	VMAKS Constructions Private Limited	Madhya Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
753	Short term repair and routine maintenance of 4-laning of Bhopal – Biaora section from Km 364+535 to Km 315.535 of NH-46 (Design Ch./Km. 372.325 to 421.325 of NH-12) total length 49.00 Km in the state of Madhya Pradesh.	46	49	16-01-2025	25-04-2025	12.89	Item Rate	4L	Godec Construction Pvt. Ltd. Shivpuri	Madhya Pradesh
754	Routine Maintenance and incident Management of Two laning of Damoh-Jabalpur Section of NH-34 from km 6+800 to Km 106+000 in the state of Madhya Pradesh	NH-34	99.2	10-10-2025	16-03-2024	12.50	Item Rate	2L	Jagdish Prasad Bansal	Madhya Pradesh
755	Strengthening of Damoh-Jabalpur from Ch. 1+000 to 96+000 of NH34 in the state of M.P.	34	95	21-10-2024	19-11-2024	20.56	Item Rate	Others	Arjun Nirman Infrastructures Private Limited	Madhya Pradesh
756	2L PS of Multai-Chhindwara from Km. 0.000 to 75.592 and Chhindwara-Seoni from Km. 91.066 to 152.351 section of NH-347	347	136.88	31-10-2010	31-10-2011	20.00	OMT	2L PS	Sadbhav Engineering Pvt. Ltd.	Madhya Pradesh
757	Rewa - Sidhi	39	58	23-12-2014	20-01-2015	260.10	EPC	2L	Nitin Barsainya	Madhya Pradesh
758	Churhat Bypass of Rewa Sidhi Section	39	15.35	28-03-2018	14-12-2018	1004.00	HAM	4L	Dilip Buildcon Ltd.	Madhya Pradesh
759	Manegaon -Barela section of NH-30 (old NH-12A) from Km. 0+000 to Km. 21.850 (Package-I)	30	5.7	08-06-2022	13-06-2022	3.50	EPC	2L	Shyam Constructions Electrical & civil Contractors	Madhya Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
760	Two Lane with paved shoulders for Rehabilitation and up-gradation of Mandla-Chilpi Section from Design Ch Km. 85+400 to Km. 177+750 of NH-12A (New NH-30) in the state of Madhya Pradesh on EPC mode under NHDP-IV	12A	92.35	01-08-2023	01-09-2023	3.39	EPC	2L	VMAKS Constructions Private Limited	Madhya Pradesh
761	Strengthening of existing rigid pavement with bituminous overlay on Mandla-Chilpi Section of New NH-30 from Ch. Km. 85+400 to Ch. Km. 177+750 in the state of Madhya Pradesh	30	92.35	15-02-2025	11-03-2025	26.53	Item Rate	2L PS	Hindustan Construction	Madhya Pradesh
762	Delinked stretch of Seoni - MP/MH Border (MP 3)	44	29.29	17-01-2018	10-08-2018	839.60	EPC	4L	NHIT-Eastern Projects Private Limited (M/s NEPPL)	Madhya Pradesh, Maharashtra
763	Multai- Chhindwara-Seoni & Narsinghpur-Chhindwara Sooner including Chhindwara Ring Road	347&547	417.53	31-10-2010	31-10-2011	1250.00	EPC	2L PS	Sadbhav Engineering Pvt. Ltd.	Madhya Pradesh, Maharashtra
764	Strengthening & Maintenance work of Chhindwara Soaner Section & Chhindwara ring road (133.222 km), Chhindwara - Amarwara - Narsingpur Section (113.000 km), Chhindwara - Multai & Sonakhar - Seoni section (136.877 km) of NH – 347	347	383.1	22-12-2021	21-03-2022	285.00	EPC	2L PS	KRC Infraprojects Pvt. Ltd.	Madhya Pradesh, Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
765	2L PS of Saoner-Chhindwara from Km.0.000 to 75.460 and Chhindwara Ring Road from Km. 0.000 to 57.070 section of NH-547	547	132.66	31-10-2010	31-10-2011	13.00	OMT	2L PS	Sadbhav Engineering Pvt. Ltd.	Madhya Pradesh, Maharashtra
766	Nagpur-Betul Section of NH-69	47	174.51	21-05-2010	28-02-2011	9596.40	BOT Annuity	4L	Oriental Structural Engineers Pvt. Ltd.	Madhya Pradesh, Maharashtra
767	4L PS Balaghat- Gondia Section from Km. 0.00 to Km. 41.210 of NH-543	543	41.21	29-03-2023	31-01-2024	547.48	EPC	4L	Shiv Build India Pvt. Ltd.	Madhya Pradesh, Maharashtra
768	Operation and Maintenance of Baran - Shivpuri section from Km. 1184.322 to Km. 1305.087 of NH-27	27	120.77	27-05-2025	11-10-2005	6.28	Item Rate	4L	Mahavir Sharma	Madhya Pradesh, Rajasthan
769	2L PS of Ujjain - Jhalawar (upto RJ Border) from Km. -0.620 to Km. 132.955 of NH-552G	552G	128.92	31-03-2021	22-06-2021	402.04	EPC	2L	GHV (India) Pvt Ltd.	Madhya Pradesh, Rajasthan
770	4L of Suhagadi to Bardiya Amra from Km. 89.200 to Km. 135.351 of NH-148NG (Pkg-III)	752D	46.15	07-03-2022	17-10-2022	598.00	HAM	4L	MKC Infrastructure Ltd.	Madhya Pradesh, Rajasthan
771	Agra-Gwalior	44	90	29-04-2014	18-02-2015	196.14	OMT	4L	Prakash Asphaltings and Toll Highways (India) Ltd.	Madhya Pradesh, Rajasthan, Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
772	Balance work of Gwalior - Jhansi section	44	82.46	13-07-2018	28-08-2018	364.59	Item Rate	4L	Gawar Construction Ltd	Madhya Pradesh, Uttar Pradesh
773	Gwalior Jhansi Section of NH-75 from km. 16.00 to km. 96.127 [NS1/BOT/MP-UP] in Madhya Pradesh	44	82.46	31-05-2006	05-06-2007	0.00	BOT Annuity	4L	DSC - Apollo Consortium	Madhya Pradesh, Uttar Pradesh
774	Jhansi - Lalitpur section 1/2 from km. 0.00 to km. 49.70 (Package - NS1/BOT/UP-2)	44	49.7	29-09-2006	28-03-2007	1048.25	BOT Annuity	4L	Gayatri Projects Limited	Madhya Pradesh, Uttar Pradesh
775	4L of Jhansi-Lakhanadon section from km 99 to km 136.99 of NH-26 in the state of UP (Civil Contract Package No. ADB-II/C-3)	44	93.69	25-01-2006	24-06-2006	140.39	EPC	4L	Nagarjuna Construction Company Limited.	Madhya Pradesh, Uttar Pradesh
776	Lalitpur - Sagar - Lakhanadon OMT	44	316.08	08-03-2013	06-10-2013	1751.11	TOT	4L	IRB Lalitpur Tollways Pvt. Ltd.	Madhya Pradesh, Uttar Pradesh
777	Tolling, Operation, Maintenance & Transfer of Shivpuri - Jhansi Section from Km. 1305.087 to Km. 1380.387 of NH-27 through INVIT model	27	75.3	29-10-2022	16-02-2024	450.00	InvIT	4L	NHIT	Madhya Pradesh, Uttar Pradesh

Completed & PCC / PCOD Issue**Arranged in order of their completion with last completed shown first****Status as on 01-Aug-2026****All Lengths in Km.**

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
778	Lalganj-Hanumana km 96.80 - km 140.200	35	43.4	22-03-2018	01-02-2019	677.07	EPC	4L	Dilip Buildcon Ltd.	Madhya Pradesh, Uttar Pradesh
779	Jhansi - Khajuraho(PKG-I)	39	76.61	31-03-2017	18-05-2018	1410.00	HAM	4L	PNC Infratech Pvt. Ltd.	Madhya Pradesh, Uttar Pradesh
780	Vadodara Mumbai Expressway (Phase II - Pkg XI) [Km. 77.000 to Km. 103.400] (Ganjad - Talsari)	NE-4	26.4	15-10-2020	18-05-2022	1260.00	HAM	8L	RKC Infrabuilt Private Ltd.	Maharashtra
781	Vadodara Mumbai Expressway (Phase II - Pkg XIII) [Km. 26.582 to Km. 50.700] (Shirsad - Masvan)	NE 4	27.12	15-10-2020	08-02-2022	2747.00	HAM	8L	G R Infraprojects Limited	Maharashtra
782	Vadodara Mumbai Expressway (Phase II - Pkg XV) [Km. 20.200 to Km. 43.000 of Spur] (Akloli - Amne)	NE 4	18	30-11-2021	10-11-2022	990.00	HAM	8L	Agroh Infrastructre & Developer Pvt. Ltd.	Maharashtra
783	Vadodara Mumbai Expressway (Phase II - Pkg XVI) [Km. 43.000 to Km. 69.800 of Spur] (Amne - Bhoj)	NE 4	24.6	29-10-2021	01-11-2022	1450.00	HAM	8L	Shivalaya Construction Co. Pvt. Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
784	Design and Construction of (i) VUP with service road at Km. 382.000 (Achhad 12mx5.5m) (ii) VUP with service road at Km. 439.700 (Nandgaon 10.5m x 5.5m) (iii) VUP with service road at Km. 441.040 (Vikramgadh 10.5m x 5.5m) & FOBs at (i) 388+800 Parsi Dhaba (ii) 401+000 Dapchari (iii) 438+800 Fanaspada (iv) 475+350 Bhavkhal (v) 475+900 Vanganpada (vi) 479+700 Shivechapada (vii) 485+800 Kolhi (viii) 495+150 Sasupada (ix)497+350 Arvino Hotel (x) 499+350 Daras Dhaba on Surat-Dahisar Section of NH-48	48	1.7	25-02-2023	16-05-2023	69.77	EPC	6L	R.C. Patel	Maharashtra
785	Strengthening with(i) White Topping on the existing bituminous Carriageway & Service Road from km 381.000 to km 502.000 (ii) VUP with service road at Delhi Darbar Km.499.150 (20mx5.5m)(iii) VUP With Pandurangwadi km 501.250 (20m x4.5m) (iv)LVUP with service road at Sativali km 454.180 (12mx4.0m) & (v) Safety measures on Surat Dahisar Section of NH-48	NH 48	121	18-08-2023	31-10-2023	553.00	EPC	6L	Nirmal Build Infra Pvt. Ltd.	Maharashtra

Completed & PCC / PCOD Issue										
Arranged in order of their completion with last completed shown first										
Status as on 01-Aug-2026										
All Lengths in Km.										
Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
786	Incident Management, routine O&M and other work on Achhad Dahisar (from km 381.00 to km 502.00) section of NH-48 in state of Maharashtra	48	121	04-03-2024	11-03-2024	33.60	OMT	6L	ROADLINK INFRATECH PVT LTD	Maharashtra
787	Design and Construction of VUP along with its allied works for rectification of MoRTH identified blackspot [Blackspot ID: MH (05)-20]] at Ibadpada/ Sutrakar Phata (Ch.392.500) on Surat-Dahisar section of NH-48 in the state of Maharashtra on EPC Mode	NH 48	1	26-06-2024	10-10-2024	33.90	EPC	6L	Shiv Sai Construction	Maharashtra
788	Short Term Improvement and Routine Maintenance of Surat - Dahisar Section Of NH-48 From Km. 381+000 To Km. 502+000 (Total Length - 121.00 Kms) In the State of Maharashtra	48	121	20-01-2026	01-04-2026	15.05	OMT	6L	Shiv Sai Construction	Maharashtra
789	Bridge across Varsova Creek and approaches with interchange from Km 496.100 to Km 498.350	48	2.25	27-03-2017	08-02-2018	157.49	EPC	4L	Vijay M. Mistry Construction Pvt. Ltd & N.G. Projects Pvt. Ltd. (JV)	Maharashtra
790	Integrated structure with development of other allied structures on both sides of Chandni Chowk Junction from 841.400 km to 843.600 km of Old NH-4	48	16.97	21-12-2018	28-02-2019	397.61	EPC	6L	NCC Limited	Maharashtra
791	Satara (Km 725.000) to Pune (Km 865.350) of NH - 4 (New NH - 48) in Maharashtra	48	140.35	20-01-2010	01-10-2010	1725.00	BOT Toll	6L	Reliance Infrastructure Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
792	4L of Westerly Diversion to Pune City from km. 0.00 to km. 34.423 of NH-04	4	34.42	08-02-2000	01-06-2000	92.05	EPC	4L	Ashoka Buildcon Limited	Maharashtra
793	4 Laning of Satara-Kagal from km. 592.40 to km. 725.00 of NH-48 (Old NH-4)	48	132.76	03-12-2001	04-01-2002	603.43	BOT Toll	4L	MSRDC	Maharashtra
794	Design and Construction of Standalone VUP for the rectification of Accident Blackspot at Masur Phata (km. 697.800) Kagal - Satara section of NH-48	48	1.06	23-04-2021	16-06-2021	39.53	EPC	6L	Raj Infrastructure Development (I) Pvt. Ltd.	Maharashtra
795	Design and Construction of Standalone VUP for the rectification of Accident Blackspot at Indoli Phata (Km. 704.200) on Kagal - Satara section of NH-48	48	1.18	23-04-2021	15-06-2021	36.22	EPC	6L	Raj Infrastructure Development (I) Pvt. Ltd.	Maharashtra
796	Design and Construction of Service Road for improvement of Accident Black spot at Kashil (km. 708.000) on Kagal - Satara section of NH-48	48	1.4	23-04-2021	15-06-2021	5.31	EPC	6L	Uday D. Jadhav Constructions	Maharashtra
797	Development of Multilane Carriageway from Kanhan to Automotive Square from km 704.200 to km 723.000 section of urban link of Nagpur Kamptee section of Nagpur Jabalpur road of NH-44	44	17.16	10-03-2017	27-04-2017	254.00	EPC	6L	KCC Buildcon Pvt. Ltd.	Maharashtra
798	4L of MP/MH Border-Nagpur including Kamptee-Kanhan and Nagpur Bypass and Maintenance of Nagpur-Hyderabad from Km.14.585 to Km. 36.600	44	117.08	27-09-2009	03-04-2010	455.21	BOT Toll	4L	Oriental Structural Engineers Pvt. Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
799	Flyover at Dumri Junction (from km 697.580 to km 698.56) with slip/ service road on Nagpur Bypass section	44	0.98	05-11-2019	20-01-2020	23.77	EPC	4L	Brijesh Agrawal	Maharashtra
800	Implementation of Road Safety Measures on NH-44 in Nagpur District in the State of Maharashtra	44	117.08	13-05-2025	07-07-2025	3.24	Item Rate	4L	Milestone Corporation	Maharashtra
801	Construction of metro viaduct cum 4L Flyover (under Nagpur Metro Rail) - Kamptee Road between Automotive Square to Gaddigodam from km. 0.706 to km. 4.735	53	4	28-10-2019	28-10-2019	150.00	EPC	4L	Mahanagar Metro Rail Corporation Ltd.	Maharashtra
802	4 Lane Stand Alone Ring Road/ Bypasses for Nagpur City, Package - I from Km 0.500 to Km 34.000	Outer Ring Road	33.5	31-03-2016	05-01-2017	531.00	HAM	4L PS	Bansal Pathways (NRR-1) Pvt. Ltd.	Maharashtra
803	Ring road /Bypasses for Nagpur City, Package-2 from km 34.000 to km 62.035	Outer Ring Road	28.035	31-03-2016	20-01-2017	639.00	HAM	4L PS	Bansal Pathways (NRR-2) Pvt. Ltd.	Maharashtra
804	Flyover at Km.544.650 including ROB, Service Roads ,Footpath for RCC drains on urban link to Nagpur -Raipur road (Pardi octroi Naka to Itwari)	53	7.04	28-12-2015	31-03-2016	448.31	EPC	4L	Gannon Dunkerley & Co. Ltd. - SMS Infrastructure Ltd (JV)	Maharashtra
805	2L ROB including one Minor bridge and approaches with retaining wall from Km.8.674 near Khapri (Nagpur) (City Portion)	44	1.12	18-01-2017	29-03-2017	49.99	EPC	2L	D.P. Jain & Co. Infrastructure Pvt. Ltd. & Khalatkar Construction (JV)	Maharashtra
806	Flyover from Radisson Blue Hotel to Pride Hotel	TBD	2	04-04-2018	07-08-2018	480.50	EPC	4L	Mahanagar Metro Rail Corporation Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
807	Flyover from Hotel Pride to Ajni Square with the Metro Viaduct and ROB from Manish Nagar on Wardha road at Ujjwal Nagar and 2 lane underpass	44	2.5	04-04-2018	04-04-2018		EPC	2L		Maharashtra
808	Flyover at Butibori MIDC T Junction on NH-44 (Old NH - 7) (from 25.250 km to 26.940 km)	44	1.69	14-09-2018	01-12-2018	51.93	EPC	4L	T&T Infra Pvt. Ltd.	Maharashtra
809	Borkhedi - JamWadner OMT-29	44	54.5	26-09-2022	29-06-2005	0.00	EPC	4L	National Highways Infra Projects Pvt. Ltd.	Maharashtra
810	VUP including approaches and Service Roads at Shedgaon Junction at Km. 59.437 of NH-44	44	1.335	13-01-2022	02-05-2022	30.02	EPC	4L	Shrushti Contech Pvt. Ltd.	Maharashtra
811	Hinganghat ROB including approaches, underpasses and service road at Km.76.380 of Nagpur - Hyderabad section.	44	1.15	23-03-2010	15-11-2010	30.10	EPC	4L	KVenkata Raju Engineers & Contractors	Maharashtra
812	Flyover at km 77.750 of Hinganghat – Nandgaon Junction of NH - 44 (from 77.250 km to 78.390 km)	44	1.14	24-10-2018	04-12-2018	66.56	EPC	4L	Vidya InfraBuilt Pvt. Ltd.	Maharashtra
813	Wadner (Km 94.000) to Devdhari(Km 123.000)	7	29	28-10-2022	28-07-2016	2849.66	EPC	4L	National Highways Infra Projects Pvt. Ltd.	Maharashtra
814	Deodhari - Kelapur from Km. 123.00 to Km.153.00 (Package no. NS-61 (MH))	44	30	28-10-2022	04-10-2005	2849.66	EPC	4L	National Highways Infra Projects Pvt. Ltd.	Maharashtra
815	Kelapur(Km 153.000) to Pimpalkhuti(Km 175.000) of NH-7	7	21.25	28-10-2022	28-07-2016	2849.66	EPC	4L	National Highways Infra Projects Pvt. Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
816	Pimpalkhuti ROB (km 173.050) to (km 173.750) (Package No. NS-62A (MH) Bal.)	7	0.7	14-09-2017	25-11-2017	13.90	EPC	2L	Assosiated Engineers Enterprises	Maharashtra
817	4L of Saoner - Dhapewada - Kalmeshwar Gondkhiari (Pkg II) from km 4.700 to km 33.575	547E	29	09-03-2019	24-08-2019	480.06	EPC	4L	Dilip Buildcon Ltd.	Maharashtra
818	4L of Vadape - Gonde (km 539.500 to km 440.00) section of Old NH-3	160	96.64	16-06-2005	12-04-2006	159.00	BOT Toll	4L	Gammon Engineers & Contractors Pvt. Ltd.	Maharashtra
819	6-lane VUP at Khadavali junction (Km 528.086) on Vadape - Gonde section	3	0.722	16-09-2019	20-01-2020	22.38	EPC	6L	Sitaram InfraProject Pvt. Ltd.	Maharashtra
820	Standalone 6L structures (04 Nos. (3 LVUPs +1 Flyover)) of Vadape - Gonde (km 539.5 to km 440) section of Old NH-3	160	3.3	23-11-2020	01-03-2021	81.13	EPC	6L	Ceigall India Ltd.	Maharashtra
821	Operation and Maintenance work for 4/6 laned Vadape- Gonde, Km 440.000 to Km 537.000 section of NH-3 (Except Length under HAM Concessionaire for Six Laning Work from Gonde to Pimpri-Sado) in the state of Maharashtra.	3	76.735	21-05-2026	29-06-2026	14.04	OMT	4L/6L	Rock Tec Engineers & Contractors	Maharashtra
822	Road Safety Improvement Works on Ghoti-Sinnar Section from Km. 0.00 to Km. 53.500 on NH-160A	160A	54	30-01-2023	12-04-2023	7.46	Item Rate	2L	Milestone Corporation	Maharashtra
823	Talegaon - Amravati from km. 100.000 to km. 166.725	53	66.73	18-11-2009	18-11-2009	216.00	BOT Toll	4L/6L	IRB MRM Consortium	Maharashtra
824	4L bypass to Mozari town (Taluka-Tiwasa) from km. 0.000 to km. 6.100 of NH-53	53	6.1	30-03-2022	15-06-2022	56.85	EPC	4L	Dristti Structural Engineering Private Limited	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
825	Construction of flyover at Y- Junction in Rahatgaon in front of Hotel Gauri Inn Amravati from Km.148.490 to Km 150.070 on NH -53		1.58	15-03-2022	02-06-2022	31.99	EPC	4L PS	PD AGRAWAL INFRASTRUCTURE LIMITED	Maharashtra
826	Four Laning of Kondhali-Talegaon section from km 50.00 to 100.00	53	50	02-08-2005	05-09-2006	9.89	BOT Toll	4L	Oriental Structural Engineers Pvt. Ltd.	Maharashtra
827	4L of Nagpur - Kondhali Section from km 9.200 - km 50.000 of Old NH-6	53	40.44	22-09-2005	05-06-2006	57.11	BOT Toll	4L PS	Atlanta SREI Consortium (JV)	Maharashtra
828	Nagpur-Wainganga bridge	53	45.43	09-05-2011	09-04-2012	484.11	BOT Toll	4L	JMC Projects (India) Ltd.	Maharashtra
829	Rectification of Blackspot of 6 L flyover at km 518.440 (Mouda T-Junction) on Nagpur - Wainganga Bridge Section from km 517.655 to km 519.100	53	1.445	11-10-2023	04-01-2024	45.54	EPC	6L	Shri Swami Samarth Engineers Ltd.	Maharashtra
830	Implementation of Road Safety Measures on NH-53 and NH-353D in Nagpur District in the State of Maharashtra on item rate basis	53	45.43	13-05-2025	07-07-2025	1.44	Item Rate	4L	Milestone Corporation	Maharashtra
831	Operation and Maintenance including Routine Maintenance and Incident Management of four lane Nagpur-Wainganga Bridge Section from km 498.000 to km 544.200 of NH-53 (Old NH-6) in the state of Maharashtra] on item rate (percentage)	NH-53	45.43	18-07-2025	20-08-2025	16.17	Item Rate	4L PS	Shri Swami Samarth Engineers Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
832	Flyover in Sakoli town on NH-53 (Old NH - 6) (from 451.244 km to 454.184 km)	53	2.94	29-03-2018	23-05-2018	241.20	EPC	6L	JMC Projects (India) Ltd.	Maharashtra
833	6L of Wainganga Bridge - Bhandara (including Bhandara Bypass) section from km 485.000 to km 499.800 of NH-53 (old NH-6)	53	14.8	22-12-2021	06-04-2022	421.40	EPC	6L	Shri Swami Samarth Engineers Ltd.	Maharashtra
834	Wainganga Bridge - MH/CG Border	53	80	01-12-2006	15-03-2008	424.00	BOT Toll	4L	Ashoka- IDFC(consortium)	Maharashtra
835	Flyover in Lakhani town on NH-53 (Old NH- 6) (from 469.920 km to 473.420 km)	53	3.5	29-03-2018	23-05-2018	270.00	EPC	6L	JMC Projects (India) Ltd.	Maharashtra
836	Four Laning of MP/MH Border-Dhule from km. 168.50 to km. 265.00	52	88.8	15-01-2009	21-12-2009	1420.00	BOT Toll	4L	Sadbhav Engineering Pvt. Ltd.	Maharashtra
837	Dhule-Pimpalgaon Baswant	60	118.15	07-03-2005	27-03-2006	82.25	BOT Toll	4L	IRCON International Limited - Soma (JV)	Maharashtra
838	Construction of Service Road at Laling, Mungase, Vadalibhoi & Raigad Nagar and Road Safety Works in Rahud Ghat in the State of Maharashtra on EPC Mode	3	8.66	26-09-2024	20-01-2025	44.71	EPC	2L PS	Vijay Kumar Contractor	Maharashtra
839	Operation and Maintenance of 6L Pimpalgaon-Nashik-Gonde (Km 380.00 to Km 440.00) Section of NH-3	160	60	08-10-2025	11-11-2025	11.97	OMT	6L	Best Construction company	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
840	Strengthening of 6-lane Pimpalgaon-Nashik-Gonde (Km. 380 - Km. 440) section of NH-3 in Maharashtra using Thin White Topping (TWT) and BC Overlay on Service Road & Viaduct/ Deck of Structures on EPC mode	03	60	02-03-2024	14-06-2024	174.99	EPC	6L	Raj Infrastructure Development (I) Pvt. Ltd.	Maharashtra
841	Balance / Additional Works in Pimpalgaon - Nashik - Gonde Section of NH-3 from Km.380.00 to Km.440.0 [EPC-II]	60 & 160	7.57	22-12-2017	23-04-2018	502.00	EPC	6L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Maharashtra
842	Road Safety / Balance Works of 6L of Pimpalgaon - Nashik - Gonde Section of NH-3 from Km.380.00 to Km.440.0 [EPC-I]	60 & 160	4.54	01-05-2017	20-06-2017	69.86	EPC	6L	B. P. Sangle Constructions Pvt. Ltd	Maharashtra
843	4L of Akola - Medshi from km. 0.00 to km. 47.70 of NH-161 including bypasses at Patur and Medshi	161	47.7	30-03-2020	16-11-2020	576.00	EPC	4L	Montecarlo Ltd	Maharashtra
844	Medshi (km 47.700) to Washim (km 92.200) of NH-161 in Maharashtra	161	44.5	27-03-2018	10-03-2019	683.10	EPC	4L	Montecarlo Vadodara Mumbai Expressway P2P1 Private Limited	Maharashtra
845	Washim(km 92.200) to Pangare(134.500) of NH-161 in Maharashtra	161	42.3	27-03-2018	15-05-2019	573.30	EPC	4L	Montecarlo Ltd	Maharashtra
846	4L of Pangare to Waranga Phata Section (Package- IV) from km 134.500 to km 174.645 (Design Chainage) of NH-161 including Bypasses at Kalamanuri and Akhada Balapur	161	41.645	02-03-2021	01-07-2021	568.00	EPC	4L	Rajendra Singh Bhamboo Infra Pvt. Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
847	4L of Pune - Solapur Section from km. 40.00 to km. 144.40 of NH 65 (Pkg-1)	65	110.05	17-02-2009	14-11-2009	299.00	BOT Toll	4L	Tata Realty & Atlantia	Maharashtra
848	4L of Pune Solapur Section from km. 144.40 to km.249.00 of Old NH 9 (Pkg-II)	65	101.3	27-08-2009	28-09-2011	285.00	BOT Toll	4L PS	IL&FS Transportation Networks Ltd.	Maharashtra
849	Construction of LVUPs at Km 153.600 at Adhegaon Junction & at km 217.565 at Mohol Junction on NH-65 & four laning of Tembhurni town portion from Old Ch. Km. 153+050 to Km 159+280 (Not a part of NH-65) with Design Length = 6.230 Km in Pune-Solapur section of NH-09 (New NH 65) in the state of Maharashtra on EPC mode		6.23	03-12-2021	12-04-2022	60.87	EPC	4L	AK Shivhare Infrastructure Pvt. Ltd.	Maharashtra
850	4L of existing 2/4L stretch from Lonand to Dive Ghat (Km 166.400 to Km 220.900) of Mohol – Alandi section of NH-965 (Pkg - V)	965	54.5	31-01-2022	02-05-2022	519.93	EPC	4L	Thakur Infraprojects Pvt. Ltd. - T & T Infra Limited (JV)	Maharashtra
851	Khudus - Dharampuri km 77.8 to km 117.0 Pkg III of Mohol Alangi	965	39.2	18-09-2019	31-01-2020	594.75	EPC	4L	J.M. Mhatre infra Pvt. Ltd. & S.M. Autade Pvt. Ltd. (JV)	Maharashtra
852	Wakhari - Khudus km 44.7 to km 77.8 Pkg II of Mohol Alangi	965	33.1	18-09-2019	31-01-2020	362.46	EPC	4L	J.M. Mhatre infra Pvt. Ltd. & S.M. Autade Pvt. Ltd. (JV)	Maharashtra
853	Mohol - Wakhari km 0.0 to km 44.77 Pkg. I of Mohol Alangi	965	44.7	18-09-2019	31-01-2020	731.89	EPC	4L	J.M. Mhatre infra Pvt. Ltd. & S.M. Autade Pvt. Ltd. (JV)	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
854	Solapur to Maharashtra - Karnataka Border Section of NH-9 from Km. 251.325 To 348.800	65	100.06	23-12-2011	03-06-2014	923.00	BOT Toll	4L	SREI	Maharashtra
855	Pune to Solapur from Km. 14 to Km. 40 (transferred to NHAI from State PWD)	65	26				BOT Toll	4L		Maharashtra
856	Four Laning of Akkalkot to Solapur (including Akkalkot Bypass of Length 7.35 km.) from km. 99.400 to km. 138.352 of NH-150 E	150E	38.95	27-03-2018	14-12-2018	807.00	HAM	4L	G R Infraprojects Limited	Maharashtra
857	Tarsod - Fagne section of NH-6	53	87.3	04-11-2016	14-01-2019	1021.00	HAM	4L	MBL Infrastructures Ltd.	Maharashtra
858	Improvement of NH-53 passing through Jalgaon City to four lane along with construction of VUPs & PUP	53	7	30-05-2019	06-09-2019	61.85	EPC	4L	Jandu Construction Company	Maharashtra
859	4L of Chikhli - Tarsod section of NH-6 from km 360.00 - km 422.700	53	62.7	04-11-2016	16-01-2019	4.01	HAM	4L	NXT INFRA CT HIGHWAYS PRIVATE LIMITED	Maharashtra
860	One Time Maintenance/Improvement of existing road passing through Varangaon City (Km.387.500 to Km. 390.400)on Chikhali - Tarsod (Package-IIA) Section of NH-53 in the State of Maharashtra		2.9	06-07-2022	12-08-2022	2.38	EPC	2L	Sant Satramdas Infrastructure Private Limited	Maharashtra
861	Balance Works of 4L Amravati - Chikhli (Pkg - I) [Amravati - Kurankhed from km. 166.00 to km. 220.00]	53	54	07-02-2020	10-07-2021	707.00	HAM	4L	Raj Path Infracon Pvt Ltd - Eagle Infra Ltd (Consortium)	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
862	Balance Works of 4L Amravati - Chikhli (Pkg - II) [Kurankhed - Shelad from km. 220.00 to km. 270.00]	53	50	07-02-2020	29-06-2021	677.00	HAM	4L	Raj Path Infracon Pvt Ltd - Eagle Infra Ltd (Consortium)	Maharashtra
863	Balance Works of 4L Amravati - Chikhli (Pkg - III) [Shelad - Nandura from km. 270.00 to km. 315.00]	53	45	07-02-2020	14-01-2021	682.00	HAM	4L	Montecarlo Amravati Chikhli Highway Private Limited	Maharashtra
864	Balance Works of 4L Amravati - Chikhli (Pkg - IV) [Nandura - Chikhli from km. 315.00 to km. 360.00]	53	45	07-02-2020	19-05-2021	641.60	HAM	4L	Kalyan Toll Infrastructure Ltd.	Maharashtra
865	Upgradation of 4 laning of old NH-6 from Km.296 to 304 passing through Khamgaon City	53	7.3	31-05-2018	28-08-2018	52.62	EPC	4L PS	Jandu Construction Company	Maharashtra
866	Akola City -Shivar-PKV Square-Nehru Park Square - Dakshata Nagar Square-Nimwadi Chowk -Washim Bypass -Ridhora Bypass road	6	13	30-05-2019	16-08-2019	131.00	EPC	2L/4L	B. P. Sangle Constructions Pvt. Ltd	Maharashtra
867	Flyovers in Akola City	53	4.8	20-11-2018	27-02-2019	174.47	EPC	4L PS	Ram Kumar Contractor - Jandu Construction Company (JV)	Maharashtra
868	Nandur Shingote to Kolhar Section of NH-160 D	160 D	42.8	16-07-2024	16-07-2024	#####	OMT	2L PS	C B Bikkad Engineers & Contractors	Maharashtra
869	Ahmednagar Bypass	222	40.6	21-09-2020	21-07-2021	715.00	HAM	4L	GHV (India) Pvt Ltd.	Maharashtra
870	4L of Ahmednagar - Mirajgaon - Karmala - Tembhurni (Pkg-I) [Ahmednagar to Ghogargaon] from km. 0.00 to km. 38.775 of NH-516A	516A	38.78	30-03-2021	28-12-2021	605.00	HAM	4L	GHV (India) Pvt Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
871	4L of Ahmednagar - Mirajgaon - Karmala - Tembhurni (Pkg-II) [Ghogargaon to Ahmednagar- Solpaur District Border] from km. 38.775 to km. 80.390 of NH-516A	516A	41.62	30-03-2021	13-01-2022	629.00	HAM	4L	Anish Infracon India Pvt. Ltd. - GHV (India) Pvt Ltd.	Maharashtra
872	Four Laning of Tuljapur to AUSA section (including Tuljapur Bypass of 11.593 km.) of NH-361 from Km 0.000 to Km 55.835	361	67.43	17-02-2017	22-11-2017	911.07	HAM	4L	Dilip Buildcon Ltd.	Maharashtra
873	4L of AUSA-Chakur Section from km 55.835 to Km 114.345 of NH-361	361	58.51	27-03-2018	25-03-2019	848.63	HAM	4L	Gangamai Kalyan ACR Pvt. Ltd.	Maharashtra
874	Chakur Loha Section of NH-361 from km 114.600 to km 187.80	361	73.35	27-03-2018	25-03-2019	1000.10	HAM	4L	Chakur Loha Nanded Highways Pvt. Ltd.	Maharashtra
875	Loha-Waranga Section of NH-361 from km 187.800 to km 244.369	361	56.57	27-03-2018	25-03-2019	1073.10	HAM	4L	Loha Nanded Waranga Highways Pvt. Ltd.	Maharashtra
876	4 laning of Waranga - Mahagaon from km 253.700 - km 320.580	361	66.88	28-03-2017	21-05-2018	1071.00	HAM	4L	Gawar Waranga Highways Pvt Ltd.	Maharashtra
877	Four Laning of Mahagaon to Yavatmal (Pkg- II) of NH-361 from km. 320.580 to km. 400.575	361	80.19	28-03-2017	28-02-2018	1160.64	HAM	4L	Dilip Buildcon Ltd.	Maharashtra
878	Four Laning of Yavatmal to Wardha (Pkg- III) of NH-361 from Km 400.575 to Km 465.500	361	64.93	28-03-2017	05-02-2018	1043.28	HAM	4L	Dilip Buildcon Ltd.	Maharashtra
879	Four Laning of Wardha - Butibori of NH-361 (Pkg - IV) from km. 465.50 to km. 524.69	361	59.19	28-03-2017	30-11-2017	1065.51	HAM	4L	Dilip Buildcon Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
880	Balance Works (i) Pedestrian Underpass at Km .514+960 including approaches & both side service road , (ii) Bus lay bay & bus shelter, (iii) Drain from Km.514.660 to Km.515.087 on both sides and (iv) Junction at Km .514.960 on 4-laned Wardha - Butibori section of NH-361 (Km.465-:-500 to Km .524.690	361	0.6	04-08-2023	10-01-2024	10.33	EPC	4L	PHOENIX Engineering	Maharashtra
881	Solapur Yedashi Section of NH-211 From Km. 0.000 To 100.000 in the State of Maharashtra	52	98.72	24-12-2013	21-01-2015	217.44	BOT Toll	4L	IRB Infrastructure Developers Ltd.	Maharashtra
882	Development of existing roads in Ule, Suratgaon, Malumbra, Tuljapur, Shingoli, Yedeshi, Naldurg and Omerga	52&65	22.51	13-08-2018	16-11-2018	28.43	EPC	2L/4L	S M Autade Pvt Ltd	Maharashtra
883	Yedshi (Km.100.000) to Aurangabad (Km.290.200)	52	190.2	28-04-2014	01-07-2015	558.00	BOT Toll	4L	IRB Infrastructure Developers Ltd.	Maharashtra
884	Aurangabad - Karodi km 290.00 - km 320.104 of NH 211 (New NH 52)	52	30.44	31-01-2018	12-02-2019	512.99	EPC	4L	Larsen & Toubro Ltd.	Maharashtra
885	Karodi - Telwadi km 320.104 - km 375.00 of NH 211 (New NH-52)	52	55.61	31-01-2018	09-10-2018	565.02	EPC	4L/6L	Dilip Buildcon Ltd.	Maharashtra
886	Periodical Repairs from Km. 375.000 to Km. 390.000 including Autram Ghat of NH-52	52	15	02-07-2021	31-08-2021	34.89	OMT	4L	Sant Satramdas Infrastructure Private Limited	Maharashtra
887	Bodhre - Dhule	211	67.23	13-03-2021	29-01-2022	1007.00	HAM	4L	Kalthia Engineering & Construction Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
888	Implementation of Road Safety Measures on NH-47, nh-547 & NH-353J in Nagpur District in the State of Maharashtra on item rate basis	47	175.51	13-05-2025	07-07-2025	2.10	Item Rate	4L	Milestone Corporation	Maharashtra
889	Flyover from Liberty cinema to Mental Hospital on Nagpur-Obedullagunj road.	47	3.96	23-01-2017	29-03-2017	218.11	EPC	4L	KCC Buildcon Pvt. Ltd.	Maharashtra
890	Balance work under Phase-I for 4L of Khed Sinner Section comprising of the stretches (i) Khed Bypass (km 42.000 to km 46.981), (ii) Peth (km 56.100 to km 56.780), (iii) Manchar bypass and (iv) linear length of Eklahre from km 60.100 to km 68.576	60	14.137	15-07-2020	14-10-2020	169.83	EPC	4L	T&T Infra Pvt. Ltd.	Maharashtra
891	Balance work under Phase-II for 4L of Khed Sinner Section comprising of (i) Kalamb bypass (km 68.576 to km 72.390), (ii) Linear length of Bhatkalwadi (km 89.550 to km 90.400) and Alephata bypass (km 92.030 to km 96.000)	60	8.634	06-10-2020	29-12-2020	90.99	EPC	4L	V.M. Matere Infrastructures (India) Pvt.Ltd.	Maharashtra
892	Balance work of Khed Ghat realignment & Narayangaon bypass on Khed Sinnar section of NH-60	60	9.31	08-03-2019	19-07-2019	72.89	EPC	4L	Roadway Solutions India Infra Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
893	Strengthening of existing stretch (i.e. Strengthening (DBM +BC) and other Maintenance of 4/6L of Khed (42.00) to Sinnar (Km. 177.00) of Old NH - 50 (New NH - 60)	60	137.94	03-08-2020	25-08-2020	21.86	OMT	4L/6L	MD-Infra India Pvt. Ltd.	Maharashtra
894	Construction of VUP with approaches at Khodad Junction (Km.78.600) and Ambikhalsa Junction (Km.113.150) on Khed Sinnar Section of NH-60 (Old NH-50)	60	2.1	04-08-2023	10-10-2023	29.03	EPC	6L	New India structures private limited	Maharashtra
895	Development of existing road in Khed and Narayangaon town excluding rehabilitation of bridges on Khed Sinnar section of NH-60	60	9.31	24-04-2018	31-08-2018	30.74	EPC	4L	Roadway Solutions India Infra Ltd.	Maharashtra
896	Operation and Maintenance work Nashik Phata to Khed (Km 12+190 to Km 42+000) of NH-60 in the state of Maharashtra	60	29.81	03-12-2025	02-02-2026	7.50	EPC	4L/6L	Deokar Earthmovers	Maharashtra
897	4L Elevated Structure (Flyover) from Sakkar Chowk to SB Chowk on Pune - Aurangabad Road in Ahmednagar city	222	3.08	14-07-2020	18-12-2020	258.30	EPC	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
898	4L of Aurangabad-Paithan	752E	44.217	31-10-2022	24-01-2023	289.00	EPC	4L	OJSC Euro-Asian Construction Corporation (EVRASCON) - V.P. Sethi Constructions - Courage Infra Pvt. Ltd. (Formerly known as B.M. Danve Patil) (JV)	Maharashtra
899	Sinnar-Shirdi (including Sinnar Bypass)	160	50.94	09-03-2019	18-08-2020	1026.00	HAM	4L	Montecarlo Vadodara Mumbai Expressway P2P1 Private Limited	Maharashtra
900	JNPT Package 1 Km 3.600 to 6.073 of NH-4B and from Km 5.300 to Km 7.422 of NH-348 (old SH-54) in Maharashtra	348	4.59	14-10-2015	16-05-2016	715.97	EPC	6L/8L	J Kumar InfraProjects Ltd and J.M. Mhatre Infra Pvt Ltd	Maharashtra
901	JNPT Package 2 Gavanphata Interchange from 14.740 to Km 15.894 (Old SH -54)	348	18.27	14-10-2015	16-05-2016	871.94	EPC	6L/8L	J Kumar InfraProjects Ltd and J.M. Mhatre Infra Pvt Ltd	Maharashtra
902	JNPT Package 3 from Km-7.422-Km-13.160 and Amra Marg from Km-0.000-Km-5.360	348A	11.09	06-08-2015	16-05-2016	758.46	EPC	6L/8L	J Kumar InfraProjects Ltd and J.M. Mhatre Infra Pvt Ltd	Maharashtra
903	JNPT Package 4 FROM KM 21.200 TO KM 27.270 (D TO E SECTION) AND FROM KM 0.000 TO KM 4.492 (D TO G SECTION)	348	10.56	18-09-2015	16-05-2016	589.55	EPC	8L	Ashoka Buildcon Limited	Maharashtra
904	Repair & Maintenance of NH-4B from Km.21.200 to Km.27.270 (D to E section) and from Km.0.000 to Km.4.492 (D to G Section) of JNPT Pkv.IV on EPC Mode	4B	10.562	11-10-2024	26-12-2024	29.15	EPC	6L/8L	V&H Construction	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
905	Four Laning of Sangli - Solapur (Pkg IV) [Mangalwedha-Solapur] from km 321.6 - km 378.10	166	56.5	27-03-2018	23-05-2019	1141.00	HAM	4L	Dilip Buildcon Ltd.	Maharashtra
906	Four Laning of Sangli - Solapur (Pkg III) [Watambare-Mangalwedha] from km 276.0 - km 321.60	166	45.6	27-03-2018	31-12-2018	957.00	HAM	4L	G R Infraprojects Limited	Maharashtra
907	Four Laning of Sangli - Solapur (Pkg II) [Boregaon-Watambare] from km. 224.00 to km. 276.00	166	52	27-03-2018	22-04-2019	1029.40	HAM	4L	Dilip Buildcon Ltd.	Maharashtra
908	Four Laning of Sangli - Solapur (Pkg I) [Sangli - Boregaon km 182.556 - km 224.00]	166	41.44	27-03-2018	23-05-2019	1102.40	HAM	4L	Dilip Buildcon Ltd.	Maharashtra
909	Maintenance of 4L Kolhapur(Shiroli)-Sangli(Ankali) section of NH166 from Design Ch Km 145.300 to Km 182.556 in Kolhapur & Sangli, in the state of Maharashtra	166	37.256	12-04-2022	27-06-2022	29.41	EPC	4L	NSC Projects Pvt. Ltd.	Maharashtra
910	Talegaon - Chakan - Shikrapur section of NH-548D	548D	54	02-02-2023	02-02-2023	12.93	EPC	4L/6L	SA Infrastructure Consultants Pvt. Ltd. In Association with NPEC Consultancy (P) Ltd.	Maharashtra
911	4L of Nagpur - Umred section (From 7.300 km to 48.400 km of NH-353D	353D	41.1	09-03-2019	09-08-2019	418.41	EPC	4L	D.P. Jain & Co. Infrastructure Pvt. Ltd.	Maharashtra
912	End of Malshej Ghat - Ane Ghat from km. 101 to km. 161.57	61	60.57	11-07-2014	10-11-2014	4.81	EPC	2L PS	SA infrastructure Consultants Pvt. Ltd.	Maharashtra

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
913	Operation and Maintenance of NH-222 (New NH-61) from End of Ane Ghat to start of Ahmednagar Section from (Km 161/212 to km 210/527) NH-222 (New NH-61) in the State of Maharashtra.	61	49.43	11-07-2014	05-11-2014	127.40	EPC	2L PS	Ashoka Buildcon Limited	Maharashtra
914	Kharwandi Kasar to Junction with NH-211 (km. 284 to km. 337) section of NH-61	61	51.69	20-11-2014	20-11-2014	191.65	EPC	2L PS	Montecarlo Vadodara Mumbai Expressway P2P1 Private Limited	Maharashtra
915	Patas-Vasunde Phata - Baramati Bypass	965G	41.4	27-03-2021	09-09-2021	531.86	EPC	4L	Kalyan Toll Infrastructure Ltd. - Shelke Construction (JV)	Maharashtra
916	4L of Rajura-Korpana-Adilabad Road upto M.S. Border from km 32.910 to km 89.090 of NH-353B	353B	56.18	30-03-2022	17-10-2022	907.00	HAM	4L	G R Infraprojects Limited	Maharashtra
917	4L of Indapur to Tondle (Pkg-III) from km.84.550 to km. 131.00 of NH-965G (Saint Tukaram Marg)	965G	47	30-03-2021	07-09-2021	667.66	EPC	4L	GHV (India) Pvt Ltd.	Maharashtra
918	Warora - Wani from km. 313.850 to km. 332.160	930	18.31	06-08-2019	28-10-2019	279.80	EPC	4L	JiangXi Construction - Agrawal Global Infratech (JV)	Maharashtra
919	Maintenance of the stretch from Km 29.00 to Km 250.05 of NH-160 from Phaltan – Dahivadi – Mayani – Satara/Sangli dist. Border	160	221				OMT	2L		Maharashtra
920	Mangloor to Telangana Maharashtra Border	161	49	26-03-2018	12-04-2019	936.00	HAM	4L	Dilip Buildcon Ltd.	Maharashtra, Telangana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
921	2L of Shillong Bypass from km. 61.80 of Old NH-40 to km. 34.85 of Old NH-44	6	48.76	14-06-2010	07-02-2011	226.00	BOT Annuity	2L	GR Infra Projects Ltd	Meghalaya
922	Construction of Major Bridge at Km 12.865 on Shillong bypass connecting NH-40 & NH-44	44	0.275	12-04-2022	01-09-2022	9.74	EPC	2L	Dhariwal Buildtech Limited	Meghalaya
923	Strengthening/ improvement including regular maintenance work from the ch. Km 69.200 to 120.200 of the project "Two Lane with paved shoulders configuration in Jowai Meghalaya Assam Border Section of NH44(New NH-6) from Km 69.200 to Km 173.200 (design Ch 171.455)	6	51	07-02-2024	23-03-2024	84.61	Item Rate	2L PS	Purbanchal Buildtech Pvt Ltd	Meghalaya
924	Strengthening/ improvement including regular maintenance work from the ch. Km 120.200 to 171.455 of the project "Two Lane with paved shoulders configuration in Jowai-Meghalaya Assam Border Section of NH-44 from Km 69.200 to Km 173.200 (design Ch 171.455)	6	51.255	02-02-2024	22-03-2024	153.93	Item Rate	2L PS	Dhar Construction Company	Meghalaya

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
925	Special Repair of Bridges Using UHPFRC at Km 140.200 & 171.455 along with the two lane with paved shoulders configuration in Jowai-Meghalaya Assam Border Section of NH-44 (New NH-06) from Km 69.200 to Km 173.200 in the state of Meghalaya	NH 6	1.82	15-01-2025	08-03-2025	2.05	Item Rate	2L PS	UNIQUE UHPC INFRA LLP	Meghalaya
926	Repair of 3 Minor Bridges at Km 133+355,147+300 and 150+250 in Two lane with Paved shoulders configuration in Jowai-Meghalaya Assam Border section of NH-44(New NH- 06) from Km Ch 69+200 to 173+200(102.255km) in the state of Meghalaya	6	0.48	04-10-2024	12-12-2024	0.52	Item Rate	2L PS	New Horizon Enterprise	Meghalaya
927	Bhadrak (KM 136.500) to Baleshwar (KM 199.141)	16	62.64	24-01-2018	20-03-2019	999.00	HAM	6L	Brij Gopal Construction Pvt. Ltd.	Odisha
928	Balance Work of 4/6L of existing 2L of Bhadrak (km. 136.500) to Baleshwar (km. 199.141) of NH-5	16	62.64	26-09-2008	11-11-2008	241.30	Item Rate	4L/6L	Backbone Enterprises Ltd. - Meenakshi Infrastructure Pvt. Ltd.	Odisha
929	6L of Chandikhole (km 62.000) to Bhadrak (km136.500)	16	74.5	24-01-2018	16-12-2018	1522.00	HAM	6L	Dilip Buildcon Ltd.	Odisha
930	4L of Chandikhole-Balasore (Contract Package OR-V from Km. 61.000 to km. 199.141 of NH-5 (new NH-16)	16	138	08-05-2017	01-07-2017	10.50	Item Rate	4L	Gammon Engineers & Contractors Pvt. Ltd.	Odisha

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
931	6L of Bhubaneswar - Jagatpur - Chandikhole Section of NH-16	16	67	29-04-2010	14-12-2011	251.44	BOT Toll	6L	Shree Jagannath Expressways Private Limited	Odisha
932	VUPs at Balikuda, Sikharpur and Badachana on Bhubaneswar-Chandikhole Section	16	3.1	11-02-2019	03-07-2019	46.44	EPC	6L	Bansal Construction Works Pvt. Ltd.	Odisha
933	Construction of 2 No. of FOBs at Km. 1+300 (Satsang Vihar) & at Km. 417+350 (Nayapalli) on Chandikhole-Jagatpur-Bhubaneswar Section of NH-16	16	2	13-01-2023	05-06-2023	4.22	EPC	6L	Dhingra Brothers (India)	Odisha
934	Operation and Maintenance work at Risk & Cost of the Concessionaire of 6 laning of Chandikhole-Jagatsinghpur-Bhubaneswar sectioned of NH-16 from Km 414+000 to Km 419+000 & Km 0+000 to Km 62+000 (length 67 Kms) in the State of Odisha.	16	67	04-07-2025	04-08-2025	24.68	Item Rate	6L	The Shivam Enterprises	Odisha
935	Khandagiri Chowk Grade Separator (km 412.00)	16	2.23	30-10-2017	03-05-2018	85.78	EPC	6L	RKD Construction Pvt. Ltd.	Odisha
936	Tangi to Bhubaneswar (km 355.0 to km 414.0) of NH-5 (New NH-16)	16	56.78	28-03-2018	10-04-2019	806.11	EPC	6L	Punj Lloyd Infrastructue Ltd.	Odisha
937	4L of Bhubaneswar-Sunakhala	16	78	18-12-2001	05-03-2002	147.00	EPC	4L	Gammon Atlanta JV, SMJ-RK-SD(JV)	Odisha
938	4/6 L of existing 2L Khurda-Bhubaneswar from Km.387.700 to Km.414.000 of Old NH-5 (Contract Package OR-I)	16	26.3				Item Rate	4L		Odisha

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
939	Puintola to Tangi (km 284.00 to km 355.00) of NH-5 (New NH-16)	16	75.36	23-03-2018	17-12-2018	505.22	EPC	6L	Punj Lloyd Infrastructue Ltd.	Odisha
940	Special Repair of Existing Rigid Pavement on Puintola to Tangi of NH5 (New NH16)	16	33	25-07-2025	10-09-2025	16.05	Item Rate	4L/6L	Fortune group	Odisha
941	Strengthening under one time improvement of CG/OD Border - Baragarh - Sambalpur from km. 0.00 to km. 88.00	53	88	19-05-2010	14-11-2011	909.00	BOT Toll	4L	Ashoka Buildcon Limited	Odisha
942	Four Laning of Teleibani - Sambalpur from Km.493.30 to Km.521.30 and Km.545.176 to Km.567.40	53	50.75	31-12-2015	25-05-2017	392.22	EPC	4L PS	Punj Lloyd Infrastructue Ltd.	Odisha
943	Repair and Maintenance of Teleibani - Sambalpur section from Km.521.300 to Km.545.176 of NH-53 (Old NH-6)	NH-53	26.026	21-12-2023	12-01-2024	2.71	OMT	2L	Enfive Systems Private Limited	Odisha
944	Binjabahal - Telebani from km. 414.000 to km. 491.71	49	78.32	13-10-2016	15-01-2018	1161.40	HAM	4L PS	Oriental Structural Engineers Pvt. Ltd.	Odisha
945	Singhara - Binjabahal from km. 310.806 to km. 414.982	49	104.17	29-03-2017	28-09-2018	1420.00	HAM	4L PS	Montecarlo Vadodara Mumbai Expressway P2P1 Private Limited	Odisha
946	Construction of FOB at Manada (Bangriposi) at Km.225.600 on Baharagora-Singhara section of NH-49	49	0.001	04-02-2023	04-03-2023	1.98	EPC	Others	Dhingra Brothers (India)	Odisha
947	Repair and Maintenance of selected stretches length 88.468 Km. in Baharagora to Singhara of NH 49 in the State of Odisha	49	88.468	13-10-2025	01-11-2025	6.06	EPC	4L	Meenashri Construction Private Limited	Odisha

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
948	6L of Hatibena - Badakumari Section from Km 146.50 to km 179.00 of NH-130-CD (Package – OD-2)	130 CD	32.5	31-03-2021	04-03-2022	0.00	HAM	6L	PRA Hatibena Badakumari Expressway Private Limited	Odisha
949	6L of Badakumari - Karki Section from Km 179.000 to km 226.500 of NH-130-CD (Package – OD-3)	130 CD	47.5	31-03-2021	13-04-2022	1169.10	HAM	6L	Adani Road Transport Ltd.	Odisha
950	6L of Karki – Kaliagura Section from Km 226.500 to km 249.000 of NH-130-CD (Package – OD-4)	130 CD	22.5	31-03-2021	25-03-2022	575.00	HAM	6L	NKC Projects Private Limited	Odisha
951	6L Greenfield Kaliagura – Baunsagar Section of NH-130-CD Road from km 249+000 to km 293+000 (Package – OD-5)	130CD	44	25-10-2021	30-05-2022	1492.11	HAM	6L	H.G. Infra Engineering Limited	Odisha
952	6L Greenfield Baunsagar - Baraja Section of NH-130-CD Road from km 293+000 to km 338+500 (Package – OD-6)	130CD	45.5	25-10-2021	01-06-2022	1123.11	HAM	6L	H.G. Infra Engineering Limited	Odisha
953	6L Greenfield Baraja - Kandili Section of NH- 130-CD Road from km 338+500 to km 342+500 (Package-OD-7)	130CD	4	30-01-2022	30-09-2022	2.50	HAM	6L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Odisha
954	6L Greenfield Kandili - Aluru Section of NH-130-CD Road from km 342+500 to km 365+033 (Package-OD-8)	130CD	22.533	31-01-2022	17-10-2022	0.00	HAM	6L	Max Infra (I) Limited - Bekem Infra Projects Pvt. Ltd. (Consortium)	Odisha
955	Four Laning of Angul to Sambalpur from Km.112.000 to Km.265.000	55	150.86	22-09-2016	03-03-2017	1255.00	EPC	4L	Gayatri-PTPS (JV)	Odisha
956	Cuttack-Angul Section of NH-42 (New NH-55) from km 0.400 to km 60.200 (Pkg-I) in the State of Odisha	55	59.8	29-12-2017	19-01-2018	686.77	EPC	4L PS	Gayatri Projects Limited	Odisha

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
957	Cuttack-Angul Section of NH-42 (New NH-55) from Km.60.200 to Km. 112.000 (Pkg-II) in the State of Odisha	55	51.8	15-01-2018	12-03-2018	623.16	EPC	4L PS	Gayatri Projects Limited	Odisha
958	Strengthening with One time improvement along with electrical work in Angul city from Km.92.000 to Km.111.800 in Cuttack-Angul section of NH-42 (New NH-55) Pkg-II	55	19.8	19-01-2024	29-01-2024	51.97	Item Rate	2L	M/s. C.P. Arora Engineers and Contractors Pvt Ltd.	Odisha
959	Balasore - Baripada - Jharpokharia - section of NH-5 (km 0.00 to km 80.6)	18	81.257	02-05-2025	05-01-2017	1.89	EPC	4L PS	CMRGS INFRASTRUCTURE PROJECTS LTD	Odisha
960	O&M work of selected stretch of total length 66.507 km including incident management services including patrolling vehicle & Crane in Jharpokharia to Baripada to Balasore section of NH-18 from m. 0.000 to km. 80.600 in the state of Odisha	18	66.507	09-04-2026	01-05-2026	1.19	Item Rate	4L	Meenashri Construction Private Limited	Odisha
961	O&M from Chainage 0+000 (Keonjhar) to Chainage 89+051 (Duburi) of NH-720	NH-720	89.051	25-05-2023	16-07-2023	6.59	Item Rate	2L/4L	KR.Logistics & Construction Pvt. Ltd	Odisha
962	Repair and rehabilitation of the Major Bridge, Expansion joint, Guniting, Epoxy Grouting, Replacement of Bearing etc. for major Bridge at Km.0.065 in Kanaktora-Jharsuguda section of NH-49.	NH-49	0.148	27-07-2023	01-01-2024	0.47	Item Rate	2L	VARSHITAH CONCRETE TECHNOLOGIES PRIVATE LIMITED	Odisha

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
963	Balance work of Panikoili Rimoli Section of new NH-20 from Km 0.00 to Km. 163.000	20	21.05	08-01-2021	12-03-2021	200.79	Item Rate	4L	ARSS - SCPL (JV)	Odisha
964	Urgent Repair, Maintenance & Incident Management of Panikoili-Rimuli Section of NH 215 (New NH-20) from Km 0.00 to Km 163.000 in the state of Odisha.	NH-20	166.17	28-02-2024	15-03-2024	17.35	Item Rate	4L	Abhipsa Construction, Bhubaneswar.	Odisha
965	Chandikhole-Paradip	53	77	16-12-2003	19-02-2004	327.00	EPC	4L	Hindustan Construction Company Ltd.	Odisha
966	Short Term Improvement and Routine Maintenance of Chandikhole – Paradip from Km.0.000 to Km.76.588 of NH – 53 (old NH-5A)	53	76.588	03-11-2020	16-12-2020	10.60	OMT	4L	Abhipsa Construction, Engineer and Contractors	Odisha
967	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole – Paradip Section of NH-53 (Old NH – 5A) from Km.39.000 to Km.60.00 (Package-3)	53	21	31-03-2023	15-12-2023	762.75	HAM	8L	Rajbir Construction Private Limited	Odisha
968	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole – Paradip Section of NH-53 (Old NH – 5A) from Km 18.00 to Km 39.00 in the State of Odisha on HAM mode (Package-2)	53	21	31-03-2023	15-12-2023	742.25	HAM	8L	PSK Infrastructures and Projects Private Limited	Odisha
969	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole – Paradip Section of NH-53 (Old NH – 5A) from Km.0.00 to Km.18.00(Package-1)	53	18	31-03-2023	15-12-2023	711.00	HAM	8L	Agrawal Infrabuild Private Limited	Odisha

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
970	4 Laning of Talcher to end of Kamakhyanagar Bypass km 8.844 - km 15.725 of NH-149 and km 301.875 - km 335.946 of NH-53 (Pkg-I)	53 & 149	41.73	31-01-2018	21-02-2019	605.47	EPC	4L	MonteCarlo Ltd. - Iron Triangle Ltd. (JV)	Odisha
971	4 laning of End of Kamakhyanagar Bypass - Duburi from km. 335.946 to km 388.382 (Pkg-II)	53	51.1	11-02-2026	20-04-2026	0.90	EPC	4L PS	Batreddy Venkata Krishna Reddy	Odisha
972	Rehabilitation and Upgradation of NH-149 from Km.0.000 to Km.68.280 (Pallahara to Pitiri section) to 2-lanes with paved shoulders under NHDO-IV in the state of Odisha on EPC Mode	149	68.28	25-05-2026	09-06-2026	2.37	EPC	2L	Meenashri Construction Private Limited	Odisha
973	Birmitrapur - Brahmani Bypass end of NH-23	143	29.1	19-07-2017	10-12-2018	449.70	EPC	4L PS	GKC Projects Ltd.	Odisha
974	Urgent Repair and Maintenance of existing road of Birmitrapur Town area from Km 211.200 to Km 215.900	143	4.7	19-10-2022	26-12-2022	11.19	Item Rate	2L	RKD Construction Pvt. Ltd.	Odisha
975	Brahmani Bypass Rajmunda	143	46.95	28-12-2017	31-12-2018	366.56	EPC	4L PS	RKD Construction Pvt.	Odisha
976	4-L of Rajamunda to Barkote Section of NH-23 from km. 287.200 to km. 337.185	143	49.99	16-01-2018	17-12-2018	394.00	EPC	4L PS	Gayatri Projects Limited	Odisha
977	Installation of Metal Beam Crash Barrier (MBCB) in various locations of Rajamunda-Barkote section of NH-23 (New NH-143) from Km.287.200 to Km. 337.185 in the State of Odisha	143	49.75	06-06-2025	19-06-2025	2.74	EPC	4L	H.S.J. Enterprise	Odisha
978	Rimuli Koida km 163 - km 206 of NH 215	520	43.2	31-01-2018	12-05-2018	540.00	EPC	4L PS	Montecarlo Limited	Odisha

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
979	6L Major Bridge including Approaches from Km.172.895 to Km.173.670 of NH-520	520	0.77	05-05-2021	18-09-2021	62.00	EPC	6L	Barbrik Projects Ltd.	Odisha
980	Bed Protection works to a thickness of 750 mm with Self Compacting Concrete (SCC) of average size of 330 m×80 m with curtain walls from km. 172+895 to Km.173+670 at 6-Lane Major Bridge Over Kanupur Spillway channel in Rimuli- Koida Section of NH-215(New NH -520) in the state of Odisha.	NH 520	0.775	22-02-2024	05-06-2024	20.24	Item Rate	6L	Barbrik Project Limited	Odisha
981	Operation, Maintenance and Incident Management of Rimuli- Koida section of NH-520 from Km.163.000 to 206.200 in the State of Odisha	520	43.2	07-04-2026	04-05-2026	9.36	EPC	4L	KR.Logistics & Construction Pvt. Ltd	Odisha
982	Koida- Rajamunda (Pkg-II) km 206.00 - km 259.453 of NH 215	520	53.25	31-01-2018	08-05-2018	0.00	EPC	4L	KMC - RKD (JV)	Odisha
983	Urgent Repair and Maintenance/Strengthening of existing 2-Lane Road from Ch.234.280 to Ch.235.600 at Roxy (De-scoped length) in the Stretch of Koida to Rajamunda Section of NH-215 (New NH-520)	NH-520	1.32	29-11-2021	17-01-2023	2.59	Item Rate	2L PS	Kapilash Infrasel Projects Pvt. Ltd.	Odisha
984	O&M of 4L Bhubneshwar - Puri Section from km. 0.00 to km. 56.500 of NH-316	316	56.5	08-05-2026	22-06-2026	8.87	OMT	4L	Shiva Buildtech Pvt. Ltd.	Odisha

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
985	Maintenance from Km 0.000 to Km 56.500 of Bhubaneswar-Puri Section of NH-316 (Old NH-203) in the State of Odisha.	316	56.5	21-02-2024	11-03-2024	28.45	OMT	4L	Abhipsa Construction, Bhubaneswar.	Odisha
986	Maintenance from Km. 0.000 to Km. 67.238 of Bhubaneswar-Puri section of NH-316 (Old NH-203) in the State of Odisha.	316	67.238	16-12-2024	24-01-2025	8.70	OMT	4L	SBB Constructions Pvt. Ltd.	Odisha
987	Balance Work of Puri By Pass Road of Bhubaneswar-Puri Section from km. 56.500 to km. 67.500	316	10.9	09-06-2026	16-07-2026	1.46	EPC	4L PS	Shiva Buildtech Pvt. Ltd.	Odisha
988	Construction of New Bridges/Structures, Repairs of Existing Four Lane Highway from Baleshwar to Kharagpur section of NH-60 (new NH-16) from Km 0.000 to Km 119.300 in the State of Orissa and West Bengal and its Operation and Maintenance under NHDP Phase-1 to be executed as BOT (Toll) on DBFOT Pattern	16	119.3	12-03-2012	01-01-2013	471.05	BOT Toll	4L	IL&FS Transportation Networks Ltd.	Odisha, West Bengal
989	Viluppuram (Km.0.000) to Puducherry (Km.29.000)	332	29	17-03-2021	25-11-2021	1013.00	HAM	4L	Dilip Buildcon Ltd.	Puducherry, Tamil Nadu
990	Puducherry (Km.29.000) to Poondiyankuppam (Km.67.000)	32	38	17-03-2021	15-11-2021	1228.00	HAM	4L	Dilip Buildcon Ltd.	Puducherry, Tamil Nadu
991	Four Laning of Pondicherry - Tindivanam from km. 0.00 to km. 37.29	66	38.62	12-03-2024	15-01-2008	0.22	BOT Toll	4L	K L Enterprises	Puducherry, Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
992	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VI) from Junction with Patiala-Samana-Patran road (SH-10) near Ghagga village to Junction with Patiala-Bathinda road (NH-7) near Bhawanigarh (Km 157+250 to Km 188+830)	7 ,SH-10	30.91	12-07-2021	23-05-2022	733.00	EPC	4L	Shiv BuildIndia Pvt. Ltd. - Mehta construction Co. (JV)	Punjab
993	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VII) from Junction with Patiala-Bathinda road (NH-7) near Bhawanigarh to Junction with Ludhiana-Malerkotla (SH-11) near Bhogiwal village (Km 188+830 to km 225+770)	7 ,SH-11	36.94	20-07-2021	11-07-2022	881.00	EPC	4L	Ceigall India Ltd.	Punjab
994	Jalandhar-Pathankot (Punjab/J&K Border) (from Km. 4.23 to Km. 117.75/4.00 & km.4.00 to km. 16.35) of NH-44	44	125.87	08-04-2015	28-03-2017	123.23	OMT	4L	Prakash Asphaltings and Toll Highways (India) Ltd.	Punjab
995	4L of km. 4.230 to km. 26.00 of Jalandhar - Pathankot Section of Old NH- 1A (Contract Package No. NS-16 (PB))	44	21.77	20-03-2001	30-08-2001	60.90	EPC	4L	Bumihiway SDN. BHD.	Punjab
996	Bal. work of 4L of Bhogpur - Mukerian from km. 26.00 to km. 70.00 of Old NH- 1A (Contract Package No. NS-38 (PB))	44	44	18-11-2009	22-02-2010	359.96	EPC	4L	IVRCL Infrastructures & Projects Ltd.	Punjab
997	4L of km. 110.450 to km. 117.750 and km. 4.00 to km. 16.350 of Pathankot - Jammu Section of Old NH- 1A (Contract Package No. NS-36 (PB))	44	19.65	30-06-2005	22-11-2005	90.11	EPC	4L	Venkat Rao Infra Projects Pvt. Ltd.	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
998	Elevated structure including approaches from km.352+675 to km.354+430 and VUP at km.355+400 including approaches at Phagwara City	44	2.55	07-03-2019	05-07-2019	117.90	EPC	6L	Ceigall India Ltd.	Punjab
999	Flyover at km 315.200 & entry ramp from km 320.300 to km 321.200 i/c FOB at km 320.840 and construction of Additional 2L on both sides of existing 4L ROB at km 311.865 along with approaches and VUP at km 311.770 along with improvement of NH-44	44	3.5	06-01-2021	15-03-2021	81.99	EPC	6L	Ram Kumar Contractor	Punjab
1000	Flyover at Km 260.800 at Mandi Gobindgarh (Punjab) and other Miscellaneous works of NH-44	44	1	19-01-2021	19-04-2021	21.46	EPC	6L	New India Contractors & Developers Pvt Ltd	Punjab
1001	Construction of 6 Foot Over Bridges at various locations on Panipat - Jalandhar section	44	162	27-06-2023	25-09-2023	6.24	Item Rate	6L	Satish Aggarwal & Co	Punjab
1002	Operation & Maintenance including Routine Maintenance and Incident Management of Six Lane Panipat-Jalandhar Section of NH-1 (New NH-44) from Km 272.000 to Km 387.100 in the State of Punjab	44	115.1	13-08-2024	22-08-2024	5.33	Item Rate	6L	Dhingra Brothers (India)	Punjab
1003	Phagwara to Jalandhar (from Ch. 352+7300 to Ch. 387+100) part of Panipat-Jalandhar section of NH-1 (New NH-44)	44	34.37	15-09-2025	24-10-2025	5.52	Item Rate	6L	Dhingra Brothers (India)	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1004	Operation & Maintenance including Routine Maintenance and Incident Management of Six Lane Panipat-Jalandhar Section of old NH-1 (New NH-44) from Km 272.000 to Km 352.730 in the State of Punjab.	44	80.73	09-10-2025	20-11-2025	6.23	Item Rate	6L	A. S. Patel	Punjab
1005	Strengthening and Rehabilitation along with integrated routine maintenance (incl. incident management) of 6 lane Panipat - Khanna Section NH-44 (old NH-1) from Km. 212.000 (near Ghaggar User Fee Plaza) to Km. 272.000 (near Khanna) in the state of Punjab on Item Rate (Percentage) basis.	44	60	18-03-2026	01-06-2026	222.00	Item Rate	6L	SRSC INFRA PRIVATE LIMITED	Punjab
1006	Laddowal Bypass (Km. 0.000) to (Km. 17.041) Linking with NH-95 with NH-1 Via Laddowal Seed Farm of NH-95 in Punjab	5	17.04	18-05-2016	28-06-2017	392.00	HAM	4L	Eagle Infra Pvt. Ltd.	Punjab
1007	Service road from km 9.135 to km 9.645, km 11.000 to km 11.450 and Construction of U-Turn at km 16.632 at Ludhiana (Ladowall Bypass Section)	95	1	23-09-2022	30-11-2022	2.16	Item Rate	4L/6L	NKC Constructions Pvt. Ltd.	Punjab
1008	4L Elevated section from Samrala Chowk (Km. 0.000) to Ludhiana Municipal Limit (Km. 12.951) of NH-95 in Punjab	5	12.95	31-03-2017	10-10-2017	756.27	EPC	4L/6L	Gammon Engineers & Contractors Pvt. Ltd. - SP Singla Constructions Pvt. Ltd. (JV)	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1009	4 Lane Elevated Highway between Samrala Chowk (Design Chainage km 0+000) to Ludhiana Municipal Limit (Design Chainage km 12+951) of NH-95 in the State of Punjab-Replacement of Expansion Joints of existing Flyovers/ROB from km 1+570 to km 5+010	95	3.44	26-10-2022	26-12-2022	1.52	Item Rate	4L/6L	Rebuild struct Associates	Punjab
1010	4L PS Tallewal-Barnala section from existing km. 114 to km 136.07 of NH-71 (New NH No. 703) including Barnala Bypass from existing km. 136.070 of NH-71 to existing km. 149.00 of NH-64	703	29.64	26-12-2024	14-09-2016	2.05	EPC	4L	Manvi Construction Company	Punjab
1011	Shifting and Installation of Toll Equipment from Km 132.965 (Jagjitpura) to Toll Plaza at Km 127.400 Village Malian of Moga-Tallewal-Barnala Section NH-703	703	0.001	26-02-2024	14-03-2024	0.81	Item Rate	4L PS	N.B.Construction Company	Punjab
1012	Operation & Maintenance including Incident Management Services for four lanes with paved shoulders of Moga-Tallewal section of NH-71 (New NH-703) from Design Chainage 77.950 to 116.600 in the State of Punjab.	703	38.65	27-06-2025	21-07-2025	2.52	Item Rate	4L PS	Dhingra Brothers (India)	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1013	Development of four lanes with paved side shoulder of Tallewal-Barnala section of NH-71(New NH No.703) from existing Km.114 to Km.136.07 including construction of Barnala bypass from existing Km.136.07 of NH-71 to existing Km.149.00 of NH-64 in the state of Punjab under NHDP-IV	703	29.64	28-12-2015	14-09-2016	275.99	EPC	4L	Punj Liyod Limited VRC Constructions Pvt Ltd JV	Punjab
1014	Improvement of Amritsar Bypass by construction of additional structures and service road on NH-1 (km 448.510 - km 473.068)	3	24.55	04-09-2015	30-11-2015	229.34	EPC	4L	Varaha Infra Ltd.	Punjab
1015	Short term repair, routine maintenance and incident Management of Amritsar Taran Taran- Harike Section from Km 112.575 to Km 158.500 of NH-15 (New NH-54) including Harike Bypass from Km 158.500 to Km 168.400	54	55.825	25-07-2022	20-08-2022	2.71	Item Rate	4L	ROADLINK INFRATECH PVT LTD	Punjab
1016	Periodic Renewal and Operation and Maintenance of Amritsar Tarn-Taran- Harike section from km. 112.575 to km. 168.400 in the State of Punjab.	54	55.825	20-02-2024	01-04-2024	11.79	Item Rate	4L	Satish Aggarwal & Co	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1017	Operation & Maintenance of Amritsar-Tarn Taran-Hariker Section from km 112.575 to km 168.400 of NH-54 including Hariker Bypass in the State of Punjab (L= 55.825 Km) on Performance Based Maintenance Contract (PBMC) Mode	54	55.825	18-07-2025	18-08-2025	78.55	PBMC	4L PS	Satish Aggarwal & Co	Punjab
1018	O&M of 4L PS of Hariker-Zira-Faridkot section from existing Km 166.925 to 221.380 of NH-15 (New NH-54)	54	56.7	30-08-2024	23-06-2016	5.33	EPC	4L PS	Prem Kumar Bansal projects LLP	Punjab
1019	Faridkot-Kotkapura-Bathinda section of NH-15 (New NH.No 54) from existing Km 221.380 to Km 287.615	54	62.115	30-08-2024	18-06-2016	5.33	EPC	4L PS	Prem Kumar Bansal projects LLP	Punjab
1020	PBMC works of Four lane of Hariker-Faridkot-Kotkapura-Bathinda section of NH-15 (New NH-54) from Km. 168.400 to Km. 287.615 in the state of Punjab through PBMC Contracts IV	54	116.92	26-05-2025	30-07-2025	63.18	PBMC	4L PS	Gurbachan Singh	Punjab
1021	Short term repair, routine maintenance and Incident Management of Four lane Bathinda city section of old NH-64 E (New NH-54) from km. 0+000 to Km. 10+800 and Overlay on MCW from Ch. 3+100 to 4+800 & from 6+230 to 7+150 in the State of Punjab for the period of 1 year	54	10.8	04-12-2025	16-01-2026	2.31	Item Rate	4L	Shivam Construction Co.	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1022	6L of Jodhpur Romana (Bathinda) - Mandi Dabwali (Punjab Haryana Border) section of NH-54 from km. 0.000 to km. 27.400 of NH-54	54	27.4	26-02-2021	11-08-2023	621.00	HAM	6L	Ceigall India Ltd.	Punjab
1023	Rehabilitation and Up-Gradation of 4L Zirakpur to Patiala Section from Km 0.000 to Km 50.000 of NH-64 (New NH-7)	07	50	28-02-2024	01-03-2024	3.93	Item Rate	4L	VMAKS Constructions Private Limited	Punjab
1024	4L Zirakpur to Patiala section of NH-64 (NH-07) from Km. 0.000 to 50.000 under NHDP -IV	64	0.8	23-08-2022	13-09-2022	3.99	EPC	4L	VMAKS Constructions Private Limited	Punjab
1025	Overlay work on 4-lane Rajpura to Patiala from Chainage Km.28.110 to Km.50.00 and Existing Patiala Bypass Section of NH-64 (New NH-07) from Chainage Km 50.00 to Km 69.280	64	41.17	22-09-2023	25-10-2023	14.31	Item Rate	4L PS	Shri Balaji Constructions	Punjab
1026	Milling and BC Overlay of Zirakpur to Rajpura Section of NH-64 (New NH-07) from Km. 0.000 to Km. 28.110	64	28.11	02-11-2023	12-12-2023	5.77	Item Rate	4L PS	Rajinder Infrastructure Private Limited	Punjab
1027	Operation and maintenance including Incident Management of Zirakpur to Patiala of NH-64 (New NH-07) from km. 0.000 to km. 50.000 under NHDP-IV in the State of Punjab.	07	50	28-04-2026	01-06-2026	11.87	Item Rate	4L	New India Contractors & Developers Pvt Ltd	Punjab
1028	4L of Patiala bypass section from km 50.000 to km 69.870 of NH-64 (New NH-07)	7	19.28	11-03-2015	17-06-2015	305.00	EPC	4L	VMAKS Constructions Private Limited	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1029	4L of End of Patiala Bypass to start of Sangrur Bypass section from km 69.870 to km 110.720 of NH-64 (New NH-07)	7	41.44	26-06-2015	07-08-2015	218.00	EPC	4L	Graystone Infratech Private limited	Punjab
1030	Improvement and routine maintenance of 4L Patiala Bypass Section from Km 50.000 to Km 69.280 of NH-64 (New NH - 07)	07	19.28	18-11-2022		5.54	Item Rate	4L	A. S. Patel	Punjab
1031	Improvement and Routine maintenance of 4L Sangrur Bypass to Patiala Bypass from km 69.280 to km 110.720 of NH-64 (New NH-07)	07	41.44	18-11-2022	26-02-2015	5.54	Item Rate	4L	A. S. Patel	Punjab
1032	Operation and Maintenance of 4L PS from Km 110.720 to Km 123.900 (Sangrur bypass) and from km 144.900 to Km 149.960 (Dhanaula Bypass) of NH-64(New NH 7)	7	18.24	17-12-2014	13-07-2015	351.00	EPC	4L PS	A. S. Patel	Punjab
1033	Milling and BC overlay of four lane with paved shoulder of end of Patiala bypass to end of Sangrur bypass section of NH-64 (New NH-67) from Km 69.280 to 123.900 in the State of Punjab.	64	54.62	09-11-2023	01-02-2024	10.60	Item Rate	4L PS	NKC Constructions Pvt. Ltd.	Punjab
1034	Repair, routine maintenance and Incident Management of Start of Sangrur to Punjab/Haryana Border section from Km 181.805 to Km 238.695 of NH-71 (New NH-52)	52	56.89	23-11-2023	15-12-2023	3.99	Item Rate	4L	VMAKS Constructions Private Limited	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1035	Strengthening of damaged road from 230.100 km to 230.400 km and bridge on Ch. 230.645 km in Khanauri of NH-52) on Sangrur to Pb/Hr stretch	52	0.4	23-11-2023	29-12-2023	0.96	Item Rate	4L	N.B.Construction Company	Punjab
1036	Operation & Maintenance of 4-lane start of Patiala bypass to Start of Sangrur Bypass Section of NH-64 (New NH-07) from km. 50.000 to km. 110.720 in the State of Punjab	07	60.72	09-09-2024	27-09-2024	2.64	Item Rate	4L	KAMDHENU CONSTRUCTION	Punjab
1037	Strengthening/ Bituminous overlay work and Routine maintenance including incident management of Sangrur to Dogal Kalan Section of NH-52 from km.181.805 to km 211.390 of in the State of Punjab	52	29.56	02-01-2025	06-02-2025	19.52	Item Rate	4L	NKC Constructions Pvt. Ltd.	Punjab
1038	O&M of Patiala Sangrur section of NH-7 from Ch. 50.000 to Ch. 123.900 on short term bases including incident management services in the State of Punjab for the period of 1 year	07	73.9	15-12-2025	01-02-2026	9.90	Item Rate	4L	Gaurav Singh	Punjab
1039	End of Sangrur Bypass to Tapa from design Chainage 123.900 to 144.900 & 149.960 to 175.000 section of NH-64 (New NH No-7)	7	46.91	02-01-2025	21-08-2014	3.26	EPC	4L PS	Spiral Construction Corporation	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1040	4L LVUP alongwith approaches between existing km 172.500 to Km 174.000 on Barnala-Bathinda Section of old NH-64 (new NH-07)	7	1.5	23-11-2021	06-01-2022	11.49	Item Rate	4L	Varinder Kumar Contractor	Punjab
1041	4L PS of Tapa to Bathinda section from Km. 168.00 to 209.500 of NH No. 07	7	41.35	09-08-2024	28-07-2015	4.16	EPC	4L PS	Gurbachan Singh	Punjab
1042	PBMC works of Four lane of Bathinda-Tapa-Sangrur section of NH-07 from Km. 123.542 to Km. 220.265 in the State of Punjab through PBMC Contracts.	07	96.72	10-02-2026	10-04-2026	160.95	PBMC	4L PS	Shivam Construction Company- Ramesh Kumar Bansal(JV)	Punjab
1043	4L PS of Lambra – Shahkot section from existing Km. 12.000 to Km. 44.600 (Design Ch. From Km. 12.120 to Km. 45.500) including construction of Nakodar and Shahkot bypasses of NH-71 (New NH-703)	703	33.38	08-04-2015	30-09-2015	369.12	EPC	4L	Gaurav Singh	Punjab
1044	Operation and maintenance including incident management services for 4 Lane of Lambra-Shahkot-Moga Section of NH-703 from Km.12.120 - 77.200 in the state of Punjab	703	65.08	03-02-2026	16-04-2026	97.69	PBMC	4L	Saraswati Buildcon	Punjab
1045	4-laning of Ludhiana-Talwandi (km 85.98 to km 92.00) section of NH-95 under NHDP-III on EPC basis.	5	6.02	26-11-2014	06-07-2015	37.81	EPC	4L	Ceigall India Ltd.	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1046	Operation and maintenance of Ludhiana-Talwandi Section of old NH-95 (New NH-05) from Km. 86.000 to Km. 151.000 and Incident Management System in the State of Punjab	95	65	17-05-2022	01-07-2022	1.50	Item Rate	4L PS	VMAKS Constructions Private Limited	Punjab
1047	4/6 laning of Ludhiana Talwandi section of old NH-95 (new NH-05) from km 92.000 to 170.000 (length-78km) in the State of Punjab to be executed on BOT (Toll) on DBFOT basis under NHDP Phase - Balance work of Project Highway	95	6.02	30-05-2022	27-07-2022	28.80	Item Rate	4L/6L	Sri Kaushal Sharma	Punjab
1048	Proposal for kaner replacement and gap filling by new plantation on the Ludhiana-Talwandi Section of Old NH-95 (new NH-05) from Km. 85.980 to Km. 170.000 in the State of Punjab	5	84.02	29-07-2022	26-08-2022	0.81	Item Rate	4L PS	VMAKS Constructions Private Limited	Punjab
1049	Repair and Rectification of defect and deficiencies at the Risk and Cost of concessionaire of Project Highway from km 92.000 to 170.000 on Ludhiana Talwandi section of old NH-95 (new NH-05)	95	78	17-10-2022	30-11-2022	13.04	Item Rate	4L/6L	NKC Constructions Pvt. Ltd.	Punjab
1050	Rehabilitation and Strengthening work by Overlaying of 4/6 laning of Ludhiana-Talwandi section from km 85.980 to 92.000 of NH-05	95	6.02	14-11-2022	26-12-2022	7.52	Item Rate	4L	NKC Constructions Pvt. Ltd.	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1051	Strengthening and major maintenance work from Km 85.980 to Km 170.000 of NH-05	5	84.02	15-03-2024	01-09-2024	92.43	PBMC	4L PS	RDCPL-SCC (JV)	Punjab
1052	Talwandi - Ferozepur	5	23.66	28-02-2018	15-01-2019	207.00	EPC	4L	Ceigall India Ltd. - Shiv Buildtech Pvt. Ltd. (JV)	Punjab
1053	Bhatinda - Malout from km. 0.00 to km. 38.642	7	38.67	27-11-2019	13-07-2020	278.60	EPC	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Punjab
1054	Ambala - Chandigarh from km. 5.735 to km. 39.960 of Old NH-22 and km. 0.000 to km. 0.870 of Old NH-21	152	35.1	29-06-2005	15-05-2006	298.90	BOT Toll	4L	GMR ENERGY LTD	Punjab
1055	6L of IT City Chowk to Kurali Chandigarh Road	205A	31.23	12-07-2021	10-10-2022	726.00	EPC	4L	Ashoka Buildcon Limited	Punjab
1056	2L PS/4L of Khemkaran to Gurdaspur (Package-II) [Khemkaran to start of Amritsar Bypass] from km. 22.673 to km. 71.496	354	48.82	19-03-2018	27-07-2018	149.90	EPC	4L/2L PS	Ceigall India Ltd. Inderjit Mehta Construction Pvt. Ltd. (JV)	Punjab
1057	Short Term Operation & Maintenance of Khemkaran to Mannan NH-354 from Km. 22.673 to 71.496 in the State of Punjab	354	48.823	23-01-2024	06-02-2024	1.25	Item Rate	2L/4L PS	Jassu Construction Company	Punjab
1058	2L PS/4L of Khemkaran to Gurdaspur (Package-V) [Ramdas to Gurdaspur] km 140.00 - km 187.492 and 4.19 km CoS (Kartarpur Corridor)	354	51.68	22-03-2018	13-12-2018	149.49	EPC	4L/2L PS	Ceigall India Ltd. Inderjit Mehta Construction Pvt. Ltd. (JV)	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1059	Strengthening of NH-354 (Old SH-25) of Section Ramdas to Gurdaspur (Pkg-V) from Design chainage Km.140.000 to Design Chainage Km.187.492 for length of 47.492 Km in the State of Punjab	354	47.492	27-01-2025	18-02-2025	40.46	Item Rate	4L PS	Gurbachan Singh	Punjab
1060	Kharar(km15.765) to Kurali(kn29.90) oh NH-205 in Punjab	205	14	24-09-2015	18-12-2016	212.24	EPC	4L	VMAKS Constructions Private Limited	Punjab
1061	Routine maintenance and Incident Management (Including Ambulance service for existing Kharar-Banur-Tepla of NH-205A) of 4L of Kharar-Kurali section of New NH-205 from Km 16.200 to Km 29.900 in the State of Punjab.	205	13.7	04-07-2024	19-08-2024	5.50	Item Rate	4L PS	Suraj Construction Company	Punjab
1062	Kiratpur - Kurali from km. 28.60 to km. 73.20	205	44.6	01-12-2006	09-02-2008	43.92	BOT Toll	4L	BSC-C&C Kurali Toll Road Ltd	Punjab
1063	Short Term Maintenance Contract STMC of Amritsar-Ghoman-Tanda Section of NH-503A (Total Length 42.1 KM) in District Gurdaspur & Hoshiarpur in the State of Punjab.	503A	42.1	09-01-2026	06-02-2026	8.20	Item Rate	2L PS	Jagson Constructions Limited	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1064	Routine maintenance and Incident Management Chandigarh - Kharar Section from (Km 0.000) to Kharar (km 10.185) of NH-21 and NH-95 and Kharar-Kurali section of (New NH-205) from Km. 16.200 to Km. 29.900 in the State of Punjab.	05 & 205	23.885	13-11-2025	15-12-2025	8.24	Item Rate	4L	New India Contractors & Developers Pvt Ltd	Punjab
1065	4L of Phagwara -Rupnagar from km. 0.00 to km. 80.82 of NH-344A	344A	80.82	22-08-2016	06-10-2017	1367.00	HAM	4L	GR Infra Projects Ltd	Punjab
1066	4L of Pathankot-Amritsar from km 6.082 to km 108.502	54	101.68	16-10-2009	30-05-2010	423.19	BOT Toll	4L	IRB Infrastructure Developers Ltd.	Punjab
1067	Rectification of Blackspot by Construction of Underpass at Sohal Town on Pathankot - Amritsar Section of NH-15 from Km.6.082 to Km.108.502 at Ch. 43+500	54	0.9	01-09-2023	20-01-2024	19.91	EPC	4L	Vijay Kumar Contractor	Punjab
1068	Kharar Km. 10.185 (Design Chainage) to Samrala Chowk, Ludhiana Km 86.199 (Design Chainage) In the State Of Punjab	5	76.01	09-08-2016	15-03-2017	1600.00	HAM	4L/6L	Ashoka Kharar Ludhiana Road Limited	Punjab
1069	One Time maintenance of Bypassed Section (Samrala City Road) on Kharar - Ludhiana section of NH-05	05	6.875	22-07-2021	23-08-2021	2.19	EPC	4L/6L	Bhambhu Builders	Punjab
1070	Four Laning of Jalandhar-Amritsar of NH 1 from 407.1 to km 456.1	3	48.74	25-05-2005	30-05-2006	184.00	BOT Toll	4L	IVRCL Infrastructures & Projects Ltd.	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1071	Six Laning of Jalandhar - Amritsar Section of NH-1 from Km.387.100 to Km.407.100 (Bidhipur Dhilwan)	3	20	28-11-2013	20-01-2014	358.22	EPC	6L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Punjab
1072	Operation & Maintenance of Bidhipur To dhilwan section of NH-1 (New NH-03) from Km. 387.100 to km. 407.100	3	20	02-11-2022	24-01-2023	28.89	Item Rate	6L	Gurbachan Singh	Punjab
1073	Short Term Operation & Maintenance of Bidhipur to Verka Junction Section of NH-01 (New NH-03) from Km. 387.100 to Km. 456.100 in the State of Punjab	3	69	23-01-2024	06-02-2024	2.24	Item Rate	4L/6L	ROADLINK INFRATECH PVT LTD	Punjab
1074	Operation & Maintenance of Jalandhar-Amritsar section of NH-03 from Km 387.100 to Km 456.100 Bidhipur to Verka junction in the state of Punjab for 7 years on Performance Based Maintenance Contract (PBMC) mode.	3	69	29-01-2026	17-04-2026	102.29	PBMC	4L/6L	Gaanesh Kartikey Construction Private Limited	Punjab
1075	Amritsar - Wagah Border section of NH-1 from km 456.100 - km 492.030	3	35.93	31-08-2007	12-06-2008	664.20	BOT Annuit y	4L	Rohan Rajdeep Infra Private Limited	Punjab
1076	Road lighting work on four laning of Amritsar - Wagah section of old NH -01 (new NH-03) from km. 450+000 km to km.489+900	3	39.9	02-02-2023	20-02-2023	4.36	Item Rate	4L	Dhingra Brothers (India)	Punjab

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1077	Short Term Maintenance Contract of NH-354 2-Lane/4-Lane of Section Amarkot Town to Start of Amritsar Bypass from Chainage Km 34+293 (Amarkot) to Chainage Km 71.496 (Mannan) in the State of Punjab.	354	37.203	26-12-2025	19-03-2026	3.81	Item Rate	2L/4L PS	Alaukik Developers	Punjab
1078	Malout - Abohar - Sadhuwali	7	65	31-03-2021	06-01-2022	918.00	HAM	4L	Ceigall India Ltd.	Punjab, Rajasthan
1079	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-04) (Ch. 78+800 to Ch. 115+700) [HR/Raj Border to Jn. with SH-44]	148N	36.9	09-03-2019	10-12-2019	997.11	EPC	8L	H.G. Infra Engineering Limited	Rajasthan
1080	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-05) (Ch.115+700 to Ch. 151+840) [Jn. at SH-44 to Jn. Keshopura road]	148N	36.14	09-03-2019	10-12-2019	947.00	EPC	8L	KCC Buildcon Pvt. Ltd.	Rajasthan
1081	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-06) (Ch.151+840 to Ch. 183+000) (Keshopura Road - Junction with NH-11)	148N	31.16	09-03-2019	20-11-2019	931.00	EPC	8L	KCC Buildcon Pvt. Ltd.	Rajasthan
1082	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-07) (Ch.183.000 to Ch. 214.260) (Junction with NH-11 - Start of RoB near junction with NH-11A)	148N	31.26	28-05-2019	07-02-2020	946.00	EPC	8L	Gawar Construction Ltd	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1083	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-08) (Ch. 214.260 - Ch. 247.31) [Start of RoB near junction with NH-11A to Junction with MDR-1 (Baonli-Jhalai road)]	148N	33.05	11-02-2020	07-11-2020	880.11	EPC	8L	H.G. Infra Engineering Limited	Rajasthan
1084	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-09) (Ch. 247.310 to Ch. 292.950) [Junction with MDR-1 (Baonli-Jhalai road) to End of Interchange on NH-166 near village Mui]	148N	45.64	26-02-2020	18-12-2020	1258.11	EPC	8L	H.G. Infra Engineering Limited	Rajasthan
1085	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-11) (Ch. 319.400 to Ch. 331.030) [Hardeoganj village near Indergarh to Major Bridge on Mej River]	148N	11.63	19-06-2020	22-05-2021	887.55	EPC	8L	Larsen & Toubro Ltd.	Rajasthan
1086	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-12) (Ch. 331.030 to Ch. 359.170) [Major Bridge on Mej River to Junction with SH-37A]	148N	28.14	18-06-2020	01-04-2021	1071.27	EPC	8L	G R Infraprojects Limited	Rajasthan
1087	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-13) (Ch. 359.170 to Ch. 388.420) [Junction with SH-37A to Junction with NH- 76]	148N	29.25	18-06-2020	25-03-2021	939.88	EPC	8L	CDS Infra Projects Limited	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1088	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-14) (Ch. 388.420 to Ch. 419.000) [Junction with NH- 76 to Junction with NH-12 near village Ummedpura]	148N	30.58	30-06-2020	24-05-2021	786.00	EPC	8L	Dhaya Maju Infrastructure (Asia) Sdn. Berhad - Crescent EPC Projects & Technical Services Ltd.	Rajasthan
1089	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-16) (Ch. 427.300 to Ch.452.420) [Major bridge over Takli river near Nayagaon Jageer village to Rajasthan/MP Border]	148N	25.13	08-07-2020	05-01-2021	613.79	EPC	8L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Rajasthan
1090	4L Greenfield spur from Delhi-Vadodara Greenfield expressway near Bandikui to Jaipur	NE4C	66.92	30-03-2022	11-11-2022	1368.00	HAM	4L	G R Infraprojects Limited	Rajasthan
1091	Strengthening with Overlaying on 6L Gurgaon-Kotputli-Jaipur Section from Km. 107.100 to Km. 188.000 of NH-48 (Old NH-8)	48	76.52	30-06-2023	01-08-2023	402.47	Item Rate	6L	Patel Infrastructure Limited	Rajasthan
1092	Strengthening with Overlaying on Six lane Gurgaon – Kotputli – Jaipur section from Km 188.000 to Km 268.300 of NH 48 (Old NH- 8)	48	78.314	30-06-2023	01-08-2023	404.65	Item Rate	6L	Patel Infrastructure Limited	Rajasthan
1093	Routine maintenance and incident management of Gurgaon - Kotputli - Jaipur section of NH-08 (New NH-48) from Km. 107+100 to Km. 273+000 in the state of Rajasthan	NH-48	161.2	05-09-2023	15-12-2023	10.33	Item Rate	6L	New India Contractors & Developers Pvt Ltd	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1094	Balance works of 6L of Jaipur Ring Road from Agra Road (Km. 0.300) to Ajmer Road (46.700) section	148C	46.4	06-01-2025	18-01-2018	0.84	EPC	6L	Himalayan Infracorp Private Limited	Rajasthan
1095	Operation and Maintenance of six lane Jaipur Ring Road (Southern Corridor) from Km. 0.300 to 46.700, NH -148C (length 46.400 km) in the state of Rajasthan	NH-148C	46.4	07-04-2025	30-04-2025	7.73	Item Rate	6L	Tirupati Enterprises	Rajasthan
1096	Six Laning of Jaipur-Kishangarh from km 273.500 to km 363.885	48	90.39	01-03-2002	01-04-2003	8.11	BOT Toll	6L	GVK International NV and Leighton Contractors (India) Private Limited with GVK International	Rajasthan
1097	Additional Works on 6L Jaipur-Kishangarh-Ajmer-Beawar section of NH-48, NH-448 and NH-58	58	5.78	27-06-2022	06-09-2022	247.64	EPC	6L	Apex Tarmac Pvt. Ltd.	Rajasthan
1098	6L flyover at the junction of Bhankrota (Ch. 278.278), Narsinghpura (Ch. 282.640), Mahalan (Ch. 301.090), Mokhampura (Ch. 312.347), Padasoli (Ch. 339.879) and 3L Flyover at Heerapura Junction (Ch. 278.891) on Jaipur Kishangarh section of NH-8 (New NH-48)	48	6.268	17-06-2022	13-09-2022	108.80	EPC	6L	J.K. Associates	Rajasthan
1099	Operation and Maintenance of six lane Jaipur - Kishangarh highway from km. 273.500 to km. 363.885 of NH-48 in the state of Rajasthan	48	90.385	20-03-2025	20-03-2025	37.17	Item Rate	6L	LNA Infraprojects Pvt. Ltd	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1100	Strengthening and Overlay on six-lane Jaipur-Kishangarh section from km 273.500 to km 363.885 of NH-48 (Length 90.385 km) in the state of Rajasthan on item-rate	48	90.385	18-09-2025	09-12-2025	39.32	Item Rate	6L	Shri Balaji Constructions	Rajasthan
1101	Kishangarh (km 0.000) to Gulabpura (km 90.000) of NH-79A and NH-79 in Rajasthan	48	90	27-12-2016	21-02-2018	1031.95	BOT Toll	6L	IRB Infrastructure Developers Ltd.	Rajasthan
1102	Gulabpura (Km 90.000) to Chittorgarh (Km 214.870) of NH-79 in Rajasthan	79	124.87	30-09-2016	04-11-2017	1239.82	BOT Toll	6L	IRB Infrastructure Developers Ltd.	Rajasthan
1103	Chittorgarh-Udaipur Section of NH76	48	93.5	23-09-2016	03-07-2017	1405.00	BOT Toll	6L	TRIL Roads Pvt. Ltd.	Rajasthan
1104	Six Lane Greenfield Udaipur Bypass [Connection between NH- 76 at Existing Km. 118.500 at Debari to NH-8 Km. 287.400 at Kaya Village] (Pkg-IV)	48	23.88	27-04-2017	30-11-2017	891.00	HAM	6L	Sadbhav Engineering Pvt. Ltd.	Rajasthan
1105	Swaroopganj - Pindwara Section from km. 264.00 to km. 248.70 of NH-14 & Pindwara - Udaipur from km. 0.00 to km. 104.724 of NH-76	27	120.02	25-03-2022	01-04-2022	793.02	EPC	4L	Jai Buildcon Pvt Ltd	Rajasthan
1106	Swaroopganj - Pindwara Section from km. 264.00 to km. 249.70 of NH-14 & Pindwara - Udaipur from km. 0.00 to km. 29.00 of NH-76 (Contract Package EW-II RJ-I)	27	43.3	31-05-2005	08-12-2005	173.34	EPC	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1107	Bekaria - Gogunda from km. 29.00 to km. 73.00 of NH-76 (Contract Package EW-II RJ-II)	27	44	30-07-2005	06-11-2005	411.60	EPC	4L	SOMA-BSCPL (JV)	Rajasthan
1108	Gogunda - Udaipur from km. 73.00 to km. 104.724 of NH-76 (Contract Package EW-II RJ-III)	27	31.73	31-05-2005	14-01-2006	208.08	EPC	4L	Ranjit Tarmat (JV)	Rajasthan
1109	Tolling operation, Maintenance, and Transfer of Abu Road to Swaroopganj Section (From 646+000 to Km 677+000) of NH-27 in the state of Rajasthan	27	31	15-12-2021	16-12-2021	741.70	InvIT	4L	National Highways Infra Projects Pvt. Ltd.	Rajasthan
1110	Chittorgarh - Kota	27	160.5	21-03-2021	16-12-2021	22.23	OMT	4L	Kalthia Engineering & Construction Ltd.	Rajasthan
1111	Chittorgarh Bypass (RJ-6) km.253 to km. 213	27	40	30-06-2005	30-06-2005	227.65	Item Rate	4L	China Gezhouba Water & Power(Group) Co. Ltd.	Rajasthan
1112	Kota to Chittorgarh (RJ-7) km.316 to km. 253	27	63	30-06-2005	30-06-2005	274.96	Item Rate	4L	CEC - Hindustan Construction Company Ltd. (JV)	Rajasthan
1113	Kota to Chittorgarh (RJ-8) km 381 to km 316	27	65	30-06-2005	30-06-2005	237.44	Item Rate	4L	Punj Lloyd Infrastructue Ltd.	Rajasthan
1114	Tolling, operation, Maintenance & Transfer of Chittorgarh Bypass to Kota Section (from km 891.929 to Km 1052.429) of NH-27	27	160.5	30-03-2021	15-12-2021	1193.40	TOT	4L	National Highways Infra Projects Pvt. Ltd.	Rajasthan
1115	Kota bypass on NH-76 Contract Package (RJ-4)	27	26.42	30-05-2005	12-04-2006	205.51	Item Rate	4L	IRB KOTA TOLLWAY PVT LTD	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1116	Cable Stayed Bridge across Chambal river on Kota Bypass (Contract Package RJ-05)	27	1.4	03-01-2024	07-11-2006	0.40	EPC	6L	IRB KOTA TOLLWAY PVT LTD	Rajasthan
1117	Construction of Kota Bypass on NH-76 on East-West Corridor-Contract Package No. EW-II (RJ-4)	27	26.42				EPC	4L PS		Rajasthan
1118	Kota - Baran section of NH-27 from km. 1080.263 to km. 1184.322	27	104.06	25-02-2025	20-10-2005	7.44	EPC	4L	M M Construction	Rajasthan
1119	Kishangarh-Ajmar- Beawar from km 364.125 - km 396.00 and km 0.00 to km 58.245	448 & 58	93.56	21-04-2009	14-11-2009	795.00	BOT Toll	6L	Kishangarh-Beawar NH-8 Tollway Pvt. Ltd.	Rajasthan
1120	Gomati Chauraha - Udaipur km 177.00 - km 260.100 of NH-8	58	79	12-03-2012	18-04-2012	914.50	BOT Toll	4L	Sadbhav Engineering Pvt. Ltd. (Shreenathji Udaipur Tollway Pvt Ltd)	Rajasthan
1121	Sangariya (near Chautala)-Rasisar (near Bikaner) (Phase-I) (AJ/SR-Package-2)	754K	24.3	03-06-2019	20-12-2021	575.00	EPC	6L	Krishna Constructions.	Rajasthan
1122	Sangariya (near Chautala)-Rasisar (near Bikaner) (Phase-I) (AJ/SR-Package-3)	754K	35	13-09-2019	17-10-2020	504.89	EPC	6L	Dineshchandra R. Agrawal Infracon Pvt. Ltd. - Ganeshgarhia Construction Co. (JV)	Rajasthan
1123	Sangariya (near Chautala)-Rasisar (near Bikaner) (AJ/SR-Package-4)	754K	27	15-10-2019	24-06-2020	405.00	EPC	6L	Krishna Constructions.	Rajasthan
1124	Sangariya (near Chautala)-Rasisar (near Bikaner) (Phase-I) (AJ/SR-Package-5)	754K	25	15-10-2019	07-10-2020	355.62	EPC	6L	Raj Shyama Constructions Pvt. Ltd.	Rajasthan
1125	Sangariya (near Chautala)-Rasisar (near Bikaner) (Phase-I) (AJ/SR-Package-6)	754K	30	14-10-2019	18-10-2020	405.00	EPC	6L	Gawar Construction Ltd	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1126	Sangariya (near Chautala)-Rasisar (near Bikaner) section of NH-754K (Phase-I) (AJ/SR-Package-7)	754K	30	08-03-2019	30-06-2021	330.80	EPC	6L	Rajendra Singh Bhamboo Infra Pvt. Ltd.-A.G. Constructor (J.V.)	Rajasthan
1127	Sangariya (near Chautala)-Rasisar (near Bikaner) (Phase-I) (AJ/SR-Package-8)	754K	25	08-03-2019	23-10-2020	435.41	EPC	6L	VRC construction (India) Pvt Ltd.- S&P Infrastructure Developers Pvt. Ltd.(JV)	Rajasthan
1128	Sangariya (near Chautala)-Rasisar (near Bikaner) (AJ/SR-Package-9)	754K	27.5	01-10-2019	01-07-2020	495.00	EPC	6L	Raj Shyama Constructions Pvt. Ltd. - RCC Developers Ltd. (JV)	Rajasthan
1129	Rasisar (near Bikaner)-Deogarh (near Dhandhaniya) (Phase-I) (AJ/RD-Package-1)	754K	28.1	10-10-2019	19-10-2020	426.69	EPC	6L	NKC Projects Private Limited	Rajasthan
1130	Rasisar (near Bikaner)-Deogarh (near Dhandhaniya) (Phase-I) (AJ/RD-Package-2)	754K	30	08-03-2019	09-01-2020	484.85	EPC	6L	NKC Projects Private Limited	Rajasthan
1131	Rasisar (near Bikaner)-Deogarh (near Dhandhaniya) (Phase-I) (AJ/RD-Package-3)	754K	30	10-10-2019	22-01-2020	452.29	EPC	6L	NKC Projects Private Limited	Rajasthan
1132	Rasisar (near Bikaner)-Deogarh (near Dhandhaniya) (Phase-I) (AJ/RD-Package-4)	754K	30	08-03-2019	06-12-2019	414.75	EPC	6L	VRC-VCL-CIL JV	Rajasthan
1133	Rasisar (near Bikaner)-Deogarh (near Dhandhaniya) (Phase-I) (AJ/RD-Package-5)	754K	28	08-03-2019	25-11-2019	424.19	EPC	6L	NKC Projects Private Limited	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1134	Rasisar (near Bikaner)-Deogarh (near Dhandhaniya) (Phase-I) (AJ/RD-Package-6)	754K	29.658	09-10-2019	31-07-2020	399.35	EPC	6L	NKC Projects Private Limited	Rajasthan
1135	Deogarh (near Dhandhaniya)-Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-1)	754K	22.14	11-06-2019	13-03-2020	333.77	EPC	6L	VRC Constructions (India) Pvt. Ltd.	Rajasthan
1136	Deogarh (near Dhandhaniya)-Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-2)	754K	27	03-06-2019	12-02-2020	348.26	EPC	6L	VRC Construction (India) Pvt. Ltd. - Varindera Construction Ltd. - S&P Infrastructure Developers Pvt Ltd (JV)	Rajasthan
1137	Deogarh (near Dhandhaniya)-Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-3)	754K	24	03-06-2019	08-12-2020	454.62	EPC	6L	NKC Projects Private Limited	Rajasthan
1138	Deogarh (near Dhandhaniya)-Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-4)	754K	25	03-03-2020	25-11-2020	379.98	EPC	6L	Lakshmi Infrastructure & Developers Pvt Ltd	Rajasthan
1139	Deogarh (near Dhandhaniya)-Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-5)	754K	28	02-03-2020	18-03-2021	368.00	EPC	6L	NG Projects Ltd.	Rajasthan
1140	Deogarh (near Dhandhaniya)-Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-6)	754K	25	12-02-2020	12-08-2021	560.18	EPC	6L	Lakshmi Infrastructure & Developers Pvt Ltd	Rajasthan
1141	Deogarh (near Dhandhaniya)-Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-8)	754K	27.1	23-03-2020	18-10-2021	479.98	EPC	6L	Jiangxi Construction Engineering (Group) Corporation Ltd.-MKC Infrastructure Limited (JV)	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1142	4L of Beawar- Pali- Pindwara Section of NH 14 (km 0.000 to km 244.120)	14	244.12	10-05-2011	19-12-2011	2388.00	BOT Toll	4L	Larsen & Toubro Ltd.	Rajasthan
1143	Construction of VUP at Km 69.90 for Sojat Town near Ganga Petrol Pump and Flyover at Km 112.736 on NH-62	62	1.812	14-02-2020	06-07-2020	34.44	EPC	4L	Ramesh Kumar Bansal	Rajasthan
1144	Four Laning of Mahua-Jaipur from Km 120.00 to Km 228.00	21	108	13-05-2005	20-03-2006	483.00	BOT Toll	4L	Jaipur-Mahua Tollway Limited	Rajasthan
1145	4L of Bharatpur-Mahua from km. 63.00 to km. 120.00 of Old NH 11	21	57	07-03-2005	10-04-2006	96.00	BOT Toll	4L	Madhucon Projects Ltd	Rajasthan
1146	4 Lane from Km 299.000 to 346.540 (Darah-Jhalawar-Teendhar section) of NH-12.	52	48.88	04-10-2017	24-05-2018	1123.63	HAM	4L	Darah Jhalawar Highways Privated Limited	Rajasthan
1147	Strengthening and Maintenance of 4L Jaipur-Reengus section of NH-52 (Old NH-11) from Km. 246.300 to Km. 298.075	52	51.842	13-06-2023	13-07-2023	77.51	BOT Toll	4L	K K Gupta Construction Pvt.	Rajasthan
1148	Reengus-Sikar Section of NH-52	52	43.887	31-03-2011	05-03-2012	227.51	BOT Annuity	2L PS	Reengus - Sikar Exressway Pvt. Ltd.	Rajasthan
1149	Rajsamand-Bhilwara	758	87.25	26-11-2012	09-10-2013	676.10	BOT Toll	4L	Sadbhav Engineering Pvt. Ltd.	Rajasthan
1150	Bhilwara-Ladpura	758	68	11-09-2013	04-03-2014	184.50	EPC	2L PS	Laxmi Builders	Rajasthan
1151	Rectification of 01 No Black Spot Identified by MoRTH at Km. 5+900 (JK Circle)	758	1.46	16-03-2022	27-04-2022	21.76	BOT Toll	4L	K K Gupta Construction Pvt.	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1152	Operation Maintenance of Two Laning with Paved Shoulder of Bhilwara Ladpura section of NH 758 From km 87.250 to Km 155.000 (Total length 67.750 kms) in Rajasthan on Performance Based Maintenance Contract (PBMC)	758	67.75	02-01-2025	14-02-2025	40.01	PBMC	2L PS	ABS Construction Co.	Rajasthan
1153	Gangaria Baori Kalan-Serwa-Bakhasar section of NH-925 (km 0.000 to 136.520) and Sata Gandhav Section oh NH-925-A (km 0.000 to km 60.450)	925 & 925 A	196.97	19-02-2018	24-09-2018	765.52	EPC	4L/2L PS	GHV (India) Pvt Ltd.	Rajasthan
1154	Routine Maintenance & Periodic renewal work of 2 lane with PS/4 lane of Gangaria Baori Kalan-Serwa-Bakhasar section of NH-925 (km 0.000 to 136.520) and Sata Gandhav Section oh NH-925-A (km 0.000 to km 60.450)(Total length-196.970) in the state of Rajasthan on PBMC mode	925,92 5A	196.97	19-03-2025	02-04-2025	127.23	PBMC	2L/4L PS	LNA Infraprojects Pvt. Ltd	Rajasthan
1155	Tanot -Ramgarh-Bhadasar-Jaisalmer (NH-68)and Bhadasar(Mokal)-Sarkaritala up to Pakisthan Border (NH-968) (Pkg-BM/5)	68, 968	193.52	23-02-2018	23-04-2019	649.00	EPC	2L PS	Brij Gopal Construction Co. Pvt. Ltd. - Ramkey Infrastructure Ltd.(JV)	Rajasthan
1156	Raisinghnagar - Anupgarh - Gharsana - Rojri - Sattasar - Pugal- (Part-2) (Pkg-BM/6)	911	162.46	27-02-2018	27-02-2019	687.00	EPC	2L PS	G R Infraprojects Limited	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1157	Munabao(NH-25E)- Sundra- Myajlar- Dhanana-Asutar -Ghotaru-Tanot [Design Chinange Km 0.0 to Km 46.00 and km 82.60 to Km 310.467]	70	273.87	26-03-2018	01-01-2019	1438.29	HAM	4L/2L PS	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Rajasthan
1158	Strengthening of the existing road from Sundra to Binjrad ka tala Via myajlar from Km 46.000 to Km 82.600 of NH 70	70	36.6	09-10-2023	02-01-2024	17.35	Item Rate	4L/2L PS	Mundan Construction Company	Rajasthan
1159	Khajuwala-Poogal - Dantour- Jaggsar- Gokul- Goddu -Ranjeetpura- Charanwala- Naukh-Bap section of NH	911 & 911 A	212.1	27-03-2018	22-05-2019	895.00	HAM	2L/4L	Gawar Construction Ltd	Rajasthan
1160	Rajasthan Border (Km 0.000) to Salasar (km 154.141) of NH-52 and 58 (old-65) in Rajasthan	52&58	154.14	26-11-2012	06-02-2014	142.00	BOT Toll	2L PS	Galfar Engineering & Contracting SAOG	Rajasthan
1161	4L of Rajasthan Border (Km. 0.000) to Salasar (Km. 154.141) of NH-52 and NH-58 in Rajasthan	NH-65(New NH-52&58)	154.14	26-11-2012	06-02-2014	941.30	BOT Toll	4L/2L PS	SALASAR HIGHWAYS PRIVATE LIMITED	Rajasthan
1162	Salasar (Km 151.141) to Nagaur (Km 270.735) of NH-65 in Rajasthan	58	120	30-06-2016	28-03-2017	480.00	HAM	2L PS	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Rajasthan
1163	Bikaner (km 4.20) to Phalodi (km 163.5) of NH - 15 in Rajasthan	11	159.17	27-08-2014	14-10-2015	844.48	BOT Toll	4L/2L PS	IRCON International Limited	Rajasthan
1164	Phalodi (km 163.400) to Jaisalmer (km 323.857) of NH- 15 in Rajasthan	11	160.46	25-08-2023	11-09-2015	24.00	EPC	2L/4L	Brahmaputra Infrastructure Ltd.	Rajasthan
1165	De-scoped section of NH-68 (Km 123.550 to 125.573) & Jaisalmer-Phalodi section of NH-11 (km 105.143 to 265.600)	6,811	162.48	25-08-2023	14-10-2023	24.76	Item Rate	2L PS	Brahmaputra Infrastructure Ltd.	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1166	Bar-Bilara-Jodhpur (Km 0.000 to Km 111.000) of NH-112 in the State of Rajasthan	112	109.65	30-06-2016	27-03-2017	649.00	EPC	4L PS	Larsen & Toubro Ltd.	Rajasthan
1167	Construction of VUP with RE wall Approaches and Service Road from Km 42.650 to Km 43.450 on 4L Bar-Bilara-Jodhpur Road of NH-25	25	0.8	29-09-2020	15-12-2020	12.95	EPC	4L	E5 Infrastructure Pvt. Ltd.	Rajasthan
1168	Jodhpur Ring Road Package-I [4-laning of Dangiawas (Km. 96.595) to Jajiwal (Km. 283.500)]		74.619	19-12-2017	14-12-2018	1161.00	HAM	4L	Gawar Construction Ltd	Rajasthan
1169	Jodhpur-Pokaran (2LPS)	125	164.43	31-05-2022	25-07-2015	16.72	EPC	2L PS	Bhimji Velji Sorathia Construction Pvt. Ltd.	Rajasthan
1170	2L PS Jodhpur-Pokaran Section of NH-125 from km 11+000 to 16+700, km 18+560 to 51+740, km 53+070 to 101+400, km 126+500 to 175+433 (Total length 136+143 km)	#####	136.14	09-07-2025	24-06-2022	12.06	EPC	2L/4L PS	Shree Construction Enterprises	Rajasthan
1171	Jaisalmer-Barmer (4/2LPS)	68	131	30-08-2015	30-08-2015	298.77	EPC	2L PS	Brahmaputra Infrastructure Ltd.	Rajasthan
1172	Routine Maintenance & Periodic renewal work of Two-Lane with paved shoulders of Jaisalmer-Barmer Km 0.00 to Km 122.880 & 144.500 to Km 153.034 (Total length 131.414) of NH-68 in the state of Rajasthan on Performance Based Maintenance Contracts (PBMC) mode	6,868	131.41	09-04-2024	31-05-2025	79.36	PBMC	2L/4L PS	Tansingh Chouhan	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1173	Barmer-Sanchore-Gujarat Border (Upto Gandhav Bridge) Section of NH-15 from Km 153.000 to 259.300	68	106	07-10-2022	13-08-2015	26.57	EPC	4L/2L PS	Bhimji Velji Sorathia Construction Pvt. Ltd.	Rajasthan
1174	2L PS /4L of Gandhav Bridge to Gujarat Border from km.259.300 to km. 297.200 of NH-68	68	37.9	01-11-2019	01-11-2019	40.14	OMT	4L/2L PS	Mahavir Sharma	Rajasthan
1175	Barmer-Sanchore-Gujarat Border (Upto Gandhav Bridge) Section of NH-68 from km 153.000 to km 259.300	68	106.3	07-10-2022	14-12-2022	26.57	EPC	2L/4L PS	Bhimji Velji Sorathia Construction Pvt. Ltd.	Rajasthan
1176	BC overlay work on Barmer Sanchore Gujarat Border (upto Gandhav Bridge) section of NH-68 from KM 153.034 to 259.300 in the State of Rajasthan	68	106.27	29-02-2024	13-03-2024	71.10	Item Rate	2L/4L PS	Varindera Constructions Limited (Lead Member of JV - Varindera Constructions Ltd. and Vijai Construction (India) Pvt. Ltd.)	Rajasthan
1177	4 Laning of Jaipur to Deoli Section of NH-12 (Km 18.700 to km 165.000)	52	148.77	14-10-2009	14-06-2010	306.00	BOT Toll	4L	IRB Infrastructure Developers Ltd.	Rajasthan
1178	Deoli (Km 165/0) to Jn. of NH-76 on Kota Bypass	12	82.52	12-05-2020	05-01-2011	12.19	BOT Toll	4L	Shiva Build Tech	Rajasthan
1179	Reconstruction & Rehabilitation Bituminous Pavement Works and Incidental Works of Deoli-Kota Section of NH- 12 (New NH- 52) from Km. 165.00 to Talabgaon Junction (Design Km.167.624 to Km. 205.724) (Package-1)	52	38.1	22-12-2020	16-03-2021	89.08	Item Rate	4L	Murari Lal Agarwal - Bharat Spun Pipes and Construction Company (JV)	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1180	Operation & Maintenance of Four Laning of Deoli-Kota Section of NH-12 (New NH-52) from Km 167+624 to Km 250+144 (Approx. Length 83.04 Kms)	52	82.52	12-05-2020	27-08-2020	12.18	OMT	4L PS	Laxmi Builders	Rajasthan
1181	Jhalawar- RJ/MP Border (2L PS) under Jhalawar-Biaora-Bhopal Corridor	52	62	28-09-2022	15-01-2014	3.97	EPC	2L PS	Jogendra Choudhary	Rajasthan
1182	Operation & Maintenance of 2L PS of Jhalawar-Rajasthan /M.P. Border section of NH-12 (NEW NH-52) from km. 346.540 to km. 408.700	NH-52	62.16	28-09-2022	05-12-2022	3.97	Item Rate	2L PS	Jogendra Choudhary	Rajasthan
1183	2L PS of Nimbijiodha (near Ladnu) - Degana - Merta City from km. 0.00 to km. 139.90 of NH-458	458	139.9	09-07-2013	21-01-2014	273.78	EPC	2L PS	Shiva Build Tech	Rajasthan
1184	Strengthening and Maintenance 2L PS of Nimbijiodha (near Ladnu) - Degana - Merta City from km. 0.00 to km. 139.90 of NH-458 pkg-1	458	128.1	25-05-2023	01-07-2023	69.59	PBMC	2L PS	LNA Infraprojects Pvt. Ltd	Rajasthan
1185	Jodhpur - Pachpedra Pkg-I(2/4 LPS)	25	86	11-04-2014	18-10-2014	212.40	EPC	2L PS	Sadbhav Engineering Pvt. Ltd.	Rajasthan
1186	Operation & Maintenance of 2L PS of Jodhpur-Pachpadra section of NH-25 from km. 95.140 to 114.610 and from km. 116.060 to 180.755	25	84.165	07-05-2026	11-06-2026	6.68	EPC	2L/4L PS	Jogendra Chodhary	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1187	Routine Maintenance & Periodic renewal work of 2 lane with PS/4 lane of Barmer-Bagundi km 0.00 to 74.100 of NH-25 (PBMC)	25	74.1	31-01-2025	20-03-2025	42.88	PBMC	2L/4L PS	NKC Constructions Pvt. Ltd.	Rajasthan
1188	Gulabpura(Km 69.267) to Uniara(282.936) of NH-148D in Rajasthan	148D	203.97	12-06-2015	30-10-2015	620.12	EPC	2L PS	Shree Construction Enterprises	Rajasthan
1189	Manoharpur - Dausa section of NH-11 A (New NH-148)	148	62.31	28-07-2016	20-10-2016	198.21	EPC	2L PS	H.G. Infra Engineering Limited	Rajasthan
1190	Short Term Improvement & Routine Maintenance of Two-lane with paved shoulders of Manoharpur-Dausa section of NH-11A (New NH-148) from Km. 0.000 (Design Ch. 0.000) to Km. 62.318 (Design Ch. 62.318)	148	62.318	13-07-2023	08-09-2023	42.71	Item Rate	2L PS	Espan Infrastructure (I) Limited	Rajasthan
1191	Dausa - Lalsot - Kothun section of NH11 A Extn. (Ch. 0.000 to Ch. 83.453)	23 & 148	83.45	28-07-2016	31-05-2017	881.00	HAM	4L/2L PS	PNC Rajasthan Highways Pvt. Ltd.	Rajasthan
1192	2L PS Sriganganagar to Raisinghnagar (Design Chainage -0.500 km to Design Chainage 101.000 km) (Package-1) on NH-911	911	102.07	29-10-2021	10-06-2022	553.89	HAM	2L PS	VRC Constructions (India) Pvt. Ltd.	Rajasthan
1193	2L PS of Karauli - Dholpur from km 83.960 to 184.460 of Old NH-11B	23	100.9	30-08-2024	16-09-2014	8.45	EPC	2L PS	A. S. Patel	Rajasthan
1194	Construction of 4 lane Major Bridge At Km. 171+760 on Karauli - Dholpur Section of NH- 11B Near Urmila Sagar Dam in the State of Rajasthan on EPC.	NH-11B (New NH-23)	100.9	12-01-2026	18-03-2026	23.85	EPC	2L PS	Shree Girrajjee Infra Height Pvt. Ltd	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1195	Parsoli - Gulabpura	148D	69	10-08-2020	11-01-2014	3.82	EPC	2L PS	Laxmi Builders	Rajasthan
1196	Two Laning with paved shoulders of Bheem-Gulabpura including Parasoli Bypass from Km 0+000 to Km 69+267 of NH-148D (Package-I & II)	NH-148D	69.267	03-01-2024	28-02-2024	39.52	PBMC	2L PS	Murari Lal Agrawal	Rajasthan
1197	Tonk (Km 1.300) to Sawaimadhopur (Km 69.750) of NH-116 in Rajasthan	552	66.8	01-08-2016	18-01-2017	248.74	EPC	2L PS	H.G. Infra Engineering Limited	Rajasthan
1198	2 L PS of Tonk- Sawaimadhopur Section on from km. 1.300 to km. 69.750 of NH-116	116	66.8	08-10-2024	14-10-2024	41.58	PBMC	2L PS	KCC Infra Private Limited	Rajasthan
1199	Lambia - Raipur (Package-II) from Km.163.800 to Km.218.563	458	54.76	28-03-2022	30-06-2014	6.63	EPC	2L PS	GR Infra Projects Ltd	Rajasthan
1200	Lambia - Raipur (Package-II) from Km.163.800 to Km.216.600	458	54.76	28-03-2022	09-04-2022	6.64	Item Rate	2L PS	Parul Construction Company	Rajasthan
1201	Strengthening, Short term Improvement and Repairing Maintenance on Lambia-Raipur Section Of NH-458 (Package -) From Km. 163.800(Existing Chainage Km.218.563)	458	54.763	09-03-2024	29-03-2024	67.66	Item Rate	2L PS	Shri Balaji Constructions	Rajasthan
1202	Two Laning with Paved Shoulders of Lambia-Raipur from Km. 163.800 to Km. 218.563	458	54.763	01-07-2025	09-08-2025	3.35	Item Rate	2L PS	SHRI KRISHNA AND COMPANY	Rajasthan

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1203	Operation, Routine Maintenance, Repair & Periodic renewal work of two lane with paved shoulder of Raisinghnagar-Poogal section (Desing Ch. 101.000 to Design Ch. 263.460) (Length 162.46 km) in the State of Rajasthan (Package-2) on Performance Based Maintenance Contracts (PBMC) mode	911	162.46	26-02-2026	28-05-2026	79.24	PBMC	2L PS	Shivam Construction Co.	Rajasthan
1204	Four Laning of Agra-Bharatpur from km 17.756 to km 62.295 of NH-21	21	44.54	30-07-2005	06-09-2006	195.00	BOT Toll	4L	Oriental Structural Engineers Pvt. Ltd.	Rajasthan, Uttar Pradesh
1205	4L Bypasses for Jagatpur, Babuganj, Unchahar, Alapur Bypass, and Sai river bridge of Raebareli- Prayagraj section of NH-30	24B	24.185	18-07-2022	01-12-2022	426.72	EPC	4L	R&C Infra - JPS (JV)	Rajasthan, Uttar Pradesh
1206	Four Laning of Sultanpur to Varanasi (PKG-I) [from Sultanpur (Km 134.700) to Jaunpur (Km 209.230)]	56	74.53	24-08-2015	01-01-2016	986.00	EPC	4L	Gayatri Projects Limited	Rajasthan, Uttar Pradesh
1207	Uncha Nagla - Dholpur Section of NH-123 (0.000 to 75.008).	123	75	10-08-2015	24-02-2016	261.11	EPC	2L PS	H.G. Infra Engineering Limited	Rajasthan, Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1208	Strengthening/Improvement and Routine Maintenance of Two Lane with Paved Shoulder of Uncha Nagla –Khanua - Roopwas - Dholpur Section of NH-123 from km. 00.00 to km. 75.008 (Total length 75.008) in the state of Rajasthan/UP	123	75.008	11-12-2024	18-01-2025	35.69	EPC	2L PS	LNA Infraprojects Pvt. Ltd	Rajasthan, Uttar Pradesh
1209	Bangalore Chennai Expressway Phase-III – Package II (Walajahpet to Arakkonam) from Km 180.000 to Km 204.500	NE-7	24.5	14-09-2021	16-07-2022	832.00	HAM	4L/6L	KCC Buildcon Pvt. Ltd.	Tamil Nadu
1210	6L of Maduravoyal to Sriperumbudur Section from Km. 13.800 to Km. 37.000 of NH-4 through State Highways Department	48	23.2	22-11-2021	14-02-2022	380.80	Item Rate	6L	State PWD	Tamil Nadu
1211	Operation and Maintenance of Maduravoyal to Sriperumbudur from Km 13.800 to km 37.000 section of NH-4	48	23.2	09-10-2024	01-04-2023	7.10	OMT	4L	Babuji Civil Construction	Tamil Nadu
1212	Four laning of Hosur to Krishnagiri	44	45.4	26-02-2002	26-02-2002	185.37	EPC	4L	Shakthikumar M Sanchetti Ltd & Bholasingh Jaiprakash	Tamil Nadu
1213	Operation and Maintenance of Hosur-Krishnagiri section of NH-44 from Km.33+130 to Km.93+000	44	59.87	14-10-2024	01-12-2024	8.14	Item Rate	6L	Shiva Buildtech Pvt. Ltd.	Tamil Nadu
1214	6-laning of Krishnagiri (Km.0.000) to Walajahpet (Km.148.300) section on NH-46 under NHDP-V	48	148.3	31-03-2010	07-06-2011	1250.00	BOT Toll	6L	Larsen & Toubro Ltd.	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1215	Four laning of Krishnagiri to Vaniyambadi	48	50.11	20-11-2002	20-12-2001	242.45	EPC	4L	Patel - KNR (JV)	Tamil Nadu
1216	Four laning of Vaniyambadi to Pallikonda	48	50.76	21-11-2001	21-11-2001	271.61	EPC	4L	ITD Cementation India Ltd	Tamil Nadu
1217	Four laning of Pallikonda to Walajahpet	48	47.33	20-02-2004	12-10-2001	249.62	EPC	4L	ITD Cementation India Ltd	Tamil Nadu
1218	Four laning of Walajahpet to Kancheepuram	48	36.2	23-03-2002	24-09-2001	143.65	EPC	4L	Larsen & Toubro Ltd.	Tamil Nadu
1219	Four laning of Kancheepuram to Poonamallee km 70.2 - km 13.8	48	56.4	31-05-2005	31-05-2005	255.90	EPC	4L	Afcon Infrastructure Ltd.	Tamil Nadu
1220	6L of Sriperumbudur to Karaipettai from Km 37.000 to Km 71.015 of NH 48	48	34.02	23-01-2019	24-05-2019	300.00	EPC	6L	KMC Constructions Ltd. - JSR Infra Developers Pvt.	Tamil Nadu
1221	Emergency Work for Providing Short Term Measures at 16 Nos of Hotspots along Maduravoyal to Sriperumbudur section of NH-48 from Km.13/800 to Km.37/000 in the State of Tamil Nadu	NH-48	23.2	04-01-2025	13-02-2025	1.18	Item Rate	4L/6L	VMI Constructions	Tamil Nadu
1222	4 Grade Separated Structures (Padi, Kathipara, Maduravoyal & Koyambedu - Improvement of Access to GQ by Free Flow Facilities along NH4, 5 & 205 within Chennai City	4, 5 & 205	3.8	09-03-2005	07-04-2005	196.00	Item Rate	2L	Som Dutt Builders - Simplex Infrastructure Ltd.	Tamil Nadu
1223	6 laning of Balance Work of Chennai - Tada from km. 21.40 to km. 54.40	16	33	29-12-2017	28-03-2018	379.21	EPC	6L	SPL Infrastructure Pvt. Ltd	Tamil Nadu
1224	4 laning of Chennai - Tada from km. 11.000 to km. 52.800	16	42.8	19-04-2001	08-06-2001	185.02	EPC	4L	Larsen & Toubro Ltd.	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1225	Operation & Maintenance of Chennai Tada Section of NH-5 from Km.11/000 to Km.21/400	NH-5	10.4	12-09-2025	27-07-2023	3.57	OMT	4L PS	NSPR Constructions (India) Pvt. Ltd.	Tamil Nadu
1226	Krishnagiri - Thumbipadi - Thoppur Ghat - Omalur from km. 94.00 to km. 180.00 (Package No. NS-2/BOT/TN-1)	44	86	30-09-2005	15-07-2006	372.70	BOT Toll	4L	Larsen & Toubro Ltd.	Tamil Nadu
1227	4 laning of km 156.000 to km 163.400 of Thoppurghat section on NH-7 in the State of TamilNadu (Pack No. NS-14/TN)	44	7.4	07-08-1999	29-12-1999	36.33	EPC	4L PS	PT Sumber Mitra Jaya	Tamil Nadu
1228	Four laning of from km.163/400 to km.180/00 from Thoppurghat to Thumbipadi section of NH-7 in the State of Tamil Nadu - (Contract Package no.NS-25-TN)	44	16.6	21-02-2005	27-02-2005	90.05	EPC	4L PS	JSR Constructions (P) Ltd	Tamil Nadu
1229	Thumbipadi-Namakkal from km. 180.00 to km. 248.625 (Package No. NS-2/BOT/TN-02)	44	68.63	30-09-2005	15-08-2006	253.50	BOT Toll	4L	IRB Infrastructure Developers Ltd.	Tamil Nadu
1230	Four laning of Km 180.000 to 199.200 of Bangalore - Salem - Madurai section of NH-7 (Thumbipadi to Namakkal) in the state of Tamilnadu Contract package No. NS-26/TN	44	19.2	05-01-2001	30-08-2001	133.64	EPC	4L PS	Bhagheeratha Engineering Ltd	Tamil Nadu
1231	Namakkul - Karur section including Namakkul Bypass	44	41.37	29-07-2006	29-07-2006	24.00	BOT Toll	4L	Reliance Infrastructure Ltd.	Tamil Nadu
1232	Four laning of Namakkal Bypass of NH-7 in the State of Tamil Nadu (Contract Package no.NS-27-TN)	44	8.4	01-05-2001	30-08-2001	37.17	EPC	4L	Vijay Engineering Enterprises	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1233	Rectification of Black Spot TN-(02)-641 by constructing a VUP(VUP-12x5.5M) at Km.278.020 (Thavittupalayam Village) in the project of Namakkal – Karur section of NH-44 (Old NH-7)	44	1	19-08-2021	10-11-2021	19.02	EPC	4L	VALAR & CO	Tamil Nadu
1234	Start of Karur Bypass - Dindigul from km. 292.600 to km. 305.600 (Contract Package No. NS2/BOT/TN-4)	44	77.725	21-11-2005	17-10-2006	376.07	BOT Toll	4L	TN (DK) Expressways Ltd.	Tamil Nadu
1235	Rectification of Black Spot TN-02 (287) by Construction of 6L V.U.P at Km 349.770 on NH-44, RE Wall & RE Wall approaches, 2L Service Road (B/s), Reconstruction/Widening of Culverts	44	0.67	07-05-2022	26-06-2022	19.63	EPC	4L	TTK Construction	Tamil Nadu
1236	Rectification of Blackspot (TN-02-596) by Construction of 4L V.U.P at Km 290.153 on NH-7 (New no. NH-44) Semmadai, RE Wall & RE Wall approaches, 2L Service Road (B/s)	44	0.7	09-05-2022	27-07-2022	17.83	EPC	4L	TTK Construction	Tamil Nadu
1237	Short Term measures for rectification of Accident Spots in Karur-Dindigul section at Km 298+700 (Karuppampalayam pirivu old sukkaliyur check post NH-44) & Km 345+500 (Viruthalaipatty Bridge) of NH-7 in the State of Tamil Nadu on Item Rate Basis	NH-44	1	09-03-2024	19-03-2024	0.14	Item Rate	4L PS	S. Kannan	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1238	Dindigul Bypass - Samyanallore from km. 373.275 to km. 426.00	44	53.05	30-09-2005	29-07-2006	283.50	BOT Toll	4L	Reliance Infrastructure Ltd.	Tamil Nadu
1239	Madurai - Kanyakumari from km. 0.00 to km. 243.170	44	243.17	29-11-2019	30-11-2005	0.00	EPC	4L	Cube Highway	Tamil Nadu
1240	Madurai to Kanyakumari from Km 000.000 to Km 52.300 Section of NH 7 under TOT Bundle-3	7	52.3	29-11-2019	20-10-2020		TOT	4L	Cube Highway	Tamil Nadu
1241	Madurai to Kanyakumari from Km 52.300 to Km 116.500 Section of NH 7 under TOT Bundle-3	7	64.2	29-11-2019	20-10-2020		TOT	4L	Cube Highway	Tamil Nadu
1242	Madurai to Kanyakumari from Km 116.500 to Km 180.00 Section of NH 7 under TOT Bundle-3	7	63.5	29-11-2019	20-10-2020		TOT	4L	Cube Highway	Tamil Nadu
1243	Madurai to Kanyakumari from Km 180.00 to Km 243.470 Section of NH 7 under TOT Bundle-3	7	63.47	29-11-2019	20-10-2020		TOT	4L	Cube Highway	Tamil Nadu
1244	Rectification of Blackspot TN-(03)-303 by Construction of 6Lane VUP of size 12x5.5m at Km 203.995 on Madurai Kanniyakumari Section of NH44 (Old NH7) RE Wall approaches 2Lane Service Road Reconstruction of 2 Nos of Minor Bridges etc. In the State of Tamil Nadu on EPC Mode	44	0.838	23-07-2024	19-08-2024	24.20	EPC	6L	Sindhu Muruga Construction Pvt. Ltd.	Tamil Nadu
1245	Salem - Kumarapalaym from km. 0.00 to km. 53.00 (Package No. NS-2/BOT/TN-06)	47	53.53	30-09-2005	19-07-2006	129.00	BOT Toll	4L	IVRCL Infrastructures & Projects Ltd.	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1246	Kumarapalayam - Chengalpalli from km. 53.525 to km. 102.035 (Package No. NS-2/BOT/TN-07)	47	48.51	30-09-2005	20-07-2006	17.50	BOT Toll	4L	IVRCL Infrastructures & Projects Ltd.	Tamil Nadu
1247	Chengapalli (km 102.035) to Neelambur (Km144.680) and Madukkarai (Km 170.880) to Walayar (K183.010) (Package No. NS-2/BOT/TN-08)	544	54.87	11-01-2010	09-09-2010	852.00	BOT Toll	4L/6L	IVRCL Infrastructures & Projects Ltd.	Tamil Nadu
1248	Operation and maintenance of 26.2 Km of Coimbatore Bypass from Neelambur to Madukkarai at Km 144+680 to Km 170+880 of NH544 in the state of Tamil Nadu	544	26.2	16-07-2025	01-08-2025	3.77	Item Rate	2L PS	K L Enterprises	Tamil Nadu
1249	Salem - A.Pallipatti from km. 0.00 to km. 35.60 in Tamil Nadu	179A	35.6				OMT	2L		Tamil Nadu
1250	Four laning of km 199/200 to km 207/600 of Salem Bypass Section on NH-7 in the State of TamilNadu (Pack No. NS-12/TN)	44	8.4	07-08-1999	29-12-1999	27.30	EPC	4L PS	SRC Projects Pvt Ltd	Tamil Nadu
1251	Thorapalli - Agraharam - Jittandahalli Section from km 23.350 to km 60.100 [Hosur to Dhamrapuri Pkg-2]	844	36.75	20-03-2020	07-12-2021	864.51	HAM	4L	Sunway Construction Sdn Bhd - RNS Infrastructure Ltd. (Consortium)	Tamil Nadu
1252	Jittandahalli to Dharampuri Section of NH-844 from km 60.100 to km 94.460 [Hosur to Dhamrapuri Pkg-3]	844	34.36	28-03-2020	22-08-2021	899.25	HAM	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Tamil Nadu
1253	Thoppur - Mettur - Bhavani - Erode from km. 0.00 to km. 85.00	544H	85	25-06-2025	04-08-2022	5.51	Item Rate	2L PS	Sun Constructions	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1254	Maintenance of Existing two laning from KL/TN border to Kanyakamri in the section Km 599.000 to 655.000 (one time improvement as Deposit work in selected stretch)	NH47	21.236	22-07-2022	01-08-2022	13.01	Item Rate	2L	KCC Buildcon Pvt. Ltd.	Tamil Nadu
1255	Operation & Maintenance of Nagercoil – Kavalkinaru Section from Km 0/000 to Km 16/276 of NH944(EPC) in the State of Tamil Nadu.	944	16.276	04-11-2025	28-11-2025	2.45	EPC	4L/2L PS	Lucky Associates	Tamil Nadu
1256	Strengthening under one-time improvement(DBM+BC) of abandoned NH/Bypass stretch of Existing road 2-Lane from KL/TN border to Kanyakamri in the section Km 599/000 to 655/000 (Deposit work in selected stretch) in the state of Tamil Nadu	66	4.53	30-12-2024	27-01-2025	12.29	Item Rate	2L	MJD Construction and Engineering Contractors Pvt Ltd.	Tamil Nadu
1257	Chennai Bypass	32&48	32.6	15-06-1998	15-06-1998	75.50	EPC	6L	Hindustan Construction Co Ltd Mumbai & IJM-SCL Joint Venture	Tamil Nadu
1258	Four Laning of Tambaram - Tindivaram section of Old NH 45 from Km 28.000 to Km 121.000	32	93	16-08-2001	09-05-2002	791.65	BOT Annuity	4L	GMR Tambaram - Tindivanam Expressways Ltd	Tamil Nadu
1259	4L to 8L widening of KCBT to Guduvanchery Section from km. 32.700 to km. 38.00 of NH-45	45	5.3	21-03-2025	16-04-2025	16.22	EPC	8L	Gurumurthy Engineering Enterprises	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1260	8L of Guduvanchery (Km 38.00) - Maraimalai Nagar (km 42.00) - Singaperumal Koil (47.00) - Chettipuniyam Mahindra city (51.300) Section of NH 45	45	13.3	18-02-2021	01-04-2021	209.09	EPC	8L	KCP Engineers Pvt. Ltd..	Tamil Nadu
1261	4L Tambaram to Tindivanam section of NH-32 (Old NH-45) from km 28.000 to km 121.000	NH-32	93	14-07-2022	21-10-2022	0.00	OMT	4L	Sindhu Muruga Construction Pvt. Ltd.	Tamil Nadu
1262	Construction of Foot Over Bridge at km 43.600 (Maraimalai Nagar) on Tambaram – Tindivanam section of NH-45	NH-32	0.003	25-04-2022	16-06-2022	1.60	Item Rate	8L	Govindaraj Contractor & Earth Movers	Tamil Nadu
1263	Construction of 06 Nos of New Toilet Blocks and Repairing 14 Nos of existing Toilet Blocks under Swatch Bharat Mission on Tambaram (Km28/000) to Tindivanam (Km121/000) Section of NH32(Old NH-45)	NH-32	0.001	17-01-2024	31-01-2024	2.83	Item Rate	Others	Bridge and Roads	Tamil Nadu
1264	Strengthening and Major Maintenance of the Existing Highway (i) from Km. 29+300 to Km. 31+700 (ii) from Km. 52.300 to Km 96.000 & iii) from Km. 101.000 to Km. 105.000 on Tambaram to Tindivanam section of NH-32 (Old NH- 45) in the State of Tamil Nadu	NH-32	50.1	14-06-2024	10-07-2024	43.90	Item Rate	4L	Suganya Constructions	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1265	Strengthening of the existing highway from Km.103+050 (Athur) to Km.119+800 (Salavathi) on Tambaram to Tindivanam section	NH-32	16.75	15-09-2025	14-10-2025	20.26	Item Rate	4L	Babuji Civil Construction	Tamil Nadu
1266	Tindivanam - Ulundurpet from km 121.00 to km 193.90	45	72.9	28-02-2006	16-10-2006	534.72	BOT Toll	4L	Ulundurpet Expressways Pvt. Ltd	Tamil Nadu
1267	Four Laning of Ulundupet-Padalur from km. 192.25 to km. 285.00 of Old NH-45 (Pkg VI-B)	38	93.89	28-02-2006	26-12-2006	460.00	BOT Toll	4L	IJM Corporation Berhad Ltd. - Shapoorji Pallonji & Co. Ltd.(JV)	Tamil Nadu
1268	Construction of VUP towards elimination of Blackspot location at Km 279/069 (Naranamangalam MRF) for the MoRTH identified Blackspot ID: TN(02)-068 in Ulundurpet - Padalur section of NH- 45 from Km 192/250 to Km 285/000 in the State of Tamil Nadu.	38	1.4	20-05-2022	13-06-2022	30.30	EPC	6L	Shri C.K. Rajan	Tamil Nadu
1269	4L of Padalur - Trichy section from km. 285.00 to km. 325.00 of NH - 45 (Pkg VI-C)	45	38.42	28-02-2006	25-11-2006	320.00	BOT Toll	4L	Indu Navayuga Infra Projects Pvt. Ltd.	Tamil Nadu
1270	Elimination of Blackspot TN-(02)-080 by Construction of 6 Lane VUP at Km. 296.771 on Padalur - Trichy section of NH-45	38	0.7	18-02-2022	18-04-2022	17.91	EPC	4L	SD Infra	Tamil Nadu
1271	Four Laning of Trichy Bypass - Tovarankurichi - Madurai from km. 0.00 to km. 124.840 of Old NH-45B	38	124.84	30-09-2005	09-02-2006	419.96	EPC	4L	Agarwal - JMC (JV)	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1272	O&M of 4L Trichy Bypass from Tovarankurichi - Madurai (km. 0.00 to km. 124.840) of Old NH-45B	38	124.8	07-01-2026	18-07-2018	8.41	Item Rate	4L	Jogendra Choudhary	Tamil Nadu
1273	Elimination of Black Spot ID No.TN-02-546 Melur Junction at Km 97.280 to Km 97.953 for the year 2015-18 on Trichy - Madurai section of NH-45B	38	0.673	07-05-2022	13-05-2022	3.57	Item Rate	4L	Sri S. Subbaiah & Co.	Tamil Nadu
1274	Elimination of 1 No. of Blackspot ID No. TN-02-62 at Km. 43.250 to Km. 43.750 for the year of 2015-18 on Trichy - Madurai section of NH-38	38	0.5	26-11-2021	10-12-2021	12.18	Item Rate	4L	KMC Associates	Tamil Nadu
1275	Elimination of 1 No of Blackspot ID No. TN-02-413 at Km. 80.846 to Km. 81.333 for the year of 2015-18 on Trichy - Madurai section of NH-38	38	0.487	26-11-2021	10-12-2021	9.96	Item Rate	4L	KMC Associates	Tamil Nadu
1276	Construction of 4L VUP at Km. 34.590 on Trichy - Madurai section of NH-38 (Kodumbalur Junction, RE Wall & Retaining Wall approaches, 2 Lane Service Road (B/s) etc.)	38	0.62	09-04-2022	13-06-2022	15.04	EPC	4L	KRS Constructions	Tamil Nadu
1277	Rectification of Blackspots TN-02-191 & 408 by 4L LVUP at Km. 18.647 on Trichy - Madurai section of NH-38 (Melapatchakudi & Kelapachakudi Junction)	38	0.44	09-04-2022	13-06-2022	8.91	EPC	4L	KRS Constructions	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1278	Elimination of Black Spot TN -41 (02) by construction of 4L VUP with 2L Service Road on both sides & junction improvement at Km 105.000 on NH-38	38	0.609	02-12-2020	31-12-2020	13.51	EPC	4L	Notch India Projects	Tamil Nadu
1279	Strengthening (DBM+BC) & Periodic Overlay of Trichy Bypass Tovarankurichi Madurai section of length 11.6km in the state of Tamil Nadu.	38	11.6	01-08-2023	02-09-2023	103.56	Item Rate	4L	EKK Infrastructure Limited	Tamil Nadu
1280	Construction of 4 Lane LVUP at Km 54/490 at Mukkan Bridge towards elimination of MoRTH identified Blackspot ID TN-(02)-332 for the year 2015-18 in Trichy - Madurai section of NH-38 (Old NH-45B) in the State of Tamil Nadu	38	0.71	26-10-2022	24-12-2022	14.60	EPC	4L	Sri S. Subbaiah & Co.	Tamil Nadu
1281	Operation and Maintenance of Trichy Bypass to Tovaramkurchi Madurai section of NH45B from km. 0.000 to km 124.840 on OMT Basis in the state of Tamilnadu (Pkg16).	38	124.84	25-07-2017	18-07-2018		OMT	4L	Eagledeep Trichy Bypass Toll ways India Pvt. Ltd.	Tamil Nadu
1282	Madurai - Tuticorin section from Km 138.800 to Km 266.865	38	128.07	09-09-2023	29-09-2023	5.28	Item Rate	4L	Lucky Associates	Tamil Nadu
1283	Strengthening of Madurai to Tuticorin section from Km 138.800 to Km 266.865 of NH-38 (Old NH-45B) in the state of Tamil Nadu on Item Rate basis	38	46.3	07-10-2024	16-10-2024	122.51	Item Rate	4L	CDR & Co. Constructions	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1284	2 lane with paved shoulders of Karur - Kangeyam section of NH-67 (KC-1)	67	59.2	20-08-2006	20-08-2006	131.01	EPC	2L PS	SRC Projects Pvt Ltd	Tamil Nadu
1285	2 lane with paved shoulders of Kangeyam - Coimbatore section of NH-67 (KC-2)	67	55.2	13-09-2006	20-08-2007	134.33	EPC	2L PS	SRC Projects Pvt Ltd	Tamil Nadu
1286	Trichy (135.800) to Karur (218.000) section of NH-67 - Trichy Bypass	81	79.82	05-03-2007	15-01-2008	516.00	BOT Toll	4L/2L PS	Reliance Infrastructure Ltd.	Tamil Nadu
1287	Rectification of Blackspots TN-02-545 by widening of Main carriageway from Km 187+525 to Km 188+625, widening of culverts, Drain, Bus Bay, Junction Improvement on Trichy - Karur section of NH 81.	81	1.1	22-03-2023	04-07-2023	5.83	EPC	2L/4L	SKP Constructions	Tamil Nadu
1288	Rectification of Blackspots TN-02-333 (KR Puram Kallukadai) by Construction of Service Road from Km 191+045 to Km 192+125 in NH 81	81	1.08	22-03-2023	04-07-2023	5.83	EPC	2L/4L	SKP Constructions	Tamil Nadu
1289	4L Multi-span Flyover at Km 127+700 (BHEL) on Thanjavur - Trichy section of NH-83 for Blackspot removal	83	1.2	14-08-2019	30-09-2019	41.31	Item Rate	4L	SD Infra Contractor	Tamil Nadu
1290	Operation and Maintenance including Incident Management for One year from Km 80.000 to Km 136.490 of Thanjavur to Trichy Section of NH-67 (New NH-83)	83	56.49	05-02-2025	10-03-2025	0.00	Item Rate	4L	SK Empire	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1291	Strengthening of Thanjavur to Trichy section from Km 80.000 to Km 128.480 of NH67 New NH83 in the State of Tamil Nadu on Item Rate Basis	83	4.62	07-10-2024	18-10-2024	28.13	Item Rate	4L	CDR & Co. Constructions	Tamil Nadu
1292	4L of Vadugapatti to Therkuvenganallur (Rajapalyam) section from km 36.000 to km 71.600 of NH-744	744	35.6	31-03-2022	12-04-2023	723.33	EPC	4L	KMC Construction Ltd.	Tamil Nadu
1293	Strengthening under one-time Improvement(DBM+BC) of abandoned NH/Bypass stretch of Existing road 2-Lane "Thirumangalam to Rajapalayam" Section of NH208(Old) NH744(New) in the State of Tamil Nadu	744	36.48	13-07-2024	22-07-2024	25.04	Item Rate	2L	M/s Vignesh and Co	Tamil Nadu
1294	Thanjavur - Pudukkottai section of NH 226 from Km.0/000 to Km.55/228	36	55.23	10-09-2014	14-11-2014	168.00	EPC	2L/4L	Gayatri-SPL(JV)	Tamil Nadu
1295	Annual Maintenance including Incident Management of Thanjavur – Pudukkottai Section from Km 174.000 to Km 229.228 of NH-36	36	55.228	25-09-2024	26-10-2024	2.92	Item Rate	2L PS	Shri S.Vellaichamy	Tamil Nadu
1296	Strengthening of 2 lane with paved shoulders of Thanjavur – Pudukkottai Section of NH-226 (New NH 36) from Km 0.0 to Km 55.228 in Tamil Nadu on PBMC Mode	36	55.228	27-01-2025	14-03-2025	43.84	PBMC	2L PS	V. M and CO	Tamil Nadu
1297	Tuticorin - Tirunelveli from km. 0.00 to km. 47.250	138	47.25	10-02-2010	26-04-2010	182.20	EPC	4L	Lucky Associates	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1298	Elimination of Black Spot TN- 64- 02 through Construction of 6 Lane Vehicular Underpass with 2 Lane Service Road on Both Sides at Km 14.150	138	0.723	15-02-2019	30-05-2019	20.69	Item Rate	4L	M. Sindhu	Tamil Nadu
1299	Elimination of Black Spot TN- 062 through Construction of Multi-span Flyover at Km 2+200 on Tuticorin – Tirunelveli section of NH-138	138	1	05-03-2019	25-07-2019	47.14	Item Rate	4L	P.K. Mookanambalam & CO	Tamil Nadu
1300	Strengthening of Tuticorin - Tirunelveli section from Km 6.160 to Km 47.250 of NH-138 (Old NH-7A) in the State of Tamil Nadu	138	41.09	01-08-2023	01-09-2023	30.95	Item Rate	4L	CDR & Co. Constructions	Tamil Nadu
1301	Operation and Maintenance of Four laning of Tuticorin to Tirunelveli section of NH-138	138	42.09	20-11-2024	06-02-2025	4.42	Item Rate	4L	Lucky Associates	Tamil Nadu
1302	Emergency Repair for Existing Carriageway from Mugaiyur (Km.86+115) to Koonimedu (Km.130+000) on Chennai to Puducherry section of NH-332A (ECR)	NH-332A	43.885	01-01-2025	22-12-2022	2.98	Item Rate	2L	Senthur Murugan Constructions.	Tamil Nadu
1303	One Time Maintenance and Enhancing Safety Provisions on Existing Carriage Way from Mamallapuram (Km.52+900) to Koonimedu (Km.130+000) on Chennai to Puducherry section of NH-332A (ECR)	NH-332A	77.1	11-01-2023	13-01-2023	9.38	Item Rate	2L	EKK Infrastructure Limited	Tamil Nadu
1304	4L of Madurai to Chettikulam from km.0.00 to km 7.30 of NH-785	785	7.3	29-03-2018	05-11-2018	544.23	EPC	4L	Kalpataru Projects International Limited	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1305	Short Term measures for rectification of 16 Nos of Hot spots/Accident Spot in Madurai – Chettikulam section of NH-785-I in the State of Tamil Nadu on Item Rate Basis	NH785	7.3	16-11-2024	12-12-2024	0.98	Item Rate	4L	K.SUNDARRAJAN AND SONS	Tamil Nadu
1306	Four Laning of Chettikulam to Natham section of NH-785	785	29.39	30-03-2018	05-11-2018	345.54	EPC	4L	Ksheerabad Construction Pvt. Ltd. - I Vetrivel - OM Sakthi Construction (JV)	Tamil Nadu
1307	4L of Natham - Thuvankurichi from km. 36.69 to km. 61.115 of NH-785E	785E	24.42	28-02-2019	28-02-2020	292.82	EPC	4L	R R Infraa Construction	Tamil Nadu
1308	Operation & Maintenance of Ennore Expressway from Km 0.000 to Km 7.538, Manali Oil Refinery Road from Km 0.000 to Km 5.600, Thiruvottiyur – Ponneri - Panchetti Road from Km 4.500 to 13.500 and Inner Ring Road from Km 18.000 to 25.000	56	29.138	15-01-2025	01-11-2023	5.87	EPC	4L/6L	VMI Constructions	Tamil Nadu
1309	6L of Tuticorin Port Road section of NH-7A (New NH-138) from Km 0.000 to Km 6.140	138	5.16	31-03-2023	05-07-2023	130.20	EPC	6L	P.S.T Engineering Construction	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1310	Strengthening under one time improvement to the abandoned stretches at valavanur town (km.10/0 -11/0), cuddalore new town & old town (km.57/762-72/7), B.Mutlur (km.97/0-97/210), vandigate (km.101/670-103/2), Lalpuram (km.105/0-105/090, km.105/290 -105/4), Velakudi (km.113/800-114/2), vallampadugai (km.115/100 - 116/280) of NH45A (Villupuram-Pondy-Cuddalore-Nagapattinam road) including construction of storm water drain, re-construction of box culvert, construction of paver block and retaining wall in the state of Tamilnadu	45A	19.248	11-03-2024	12-03-2024	30.77	Item Rate	2L/4L	S. Sabanayagam & Co.	Tamil Nadu
1311	Poondiyankuppam (Km.67.000) to Sattanathapuram (Km.123.800)	32	56.8	25-03-2021	20-01-2022	2120.40	HAM	4L	Oriental Structural Engineers Pvt. Ltd.	Tamil Nadu
1312	Four Laning of Trichy - Dindigul from km. 333.00 to km. 421.273 of NH-45	83	88.27	15-03-2007	15-01-2008	576.00	BOT Toll	4L	Reliance Infrastructure Ltd.	Tamil Nadu
1313	Elimination of 1 No. of Blackspot ID No TN-02-081 for the year of 2015-18 on Trichy - Dindigul section of NH-83	83	0.499	09-11-2021	30-05-2022	12.51	Item Rate	4L	Suganya Constructions	Tamil Nadu
1314	Balance work of Dindigul - Theni from km. 2.75 to km. 73.40 of NH-45E and Theni - Kumili from km. 215.5 to km. 273.60 of NH-220	45E and 220	44.06	29-05-2019	09-09-2019	320.12	Item Rate	2L PS	EKK Infrastructure Limited	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1315	Operation and Maintenance including Incident Management from Km 2+750 to Km 136+543 in Dindigul to Kumili Section of NH-183 (Old NH-45E & 220)	183	133.79	10-11-2025	30-01-2023	9.30	OMT	2L PS	Lucky Associates	Tamil Nadu
1316	Pollachi to Coimbatore Section from km. 123.55 to km. 150.40 of Dindigul - Bangalore Road	83	26.85	11-10-2023	01-12-2016	1.13	EPC	4L PS	KNR Constructions Limited	Tamil Nadu
1317	Short Term Maintenance of Coimbatore to Pollachi Section (Km 0+000 to Km 27+030 of NH 209 (New NH 83)) in the State of Tamilnadu	NH 83	27.03	05-12-2024	01-01-2025	3.30	EPC	4L PS	G.R Engineers & Contractors	Tamil Nadu
1318	Oddanchatram - Madathukulam from km. 29.00 to km. 74.38	83	45.38	07-03-2019	05-10-2020	920.00	HAM	4L PS	KNR Constructions Limited	Tamil Nadu
1319	4L of Madathukulam - Pollachi from km. 74.38 to km. 116.95 of old NH-209 (New NH-83)	83	50.07	13-02-2019	04-12-2020	724.00	HAM	4L	D.P. Jain & Co. Infrastructure Pvt. Ltd.	Tamil Nadu
1320	Short Term Rectification Measures of Blackspot ID: Ganpathipalyam Pirivu (TN – (03)-247) & Blackspot ID: Mywadi to KTL (TN – (03)-248)	209	0.23	09-03-2024	19-03-2024	0.24	Item Rate	4L	S. Kannan	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1321	Short Term measures for rectification of Accident Spots locations in Oddanchatram-Madathukulam existing section from Km 71+600 to Km71+700 (Madathukulam Ananth weigh bridge), Km 72+250 to Km 72+350 (Sarkar kannadiputhur pirivu komaralingam road), Km 72+550 to Km 72+700 (Madathukulam Bustop), & Km 72+950 to Km 73+100 (Amaravathi River bridge near) at NH-209 (New NH-83) in the State of Tamil Nadu on Item Rate Basis.	NH-209 (New NH-83)	2	09-03-2024	19-03-2024	0.35	Item Rate	2L PS	S. Kannan	Tamil Nadu
1322	Short Term measures for rectification of Accident Spots locations in Madathukulam – Pollachi existing section from Km 68+050 to Km 68+150 (Chettiyar Mill Medu), Km 68+450 to Km 68+550, Narasingapuram, Km 69+050 to Km 69+150 (Narasingapuram Sugar Mill Junction), and Km 70+700 to Km 70+850, KTL, near Thungavi Road Junction at NH-209 (New NH-83) in the State of Tamil Nadu on Item Rate Basis	209 (New NH-83)	2.7	09-03-2024	08-04-2024	0.32	Item Rate	2L PS	Muthuram Enterprises	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1323	Strengthening under one time Improvement(DBM+BC) of Oddanchatram - Madathukulam section of existing NH-209 (New NH-83) from existing Km 30.000 to Km 79.090 under MoRTH "One Time Improvement Scheme" in the State of Tamil Nadu.	209 (New NH-83)	1.945	25-03-2025	28-03-2025	24.89	Item Rate	2L/4L PS	Jawahar Constructions	Tamil Nadu
1324	Strengthening of Madathukulam - Pollachi section of existing NH-209 (New NH-83) from existing Km 79+090 to Km 86+840, Km 87+800 to Km 95+700, Km 96+400 to Km 102+800, Km 112+000 to Km 120+600, and Km 122+000 to Km 126+000	NH-83	34.65	21-11-2025		38.81	Item Rate	2L/4L PS	Samri Infra Developers & Sankaranand infra	Tamil Nadu
1325	Oddanchatram Bypass from Km 23.100 to Km 33.200 of NH-209 in Tamil Nadu	83	10.1	10-11-2025	22-11-2017	2.87	EPC	6L	Lucky Associates	Tamil Nadu
1326	4L of Cholapuram - Thanjavur section from km 116.4 to km 164.275 of Old NH-45C	36	47.84	29-08-2017	06-09-2018	1345.60	HAM	4L PS	Patel Infrastructure Limited	Tamil Nadu
1327	4L of Sethiyathope -Cholapuram section from Km. 65.960 to Km. 116.440 section of NH-45 C (Pkg-II)	36	50.48	29-09-2017	16-08-2018	1461.00	HAM	4L PS	Patel Infrastructure Limited	Tamil Nadu
1328	Strengthening of Maintenance work in Vikravandi - Sethiyathope section from Km 0.00 to km 65.960 of NH-36 (Old NH-45C) in the State of Tamil Nadu on Item Rate Basis	36	8.78	27-08-2024	06-09-2024	7.96	Item Rate	4L	Sri Venkateswara Constructions	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1329	Madurai - Paramakudi and 2 lane with paved shoulders of Paramakudi - Ramanathapuram section of NH-49	85&87	115.48	17-04-2015	21-05-2015	937.08	EPC	4L/2L PS	KNR Constructions Limited	Tamil Nadu
1330	Operation and Maintenance including Incident Management for 6 Months of Four laning of Madurai - Paramakudi section from Km 5/000 to Km 81/064 and Two laning with Paved Shoulders of Paramakudi – Ramanathapuram section from Km 81/064 to Km 120/484 of NH-49 (New NH-85 & 87)	8,587	115.48	16-10-2023	11-11-2023	3.96	Item Rate	4L/2L PS	Shri B. Murugan	Tamil Nadu
1331	Annual Maintenance of including Incident Management of Two Laning with Paved Shoulders of Paramakudi – Ramanathapuram section from Km.81.064 to Km.120.484	87	39.42	02-07-2025	23-10-2024	2.15	Item Rate	2L PS	Muthuram Enterprises	Tamil Nadu
1332	Operation and Maintenance including Incident Management for one year of Four laning of Madurai - Paramakudi section from Km.5/000 to Km.81/064 of NH-85 & 87 (Old NH-49) in the State of Tamil Nadu on an item rate basis	8,587	76.064	10-11-2025	11-11-2024	5.21	Item Rate	4L	Lucky Associates	Tamil Nadu
1333	Remaining works of Trichy - Karaikudi from Km. 10.00 to Km. 94.00 including Trichy Bypass (Km. 110.016 to Km. 135.93)	83, 336, 36, 536	12.77	20-06-2019	12-09-2019	128.55	Item Rate	2L PS	SD Infra Contractor	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1334	Strengthening and Periodic Renewal of Trichy – Karaikudi Section of NH-210 including Trichy Bypass of NH-67	#####	106.97	09-03-2023	02-04-2023	39.45	Item Rate	2L PS	V. Rasappan & Co.	Tamil Nadu
1335	Annual Maintenance including Incident Management of Trichy – Karaikudi section from Km 10/000 to Km 91/054 of NH-210 (New NH-336, 36 & 536) including Trichy Bypass from Km 110/016 to Km 135/930 of NH-67	#####	106.97	12-02-2025	03-03-2025	21.48	Item Rate	2L PS	Shri B. Murugan	Tamil Nadu
1336	Karaikudi - Ramanathapuram section from Km.94/000 to Km.174/000 including 500 m on SH 35	536	80	17-08-2017	01-11-2017	464.44	EPC	2L PS	DRA-SP-VM(JV)	Tamil Nadu
1337	Balance work of 2L PS of Tindivanam Krishnagiri from km. 37.600 to km. 219.782	77	182.18	05-06-2025	04-11-2019	7.37	Item Rate	2L PS	Subbu Infra Projects Pvt,Ltd	Tamil Nadu
1338	Strengthening under One time improvement (DBM +BC) of Bypassed stretches of Tindivanam (Km. 37.600) - Krishnagiri (Km. 219.782) section of NH-66	66	26.735	17-06-2022	20-06-2022	35.75	Item Rate	2L PS	Thiru. M. Vediappan	Tamil Nadu
1339	Trichirapalli (Km 0.000) to Kallagam (Km. 38.700) of NH-227 in Tamil Nadu	81	38.7	28-02-2018	01-03-2019	1020.60	HAM	4L	KNR Srirangam Infra Pvt. Ltd	Tamil Nadu
1340	Strengthening under One Time Improvement (DBM +BC) of Bypassed stretches of Trichy (Km. 0.000) - Kallagam (Km. 38.700) section of NH-227	227	23.9	30-01-2023	10-04-2023	27.35	Item Rate	2L	TMA Infrastructure Pvt Ltd	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1341	Kallagam (km.38.700) to Meensurutti (Km.98.433) of NH-227 in Tamil Nadu	81	59.73	16-03-2018	23-04-2019	1071.00	HAM	4L/2L PS	Kallagam Meensurutti Highways Pvt. Ltd.	Tamil Nadu
1342	Strengthening under One time improvement (DBM +BC) of Bypassed stretches of Kallagam (Km. 38.700) - Meensurutti (Km. 98.433) section of NH-227	227	12.63	30-01-2023	10-04-2023	14.45	Item Rate	2L	TMA Infrastructure Pvt Ltd	Tamil Nadu
1343	Meensurutti (Km.98.433) to Chidambaram (Km.129.965) of NH-227	227	31.53	23-10-2020	09-08-2021	553.83	HAM	2L	Sunway RNSIL MC Pvt. Ltd	Tamil Nadu
1344	Strengthening under One time improvement (DBM +BC) of Bypassed stretches of Meensurutti (Km. 98.433) - Chidambaram (Km. 129.965) section of NH-227	227	29.2	16-12-2022	09-01-2023	27.10	Item Rate	2L	S. Sabanayagam & Co.	Tamil Nadu
1345	Salem - Ulundurpet section from km 0.313 to km 136.670 of NH-68	79	136.36	30-03-2007	15-01-2008	366.05	BOT Toll	2L/4L	Reliance Infrastructure Ltd.	Tamil Nadu
1346	Permanent Rectification of Black Spot TN-(02)-267 & TN-(02)-689 by Constructing a Vehicular Underpass (VUP) (1x20x5.5m) at Km. 48+640 (Selliampalayam) in the project of Salem Ulundurpet Section of NH-79 (Old NH-68)	79	1.28	30-06-2023	28-08-2023	22.02	EPC	4L PS	VALAR & CO	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1347	Permanent Rectification of Black Spot TN-(02)-538 by Constructing a Vehicular Underpass (VUP) (1x12x5.5m) at Km. 32+450 (Mathur Junction) in the project of Salem Ulundurpet Section of NH-79 (Old NH-68)	79	0.99	28-06-2023	28-08-2023	21.16	EPC	4L PS	VALAR & CO	Tamil Nadu
1348	Permanent Rectification of Black Spot TN-(02)-535 & TN-(02)-132 by Constructing a Vehicular Underpass (VUP) (1x12x5.5m) at Km. 66+165 (Sarvoy Junction) and Constructing a Light Vehicular Underpass (LVUP) (1x12m x 4m) at Km.67+070 (In-front of Tagore School) in the project of Salem Ulundurpet Section of NH-79 (Old NH-68)	79	1.93	12-04-2023	07-06-2023	33.05	EPC	4L PS	Mr. P Sivaperumal	Tamil Nadu
1349	Permanent Rectification of Black Spot TN-(02)-182 by Constructing a Vehicular Underpass (VUP) (1x12x5.5m) at Km. 64+750 (Samiyarkinaru) in the project of Salem Ulundurpet Section of NH-79 (Old NH-68)	79	0.86	12-04-2023	07-06-2023	15.83	EPC	4L PS	Mr. P Sivaperumal	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1350	Permanent Rectification of Black Spot TN-(02)-377 by Constructing a Vehicular Underpass (VUP) (1x12x5.5m) at Km. 120+500 (Sembimadevi) in the project of Salem Ulundurpet Section of NH-79 (Old NH-68)	79	0.92	28-06-2023	28-08-2023	18.40	EPC	4L PS	Mr. P Sivaperumal	Tamil Nadu
1351	2L PS of Nagapattinam - Thanjavur from Km 1.600 to Km 16.690 & Km. 29.850 to Km. 80.133 of Old NH-67 (New NH-83)	83	65.373	31-12-2020	05-05-2021	283.05	EPC	2L PS	Om Sakthi Constructions - I.Vetrivel (JV)	Tamil Nadu
1352	Thirumayam - Manamadurai	36	77.73	30-04-2014	17-07-2014	252.00	EPC	2L PS	Dilip Buildcon Ltd.	Tamil Nadu
1353	Thirumayam - Manamadurai Section of NH-226 (New NH No. 36) from Km.77.200 to Km.154.929	36	77.729	14-11-2025	01-12-2025	2.32	EPC	2L PS	Jogendra Choudhary	Tamil Nadu
1354	Strengthening / Overlay of Thirumayam - Manamadurai section of NH-226 (New NH-36)	36	77.729	30-03-2024	04-06-2024	33.93	Item Rate	2L PS	AVP Infracon Limited	Tamil Nadu
1355	Strengthening / Overlaying and Maintenance of the existing bituminous surface including re-establishment of the entire Perali Toll Plaza in Thanjavur - Perambalur section from Km 0+000 to Km 74+912 of NH-136 in the State of Tamil Nadu on Item Rate (percentage) Basis	136	54.165	26-03-2025	02-06-2025	52.09	Item Rate	4L/2L PS	Shri B. Murugan	Tamil Nadu

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1356	Thanjavur - Perambalur (from Km. 0.000 to Km. 68.912) and Perambalur - Athoor (from Km. 72.367 to Km. 127.367) section of NH-136	#####	123.91	10-03-2026	27-04-2026	8.48	Item Rate	2L PS	Giant Construction Company	Tamil Nadu
1357	Operation and Maintenance including Incident Management for One Year from Km 0/000 to Km 38/000 of Dindigul-Natham section	383	38	10-03-2026	26-04-2026	6.87	Item Rate	2L/4L	Shri S.Vellaichamy	Tamil Nadu
1358	AP/Mah Border-Islam Nagar (AP 6)	44	55	26-12-2006	02-11-2007	1133.28	BOT Annuity	4L	Adilabad Expressway Pvt. Ltd	Telangana
1359	Islam Nagar-Kadthal (AP 7)	44	53	01-02-2007	11-06-2007	1597.32	BOT Annuity	4L	Patel - KNR (JV)	Telangana
1360	Construction of 6-lane Vehicular Underpass (VUP) (1x30x5.5m) @ km. 282+600 (i.e., Kadthal Bypass) along with Service Roads under MoRTH Identified Black Spot ID: TG-(02)-168 for the year 2015-18 on Nagpur – Hyderabad section of NH-44 in the state of Telangana on EPC mode	NH-44	1	31-05-2022	15-10-2022	23.54	EPC	6L	SVS Mookambika Constructions Pvt. Ltd	Telangana
1361	Four-laning of Kadthal to Armur from km.278.0 to km.308.0 of Old NH-7	44	30.9	26-12-2006	30-10-2007	271.13	BOT Annuity	4L PS	Nirmal BOT Ltd	Telangana
1362	Armur - Adloor Yellareddy (Nagpur-Hyderabad)	44	60	27-05-2009	02-02-2010	490.50	BOT Toll	4L	Navyuga Road Projects Pvt Ltd.	Telangana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1363	Km 367.000 (Adloor Yellareddy) to Km 447.000 and Improvement, Operation & Maintenance of Km 447.000 to Km 464.000 (Gundla Pochanpalli) on Nagpur - Hyderabad section of NH-44 AP-2	44	103	30-12-2005	26-09-2006	1896.30	BOT Annuity	4L	GMR Infrastructure Ltd	Telangana
1364	MoRTH Identified Black Spot: TG-(02)-228 for the year 2015-18 on Nagpur-Hyderabad Section of NH-44 in the state of Telangana on EPC mode.	NH-44	1	25-10-2021	31-03-2022	14.55	EPC	6L	Sri Balaji Constructions	Telangana
1365	Construction of 6-lane Light Vehicular Underpass (LVUP) @ km. 410+325 (i.e., Japthishivnoor Village) along with Slip/ Service Roads under MoRTH Identified Black Spot ID: TG-(02)-348 for the year 2015-18 on Nagpur – Hyderabad section of NH-44 in the state of Telangana on EPC mode	NH-44	1	09-12-2021	11-07-2022	16.62	EPC	6L	R.K.Chavan Infrastructure Pvt. Ltd.	Telangana
1366	6L VUP (1X20X5.5) at km.376.400 near Tekriyal and km.388.500 near Pondurthy X Roads under MoRTH Identified Black Spots ID: TG-(02)-010 and TG-(02)-094 on Nagpur – Hyderabad section of NH-44	44	3.55	21-09-2022	01-11-2022	47.29	EPC	6L	Srinivasa Laxmi Construction Co.	Telangana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1367	6L VUP (1x20x5.5m) @ km.364+020 at Padmajiwada Junction along with Slip Roads under MoRTH Identified Black Spot ID: TG-(02)-346 on Nagpur –Hyderabad section of NH-44	44	1.165	21-09-2022	01-11-2022	22.79	EPC	6L	Srinivasa Laxmi Construction Co.	Telangana
1368	Construction of two VUPs at Kompally on Nagpur - Hyderabad section	44	0	23-03-2018	05-05-2018	15.59	EPC	4L	GHAJ Construction Ltd.	Telangana
1369	Thondupally-Jadcherla	44	58	30-09-2005	19-08-2006	267.30	BOT Toll	4L	Jadcherla Expressways Private Limited	Telangana
1370	Jadcherla-Kothakotta Bypass	44	56	30-09-2005	19-08-2006	313.70	BOT Toll	4L	WESTERN ANDRA TOLLWAYS PRIVATE LIMITED	Telangana
1371	Strengthening of existing stretch from Km 93/740 to 96/480 (Pitlam Bypass), Km 104/435 to 106/435 (Peddakodapgal KBypass), Km 131/0220 to 132/220 (Mainur KBypass) & Km 134/500 to 138/500 (Madnoor KBypass) on Sangareddy-Nanded-Akola road of NH-161	161	9.94	06-05-2023	20-06-2023	7.76	Item Rate	2L	K Yellaiah & Sons	Telangana
1372	Sangareddy - Nanded (Pkg. II) Ramsanpalle to Mangloor	161	46.8	26-03-2018	02-05-2019	1234.00	HAM	4L	KNR Constructions Limited	Telangana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1373	Strengthening of existing road from Km 66/785 to 68/370 (Shankarampet Bypass) and Km 71/215 to 75/210 (Nizampet Bypass) on Sangareddy-Nanded-Akola road of NH-161	161	4.82	28-04-2023	19-05-2023	4.49	Item Rate	2L	Viajayasai Engineers and Developers Pvt Ltd.	Telangana
1374	Sangareddy - Nanded - Akola (Pkg-I) [From Kandi to Ramsanpalle]	161	40	22-11-2019	05-10-2020	1000.00	HAM	4L	Ashoka Kandi Ramsanpalle Road Private Limited	Telangana
1375	Strengthening under one time improvement from Km 0/0 to 10/975 (Sangareddy Bypass) on Sangareddy - Nanded - Akola road of NH 161 in the state of Telangana	161	4.4	04-09-2023	03-10-2023	8.20	EPC	2L/4L	UBS Infrs Projects Pvt Ltd	Telangana
1376	Short term Improvement and Routine Maintenance of 4/6 laning of Hyderabad - Vijayawada section of NH-65 from Km.100.000 to 160.000 in the State of Telangana.	65	60	12-08-2025	01-09-2025	23.90	Item Rate	4L/6L	Saran Constructions Company	Telangana
1377	Short term Improvement and Routine Maintenance of 4/6 laning of Hyderabad - Vijayawada section of NH-65 from Km.40.000 to 100.000 in the State of Telangana.	65	60	03-07-2026	24-07-2026	31.54	Item Rate	4L/6L	Sri Sainath Constructions Private Limited	Telangana
1378	4L of Suryapet to Khamam from Km. 0.420 to Km.59.046 of NH 365BB	365BB	58.62	08-03-2019	27-12-2019	1566.30	HAM	4L	Adani Enterprises Ltd. and Prakash Asphaltings & Toll Highways (India) Ltd.	Telangana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1379	Strengthening under one time improvement existing road from Km.0.0 to 50.4 of NH-365BB	365BB	9.2	10-07-2023	21-08-2023	9.97	Item Rate	2L	Kisan Projects Pvt. Ltd.	Telangana
1380	Permanent Rectification of Blackspot TG-02-324 by Widening and strengthening from Km.50/950 (Ponnekal) to Km.52/250 (Madhulapally) of Suryapet- Khammam section of NH-365BB under Road Safety	365BB	1.3	08-12-2023	06-01-2024	7.72	HAM	4L	G Infra Projects Ltd.	Telangana
1381	Khammam-Devarapalle Pkg II [4L Access Controlled (Greenfield) from Somavaram village to Chintagudem village (Design Chainage 33+604 to 63+117)]	365BG	29.513	15-09-2021	13-09-2022	637.11	HAM	4L	H.G. Infra Engineering Limited	Telangana
1382	Operation and Maintenance of 2L from Khammam 0.000 Km to Aswaraopet 122.200 Km. from NH365 BB	365 BB	122.2				EPC	2L		Telangana
1383	Short term Improvement and Routine Maintenance of 2 lane with Paved shoulder stretch from Km.1/500 to Km.60/000 on Khammam-Ashwaraopet Section of NH 365BB in the State of Telangana	365 BB	58.5	24-11-2025	18-12-2025	3.72	Item Rate	2L PS	NSPR Constructions (India) Pvt. Ltd.	Telangana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1384	Short term Improvement and Routine Maintenance of 2 lane with Paved shoulder stretch from Km.60/000 to Km.122/200 on Khammam-Ashwaraopet Section of NH 365BB in the State of Telangana	365 BB	62.2	24-11-2025	18-12-2025	4.53	Item Rate	2L PS	NSPR Constructions (India) Pvt. Ltd.	Telangana
1385	Operations and Maintenance of 2-lane with paved shoulders of stretch from km. 615+000 to km.668+600 for a length of 53.60 kms of Kalyan – Nirmal section of NH-222 (New NH-61)	61	53.6	11-03-2024	16-07-2024	39.95	PBMC	2L PS	Ayyamar Infraprojects India Private Limited	Telangana
1386	Hyderabad-Yadagiri	163	36	31-12-2009	30-07-2010	388.00	BOT Toll	4L	Sadbhav Engineering Pvt. Ltd.	Telangana
1387	Yadagiri (km 54.000) to Warangal (km 150.000) of NH-163 in Telengana	163	99.1	08-11-2025	01-06-2016	10.20	EPC	4L	TNMR Projects	Telangana
1388	4L VUP at Aler-Jeedikal Cross Road at Km 72.010 along with Slip/Service Roads on Hyderabad- Warangal section of NH-163	163	1.68	02-07-2021	01-09-2021	29.70	EPC	4L	Rockeira Engineering LLP	Telangana
1389	Short Term Improvements and Routine Maintenance of 4-lane stretch of Yadgiri-Warangal Section of NH-163 from Km. 54.000 to Km. 153.103 in the state of Telengana.	163	99.103	08-11-2025	21-12-2025	10.75	Item Rate	4L	TNMR Projects	Telangana
1390	4L of NH-363 from Repallewada from Km.288.510 to TL/MH Border Km.342.00	363	52.6	14-09-2020	01-03-2021	1140.50	HAM	4L	Dilip Buildcon Ltd.	Telangana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1391	4L of Mancherla to Repallewada km 251.900 to km 288.510	363	42	08-03-2019	17-08-2020	1356.90	HAM	4L	Adani Enterprises Ltd. and Prakash Asphaltings & Toll Highways (India) Ltd.	Telangana
1392	AP/Telangana Border to Rudrampur section of NH-221 (New NH-30)	30	49.17	20-10-2022	24-12-2014	1.93	EPC	2L/4L	Abhipsa Construction, Bhubaneswar.	Telangana
1393	Mangalwarpet to Mallampalli Section	365	33	26-02-2014	12-03-2014	500.00	EPC	2L	Dilip Buildcon Ltd.	Telangana
1394	O&M of existing stretch from Km 125.00 to Km 248.00 of Warangal-Khammam section of NH-563	563	123	09-09-2025	06-10-2025	13.82	EPC	2L PS	Perfect Allied Safety and Security Services Private Limited.	Telangana
1395	Operation and Maintenance of 2/4 Lane with paved shoulders of stretch from (i) Km 154/000 to 187/000 of Mangalwarpet to Mallampalli section; (ii) Km. 72/600 to 121/000 of Tanamcherla to Jamandlapally section of NH-365	365	81.4	01-07-2024	05-09-2024	53.36	PBMC	2L/4L PS	PDR Projects(P) Ltd.	Telangana
1396	Short Term Improvements and Routine Maintenance of 2/4-lane with paved shoulder stretch from Km 194+000 to Km 248+800 on Warangal to Khammam section of NH-563 in the state of Telangana.	563	54.8	09-09-2025	06-10-2025	6.74	Item Rate	2L/4L PS	Perfect Allied Safety and Security Services Private Limited.	Telangana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1397	Short Term Improvements and Routine Maintenance of 2/4-lane with paved shoulder stretch from Km 132+650 to Km 194+000 on Warangal to Khammam section of NH-563 in the state of Telangana.	563	61.35	26-09-2025	27-10-2025	4.73	Item Rate	2L/4L PS	Perfect Allied Safety and Security Services Private Limited.	Telangana
1398	Operation and Maintenance of 2 Lane with Paved shoulder from Km.71.200- Km.121.000 on AP-Telangana border to Rudrampur section of NH-30 (NH-221) on Performance based Maintenance Contracts (PBMC) mode	30	49.8	18-12-2024	19-02-2025	0.00	PBMC	2L PS	PSN Reddy & Co.	Telangana
1399	Operation & Maintenance of 2-lane with paved shoulders of stretch from Km.23.000 to Km.108.800 for a length of 85.80Kms of Hyderabad (Near Tukkuguda) to Dindi Section of NH-765	765	85.8	11-03-2024	01-09-2024	54.00	PBMC	2L/4L PS	R&C Infraengineers Private Limited	Telangana
1400	Thanamcherla-Jamandlapally (2LPS)	365	48	09-11-2022	12-03-2014	2.58	EPC	2L PS	SK Constructions	Telangana
1401	Permanent Restoration of Flood-Damaged Sections from Km 92.000 to 119.000 of Two-Lane with Paved Shoulders stretch in Tanamcherla-Jamndlapally section of NH-365 in the state of Telangana on EPC Mode.	365	1.05	17-06-2025	30-08-2025	9.91	EPC	2L PS	Govin Buildtech Pvt. Ltd.	Telangana

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1402	4L of Kodad (Design Km 0.00/Existing Km 185.00 of NH-65) to Khammam (Design Km 31.800/Existing Km 29.400) of NH-365A	365A	31.8	22-03-2021	15-01-2022	1039.90	HAM	4L	Adani Road Transport Ltd.	Telangana
1403	Periodic Renewal of 2L of Sangareddy - Narasapur - Toopran - Gajwel - Choutippal of NH-161AA	161AA	158				EPC	2L		Telangana
1404	Eastern Peripheral Expressway Package - II from km 22.000 to km 46.500 in the State of Haryana and Uttar Pradesh	NE-II	25	13-08-2015	14-09-2015	756.00	EPC	6L	Sadbhav Engineering Pvt. Ltd.	Uttar Pradesh
1405	Eastern Peripheral Expressway Package - III from km 46.500 to km 71.00 in the State of Uttar Pradesh	NE-II	25	13-08-2015	14-09-2015	747.00	EPC	6L	Jaiprakesh Associates Ltd.	Uttar Pradesh
1406	Eastern Peripheral Expressway Package - IV from Km 71.000 to Km 93.000 in the state of Uttar Pradesh	NE-II	22	13-08-2015	14-09-2015	789.00	EPC	6L	Ashoka Khairatunda Barwa Adda Road Limited	Uttar Pradesh
1407	Supervision of construction and Development works of Wayside Amenities, at Km. 82.800 (LHS) & Km. 83.200 (RHS) NE2	NE-II	0.4	03-01-2020	10-06-2021	0.72	Item Rate	Others	Reliance Infrastructure Ltd.	Uttar Pradesh
1408	6L Greenfield Kanpur - Lucknow (Expressway) Pkg II from km. 28.500 to km. 73.744	NE-6	45.244	15-03-2022	10-11-2022	1513.00	HAM	6L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1409	6L Elevated Kanpur - Lucknow (Exeressway) Pkg-1 from Km. 10+980 to Km. 28+500	NE-6	17.52	15-03-2022	01-02-2023	1413.00	HAM	6L	PNC Infratech Pvt. Ltd.	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1410	Package-II of Delhi-Meerut Expressway - 6L from Km 0.000 to Km 27.740 and 6/8 L from existing Km. 8.36 to existing Km. 27.74 of Old NH-24 (Delhi-UP Border to Dasna)	24	19.38	23-03-2017	06-11-2017	1989.00	HAM	6L	APCO Infratech Pvt. Ltd.	Uttar Pradesh
1411	Package-III- Delhi-Meerut Expressway- 6-laning of NH-24 from existing Km. 27.740 to existing Km. 49.346 (Dasna to Hapur)	24	22.27	06-01-2016	19-12-2016	2329.48	HAM	6L	APCO Infratech Pvt. Ltd.	Uttar Pradesh
1412	Package-IV- Delhi Meerut Expressway Km.27.740 of NH-24 - Km.51.975	24	31.77	29-12-2017	27-02-2018	1265.01	EPC	6L	G R Infraprojects Limited	Uttar Pradesh
1413	Delhi Meerut Expressway Pkg IV - TOT Mode	NE 3	31.777	15-12-2023	26-03-2024	7701.10	TOT	6L	Cube Highway	Uttar Pradesh
1414	Grade seperated Structures including Highways at refinery Township Gate in NH-2 near Mohini Petrol P	2	0				EPC	2L PS/MIP		Uttar Pradesh
1415	Construction of FOB across (i) Langde ki Chowki (ii) Lalaki Dargah	2	0	07-05-2018	07-06-2018	11.51	EPC	Others	Spacechem Enterprises	Uttar Pradesh
1416	Construction of 14 no. FOB on NH-2 in Mathura District	2	0	23-04-2018	07-06-2018	28.79	EPC	Others	Chaudhary Construction Company Pvt. Ltd.	Uttar Pradesh
1417	Additional Structures under Six Laning of Delhi-Agra section of NH-44 in the State of Uttar Pradesh between km. 143.0 and km. 195.10	44	0	09-09-2019	01-01-2020	104.88	EPC	6L	Atlas Construction Pvt. Ltd.	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1418	Providing and fixing square pipe fencing (1.95m height) in the portion from Km.134.000 to Km.151.750 in Mathura Town and Km.184.000 to Km.199.650 in Agra Town in Section of Old NH-2	19	33.4	28-07-2020	01-09-2020		Item Rate	6L	SEC Buildtech Pvt. Ltd.	Uttar Pradesh
1419	Agra - Etawah Bypass Section of NH-2 from Km. 199.660 to Km. 323.525 in the State of Uttar Pradesh	19	124.48	06-07-2015	01-08-2016	0.00	BOT Toll	6L	Agra Etawah Tollways Ltd	Uttar Pradesh
1420	Etawah Bypass section km 307.500 to km 321.100	19	13.6	01-10-2005	01-03-2006	183.42	Item Rate	4L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1421	Agra - Makhanpur km 199.660 - km 250.500 of NH-2 Pkg 1A	19	50.84	03-09-2001	30-03-2002	328.49	Item Rate	4L	Oriental Structural Engineers Pvt. Ltd. - GIL (JV)	Uttar Pradesh
1422	Makhanpur - Etawah from km 250.500 - km 307.500 of NH-2 Pkg 1B	19	57	06-04-2005	06-09-2005	236.95	Item Rate	4L	Progressive Constructions Ltd.	Uttar Pradesh
1423	Construction of LVUP on Six Laning of Agra-Etawah Bypass Section of Nh-2 from Km. 270.270 to Km. 270.830 and Construction of Foot Over Bridge at Km. 274.055	19	0.56	14-12-2022	21-03-2023	26.99	EPC	6L	Preeti Buildcon Pvt. Ltd.	Uttar Pradesh
1424	Implementation of Road Safety Work on 6 Lane Agra - Etawah Bypass section of NH-2 from Km. 215.000 to Km. 230.000 and Km. 280+000 to 295+000 as per Crash Vulnerability Audit Report on EPC Mode	1,919	30	29-11-2023	26-02-2024	60.00	EPC	6L	The Shivam Enterprises	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1425	6L of Etawah - Chakeri from km. 323.475 to km. 483.687 of NH-19	19	160.21	30-11-2011	13-03-2013	78.65	BOT Toll	6L	Oriental Structural Engineers Pvt. Ltd.	Uttar Pradesh
1426	Etawah - Sikandra (Kanpur Dehat) km 321.100 - km 393.00 Pkg 1C	19	72.825	03-09-2001	30-03-2002	323.95	Item Rate	4L	PATI - BEL (JV)	Uttar Pradesh
1427	Construction of Six Lane VUP (Single Box 12X5.5m with approach) at Sachendi (Ch. 454.460)	19	0.8	26-04-2023	16-11-2024	26.26	EPC	6L	Vishesh Infrastructure Pvt. Ltd.	Uttar Pradesh
1428	6L of Chakeri - Allahabad from 483.687 to km. 628.753 of Old NH-02	19	145.07	13-11-2017	12-01-2019	2159.00	HAM	6L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1429	Allahabad Bypass (3B) (Packages ABP-I, II, III)	19	84.708	28-03-2013	25-04-2014	218.70	Item Rate	4L	Cube Highway	Uttar Pradesh
1430	4L of Allahabad Bypass - Construction of Bridge across river Ganga from km. 163.28 to km. 164.30 (Construction Package ABP-I)	19	1.02	21-08-2003	07-10-2003	108.23	Item Rate	4L	Larsen & Toubro Ltd.	Uttar Pradesh
1431	4L of Allahabad Bypass - Construction of Road from km. 158.00 to km. 198.00 (Except Ganga Bridge) (Construction Package ABP-II)	19	40	05-05-2004	09-06-2004	446.99	Item Rate	4L	Hindustan Construction Company Ltd.	Uttar Pradesh
1432	4L of Allahabad Bypass - Construction of Road from km. 198.00 to km. 242.708 (Construction Package ABP-III)	19	44.71	06-09-2004	04-11-2004	505.27	Item Rate	4L	Oriental Structural Engineers Pvt. Ltd. - KMC (JV)	Uttar Pradesh
1433	4L Cable-stayed Naini Bridge with Approaches from Km -1.117 to Km 0.4.293 on Old NH-27 (NH-30)	30	5.41	18-11-2024	01-05-2022	10.95	EPC	4L	Shree Construction Enterprises	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1434	6L of Handia to Varanasi Section from Km 712.900 to Km 785.544	19	72.644	29-03-2017	05-12-2017	2447.00	HAM	6L	G R Infraprojects Limited	Uttar Pradesh
1435	4L of Handia - Rajatalab Section Km. 245.00 to Km 317.398 of Old NH-2	19	72.398	05-12-2017	26-12-2017	2447.00	Item Rate	4L	G R Infraprojects Limited	Uttar Pradesh
1436	Varanasi bypass (Ring Road, Phase-I) from Harhua (Km 0.000) to Sandaha (Km 16.550)	31	17	06-01-2015	15-05-2015	299.66	EPC	4L	APCO Infratech Pvt. Ltd.	Uttar Pradesh
1437	Operation and Maintenance of 4 Lane Varanasi Ring Road Phase I from Babtpur to Harhua section (km 0.00 to km 16.55) and 4 Lane Babatpur to Harahua section of NH-56 from km 263.00 to km 271.450	31	25	15-07-2024	14-08-2024	5.89	Item Rate	4L	Krishna Construction Pvt. Ltd	Uttar Pradesh
1438	Short Term Operation & Maintenance including Incident Management of 4-Lane Varanasi bypass from Km 0.00 starting point at Km 271.300 of NH-56 to Km 15.250 end point at Km 11.170 of NH-29 including 4-Laning of NH-29 from Km 10.700 to Km 12.000 -Total project length- 16.55 Km Package-1in the state of Uttar Pradesh. 4 Lane NH-31Old NH-56Babatpur to Harahua Section from Km 263.000 to Km 271.900 in the state of Uttar Pradesh	135B-NH 31	25.45	16-04-2026	22-07-2026	8.00	Item Rate	4L	Shri Vasudevkrishna Constructions Pvt. Ltd	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1439	4L Bypass connecting NH-2 (Rakhauna Village km. 782.546 of NH-2) with NH-56 (Vajidpur Village km. 271.300 of NH-56) of Varanasi Ring Road (Pkg-I, Phase -II) from km. 0.00 to km. 16.400 i/c Interchange Loop at NH-2	31	16.98	30-01-2018	15-09-2019	405.67	EPC	4L	G R Infraprojects Limited	Uttar Pradesh
1440	Strengthening of Varanasi Ring Road (Phase-II, Pkg-1) Design Chainage Km 0.000 to Km 16.400 from vill. Rakhauna on NH-19 to vill. Vajidpur on NH-31 (Total length 16.980 Km including Interchange loop at NH-2	-	16.98	30-09-2025	29-10-2025	47.00	Item Rate	4L	JK Construction	Uttar Pradesh
1441	Agra Bypass connecting km 176.8 of NH-2 to km 13.03 of NH-3 (km 0.000 to km 32.800)	19	32.8	29-10-2022	11-06-2011	1.01	Item Rate	4L	National Highways Infra Projects Pvt. Ltd.	Uttar Pradesh
1442	6L of Agra Bypass (Northern) connecting Km. 174.500 of NH-2 (new NH-19) to Km. 141.000 of Yamuna Expressways	TBD	12.674	28-03-2022	25-02-2023	305.00	EPC	6L	HILLWAYS CONSTRUCTION COMPANY PVT. LTD. - VELJI RATNA SORATHIA	Uttar Pradesh
1443	Jhansi - Lalitpur section 2/2 from km. 49.70 to km. 99.005 (Package - NS1/BOT/UP-3)	44	49.3	29-09-2006	28-03-2007	838.25	BOT Annuity	4L	Gayatri Projects Limited	Uttar Pradesh
1444	Jhansi-Orai from Km. 90.300 to Km. 225.713 of NH-27 (OMT-Pkg 12)	27	135.41	22-03-2016	28-10-2016	298.79	EPC	4L	Prakash Asphaltings and Toll Highways (India) Ltd.	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1445	4L of Orai - Bhognipur - Barah from km. 220.0 to km. 255.00 of Old NH-25 & from km. 421.20 to km. 449.00 on Old NH-02 (Pkg No. EW-II/BOT-UP)	27	62.8	06-01-2006	24-10-2006	1344.60	BOT Annuity	4L	O.B Infrastructure Pvt. Ltd. (OBIL)	Uttar Pradesh
1446	Tolling, Operation, Maintenance & Transfer of Orai to Bara Section (from Km 1515.713 to Km 1578.872 on LHS & from Km 1578.360 to Km 1515.713 on RHS) of NH-25 in the State of Uttar Pradesh.	27	62.903	07-02-2024	01-04-2024	1706.00	TOT	4L	NHIT-Eastern Projects Private Limited (M/s NEPPL)	Uttar Pradesh
1447	Lucknow-Faizabad Section of NH-28, LMNHP-EW-II (WB-1)	28	36	08-07-2005	13-10-2005	198.07	EPC	4L	Hindustan Construction Company Ltd.	Uttar Pradesh
1448	Lucknow-Faizabad Section of NH-28, LMNHP-EW-II (WB-2)	28	47	08-07-2005	13-10-2005	212.33	EPC	4L	Hindustan Construction Company Ltd.	Uttar Pradesh
1449	Lucknow-Faizabad Section of NH-28, LMNHP-EW-II (WB-3)	28	46	19-08-2005	19-08-2005	249.95	EPC	4L	Hindustan Construction Company Ltd.	Uttar Pradesh
1450	Balance work of construction of segment of lucknow Bypass connecting NH-25 and NH-28 via NH-56 passing through Lucknow city (Contract Package No. EW-15A/UP)	56A & 56B	22.85	23-01-2009	02-03-2009	111.78	EPC	4L	Prakash Atlanta in (JV) with NKG Infrastructure	Uttar Pradesh
1451	4L of Km 11.380 to Km 21.800 of Lucknow-Kanpur section of NH-25 in the State of Uttar Pradesh (Contract Package No. EW-2/UP)	25	10.42	08-02-2000	04-04-2000	28.71	EPC	4L	Vilayati Ram Mittal	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1452	4L of Km 21.800 to Km 44.000 of Lucknow-Kanpur section of NH-25 (NSEW Phase-II) (Contract Package No. EW-8/UP)	25	22.2	01-05-2001	30-08-2001	81.23	EPC	4L	Vilayati Ram Mittal	Uttar Pradesh
1453	4L of Km 44.000 to Km 59.500 of Lucknow-Kanpur section of NH-25 (NSEW Phase-II) (Contract Package No. EW-9/UP)	25	15.5	12-05-2001	30-08-2001	42.81	EPC	4L	BRA/TRG Bharat (JV)	Uttar Pradesh
1454	4L of Km 59.500 to Km 75.500 of Lucknow-Kanpur section of NH-25 (Contract Package No. EW-3A/UP) including EW/3	25	16	22-09-2003	02-02-2010	44.94	EPC	4L	Vilayati Ram Mittal	Uttar Pradesh
1455	Operation & Maintenance of Lucknow-Ayodhya Section from Km. 8+000 to Km. 137+970 Stretch of NH-27 (Old NH-28)	27	129.97	08-02-2023	15-03-2023	34.77	Item Rate	4L	S&P Infrastructure Developers(P) Ltd	Uttar Pradesh
1456	Strengthening, Improvement and routine maintenance of Lucknow-Kanpur section from km. 27.700 to km. 75.500 of NH-27 (Old NH-25) including construction of Drain & Service Road, rehabilitation of Unnao RoB	NH-27	47.8	13-02-2024	30-03-2024	92.59	PBMC	4L PS	G. S. Express Private Limited	Uttar Pradesh
1457	Strengthening and major maintenance work from Km 8.000 to Km 68.900 of NH-28 (new NH-27) of Lucknow-Ayodhya Section Pkg-1	NH-27	60.9	26-10-2023	10-01-2024	161.26	EPC	4L PS	S&P Infrastructure Developers Pvt. Ltd. in Joint Venture with Surya Construction Company	Uttar Pradesh
1458	Tolling, Operation, Maintenance & Transfer (ToT) of Lucknow-Ayodhya section from Km. 15+400 to Km. 68+900) of NH-27 in the State of Uttar Pradesh under TOT Bundle-17.	NH-27	53.5	14-11-2025	23-01-2026	9270.00	TOT	4L PS	IRB HARIHARA CORRIDORS PRIVATE LIMITED	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1459	Lucknow Ring Road Pkg-1 (Sultanpur Road to Behta Road) [Bypass connecting NH-56 at km. 17.40 and terminating near Behta Road]	56	31.75	15-10-2019	07-02-2020	1062.00	EPC	4L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1460	Lucknow Ring Road Pkg-2 (Behta Road to Sitapur Road)	24	32.9	23-03-2018	09-12-2018	981.00	EPC	4L	Sadbhav Engineering Pvt. Ltd.	Uttar Pradesh
1461	4L of Lucknow Ring Road Package-3B from Km.17.600 to MDR-77C and terminating at Km.15.650 of NH-28	28	14.71	03-01-2017	01-08-2017	450.68	EPC	4L	Gawar Construction Ltd	Uttar Pradesh
1462	Lucknow Ring Road Pkg 3A (Sitapur Road to Kursi Road)	24	14.61	14-11-2018	15-01-2019	292.07	EPC	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Uttar Pradesh
1463	Operation and Maintenance of Lucknow Bypass Section (Km. 0.000 to Km. 22.875) of NH-56 A&B, Lucknow Outer Ring Road-3B (Km.79.516/79.000 to Km. 94.457/93.473) and Lucknow Outer Ring Road-Kisan Path (Km.0.491/0.495 to Km. 11.660/12.210)	LRR	49.02	01-03-2024	26-06-2024	94.41	PBMC	4L	G. S. Express Private Limited	Uttar Pradesh
1464	Construction of Drain and Service Road	TBD	4.54	31-10-2019	02-03-2020	1.75	EPC	2L	Anmol Associates	Uttar Pradesh
1465	Ayodhya - Gorakhpur Section from km. 137.97 to km. 252.86 of Old NH-28 (Pkg No.1/NHA/OMT/Pkg-11/2011)	27	116.1	04-07-2024	05-03-2013	2.76	Item Rate	4L	A. S. Patel	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1466	4L from Km. 135.000 to Km. 164.000 of Ayodhya - Gorakhpur Section of NH-28[Contract Package- LMNHP-EW-II (WB)-4]	27	27.24	12-08-2005	29-11-2005	255.20	EPC	4L	Hindustan Construction Company Ltd.	Uttar Pradesh
1467	4L from Km. 164.000 to Km. 208.000 of Ayodhya - Gorakhpur Section of NH-28[Contract Package- LMNHP-EW-II (WB)-5]	27	44	12-08-2005	18-10-2005	266.06	EPC	4L	Nagarjuna Construction Company Limited.	Uttar Pradesh
1468	4L from Km. 208.000 to Km. 251.700 of Ayodhya - Gorakhpur Section of NH-28[Contract Package- LMNHP-EW-II (WB)-6]	27	44.86	12-08-2005	24-10-2005	262.60	EPC	4L	B.Seenaiah & Company (Projects) Limited	Uttar Pradesh
1469	Strengthening of existing 4L Ayodhya Bypass Section from design Km. 121+ 600 to Km. 144+020 of NH 28 (New NH 27)(Pkg-3)	27	22.42	25-05-2023	08-09-2023	0.00	EPC	4L	Hardik Construction Company in JV with New India Contractors And Developers Private Limited	Uttar Pradesh
1470	Four laning of Gorakhpur Bypass from km. 79.670 of NH - 29E to km. 251.700 of NH - 28	29E & 28	17.66	14-11-2025	08-05-2017	14.80	EPC	4L	Amber Infraproject Pvt. Ltd.	Uttar Pradesh
1471	Gorakhpur Bypass (Km. 0.000 to Km. 32.27 connecting NH28)	27	32.27	28-04-2006	06-04-2007	600.24	BOT Annuity	4L	Gorakhpur Infrastructure Company Limited	Uttar Pradesh
1472	Jajmau-Ramadevi (rehabilitation of Ganga Bridge and upgradation of 4L divided carriageway)	27	5.46	31-05-2005	05-12-2005	259.00	EPC	4L	Gammon Engineers & Contractors Pvt. Ltd.	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1473	Gorakhpur - Kasya - UP/Bihar Border OMT-27A	27	81.12	30-03-2015	22-05-2015	512.89	EPC	4L	Jagdamba Enterprises	Uttar Pradesh
1474	4L from Km. 279.800 to Km. 319.800 of Gorakhpur - Kasia/U.P. Bihar Border Section of NH-28[Contract Package-LMNHP-EW-II (WB)-7]	27	40	09-09-2005	14-12-2005	253.12	EPC	4L	Nagarjuna Construction Company - Vijai Expressway Engineers (JV)	Uttar Pradesh
1475	4L from Km. 319.800 to Km. 360.915 of Gorakhpur - Kasia/U.P. Bihar Border Section of NH-28[Contract Package-LMNHP-EW-II (WB)-8]	27	41.12	09-09-2005	08-12-2005	259.77	EPC	4L	Simplex Infrastructure Limited	Uttar Pradesh
1476	4 laning of Sikandra - Bhaunti Section Coonstruction Pkg II-B (km 470.00 to km 38.00 of old NH-2 (Contract No. GTRIP/4)	19	51.5	23-02-2002	01-04-2002	496.11	EPC	4L	Somdatt Builders Ltd.- NCC-NEC(JV)	Uttar Pradesh
1477	Kanpur - Kabrai from km. 0.00 to km. 123.863	34	124	10-06-2025	21-01-2013	5.59	BOT Toll	2L PS	JAI BUILDERS	Uttar Pradesh
1478	Dagamagpur to Lalganj (km 49.1 - km 96.8)	35	47.7	13-03-2018	13-12-2018	831.64	EPC	4L	Dilip Buildcon Ltd.	Uttar Pradesh
1479	Varanasi-Degamapur [km. 15.1 - km. 49.1]	35	34	27-02-2018	09-08-2019	670.50	EPC	4L	Dilip Buildcon Ltd.	Uttar Pradesh
1480	Hapur Bypass -Moradabad including Hapur Bypass (km 50.00 - km 148.277)	9	99.86	28-03-2018	28-05-2019	1753.73	BOT Toll	6L	IRB Infrastructure Developers Ltd.	Uttar Pradesh
1481	Garh Mukteshwar - Moradabad section	9	56.25	22-11-2004	31-03-2005	292.06	EPC	4L	PNC Infratech Pvt. Ltd.- BELK (JV)	Uttar Pradesh
1482	Hapur - Garh Mukteshwar	9	35	03-07-2017	12-03-2005	2.07	Item Rate	4L	Mohandas V Rajani	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1483	Repair & Rehabilitation of existing old Ganga Bridge at Km 92.395 of NH-24 and balance work of its approaches on Hapur Bypass to Moradabad Section of NH-24	24	0.7				EPC	4L		Uttar Pradesh
1484	Balance left out works on Hapur Bypass to Moradabad	9	3	29-12-2016	28-03-2017	41.64	EPC	4L PS	Gawar Construction Ltd	Uttar Pradesh
1485	4 L of Moradabad - Bareilly section of NH-24 from km 149.25 to km 271.05	9, 530, 30	121.8	29-12-2009	04-12-2010	1984.00	BOT Toll	4L	IL&FS Transportation Networks Ltd.	Uttar Pradesh
1486	4L Rampur Bypass from Km. 181.000 to Km. 189.500	9	10.19	30-03-2022	14-10-2022	188.91	EPC	4L	OSS Construction Pvt. Ltd. In JV WITH SPETSDORSTORY LLC	Uttar Pradesh
1487	Balance Work of Bareilly - Sitapur Section from km. 262.00 to km. 419.590	30	58.75	15-10-2019	17-12-2019	925.20	Item Rate	4L	Raj Corporation Ltd Siddharth Construction & Jagdish Saran	Uttar Pradesh
1488	Balance Work of ROB at Km. 290.445 of Bareilly - Sitapur Section of Old NH-24	30	1.24	01-06-2020	11-08-2020	60.20	Item Rate	4L	PRL Projects and Infrastructure Limited	Uttar Pradesh
1489	Construction of ROB at Km. 314.385 over existing NH-24 in Bareilly-Shahjahanpur section for proposed private railway siding of KFL	24	0.858	20-06-2022	24-10-2022	42.50	EPC	6L	Kaluwala Construction Private Limited	Uttar Pradesh
1490	Construction of balance 03 nos.Major/Minor Bridges at Km.327.545, Km.411.105 & Km.415.865, 01no. of VUP at Km.416.685 and 2-lane Cross-flyover at Km. 413.830 on existing 4L of Bareilly-Sitapur of NH-24	24	2.49	18-12-2023	23-02-2024	69.52	EPC	4L	Jagdish Saran	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1491	Tolling, Operation, Maintenance & Transfer of Bareilly - Sitapur Section of NH-30 (Old NH-24) in the State of Uttar Pradesh (From Km 262.000 to Km 419.590 of NH-24)	Old 24 New NH-30	157.59	12-03-2025	01-04-2025	1459.10	InvIT	4L	NHIT	Uttar Pradesh
1492	Four Laning of Lucknow-Sitapur from km 488.270 to km 413.200	30	75.93	29-08-2005	30-06-2006	117.00	BOT Toll	4L	Apollo Enterprises Ltd. - John Laing International Ltd. (Consortium),	Uttar Pradesh
1493	4L Elevated Corridor from near Madiyon to IIM Crossing (KM. 486.285 to km. 488.231) on Lucknow – Sitapur section of NH-24	30	1.946	15-03-2022	15-06-2022	78.89	EPC	4L	Kaluwala Construction Private Limited	Uttar Pradesh
1494	Vehicular Underpass for rectification of Black Spot at Biswan-Sadan Tiraha on Lucknow-Sitapur Section (Km. 488.270 to Km. 413.200) of NH-24	24	0.87	04-01-2024	15-03-2024	29.98	EPC	4L	Preeti Buildcon Pvt. Ltd.	Uttar Pradesh
1495	Ghaziabad - Aligarh	34	126.3	15-12-2009	25-02-2011	311.00	BOT Toll	4L/6L	PNC - SREI - Gawar (JV)	Uttar Pradesh
1496	4/6 L THDCIL Bypass for Re-routing of Ghaziabad Aligarh (NH-91) from Dushehra Village to Arnia Khurd (Deposit Work)	91	9.285	09-09-2020	11-02-2021	165.00	EPC	4L/6L	Raj Shyama Constructions Pvt. Ltd.	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1497	Strengthening work of 4-lane stretch of Aligarh-Tappal-Palwal Section of NH- 334D from Km. 15.600 to Km. 75.492 in District – Aligarh in the State of Uttar Pradesh	334 D	7.2	24-01-2023	24-02-2023	3.99	Item Rate	2L/4L	G.R Engineers & Contractors	Uttar Pradesh
1498	Aligarh-Kanpur (Pkg I) [Aligarh-Bhadwas]	34	45.83	20-03-2018	25-02-2019	1065.70	HAM	4L/6L	Brij Gopal Construction Pvt. Ltd.	Uttar Pradesh
1499	Aligarh-Kanpur (Pkg II) [Bhadwas to Kalyanpur]	34	45.2	20-03-2018	29-01-2019	1197.00	HAM	4L/6L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1500	Aligarh-Kanpur (Pkg III) [Kalyanpur - Naviganj]	34	61.2	27-03-2018	07-06-2019	1332.00	HAM	4L/6L	APCO Infratech Pvt. Ltd.	Uttar Pradesh
1501	Aligarh-Kanpur section (Package-IV from Naviganj - Mitrasen)	91	71	09-03-2020	18-02-2021	2200.00	HAM	4L	G R Infraprojects Limited	Uttar Pradesh
1502	Aligarh-Kanpur section (Package-V from Mitrasen-Kanpur)	91	60.6	09-03-2020	15-03-2021	2052.00	HAM	4L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1503	4L PS of EPE Crossing to start of Shamli Bypass from Km. 92.20 to Km. 155.025 of existing NH-709-B	709B	61.41	27-08-2018	21-11-2018	0.00	EPC	4L PS	Krishna Constructions.	Uttar Pradesh
1504	709B (Pkg-1)	709B	61.409	02-09-2025	20-11-2025	61.99	EPC	4L	Dynasty Promoters Pvt. Ltd.	Uttar Pradesh
1505	Shamli Byapss- Saharanpur from km 92.2 to km 155.025	709B	62.77	05-02-2019	30-09-2019	531.00	EPC	4L	Gawar Construction Ltd	Uttar Pradesh
1506	6L access-controlled highway from (Ganeshpur) to(near Mohand) of Ganeshpur – Dehradun section from Km.0 to Km.8.3 of NH-72A (Package-1)	72A	8.13	23-03-2021	07-10-2021	626.47	EPC	6L	Vasishta Constructions Pvt. Ltd.	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1507	6L full access control provisions in stretches from Saharanpur bypass to Ganeshpur section of NH-344 (package-1)	344	13.89	28-02-2023	03-07-2023	50.00	EPC	4L/6L	SHRI KRISHNA AND COMPANY	Uttar Pradesh
1508	Construction of connecting road at BHS for six laning along with full access control provisions in stretches from Saharanpur bypass to Ganeshpur section of Delhi Dehradun in the Uttar Pradesh and Uttarakhand on item rate under BMP Phase-1, Package 1&2- Saharanpur Bypass.	344	6.51	03-03-2025	07-06-2025	4.90	Item Rate	Single Lane	ROADTECH INDIA	Uttar Pradesh
1509	Lucknow - Raibareili	30	70	30-11-2011	18-07-2012	1462.00	BOT Annuity	4L	Essel Infraprojects Ltd	Uttar Pradesh
1510	Construction & upgradation of carriageway km 180.200 to 188.700 of Raebareli - Prayagraj section of NH-30 (Old NH-24B)	30	8.5	20-03-2023	08-05-2023	44.97	EPC	4L	P. P Pandey Infrastructure Pvt. Ltd.	Uttar Pradesh
1511	Widening of Raebareli to Prayagraj Section from Km. 82.650 to Km. 161.450 of NH-30 and Link road from Km. 161.450 to Km. 641.350 (NH-2)	30	63.171	10-11-2023	22-12-2023	638.35	EPC	4L	Kaluwala Construction Private Limited - Nirmal Buildinfra Private Limited (JV)	Uttar Pradesh
1512	4L of left out existing road section from Lalgopalganj (Km 161.450) to Nawabganj (Km 180.200) in Prayagraj	30	17.5	14-03-2024	01-04-2025	60.48	EPC	4L PS	P. P Pandey Infrastructure Pvt. Ltd.	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1513	4L PS of Meerut to after Bridge over River Yamuna, Haryana via Shamli-from km. 0.00 to km. 88.476 of NH-709A	709A	83.8	16-07-2020	04-01-2021	790.39	EPC	4L	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Uttar Pradesh
1514	User fee collection at Mungari Toll Plaza at Km. 417.250 of NH-76E (New NH-35) of 2L PS from Km. 400.878 to Km. 450.000 (Prayagraj – Mirzapur Section)	35	49.122				EPC	2L PS		Uttar Pradesh
1515	2L of HR/UP Border - Baghpat - Meerut from km. 0.00 to km. 41.36 & from km. 45.84 to km. 48.26	334B	43.78	28-06-2019	01-02-2020	234.81	EPC	2L	Raj Shyama Constructions Pvt. Ltd.	Uttar Pradesh
1516	Agra -Aligarh	509	81	11-04-2010	09-10-2012	50.00	BOT Toll	2L	Brijbhoomi Expressways Pvt. Ltd	Uttar Pradesh
1517	4L Spur of Panipat - Shamli connecting NH-709AD (Panipat – Shamli – Muzaffarnagar) and NH-709A (Karnal – Meerut) bypassing Shamli district (UP)	709AD	8	15-03-2022	14-10-2022	111.55	EPC	4L	Brij Gopal Construction Co. Pvt. Ltd. - Suraj Construction Company	Uttar Pradesh
1518	Shamli - Muzzafarnagar	709AD	42.87	15-10-2019	23-10-2020	927.00	EPC	4L	G R Infraprojects Limited	Uttar Pradesh
1519	4L Spur of Shamli-MuzzafarNagar connecting NH-709AD (Panipat-Shamli-Muzaffarnagar) and NH-58 (Meerut - Roorkee) bypassing Muffarnagar Town	709AD	10.157	25-11-2022	10-02-2023	169.55	EPC	4L	Kaluwala Construction Private Limited	Uttar Pradesh
1520	4L PS of Prayagraj to UP/MP Border section of NH-27 (New NH-30) from Km. 4.285 to Km 45.627	30	41.34	31-10-2025	06-05-2016	6.64	EPC	4L PS	Jagdamba Enterprises	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1521	Repair and Rehabilitation of Ghaghara Ghat Sanjay Setu Bridge at Km. 35.680 on NH-927 on item rate basis in the state of Uttar Pradesh	NH-927	1.15	18-12-2025	10-03-2026	4.80	Item Rate	2L	A M Builders and Infrastructures Pvt. Ltd	Uttar Pradesh
1522	Jarwal to Bahraich	927	50	28-10-2014	28-10-2014	5.08	EPC	2L PS	Hindustan Construction	Uttar Pradesh
1523	Barabanki to Jarwal Road(28C Pkg-1)	927	43	04-03-2014	19-03-2015	272.70	Item Rate	2L PS	Hindustan Construction	Uttar Pradesh
1524	Short Term Operation & Maintenance (including Incident Management) of NH-927 (Old NH-28C) Barabanki to Jarwal Section from Km. 0.000 to Km. 42.546 (Pkg-1) and Jarwal to Bahraich Bypass Section from Km 42.546 to Km 93.037 (Pkg-2) in the state of Uttar Pradesh:	NH-927	93.037	17-12-2025	09-01-2026	2.90	Item Rate	2L PS	Hindustan Construction	Uttar Pradesh
1525	Bahraich Bypass - Rupadiha	731	54	04-03-2014	30-10-2014	337.65	EPC	2L PS	Hindustan Construction	Uttar Pradesh
1526	Operation and Maintenance of the section from end of Bahraich Bypass to Rupaidhia (Pkg-3) of NH-927(old NH-28C) from Km. 99.000 to Km. 152.847 length: 53.847 Km with 2 lane PS in the state of Uttar Pradesh on PBMC mode	NH-927	53.847	21-01-2026	06-05-2026	41.45	PBMC	2L PS	K.G. Gupta Infrastructure Pvt. Ltd.	Uttar Pradesh
1527	2L PS of Sonauli - Gorakhpur from km. 0.00 to km. 80.00 of Old NH-29E	29E	80	12-06-2014	27-06-2014	441.00	EPC	2L PS	Bravior Infrastructure Pvt Ltd	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1528	Unnao - Lalganj Section from km 0.000 to 70.000	31	70	27-02-2020	19-05-2021	1602.00	HAM	4L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1529	2L PS of Raebareilly-Jaunpur from km. 0.00 to km. 166.400 of NH-231	31	166	31-07-2012	04-06-2014	1929.00	BOT Annuity	2L PS	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1530	Construction and maintenance of Street Light & High Mast in Raebareilly-Jaunpur Section of NH-31 in the State of Uttar Pradesh	31	23.435	19-08-2024	24-09-2024	5.00	EPC	Others	Morphing Inovations (OPC) Pvt. Ltd.	Uttar Pradesh
1531	Maintenance from Km 21.00 to km 53.170 of Prayagraj Bypass junction - Mungra Badshahpur section of Nh-319D	319D	32.17	31-05-2023	27-04-2022	4.37	Item Rate	2L/4L	Bravior Infrastructure Pvt Ltd	Uttar Pradesh
1532	Strengthening of Phulpur town section from Ch. 30+630 to Ch. 35+410 (bypassed section of Phoolpur Town) & from Ch. 47+234 to Ch. 53+170 (bypassed section of Mungra Badshahpur town) of NH- 319D in the State of U.P	NH-319D	10.716	23-09-2024	18-10-2024	11.00	Item Rate	2L/4L	Uma Associates	Uttar Pradesh
1533	Lucknow (11.500) to Sultanpur (138.925) of NH-56 in Uttar Pradesh	731	127.43	09-08-2016	08-05-2017	2016.00	HAM	4L PS	Dilip Buildcon Ltd.	Uttar Pradesh
1534	One Time Improvement & Maintenance of Sultanpur to Varanasi Section from km 134.70 to km 263.00 of NH-56(New NH-731)	731	71.163	09-04-2021	20-05-2021	61.59	Item Rate	2L	SRSC INFRA PRIVATE LIMITED	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1535	Construction of ROB at Project Ch. 146.533 of NH-56 (Pkg-I) along with its approaches and slip roads on New NH-731	56	1.02	29-06-2022	19-10-2022	79.00	EPC	4L	Vidya InfraBuilt Pvt. Ltd.	Uttar Pradesh
1536	Four Laning of Sultanpur to Varanasi (PKG-II) [from Jaunpur (Km 209.230) to Varanasi (Km 272.590)]	56	63.36	24-08-2015	01-01-2016	806.00	EPC	4L	Gayatri Projects Limited	Uttar Pradesh
1537	Aurihar-Khujji-Chandwak-Kerakat-Jaunpur	731	52.78	07-02-2025	22-02-2025	17.17	Item Rate	2L	Ayagi Projects Pvt. Ltd.	Uttar Pradesh
1538	Raebareli (Km. 152.533) to Banda (Km. 285.818) of NH-232 in Uttar Pradesh	232	133.28	10-02-2014	22-04-2014	436.67	EPC	2L PS	Constrctora Sanjose S.A.	Uttar Pradesh
1539	Operation and Maintenance including Partial Strengthening of Raebareli to Banda section of NH-232 Under PBMC mode	232	120.78	08-03-2024	30-03-2024	76.23	PBMC	2L PS	DPS Contractor Pvt. Ltd.	Uttar Pradesh
1540	2L PS of Raebareli - Jagdishpur with 4L Jagdishpur Bypass Spur	330A	46.02	02-08-2021	07-01-2022	369.71	EPC	4L/2L PS	SKS Infra Projects Pvt. Ltd.	Uttar Pradesh
1541	Four Lanning of Jagdishpur-Faizabad Section from km 47.930 to km 107.680 of NH-330A	330A	60.22	09-03-2020	15-03-2021	1530.00	HAM	4L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1542	Improvement and Up-Gradation of Existing Road to 2/4L PS from Km 40.000 to 88.750, start of Khutar bypass to start of Shahjahanpur bypass of NH 731(Pkg-I)	731	48.75	20-06-2022	03-02-2023	338.57	EPC	2L PS	SRSC Infra (P) Ltd.- Rajinder Infrastructure (P) Ltd. (JV)	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1543	Strengthening and improvement works of 2L Palia-Khutar Section of NH-731(Package-1A) from Km 0.00 to Km 40.00 in the State of Uttar Pradesh	731	40	12-02-2024	04-03-2024	23.14	Item Rate	2L	Kaiser Constructions Engineers & Contractors	Uttar Pradesh
1544	Improvement and Up-Gradation of Existing Road to 4L PS from Km 175.080 to 229.070, from End of Hardoi Bypass to End of Hardoi District of NH 731 (Pkg-3)	731	53.99	16-03-2022	07-01-2023	864.00	HAM	4L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1545	4L from Mathura Bypass (Start) at Existing Km. 154.20 of NH-44 to Gaju Village at Km 32.982 of NH-530B (Pkg-1B)	530B	32.982	29-03-2022	20-03-2023	885.00	HAM	4L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1546	6L Flyover with slip road along NH-44 at junction of NH 530B at start point - Km. 0.000 of Mathura Bypass at existing Km. 154.200 of NH-44 (Pkg-1A)	530B	1.46	23-11-2022	15-02-2023	44.75	EPC	6L	Gawar Construction Ltd	Uttar Pradesh
1547	4L from Gaju Village at Km. 32.982 to Devinagar Bypass (End) at Km. 208.000 of NH-530B (Pkg-1C).	530B	33.018	25-03-2022	02-01-2023	738.00	HAM	4L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1548	2L Major Bridge at Km. 412.130 & at Km. 533.00 of Ghazipur - Balia - UP/Bihar section of Old NH-19	31	1.5	19-02-2020	11-03-2020	15.39	Item Rate	2L	Mittal Brothers Engineers and Contractors	Uttar Pradesh
1549	Repair and Maintenance of Rouza Chouraha (Ghazipur)- Phephna (Ballia) Section from Km 405.030 to Km 473.400 on NH-31 (Pkg-1)	31	68.37	03-01-2022	03-02-2022	57.00	Item Rate	2L	SRSC INFRA PRIVATE LIMITED	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1550	Special Repair and Maintenance of Phephna (Ballia) - Chiraiya More (Barria) Section from Km 473.400 to Km 518.500 on NH-31 (Pkg-2)	31	45.1	03-01-2022	03-02-2022	0.00	Item Rate	2L	MCCMAHADEO Constructions Private Limited	Uttar Pradesh
1551	Special Repair and Maintenance of Chiraiya More (Barria) to Jayprabha Setu Section from Km 518.500 to Km 535.300 on NH-31 (Pkg-3)	31	16.8	03-01-2022	03-02-2022	20.00	Item Rate	2L	Jagdamba Enterprises	Uttar Pradesh
1552	Repair and Maintenance of Rouza Chouraha (Ghazipur)- Phephna (Ballia) Section from Km 405.030 to Km 473.400 on NH-31 (Pkg-1)	31	68.37	03-01-2022	05-02-2022	18.93	Item Rate	2L	S&B Infrastructure Developers	Uttar Pradesh
1553	Special Repair and Maintenance of Phephna (Ballia) - Chiraiya More (Barria) Section from Km 473.400 to Km 518.500 on NH-31 (Pkg-2)	31	45.1	03-01-2022	25-02-2022	41.18	Item Rate	2L	MCCMAHADEO Constructions Private Limited	Uttar Pradesh
1554	Construction of 30m Minor Bridge with Pile Foundation over Kathal Nallah at Km. 483.810 of NH-31 (Ghazipur-Ballia) in Ballia City	31	0.03	15-03-2024	19-03-2024	4.36	Item Rate	2L	J. K. Engicon Pvt.Ltd.	Uttar Pradesh
1555	Repair and Maintenance of Chiraiya More (Barria) to Jayprabha Setu Section from Km 518.500 to Km 523.700 on NH-31 (Pkg-3)	31	5.2	05-05-2025	16-05-2025	1.69	Item Rate	2L	S&B Infrastructure Developers	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1556	Repair and Maintenance of stretch from JN with NH-28 near Azamgarh and connecting Mau, Teekha and terminating Near Phephna	NH-128B	104.57	06-01-2024	26-02-2024	0.85	Item Rate	2L PS	R R Infraa Construction	Uttar Pradesh
1557	Repair and Maintenance of NH-128B starting from its junction with NH-28 near Azamgarh and connecting Mau, Teekha and terminating at its junction with NH-31 Near Phephna in the state of Uttar Pradesh	128B	104.57	05-05-2025	16-05-2025	1.69	Item Rate	2L PS	S&B Infrastructure Developers	Uttar Pradesh
1558	Shakarpur(Km 8.800) to Akbarpur (Km 73.512) of NH-235 in Uttar Pradesh (Meerut - Bulandshahar)	334	61.19	11-01-2016	28-04-2017	868.77	HAM	4L	APCO Infratech Pvt. Ltd.	Uttar Pradesh
1559	Meerut - Muzaffarnagar	58	78.31	23-03-2005	07-03-2006	127.80	BOT Toll	4L PS	Nagarjuna Construction Company Limited.	Uttar Pradesh
1560	Meerut - Muzaffarnagar - Addl. Works (Structures)	334	78	29-11-2017	20-03-2018	207.00	EPC	4L	Krishna Constructions.	Uttar Pradesh
1561	Varanasi Gorakhpur Section Package IV from km. 149.540 to km. 215.160 (Mau-Gorakhpur)	24	65.62	04-03-2016	10-04-2017	1030.00	EPC	4L	Jaiprakesh Associates Ltd.	Uttar Pradesh
1562	Varanasi Gorakhpur Section from km. 84.160 to 149.540 (PKG III)	24	65.38	04-03-2016	10-04-2017	840.00	EPC	4L	Jaiprakesh Associates Ltd.	Uttar Pradesh
1563	Varanasi (Km 12.01) to Birnon (Km 84.160) [Varanasi - Gorakpur] (PKG-II)	29	72.15	31-03-2016	31-03-2017	868.50	EPC	4L	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1564	Ambedkar Nagar (Km 0.000) to Raebareilly (Km 155.900) of NH-232 in UP	128	155.9	10-02-2014	22-04-2014	685.58	EPC	2L PS	GKC Projects Ltd.	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1565	Operation and Maintenance including Partial Strengthening of Ambedkar Nagar to Raebareli section of NH-128 Under PBMC mode	128	148.9	07-03-2024	30-03-2024	98.52	PBMC	2L PS	Kaluwala Construction Private Limited	Uttar Pradesh
1566	Strengthening of Saurmau-Katka section of NH-330, Lalgaj & Fatehpur bypass on NH-232 and bypassed sections (Jagatpur, Babuganj & Unchahar market) of Raebareli-Prayagraj section of NH-30 under OTI-NRCW.	330, 232 & 30	49.01	28-10-2025	04-12-2025	14.00	Item Rate	2L/4L	SRSC INFRA PRIVATE LIMITED	Uttar Pradesh
1567	2L PS of of Rudhauli to Basti side approach of Ghaghara Bridge Section from Km. 65.870 to Km. 122.270) of NH 233	28	54.36	10-06-2025	25-03-2015	44.44	EPC	2L PS	PKT Construction Private Limited	Uttar Pradesh
1568	Rehabilitation and Up-Gradation of 2L - PS Indo/ Nepal Border to Rudhauli Section from Km. 0.000 to Km. 65.870 of NH-28	28	65.87	19-11-2025	27-11-2018	6.27	EPC	2L PS	Ab Infrazone Pvt Ltd	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1569	O&M Including Strengthening of Rudhali to Basti side approach to Ghaghra Bridge section [Km. 65+870 to Km 122+270] of NH-28, excluding from chainage Km 95.740 to Km 98.980 i.e. 3.24 km section overlapped with NH-27 (Ayodhya - Gorakhpur) near Basti in state of Uttar Pradesh on Performance based Maintenance Contracts (PBMC).	28	53.16	10-06-2025	24-07-2025	44.00	PBMC	2L/4L	PKT Construction Private Limited	Uttar Pradesh
1570	Short Term Operation & Maintenance (Including Incident Management) of Two-Lane with paved shoulder of Indo Nepal Border Kakarahwa to Rudhali NH-2 town, section of NH-28 from km 0.000 to km 65+870 in the state of Uttar Pradesh	28	65.87	28-11-2025	01-12-2025	6.00	Item Rate	2L/4L PS	Ab Infrazone Pvt Ltd	Uttar Pradesh
1571	Ghaghra Bridge to Varanasi Section of NH-233 (Package-1)	233	58.62	31-03-2015	15-12-2015	741.78	EPC	4L	Dilip Buildcon Ltd.	Uttar Pradesh
1572	One Time Improvement & Maintenance of Ghaghra Bridge - Varanasi section from km 180.420 to km 299.350 of NH-233(New NH-28) (Pkg. II & III)	28	21.05	15-06-2021	08-07-2021	16.59	Item Rate	2L	Uma Associates	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1573	4-laning of Ghaghra Bridge to Varanasi section of NH-233 from Km. 121.800 to Km. 180.420 (Package-1) from Ghaghra Bridge Abutment on Basti side to Budhanpur urban section in the State of Uttar Pradesh under NHDP Phase-IV on EPC mode.	28	58.62	20-01-2026	23-02-2026	3.88	EPC	4L	S&B Infrastructure Developers	Uttar Pradesh
1574	Four Laning of Ghaghra Bridge to Varanasi (PKG-II) [Budhanpur Urban section (Km 180.420) to Gossai ki bazaar bypass (Km 240.340)]	233	59.92	21-08-2015	01-01-2016	741.00	EPC	4L	Gayatri Projects Limited	Uttar Pradesh
1575	Four Laning of Ghaghra Bridge to Varanasi (PKG-III) [Gossai ki bazaar bypass (Km 240.340) to Varanasi (Km 299.350)]	233	59.01	21-08-2015	01-01-2016	785.00	EPC	4L	Gayatri Projects Limited	Uttar Pradesh
1576	2L PS of Aligarh - Moradabad section from km 85.650 to km 232.00 of Old NH-93	509	146.35	17-03-2016	26-01-2017	724.84	EPC	2L PS	PNC Infratech Pvt. Ltd.	Uttar Pradesh
1577	Rampur - Rudrapur Section from km. 0.000 to km. 43.446 [Rampur Kathgodam (Package-1)]	87	43.45	31-03-2016	31-03-2017	738.00	HAM	4L	RKC-ARCPL Rudrapur Highway Private Limited	Uttar Pradesh
1578	One-Time Improvement and Maintenance of the existing section of NH-87 (New NH-9) (Mankara Kadeem)	9	1.4	10-05-2022	10-05-2022	0.51	Item Rate	2L	State PWD	Uttar Pradesh
1579	Meerut - Najibabad from km. 11.50 to km. 39.24 & km. 86.59 to km. 112.545 of NH-119 (Pkg-I)	119	53.95	23-06-2020	19-03-2021	1412.00	HAM	4L	PNC Infratech Pvt. Ltd.	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1580	4L of Najibabad Bypass from Km. 105.423 to Km. 118.373 (excluding 2.45 Km. of NH-74 Bypass) of NH-119	119	10.764	23-03-2022	20-12-2022	225.50	EPC	4L	HILLWAYS CONSTRUCTION COMPANY PVT. LTD. - VELJI RATNA SORATHIA	Uttar Pradesh
1581	Muzzafarnagar - Miranpur	709AD	27.25	24-09-2021	04-04-2022	465.00	EPC	4L	RCC Developers Ltd.	Uttar Pradesh
1582	Strengthening of existing stretch of Ghazipur-Zamaniya-Saiyadraja section of NH-97 (old)/NH-24(New)	NH-24	56.48	23-08-2024	20-12-2024	48.35	EPC	2L	P. P Pandey Infrastructure Pvt. Ltd.	Uttar Pradesh
1583	Repair and Maintenance of NH-128C starting its junction with NH-28 near Azamgarh and terminating at its junction with NH-24 near Dohrighat		40.8	09-09-2024	01-08-2022	2.79	Item Rate	2L PS	Bravior Infrastructure Pvt Ltd	Uttar Pradesh
1584	Repair and Maintenance of NH-128C starting its junction with NH-28 near Azamgarh and terminating at its junction with NH-24 near Dohrighat in the state of Uttar Pradesh having total length 40.80 Km in the state of Uttar Pradesh.	128C	40.8	20-01-2026	27-02-2026	1.81	Item Rate	2L PS	Bravior Infrastructure Pvt Ltd	Uttar Pradesh
1585	4L Prayagraj Greenfield By-pass from design Km 50+860 (near Nibi Kala Uperhar) to design Km 64+763 on NH-19 (near Khodaypur Kasgaon) including Interchange loop at NH-19	RING ROAD	14.98	19-10-2023	28-12-2023	349.48	EPC	4L PS	Joint Stock company Buer(JSC BUER) - oss Construction Private Ltd.(JV)	Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1586	6L access control Greenfield highway of Vill-Karaunda Mahajan to Vill-Khyawari from Km. 56.500 to Km. 82.000 (Pkg-3)	TBD	25.5	28-08-2021	02-09-2022	434.99	EPC	4L	Shiv Build India Pvt. Ltd. - Jandu Construction India Pvt. Ltd. (JV)	Uttar Pradesh
1587	6L access-controlled highway of Daat kali Tunnel - Dehradun of Ganeshpur – Dehradun section from km.16.380 to km.19.785 of NH-72A (Package-3)	72A	3.41	25-02-2021	01-04-2022	99.00	EPC	6L	KRC Infraprojects Pvt. Ltd.	Uttarakhand
1588	Balance work of 4L of Muzaffarnagar - Haridwar [Package -II] (Design Chainage km 167.200 to km 180.300) [Roorkee bypass]	58	13.1	15-10-2019	25-11-2019	181.15	Item Rate	4L	Sam India Builtwell Pvt Ltd.	Uttarakhand
1589	Balance work of 4L of Muzaffarnagar - Haridwar [Package -III] (Design Chainage km 180.300 to km 208.620) [End of Roorkee Bypass to Haridwar]	58	28.12	15-10-2019	25-11-2019	279.36	Item Rate	4L	Sam India Builtwell Pvt Ltd.	Uttarakhand
1590	4L of Dudhadhari Elevated Flyover (Muzaffarnagar –Haridwar section) from Km 356.450 to Km 353.800 of NH-34	34	2.65	30-11-2021	06-05-2022	111.99	EPC	4L	SEC Buildtech Pvt. Ltd.	Uttarakhand
1591	Rehabilitation/Protection works of major Bridge at Solani River (Ch174.250) of NH58 (new NH334) at Roorkee Bypass in the state of Uttarakhand.	334	0.35	06-07-2024	24-10-2024	7.57	Item Rate	4L	DOON ASSOCIATES	Uttarakhand
1592	Elevated Structure including Major Bridge on Mayapuri Escape Channel on Muzaffarnagar - Haridwar Section	58	1.05	01-08-2018	01-11-2018	45.00	EPC	2L PS	Ram Kumar Contractor	Uttarakhand

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1593	Sitarganj Tankpur Section of NH-125 from km. 0.000 to km. 52.200 in State of Uttarakhand	125	43.88	05-07-2022	02-09-2015	21.78	EPC	2L PS	SHRI KRISHNA AND COMPANY	Uttarakhand
1594	Routine Maintenance & Incident Management work of from Km. 0.000 to (Km. 254.600 of NH-74) to Km. 52.200 under NHDP IV on EPC Mode of 2L PS of section of NH-125 (New NH-09) excluding Khatima Bypass of length 8.255Km	09	43.945	06-10-2025	01-12-2025	14.60	EPC	2L PS	Jagdamba Enterprises	Uttarakhand
1595	Balance works of 4-Lanning of Rampur-Kathgodam Section of NH-87 (New NH No. 09) from Km. 0.000 (Km 190.000 of NH-24) to Km 42.791 (design Chainage Km 43.446) (Package-I)	09	6.07	27-12-2022	17-02-2023	199.31	EPC	4L	KCC Buildcon (P) Ltd.- HRY Kundu Buildtech (P) Ltd. (JV)	Uttarakhand
1596	One-Time Improvement and Maintenance of the existing section of NH 87 (New NH-109) (in Haldwani from Teen Pani to Mandi Chowk) bypassed by Haldwani bypass.	109	2.05	07-02-2020	07-02-2020	1.90	Item Rate	2L	State PWD	Uttarakhand

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1597	One time improvement of existing NH87 km. 82+000(Mandi gate) to km. 91+000 (Nariman chowk) passing through Haldwani town falling under Four laning of Rampur-Kathgodam section of NH-87 from Km.42.791 to Km 88.000 (Package-II) under NHDP Phase-III on HAM	87	8.65	17-02-2023	17-02-2023	10.30	Item Rate	4L	State PWD	Uttarakhand
1598	4L Medinipur to Ballupur from Km. 458.65 to Km. 487.65 of NH-07(Pkg-2)	07	26.1	30-05-2022	18-02-2023	516.56	HAM	4L	MKC Infrastructure Ltd.	Uttarakhand
1599	Remaining works of Haridwar Dehradun (Pkg I) (Haridwar - Lalatappar)	58 & 72	14.95	20-12-2018	01-02-2019	349.00	Item Rate	4L	UP State Bridge Corporation Ltd.	Uttarakhand
1600	Remaining works of Haridwar Dehradun (Pkg II) (Lalatappar - Mohakampur)	58 & 72	22.2	20-12-2018	01-02-2019	244.01	Item Rate	4L	Atlas Construction Pvt. Ltd. - NKC (JV)	Uttarakhand
1601	Routine Maintenance & Incident Management Services work of Haridwar to Dehradun Section from Km.208.620 to Km.216.824 of NH-58 (New NH-34) & from Km.188.324 to Km.158.900 of NH-72 (New NH-07) in the State of Uttarakhand	07,34	37.625	15-07-2022	01-08-2022	7.90	Item Rate	4L	Hindustan Construction	Uttarakhand
1602	6L of access-controlled highway from Mohand to Daat kali Tunnel of Ganeshpur – Dehradun section from Km.8.30 to Km.16.380 of NH-72A (Package-2)	72A	8.25	23-03-2021	07-10-2021	766.90	EPC	6L	Ram Kumar Contractor - Bharat Construction India Pvt. Ltd. (JV)	Uttarakhand, Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1603	Balance Work of 2L PS of Sitarganj-Bareilly from Km. 254.820 to Km. 329.280 section of Old NH-74	30	74.46	29-12-2020	10-03-2021	205.78	Item Rate	2L PS	SRSC INFRA PRIVATE LIMITED	Uttarakhand, Uttar Pradesh
1604	4L of Nagina-Kashipur section from km. 73.00 to km. 175.00 of NH-74	74	98.79	31-03-2016	28-10-2017	1155.70	EPC	4L	PNC Infratech Pvt. Ltd.	Uttarakhand, Uttar Pradesh
1605	Routine Maintenance and Incident Management work of 04 lane Nagina-Kashipur section of old NH-74 (New NH-734 and 309) from design chainage 71.614 of old NH-74 in Tehsil Nagina to design chainage 170.407 of old NH-74 in tehsil Kashipur constructed on EPC Mode under NHDP phase-IV in the state of Uttar Pradesh and Uttarakhand.	734	98.793	05-03-2026	23-04-2026	6.92	Item Rate	4L	SHRI KRISHNA AND COMPANY	Uttarakhand, Uttar Pradesh
1606	4L of Kashipur Sitarganj Section of NH-74 from km. 175.000 to km. 252.200	74	77.2	26-11-2012	05-03-2014	241.20	BOT Toll	4L	Galfar Engineering & Contracting (India) Pvt. Ltd.	Uttarakhand, Uttar Pradesh
1607	Balance work of 4L of Muzaffarnagar - Haridwar [Package -I] (Design Chainage km 130.360 to km 167.200) [Muzaffarnagar to Start of Roorkee bypass]	58	38.84	15-10-2019	25-11-2019	95.60	Item Rate	4L	Raj Shyama Constructions Pvt. Ltd.	Uttarakhand, Uttar Pradesh

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1608	Tolling, Operation, Maintenance & Transfer of Muzaffarnagar to Haridwar section from Km. 130+560 to Km. 209+120 of Old NH 58 (New NH-334) in the State of Uttar Pradesh & Uttarakhand	334	78.56	13-02-2025	01-04-2025	1652.00	InvIT	4L	NHIT Southern Projects Private Limited	Uttarakhand, Uttar Pradesh
1609	Chutmalpur Ganeshpur section and Roorkee Chutmalpur Gagaheri section	72A	53.3	30-03-2016	28-02-2018	942.00	HAM	4L	MBL Infrastructures Ltd.	Uttarakhand, Uttar Pradesh
1610	Rudrapur Kathgodam Section from km. 43.446 to km. 93.226 of Rampur Kathgodam (Package-2)	87	49.78	31-03-2016	28-10-2017	657.00	HAM	4L	Gawar Nainital Highways Private Limited	Uttarakhand, Uttar Pradesh
1611	Construction of Rudrapur Bypass Section from Km. 0.000 to 20.640 in the state of Uttar Pradesh & Uttarakhand	9, 109	20.64	29-03-2023	12-01-2024	588.99	HAM	4L	Gawar Construction Ltd	Uttarakhand, Uttar Pradesh
1612	6L of Dhankuni to Kharagpur from km 17.600 to km 129.000 of Old NH-06	16	111.4	25-02-2011	01-04-2012	0.00	BOT Toll	6L	DHANKUNI KHARAGPUR TOLLWAY LIMITED	West Bengal
1613	4 lanning project of Dankuni to Kolaghat 17.6 to 72.00 WB-1	NH-6	54.4	05-03-2001	24-05-2001	447.74	BOT Annuit y	4L	BSC-RBM-PATI(JV)	West Bengal
1614	Development of Emergency Landing Facility on NHS: Construction from Near km. 83.400 to km. 88.400 on Balasore to kharagpur section (Approximately 5.00Km) of national Highway No. 16 (hereinafter called the "NH 16") in the state of West Bengal	60	5	25-11-2019	11-12-2020	107.49	EPC	4L	Nad Bindu Infra Tech. Pvt. Ltd.	West Bengal

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1615	4L of Palsit-Panagarh	19	65	29-01-2021	21-06-2002	7.64	BOT Annuity	4L	S&P Infrastructure Developers(P) Ltd	West Bengal
1616	6L of Palsit-Panagarh from Km. 521.120 to Km. 588.870 of NH-19	19	67.75	19-01-2026	19-02-2026	10.75	BOT Toll	6L	S Choudhury	West Bengal
1617	Palsit - Dhankuni (4L) km 581.457 to km 646.000 of NH-2	19	64.54	31-01-2002	27-10-2002	1199.94	BOT Annuity	4L	Kalyan Toll Infrastructure Ltd.	West Bengal
1618	6L of Palsit - Dankuni from Km 588.870 to Km 652.700	19	63.83	30-03-2021	02-04-2022	2193.23	BOT Toll	6L	IRB Infrastructure Developers Ltd.	West Bengal
1619	Repair & Maintenance of Stretch of NH- 2 from km 649.546 to km 651.368 (New chainage km 645.546 to km 647.368) from NH-6/NH-2 Junction to FCI Crossing including Maitypara Bridge	2	1.822				OMT	4L		West Bengal
1620	Sister Nivedita Bridge (2nd Vivekananda Bridge) & its approaches from km. 653.010 to km. 659.05 of Old NH-2	19	6	01-04-2000	30-04-2003	0.00	BOT Toll	6L	Second Vivekananda Bridge Tollway Co Pvt Ltd	West Bengal
1621	4L of Raniganj to Panagarh (km. 474.000 to km. 515.236) and strengthening of existing two lane pavement from km. 474.000 to km. 515.236 section of NH 19	19	41.236	16-03-1997	04-07-1997	157.58	EPC	4L	BSC-RBM-PATI(JV)	West Bengal
1622	Islampur Bypass of NH-31 (New NH-27) of 10.31 km length in the state of West Bengal	27	10.31	26-11-2025	15-01-2016	15.88	EPC	4L	RB Construction	West Bengal

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1623	Strengthening/ improvement and Routine Maintenance of 4-lane Islampur Bypass of 10.31 km length from km 0.000 (Ex. Ch. Km 498.500) to km 10.310 (Ex. Ch. Km 506.950) on NH-27 (old NH-31) in the state of West Bengal on O&M basis	27	10.31	26-11-2025	16-12-2025	15.88	Item Rate	4L	RB Construction	West Bengal
1624	Ghoshpukur (km 0.000) to Dhupguri (km 83.785) of NH-31D	27	83.78	17-11-2025	17-12-2015	3.79	EPC	4L	Alam brothers	West Bengal
1625	Short term Improvement and Routine Maintenance from Km.228.000 to Km.254.500 of Salsalabari to Assam Bengal Border section of NH-31C (New NH-27)	27	26.5	25-11-2024	08-07-2023	4.09	OMT	4L	H.S.J. Enterprise	West Bengal
1626	4L of Chichra - Kharagpur section from Km. 129.600 to Km. 185.150 including rehabilitation of existing 4 lane from km. 134.40 to Km.129.60 of Old NH-6	49	55.55	22-09-2016	16-03-2017	613.08	EPC	4L	Dilip Buildcon Ltd.	West Bengal
1627	ROB cum Flyover at Ranichak, Haldia	41	1.392	08-02-2016	18-05-2016	127.80	EPC	4L PS	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	West Bengal
1628	Kolaghat-Haldia from km. 0.00 to km. 53.72 including ROB cum Flyover from km. 52.08 to km. 53.472	41	53	29-04-2008	10-09-2008	295.83	EPC	4L	Eagledeep Kolaghat Haldia OMT Project Pvt. Ltd.	West Bengal
1629	Four Laning of Bal. Works of Barasat-Krishnagar from km. 48.553 to km. 115.272	12	66.72	15-10-2019	31-08-2020	1183.00	EPC	4L	KCC Buildcon Pvt. Ltd.	West Bengal

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1630	Strengthening of existing stretch of Barasat-Barajaguli Section from KM. 31.000 to KM. 48.553 of NH-34	12	17.553	09-08-2023	11-09-2023	4.45	Item Rate	2L	Midaas Construction Co Pvt. Ltd.	West Bengal
1631	Krishnagar - Berhampore section from km 115.00 to km 193.00 of NH-34	12	78	21-02-2011	10-01-2012	1934.10	BOT Annuity	4L PS	SEW Infrastructure Limited	West Bengal
1632	Berhampore (191.700) to Farakka (292.300) of NH-34 in the State of West Bengal	12	100.6	08-02-2010	03-02-2011	0.00	BOT Toll	4L	Baharampore-Farakka Highways Limited	West Bengal
1633	Strengthening to NH-12 (old NH-34)	12	100.6	08-02-2010	29-01-2024	0.00	BOT Toll	4L	Baharampore-Farakka Highways Limited	West Bengal
1634	Farakka (295.000) to Raiganj (395.000) of NH-34 in the state of West Bengal	12	100.2	08-02-2010	03-02-2011	0.00	BOT Toll	4L	FARAKKA RAIGANJ HIGHWAYS PVT. LTD.	West Bengal
1635	4L of Dalkhola Bypass including ROB from Km. 446.740 to Km. 452.162 of NH-34	12	5.46	08-08-2017	11-10-2017	104.95	EPC	4L	ABCI Infrastructures Pvt. Ltd.	West Bengal
1636	Belghoria Expressway - Repair & Maintenance from km. 0.00 to km. 7.363 (Up Lane) & from km. 0.00 to km. 5.563 (Down Lane) of NH-2E	2-E	7.363	15-12-2021	03-01-2022	8.80	Item Rate	4L	Biswajyoti Bhattacharyya	West Bengal
1637	Construction of RCC drain (1m x1m) along the road and draining the water on the drain of Municipality through a 1.2m Hume pipe beneath the RHS carriageway at 2½ no Airport gate of Belghoria Expressway under North 24 Parganas District	2	0				OMT	Others		West Bengal

Completed & PCC / PCOD Issue

Arranged in order of their completion with last completed shown first

Status as on 01-Aug-2026

All Lengths in Km.

Sr. No.	Project Name	NH (New)	Total Length	LOA Date - Civil Work	Appointed Date/Start Date- Contractor	Total Awarded Cost (Rs Cr)	Mode	Lanes	Concessionaire	State
1638	Tolling, Operation, Maintenance & Transfer of Chichra–Kharagpur from Km. 185+150 (Design Km.16+130) to Km.129+000 (Design Km.72+250) of NH-49 in the state of West Bengal	49	56.12	02-03-2024	01-04-2024	1276.10	InvIT	4L PS	NHIT-Eastern Projects Private Limited (M/s NEPPL)	West Bengal